

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	Gantt Chart											
										2008	2009	2010	2011								
109	VRB Flight Check	100%	0 d	Wed 3/21/07	Tue 3/27/07	-34	-39	Thu 2/15/07	Fri 2/16/07	J	F	M	A	M	J	J	A	S	O	N	D
110	VRB Re-Optimization for 120 nmi extended range	100%	0 d	Mon 2/19/07	Sun 2/25/07	0	19	Mon 2/19/07	Fri 3/16/07												
111	VRB Flight Check (Post Re-optimization)	100%	0 d	Thu 3/1/07	Fri 3/16/07	18	4	Mon 3/19/07	Tue 3/20/07												
112	VRB Initial Operating Capability (IOC)	100%	0 d	Tue 3/27/07	Tue 3/27/07	-5	-5	Thu 3/22/07	Thu 3/22/07	C)											
113	Operational Suitability Demonstration (OSD)	100%	0 d	Wed 3/28/07	Tue 5/22/07	-5	56	Fri 3/23/07	Tue 7/17/07												
114	VRB Operational Readiness Date (ORD)/Commissioning	100%	0 d	Tue 5/22/07	Tue 5/22/07	56	56	Tue 7/17/07	Tue 7/17/07	Commissioning											
115	VRB Complete (Latest Finish)	100%	0 d	Fri 9/28/07	Fri 9/28/07	-73	-73	Tue 7/17/07	Tue 7/17/07	Latest Finish											
116	Macon, GA (MCN)	66%	701 d	Tue 8/22/06	Fri 5/30/08	0	0	Thu 6/1/06	Thu 11/20/08												
117	MCN Site Acceptance Test (SAT)	100%	0 d	Tue 8/22/06	Fri 9/1/06	0	0	Tue 8/22/06	Fri 9/1/06												
118	Resolution of Open Items	100%	0 d	Mon 9/4/06	Tue 10/31/06	0	-8	Mon 9/4/06	Mon 10/23/06												
119	MCN CAI/DD250 Signed	100%	0 d	Tue 10/31/06	Tue 10/31/06	-8	-8	Mon 10/23/06	Mon 10/23/06	/23											
120	FAA Optimization	100%	0 d	Wed 11/1/06	Mon 2/19/07	68	-27	Mon 1/8/07	Tue 1/23/07												
121	Field Familiarization	100%	0 d	Tue 2/20/07	Mon 4/23/07	-27	43	Wed 1/24/07	Tue 6/5/07												
122	MCN Flight Check	100%	0 d	Tue 4/24/07	Mon 4/30/07	43	38	Wed 6/6/07	Thu 6/7/07												
123	MCN Initial Operating Capability (IOC)	100%	0 d	Mon 4/30/07	Mon 4/30/07	43	43	Tue 6/12/07	Tue 6/12/07	by (IOC)											
124	Operational Suitability Demonstration (OSD)	56%	700 d	Tue 5/1/07	Mon 6/25/07	43	127	Wed 6/13/07	Tue 10/30/07	MCN											
125	MCN Operational Readiness Date (ORD)/Commissioning	0%	700 d	Mon 6/25/07	Mon 6/25/07	127	127	Tue 10/30/07	Tue 10/30/07	Commissioning											
126	MCN Site Dismantle/Deactivation Planning	84%	981 d	Tue 6/26/07	Mon 3/31/08	-390	-126	Thu 6/1/06	Mon 11/26/07												
127	MCN Start Dismantle/Deactivate	0%	981 d	Mon 3/31/08	Mon 3/31/08	-125	-125	Tue 11/27/07	Tue 11/27/07	Start Dismantle/Deactivate											
128	MCN Dismantle/Deactivate	0%	981 d	Tue 4/1/08	Mon 5/26/08	-126	-4	Tue 11/27/07	Thu 5/22/08	MCN											
129	MCN Complete (Latest Finish)	0%	981 d	Fri 5/30/08	Fri 5/30/08	174	174	Thu 11/20/08	Thu 11/20/08	MCN Complete (Latest Finish)											
130	Abilene, TX (ABI)	74%	721 d	Fri 10/7/05	Fri 10/7/08	0	0	Fri 10/7/05	Thu 10/23/08												
131	ABI Equipment Delivered to Site	100%	0 d	Fri 10/7/05	Thu 11/24/05	0	0	Fri 10/7/05	Thu 11/24/05												
132	Equipment Install and Optimization	100%	0 d	Fri 11/25/05	Mon 7/24/06	0	0	Fri 11/25/05	Mon 7/24/06												
133	ABI Site Acceptance Test (SAT)	100%	0 d	Tue 7/25/06	Fri 8/4/06	0	0	Tue 7/25/06	Fri 8/4/06												
134	Resolution of Open Items	100%	0 d	Mon 8/7/06	Thu 9/28/06	0	0	Mon 8/7/06	Thu 9/28/06												
135	ABI CAI/DD250 Signed	100%	0 d	Mon 9/25/06	Mon 9/25/06	0	0	Mon 9/25/06	Mon 9/25/06												
136	FAA Optimization	100%	0 d	Fri 10/27/06	Fri 1/12/07	-32	-77	Mon 9/25/06	Fri 10/27/06												
137	Field Familiarization	100%	0 d	Mon 1/15/07	Fri 4/6/07	-77	-60	Mon 10/30/06	Mon 2/5/07												
138	ABI Flight Check	100%	0 d	Mon 4/9/07	Fri 4/13/07	-62	-65	Tue 2/6/07	Wed 2/7/07												
139	ABI Initial Operating Capability (IOC)	100%	0 d	Fri 4/13/07	Fri 4/13/07	-29	-29	Thu 3/15/07	Thu 3/15/07	C)											
140	Operational Suitability Demonstration (OSD)	73%	-30 d	Mon 4/16/07	Fri 8/8/07	-31	144	Mon 4/16/07	Tue 10/30/07	BI											
141	ABI Operational Readiness Date (ORD)/Commissioning	0%	-30 d	Fri 8/8/07	Fri 8/8/07	144	144	Tue 10/30/07	Tue 10/30/07	Commissioning											
142	ABI Site Dismantle/Deactivation Planning	87%	1009 d	Mon 6/11/07	Fri 3/14/08	-336	-136	Mon 7/10/06	Tue 10/30/07												
143	ABI Start Dismantle/Deactivate	0%	1009 d	Fri 3/14/08	Fri 3/14/08	-135	-135	Wed 10/31/07	Wed 10/31/07	Start Dismantle/Deactivate											
144	ABI Dismantle/Deactivate	0%	1009 d	Mon 3/17/08	Fri 5/9/08	-138	-15	Wed 10/31/07	Thu 4/24/08	ABI											
145	ABI Complete (Latest Finish)	0%	1009 d	Fri 6/27/08	Fri 6/27/08	118	118	Thu 10/23/08	Thu 10/23/08	ABI Complete (Latest Finish)											
146	Fargo, ND (FAR)	64%	592 d	Wed 11/16/05	Fri 11/30/07	0	0	Wed 11/16/05	Wed 4/22/09												
147	FAR Equipment Delivered to Site	100%	0 d	Wed 11/16/05	Thu 12/1/05	0	0	Wed 11/16/05	Thu 12/1/05												
148	Equipment Install and Optimization	100%	0 d	Fri 12/2/05	Mon 9/18/06	0	0	Fri 12/2/05	Mon 9/18/06												
149	FAR Site Acceptance Test (SAT)	100%	0 d	Tue 9/19/06	Fri 9/29/06	0	0	Tue 9/19/06	Fri 9/29/06												
150	Resolution of Open Items	100%	0 d	Mon 10/2/06	Fri 11/10/06	0	0	Mon 10/2/06	Fri 11/10/06												
151	FAR CAI/DD250 Signed	100%	0 d	Fri 11/10/06	Fri 11/10/06	-18.38	-18.38	Mon 10/23/06	Mon 10/23/06	/23											
152	FAA Optimization	100%	0 d	Mon 11/13/06	Fri 3/2/07	56	-38	Mon 1/8/07	Tue 1/23/07												
153	Field Familiarization	100%	0 d	Mon 3/5/07	Fri 5/25/07	-40	-32	Wed 1/24/07	Mon 4/23/07												
154	FAR Flight Check	100%	0 d	Mon 5/28/07	Fri 6/1/07	-34	-37	Tue 4/24/07	Wed 4/25/07												
155	FAR Initial Operating Capability (IOC)	100%	0 d	Fri 6/1/07	Fri 6/1/07	-22	-22	Thu 5/10/07	Thu 5/10/07	(IOC)											
156	FAR Operational Suitability Demonstration (OSD)	100%	0 d	Mon 6/4/07	Fri 7/27/07	-24	-7	Fri 5/11/07	Fri 7/20/07												
157	FAR Operational Readiness Date (ORD)/Commissioning	100%	0 d	Fri 7/27/07	Fri 7/27/07	-7	-7	Fri 7/20/07	Fri 7/20/07	Commissioning											
158	FAR Site Dismantle/Deactivation Planning	94%	0 d	Mon 7/30/07	Fri 9/21/07	-410	4	Thu 6/15/06	Tue 9/25/07												
159	FAR Start Dismantle/Deactivation	0%	-26 d	Mon 9/24/07	Mon 9/24/07	2.38	2.38	Wed 9/26/07	Wed 9/26/07	Start Dismantle/Deactivation											
160	FAR Dismantle/Deactivate	0%	828 d	Mon 9/24/07	Fri 11/16/07	2	339	Wed 9/26/07	Mon 10/20/08	FAR											
161	FAR Complete (Latest Finish)	0%	828 d	Fri 11/30/07	Fri 11/30/07	509	509	Wed 4/22/09	Wed 4/22/09	FAR Complete (Latest Finish)											
162	Pueblo, CO (PUB)	88%	818 d	Fri 12/9/05	Fri 9/26/08	0	0	Fri 12/9/05	Tue 6/10/08												

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	Gantt Chart											
										2008	2009	2010	2011								
217	Field Familiarization	100%	0 d	Fri 5/18/07	Thu 7/12/07	-77	-24	Fri 3/2/07	Mon 6/18/07	[Gantt Bar: Fri 5/18/07 to Thu 7/12/07]											
218	AGS Flight Check	100%	0 d	Fri 7/13/07	Thu 7/19/07	-24	-30	Tue 6/19/07	Tue 6/19/07	[Gantt Bar: Tue 6/19/07 to Tue 6/19/07]											
219	AGS Initial Operating Capability (IOC)	100%	0 d	Thu 7/19/07	Thu 7/19/07	19	19	Tue 8/7/07	Tue 8/7/07	[Gantt Bar: Tue 8/7/07 to Tue 8/7/07]											
220	Operational Suitability Demonstration (OSD)	42%	31 d	Fri 7/20/07	Thu 9/13/07	19	17	Wed 8/8/07	Sun 9/30/07	[Gantt Bar: Wed 8/8/07 to Sun 9/30/07]											
221	AGS Operational Readiness Date (ORD)/Commissioning	0%	31 d	Thu 9/13/07	Thu 9/13/07	17	17	Sun 9/30/07	Sun 9/30/07	[Gantt Bar: Sun 9/30/07 to Sun 9/30/07]											
222	AGS Site Dismantle/Deactivation Planning	0%	883 d	Fri 9/14/07	Thu 6/19/08	17	-21	Mon 10/1/07	Thu 5/29/08	[Gantt Bar: Mon 10/1/07 to Thu 5/29/08]											
223	AGS Start Dismantle/Deactivate	0%	883 d	Thu 6/19/08	Thu 6/19/08	-20	-20	Fri 5/30/08	Fri 5/30/08	[Gantt Bar: Fri 5/30/08 to Fri 5/30/08]											
224	AGS Dismantle/Deactivate	0%	883 d	Fri 6/20/08	Thu 8/14/08	-21	14	Fri 5/30/08	Thu 8/28/08	[Gantt Bar: Fri 5/30/08 to Thu 8/28/08]											
225	AGS Complete (Latest Finish)	0%	883 d	Fri 11/28/08	Fri 11/28/08	90	90	Thu 2/26/09	Thu 2/26/09	[Gantt Bar: Thu 2/26/09 to Thu 2/26/09]											
226	Mobile, AL (MOB)	67%	716 d	Tue 5/30/06	Wed 12/31/08	0	0	Tue 5/30/06	Thu 10/30/08	[Gantt Bar: Tue 5/30/06 to Thu 10/30/08]											
227	MOB Equipment Delivered to Site	100%	0 d	Tue 5/30/06	Mon 7/31/06	0	0	Tue 5/30/06	Mon 7/31/06	[Gantt Bar: Tue 5/30/06 to Mon 7/31/06]											
228	Equipment Install and Optimization	100%	0 d	Tue 8/1/06	Mon 1/15/07	0	42	Tue 8/1/06	Mon 2/26/07	[Gantt Bar: Tue 8/1/06 to Mon 2/26/07]											
229	MOB Site Acceptance Test (SAT)	100%	0 d	Tue 1/16/07	Thu 1/25/07	42	41	Tue 2/27/07	Wed 3/7/07	[Gantt Bar: Tue 2/27/07 to Wed 3/7/07]											
230	Resolution of Open Items	100%	0 d	Fri 1/26/07	Thu 3/22/07	41	35	Thu 3/8/07	Thu 4/26/07	[Gantt Bar: Thu 3/8/07 to Thu 4/26/07]											
231	MOB CAI/DD250 Signed	100%	0 d	Thu 3/22/07	Thu 3/22/07	35	35	Thu 4/26/07	Thu 4/26/07	[Gantt Bar: Thu 4/26/07 to Thu 4/26/07]											
232	MOB IOC Readiness Phase 1 (thru Ph 1 Report Apvl)	90%	650 d	Fri 4/27/07	Mon 9/24/07	0	-10	Fri 4/27/07	Fri 9/14/07	[Gantt Bar: Fri 4/27/07 to Fri 9/14/07]											
233	MOB IOC Readiness Phase 2 (thru Ph 2 Report Apvl)	0%	650 d	Tue 9/25/07	Mon 11/5/07	-10	-17	Sat 9/15/07	Fri 10/19/07	[Gantt Bar: Sat 9/15/07 to Fri 10/19/07]											
234	MOB IOC Readiness Phase 3 - before Flight Check	0%	650 d	Tue 11/6/07	Mon 11/26/07	-17	-15	Sat 10/20/07	Sun 11/11/07	[Gantt Bar: Sat 10/20/07 to Sun 11/11/07]											
235	MOB IOC Readiness Phase 3 - Flight Check	0%	650 d	Fri 7/13/07	Thu 7/19/07	122	117	Mon 11/12/07	Tue 11/13/07	[Gantt Bar: Mon 11/12/07 to Tue 11/13/07]											
236	MOB Initial Operating Capability (IOC)	0%	650 d	Thu 7/19/07	Thu 7/19/07	123	123	Mon 11/19/07	Mon 11/19/07	[Gantt Bar: Mon 11/19/07 to Mon 11/19/07]											
237	Operational Suitability Demonstration (OSD)	0%	650 d	Fri 7/20/07	Thu 9/13/07	123	97	Tue 11/20/07	Wed 12/19/07	[Gantt Bar: Tue 11/20/07 to Wed 12/19/07]											
238	MOB Operational Readiness Date (ORD)/Commissioning	0%	650 d	Thu 9/13/07	Thu 9/13/07	97	97	Wed 12/19/07	Wed 12/19/07	[Gantt Bar: Wed 12/19/07 to Wed 12/19/07]											
239	MOB Site Dismantle/Deactivation Planning	65%	1002 d	Fri 9/14/07	Thu 6/19/08	-347	-112	Mon 10/2/06	Thu 2/28/08	[Gantt Bar: Mon 10/2/06 to Thu 2/28/08]											
240	MOB Start Dismantle/Deactivate	0%	1002 d	Thu 6/19/08	Thu 6/19/08	-111	-111	Fri 2/29/08	Fri 2/29/08	[Gantt Bar: Fri 2/29/08 to Fri 2/29/08]											
241	MOB Dismantle/Deactivate	0%	1002 d	Fri 6/20/08	Thu 8/14/08	-112	-105	Fri 2/29/08	Thu 5/1/08	[Gantt Bar: Fri 2/29/08 to Thu 5/1/08]											
242	MOB Complete (Latest Finish)	0%	1002 d	Wed 12/31/08	Wed 12/31/08	-62	-62	Thu 10/30/08	Thu 10/30/08	[Gantt Bar: Thu 10/30/08 to Thu 10/30/08]											
243	Champaign, IL (CMI)	38%	495 d	Mon 3/13/06	Wed 12/31/08	0	0	Mon 3/13/06	Fri 9/4/09	[Gantt Bar: Mon 3/13/06 to Fri 9/4/09]											
244	CMI Equipment Delivered to Site	100%	0 d	Mon 3/13/06	Mon 5/8/06	0	0	Mon 3/13/06	Mon 5/8/06	[Gantt Bar: Mon 3/13/06 to Mon 5/8/06]											
245	Equipment Install and Optimization	100%	0 d	Tue 5/9/06	Mon 10/23/06	55	-54	Mon 7/3/06	Wed 8/30/06	[Gantt Bar: Mon 7/3/06 to Wed 8/30/06]											
246	CMI Site Acceptance Test (SAT)	100%	0 d	Tue 10/24/06	Mon 11/13/06	154	144	Tue 3/27/07	Fri 4/6/07	[Gantt Bar: Tue 3/27/07 to Fri 4/6/07]											
247	Resolution of Open Items	100%	0 d	Tue 11/14/06	Mon 2/5/07	146	91	Mon 4/9/07	Mon 5/7/07	[Gantt Bar: Mon 4/9/07 to Mon 5/7/07]											
248	CMI CAI/DD250 Signed	100%	0 d	Mon 2/5/07	Mon 2/5/07	92	92	Tue 5/8/07	Tue 5/8/07	[Gantt Bar: Tue 5/8/07 to Tue 5/8/07]											
249	CMI FAA Optimization	64%	-126 d	Tue 2/6/07	Mon 4/2/07	92	213	Wed 5/9/07	Thu 11/1/07	[Gantt Bar: Wed 5/9/07 to Thu 11/1/07]											
250	CMI Field Familiarization	0%	-126 d	Tue 4/3/07	Mon 6/25/07	213	216	Fri 11/2/07	Sun 1/27/08	[Gantt Bar: Fri 11/2/07 to Sun 1/27/08]											
251	CMI Flight Check	0%	-126 d	Tue 6/26/07	Mon 7/2/07	216	211	Mon 1/28/08	Tue 1/29/08	[Gantt Bar: Mon 1/28/08 to Tue 1/29/08]											
252	CMI Initial Operating Capability (IOC)	0%	-126 d	Mon 7/2/07	Mon 7/2/07	217	217	Mon 2/4/08	Mon 2/4/08	[Gantt Bar: Mon 2/4/08 to Mon 2/4/08]											
253	Operational Suitability Demonstration (OSD)	0%	-126 d	Tue 7/3/07	Mon 9/24/07	217	163	Tue 2/5/08	Wed 3/5/08	[Gantt Bar: Tue 2/5/08 to Wed 3/5/08]											
254	CMI Operational Readiness Date (ORD)/Commissioning	0%	-126 d	Mon 9/24/07	Mon 9/24/07	163	163	Wed 3/5/08	Wed 3/5/08	[Gantt Bar: Wed 3/5/08 to Wed 3/5/08]											
255	CMI Site Dismantle/Deactivation Planning	38%	0 d	Tue 9/25/07	Mon 6/30/08	-253	69	Mon 1/15/07	Sun 9/7/08	[Gantt Bar: Mon 1/15/07 to Sun 9/7/08]											
256	CMI Start Dismantle/Deactivate	0%	-282 d	Mon 6/30/08	Mon 6/30/08	70	70	Mon 9/8/08	Mon 9/8/08	[Gantt Bar: Mon 9/8/08 to Mon 9/8/08]											
257	CMI Dismantle/Deactivate	0%	693 d	Tue 7/1/08	Mon 8/25/08	69	193	Mon 9/8/08	Fri 3/6/09	[Gantt Bar: Mon 9/8/08 to Fri 3/6/09]											
258	CMI Complete (Latest Finish)	0%	693 d	Wed 12/31/08	Wed 12/31/08	247	247	Fri 9/4/09	Fri 9/4/09	[Gantt Bar: Fri 9/4/09 to Fri 9/4/09]											
259	Youngstown, OH (YNG)	62%	349 d	Thu 3/27/03	Fri 3/28/08	0	0	Thu 3/27/03	Mon 3/29/10	[Gantt Bar: Thu 3/27/03 to Mon 3/29/10]											
260	YNG Environmental Studies	100%	0 d	Thu 3/27/03	Wed 10/20/04	0	0	Thu 3/27/03	Wed 10/20/04	[Gantt Bar: Thu 3/27/03 to Wed 10/20/04]											
261	YNG Real Estate Acquisition	100%	0 d	Fri 7/30/04	Mon 2/21/05	0	0	Fri 7/30/04	Mon 2/21/05	[Gantt Bar: Fri 7/30/04 to Mon 2/21/05]											
262	YNG Site Construction	100%	0 d	Thu 10/13/05	Thu 4/13/06	0	0	Thu 10/13/05	Thu 4/13/06	[Gantt Bar: Thu 10/13/05 to Thu 4/13/06]											
263	YNG Equipment Delivered to Site	100%	0 d	Thu 6/29/06	Thu 6/29/06	0	0	Thu 6/29/06	Thu 6/29/06	[Gantt Bar: Thu 6/29/06 to Thu 6/29/06]											
264	Equipment Install and Optimization	100%	0 d	Fri 7/14/06	Thu 2/1/07	-15	-38	Thu 6/29/06	Mon 12/25/06	[Gantt Bar: Thu 6/29/06 to Mon 12/25/06]											
265	YNG Site Acceptance Test (SAT)	100%	0 d	Fri 2/2/07	Thu 2/15/07	4	1	Tue 2/6/07	Fri 2/16/07	[Gantt Bar: Tue 2/6/07 to Fri 2/16/07]											
266	Resolution of Open Items	100%	0 d	Fri 2/16/07	Thu 4/12/07	3	-44	Mon 2/19/07	Tue 2/27/07	[Gantt Bar: Mon 2/19/07 to Tue 2/27/07]											
267	YNG CAI/DD250 Signed	100%	0 d	Thu 4/12/07	Thu 4/12/07	-44	-44	Tue 2/27/07	Tue 2/27/07	[Gantt Bar: Tue 2/27/07 to Tue 2/27/07]											
268	YNG FAA Optimization	100%	0 d	Fri 4/13/07	Thu 6/21/07	-44	-15	Wed 2/28/07	Wed 6/6/07	[Gantt Bar: Wed 2/28/07 to Wed 6/6/07]											
269	YNG Field Familiarization	100%	0 d	Fri 6/22/07	Thu 8/16/07	-15	-16	Thu 6/7/07	Tue 7/31/07	[Gantt Bar: Thu 6/7/07 to Tue 7/31/07]											
270	YNG Flight Check	100%	0 d	Fri 8/17/07	Thu 8/23/07	-16	-21	Wed 8/1/07	Thu 8/2/07	[Gantt Bar: Wed 8/1/07 to Thu 8/2/07]											

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
271	YNG Initial Operating Capability (IOC)	0%	2 d	Thu 8/23/07	Thu 8/23/07	36	36	Fri 9/28/07	Fri 9/28/07	pability (IOC) ▲ 9/28																																															
272	Operational Suitability Demonstration (OSD)	0%	699 d	Fri 8/24/07	Thu 10/25/07	36	6	Sat 9/29/07	Wed 10/31/07	YNG ▲ 10/31																																															
273	YNG Operational Readiness Date (ORD)/Commissioning	0%	699 d	Thu 10/25/07	Thu 10/25/07	6	6	Wed 10/31/07	Wed 10/31/07	Commissioning ▲ 10/31																																															
274	YNG Site Dismantle/Deactivation Planning	30%	487 d	Fri 10/26/07	Thu 12/20/07	-345	557	Wed 11/15/06	Mon 6/29/09	YNG Start Dismantle/Deactivate ▲ 6/30																																															
275	YNG Start Dismantle/Deactivate	0%	487 d	Thu 12/20/07	Thu 12/20/07	558	558	Tue 6/30/09	Tue 6/30/09	YNG ▲ 91 d																																															
276	YNG Dismantle/Deactivate	0%	487 d	Fri 12/21/07	Thu 2/14/08	557	592	Tue 6/30/09	Mon 9/28/09	YNG Complete (Latest Finish) ▲ 3/29																																															
277	YNG Complete (Latest Finish)	0%	487 d	Fri 3/28/08	Fri 3/28/08	731	731	Mon 3/29/10	Mon 3/29/10																																																
278	Lexington, KY (LEX)	55%	460 d	Wed 2/22/06	Tue 9/30/08	0	0	Wed 2/22/06	Sun 10/25/09																																																
279	LEX Site Construction	100%	0 d	Wed 2/22/06	Mon 11/13/06	0	-67	Wed 2/22/06	Thu 9/7/06																																																
280	LEX Equipment Delivered to Site	100%	0 d	Mon 9/11/06	Mon 9/11/06	0	0	Mon 9/11/06	Mon 9/11/06																																																
281	LEX Equipment Install and Optimization	100%	0 d	Mon 9/11/06	Fri 12/29/06	0	129	Mon 9/11/06	Mon 5/7/07																																																
282	LEX Site Acceptance Test (SAT)	100%	0 d	Mon 1/1/07	Fri 1/12/07	127	124	Tue 5/8/07	Wed 5/16/07																																																
283	LEX Resolution of Open Items	100%	0 d	Mon 1/15/07	Fri 3/23/07	122	90	Thu 5/17/07	Thu 6/21/07																																																
284	LEX CAI/DD250 Signed	100%	0 d	Fri 3/23/07	Fri 3/23/07	90	90	Thu 6/21/07	Thu 6/21/07	Signed ▲ 6/21																																															
285	LEX FAA Optimization	44%	-119 d	Mon 3/26/07	Fri 6/1/07	88	178	Fri 6/22/07	Mon 11/26/07	LEX ▲ 85 d																																															
286	LEX Field Familiarization	0%	-119 d	Mon 6/4/07	Fri 8/24/07	176	179	Tue 11/27/07	Tue 2/19/08	LEX ▲ 2 d																																															
287	LEX Flight Check	0%	-119 d	Mon 8/27/07	Fri 8/31/07	177	174	Wed 2/20/08	Thu 2/21/08	rating Capability (IOC) ▲ 2/27																																															
288	LEX Initial Operating Capability (IOC)	0%	-119 d	Fri 8/31/07	Fri 8/31/07	180	180	Wed 2/27/08	Wed 2/27/08	LEX ▲ 30 d																																															
289	LEX Operational Suitability Demonstration (OSD)	0%	-119 d	Mon 9/3/07	Fri 11/2/07	178	147	Thu 2/28/08	Fri 3/28/08	te (ORD)/Commissioning ▲ 3/28																																															
290	LEX Operational Readiness Date (ORD)/Commissioning	0%	-119 d	Fri 11/2/07	Fri 11/2/07	147	147	Fri 3/28/08	Fri 3/28/08	LEX Start Dismantle/Deactivate ▲ 10/31																																															
291	LEX Site Dismantle/Deactivation Planning	57%	642 d	Mon 11/5/07	Fri 4/18/08	-621	195	Wed 2/22/06	Thu 10/30/08	LEX ▲ 180 d																																															
292	LEX Start Dismantle/Deactivate	0%	642 d	Fri 4/18/08	Fri 4/18/08	196	196	Fri 10/31/08	Fri 10/31/08	LEX Complete (Latest Finish) ▲ 10/25																																															
293	LEX Dismantle/Deactivate	0%	642 d	Mon 4/21/08	Fri 6/13/08	193	319	Fri 10/31/08	Tue 4/28/09																																																
294	LEX Complete (Latest Finish)	0%	642 d	Tue 9/30/08	Tue 9/30/08	390	390	Sun 10/25/09	Sun 10/25/09																																																
295	Saginaw, MI (MBS)	56%	501 d	Wed 5/10/06	Tue 9/30/08	0	0	Wed 5/10/06	Thu 8/27/09																																																
296	MBS Equipment Delivered to Site	100%	0 d	Wed 5/10/06	Tue 5/16/06	0	0	Wed 5/10/06	Tue 5/16/06																																																
297	Equipment Install and Optimization	100%	0 d	Wed 5/17/06	Wed 11/15/06	0	-1	Wed 5/17/06	Tue 11/14/06																																																
298	MBS Site Acceptance Test (SAT)	100%	0 d	Thu 11/16/06	Wed 11/29/06	97	117	Wed 2/21/07	Mon 3/26/07																																																
299	Resolution of Open Items	100%	0 d	Thu 11/30/06	Wed 2/21/07	117	69	Tue 3/27/07	Tue 5/1/07	ned ▲ 5/1																																															
300	MBS CAI/DD250 Signed	100%	0 d	Wed 2/21/07	Wed 2/21/07	69	69	Tue 5/1/07	Tue 5/1/07	MBS ▲ 2 d																																															
301	MBS FAA Optimization	100%	0 d	Thu 2/22/07	Wed 6/13/07	69	16	Wed 5/2/07	Fri 6/29/07	pability (IOC) ▲ 9/13																																															
302	Field Familiarization	93%	29 d	Thu 6/14/07	Wed 10/3/07	18	-29	Mon 7/2/07	Tue 9/4/07	MBS ▲ 30 d																																															
303	MBS Flight Check	0%	29 d	Thu 10/4/07	Wed 10/10/07	-29	-34	Wed 9/5/07	Thu 9/6/07	ommissioning ▲ 10/13																																															
304	MBS Initial Operating Capability (IOC)	0%	29 d	Wed 10/10/07	Wed 10/10/07	-27	-27	Thu 9/13/07	Thu 9/13/07	MBS Start Dismantle/Deactivate ▲ 8/29																																															
305	Operational Suitability Demonstration (OSD)	0%	29 d	Thu 10/11/07	Wed 12/12/07	-27	-60	Fri 9/14/07	Sat 10/13/07	MBS ▲ 182 d																																															
306	MBS Operational Readiness Date (ORD)/Commissioning	0%	29 d	Wed 12/12/07	Wed 12/12/07	-60	-60	Sat 10/13/07	Sat 10/13/07	MBS Complete (Latest Finish) ▲ 8/27																																															
307	MBS Site Dismantle/Deactivation Planning	55%	0 d	Thu 12/13/07	Wed 5/28/08	-546	92	Thu 6/15/06	Thu 8/28/08																																																
308	MBS Start Dismantle/Deactivate	0%	-241 d	Wed 5/28/08	Wed 5/28/08	93	93	Fri 8/29/08	Fri 8/29/08																																																
309	MBS Dismantle/Deactivate	0%	701 d	Thu 5/29/08	Wed 7/23/08	92	218	Fri 8/29/08	Thu 2/26/09																																																
310	MBS Complete (Latest Finish)	0%	701 d	Tue 9/30/08	Tue 9/30/08	331	331	Thu 8/27/09	Thu 8/27/09																																																
311	Little Rock, AR (LIT)	64%	675 d	Wed 3/15/06	Tue 3/31/09	0	0	Tue 3/14/06	Fri 12/26/08																																																
312	LIT Site Construction	100%	0 d	Wed 3/15/06	Mon 12/4/06	-1	-34	Tue 3/14/06	Tue 10/31/06	0/31																																															
313	LIT Equipment Delivered to Site	100%	0 d	Tue 12/5/06	Mon 12/11/06	-35	-41.38	Tue 10/31/06	Tue 10/31/06																																																
314	Equipment Install and Optimization	100%	0 d	Tue 12/12/06	Mon 2/5/07	-42	56	Tue 10/31/06	Mon 4/2/07																																																
315	LIT Site Acceptance Test (SAT)	100%	0 d	Tue 2/6/07	Mon 2/19/07	56	57	Tue 4/3/07	Tue 4/17/07																																																
316	Resolution of Open Items	100%	0 d	Tue 2/20/07	Mon 5/14/07	57	-13	Wed 4/18/07	Tue 5/1/07	ned ▲ 5/1																																															
317	LIT CAI/DD250 Signed	100%	0 d	Mon 5/14/07	Mon 5/14/07	-13	-13	Tue 5/1/07	Tue 5/1/07	LIT ▲ 4 d																																															
318	FAA Optimization	100%	0 d	Tue 5/15/07	Mon 7/23/07	-13	10	Wed 5/2/07	Thu 8/2/07	LIT ▲ 2 d																																															
319	Field Familiarization	52%	28 d	Tue 7/24/07	Mon 10/1/07	10	-6	Fri 8/3/07	Tue 9/25/07	pability (IOC) ▲ 10/3																																															
320	LIT Flight Check	0%	28 d	Tue 10/2/07	Mon 10/8/07	-6	-11	Wed 9/26/07	Thu 9/27/07	LIT ▲ 29 d																																															
321	LIT Initial Operating Capability (IOC)	0%	28 d	Mon 10/8/07	Mon 10/8/07	-5	-5	Wed 10/3/07	Wed 10/3/07	Commissioning ▲ 11/2																																															
322	Operational Suitability Demonstration (OSD)	0%	28 d	Tue 10/9/07	Mon 12/10/07	-5	-39	Thu 10/4/07	Thu 11/1/07																																																
323	LIT Operational Readiness Date (ORD)/Commissioning	0%	28 d	Mon 12/10/07	Mon 12/10/07	-38	-38	Fri 11/2/07	Fri 11/2/07																																																
324	LIT Site Dismantle/Deactivation Planning	52%	945 d	Tue 12/11/07	Mon 5/26/08	-330	-59	Mon 1/15/07	Fri 3/28/08																																																

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
325	LIT Start Dismantle/Deactivate	0%	945 d	Mon 5/26/08	Mon 5/26/08	-56	-56	Mon 3/31/08	Mon 3/31/08	art Dismantle/Deactivate Δ 3/31																																															
326	LIT Dismantle/Deactivate	0%	945 d	Tue 5/27/08	Mon 7/21/08	-57	-24	Mon 3/31/08	Fri 6/27/08	LIT Δ 88 d																																															
327	LIT Complete (Latest Finish)	0%	945 d	Tue 3/31/09	Tue 3/31/09	-95	-95	Fri 12/26/08	Fri 12/26/08	LIT Complete (Latest Finish) Δ 12/26																																															
328	Amarillo, TX (AMA)	31%	305 d	Wed 3/22/06	Tue 3/31/09	0	0	Wed 3/22/06	Fri 5/28/10																																																
329	AMA Site Construction	100%	0 d	Wed 3/22/06	Mon 12/11/06	0	-41	Wed 3/22/06	Tue 10/31/06																																																
330	AMA Equipment Delivered to Site	100%	0 d	Tue 12/12/06	Mon 12/18/06	-41.63	-48	Tue 10/31/06	Tue 10/31/06	0/31																																															
331	Equipment Install and Optimization	100%	0 d	Tue 12/19/06	Mon 2/12/07	-92	70	Mon 9/18/06	Mon 4/23/07																																																
332	AMA Site Acceptance Test (SAT)	100%	0 d	Tue 2/13/07	Mon 2/26/07	70	67	Tue 4/24/07	Fri 5/4/07																																																
333	AMA Resolution of Open Items	100%	0 d	Tue 2/27/07	Mon 5/21/07	69	31	Mon 5/7/07	Thu 6/21/07																																																
334	AMA CAI/DD250 Signed	100%	0 d	Mon 5/21/07	Mon 5/21/07	31	31	Thu 6/21/07	Thu 6/21/07	Signed Δ 6/21																																															
335	FAA Optimization	19%	-282 d	Tue 5/22/07	Mon 7/30/07	31	336	Fri 6/22/07	Mon 6/30/08	AMA Δ 62 d																																															
336	Field Familiarization	0%	-282 d	Tue 7/31/07	Mon 10/8/07	336	328	Tue 7/1/08	Sun 8/31/08	AMA Δ 62 d																																															
337	AMA Flight Check	0%	-282 d	Tue 10/9/07	Mon 10/15/07	328	323	Mon 9/1/08	Tue 9/2/08	AMA Δ 2 d																																															
338	AMA Initial Operating Capability (IOC)	0%	-282 d	Mon 10/15/07	Mon 10/15/07	329	329	Mon 9/8/08	Mon 9/8/08	AMA Initial Operating Capability (IOC) Δ 9/8																																															
339	Operational Suitability Demonstration (OSD)	0%	-250 d	Tue 10/16/07	Mon 12/17/07	329	296	Tue 9/9/08	Wed 10/8/08	AMA Δ 30 d																																															
340	AMA Operational Readiness Date (ORD)/Commissioning	0%	-250 d	Mon 12/17/07	Mon 12/17/07	296	296	Wed 10/8/08	Wed 10/8/08	Address Date (ORD)/Commissioning Δ 10/8																																															
341	AMA Site Dismantle/Deactivation Planning	13%	0 d	Tue 12/18/07	Mon 6/2/08	-201	361	Thu 5/31/07	Fri 5/29/09	AMA Δ 5/29																																															
342	AMA Start Dismantle/Deactivate	0%	428 d	Mon 6/2/08	Mon 6/2/08	361	361	Fri 5/29/09	Fri 5/29/09	AMA Start Dismantle/Deactivate Δ 5/29																																															
343	AMA Dismantle/Deactivate	0%	427 d	Tue 6/3/08	Mon 7/28/08	361	487	Sat 5/30/09	Fri 11/27/09	AMA Δ 182 d																																															
344	AMA Complete (Latest Finish)	0%	427 d	Tue 3/31/09	Tue 3/31/09	423	423	Fri 5/28/10	Fri 5/28/10	AMA Complete (Latest Finish) Δ 5/28																																															
345	Midland, TX (MAF)	50%	436 d	Wed 4/26/06	Fri 5/29/09	0	0	Mon 10/24/05	Thu 11/26/09																																																
346	MAF Site Construction	100%	0 d	Wed 4/26/06	Mon 1/15/07	-184	183	Mon 10/24/05	Tue 7/17/07																																																
347	MAF Equipment Delivered to Site	100%	0 d	Tue 1/16/07	Mon 1/22/07	15.38	9	Wed 1/31/07	Wed 1/31/07	1/31																																															
348	MAF Equipment Install and Optimization	100%	0 d	Tue 1/23/07	Mon 3/19/07	9	71	Thu 2/1/07	Tue 5/29/07																																																
349	MAF Site Acceptance Test (SAT)	100%	0 d	Tue 3/20/07	Mon 4/2/07	71	71	Wed 5/30/07	Tue 6/12/07																																																
350	MAF Resolution of Open Items	100%	0 d	Tue 4/3/07	Mon 6/25/07	71	7	Wed 6/13/07	Mon 7/2/07																																																
351	MAF CAI/DD250 Signed	100%	0 d	Mon 6/25/07	Mon 6/25/07	7	7	Mon 7/2/07	Mon 7/2/07	Signed Δ 7/2																																															
352	MAF FAA Optimization	29%	-101 d	Tue 6/26/07	Mon 9/17/07	7	129	Tue 7/3/07	Thu 1/24/08	MAF Δ 69 d																																															
353	MAF Field Familiarization	0%	-101 d	Tue 9/18/07	Mon 12/10/07	129	114	Fri 1/25/08	Wed 4/2/08	MAF Δ 2 d																																															
354	MAF Flight Check	0%	-101 d	Tue 12/11/07	Mon 12/17/07	114	109	Thu 4/3/08	Fri 4/4/08	MAF Δ 2 d																																															
355	MAF Initial Operating Capability (IOC)	0%	-101 d	Mon 12/17/07	Mon 12/17/07	115	115	Thu 4/10/08	Thu 4/10/08	operating Capability (IOC) Δ 4/10																																															
356	MAF Operational Suitability Demonstration (OSD)	0%	508 d	Tue 12/18/07	Mon 2/25/08	115	75	Fri 4/11/08	Sat 5/10/08	MAF Δ 29 d																																															
357	MAF Operational Readiness Date (ORD)/Commissioning	0%	508 d	Mon 2/25/08	Mon 2/25/08	75	75	Sat 5/10/08	Sat 5/10/08	Date (ORD)/Commissioning Δ 5/10																																															
358	MAF Site Dismantle/Deactivation Planning	0%	610 d	Tue 2/26/08	Mon 8/11/08	75	108	Sun 5/11/08	Thu 11/27/08	MAF Δ 201 d																																															
359	MAF Start Dismantle/Deactivate	0%	610 d	Mon 8/11/08	Mon 8/11/08	109	109	Fri 11/28/08	Fri 11/28/08	MAF Start Dismantle/Deactivate Δ 11/28																																															
360	MAF Dismantle/Deactivate	0%	610 d	Tue 8/12/08	Mon 10/6/08	108	234	Fri 11/28/08	Thu 5/28/09	MAF Δ 182 d																																															
361	MAF Complete (Latest Finish)	0%	610 d	Fri 5/29/09	Fri 5/29/09	181	181	Thu 11/26/09	Thu 11/26/09	MAF Complete (Latest Finish) Δ 11/26																																															
362	North Valley, AZ (SDL)	84%	975 d	Tue 4/4/06	Tue 6/30/09	0	0	Tue 4/4/06	Tue 11/6/07																																																
363	Construction Contract Awarded	100%	0 d	Tue 4/4/06	Tue 4/4/06	0	0	Tue 4/4/06	Tue 4/4/06																																																
364	SDL Site Construction	100%	0 d	Wed 5/17/06	Tue 1/23/07	0	34	Wed 5/17/06	Mon 2/26/07	2/26																																															
365	SDL Equipment Delivered to Site	100%	0 d	Tue 1/23/07	Tue 1/23/07	34	34	Mon 2/26/07	Mon 2/26/07																																																
366	Equipment Install and Optimization	100%	0 d	Wed 1/24/07	Tue 4/17/07	34	48	Tue 2/27/07	Mon 6/4/07																																																
367	SDL Site Acceptance Test (SAT)	100%	0 d	Wed 4/18/07	Tue 5/1/07	48	43	Tue 6/5/07	Wed 6/13/07																																																
368	Resolution of Open Items	100%	0 d	Wed 5/2/07	Tue 7/24/07	43	-22	Thu 6/14/07	Mon 7/2/07																																																
369	SDL CAI/DD250 Signed	100%	0 d	Tue 7/24/07	Tue 7/24/07	-22	-22	Mon 7/2/07	Mon 7/2/07	Signed Δ 7/2																																															
370	FAA Optimization	100%	0 d	Wed 7/25/07	Tue 10/16/07	-34	-75	Thu 6/21/07	Thu 8/2/07																																																
371	Field Familiarization	44%	116 d	Wed 10/17/07	Tue 2/5/08	-75	-123	Fri 8/3/07	Fri 10/5/07	SDL Δ 4 d																																															
372	SDL Flight Check	0%	116 d	Wed 2/6/08	Tue 2/12/08	-123	-128	Sat 10/6/07	Sun 10/7/07	SDL Δ 2 d																																															
373	SDL Initial Operating Capability (IOC)	0%	116 d	Tue 2/12/08	Tue 2/12/08	-128	-128	Sun 10/7/07	Sun 10/7/07	apability (IOC) Δ 10/7																																															
374	Operational Suitability Demonstration (OSD)	0%	146 d	Wed 2/13/08	Tue 4/22/08	-128	-168	Mon 10/8/07	Tue 11/6/07	SDL Δ 30 d																																															
375	SDL Operational Readiness Date (ORD)/Commissioning	0%	146 d	Tue 4/22/08	Tue 4/22/08	-168	-168	Tue 11/6/07	Tue 11/6/07	/Commissioning Δ 11/6																																															
376	SDL Site Dismantle/Deactivation Planning	0%	1360 d	Wed 4/23/08	Tue 10/7/08	-168.63	-336	Tue 11/6/07	Tue 11/6/07	ivation Planning Δ 11/6																																															
377	SDL Start Dismantle/Deactivate	0%	1360 d	Tue 10/7/08	Tue 10/7/08	-336	-336	Tue 11/6/07	Tue 11/6/07	antle/Deactivate Δ 11/6																																															
378	SDL Dismantle/Deactivate	0%	1360 d	Wed 10/8/08	Tue 12/2/08	-336.63	-392	Tue 11/6/07	Tue 11/6/07	antle/Deactivate Δ 11/6																																															

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
379	SDL Complete (Latest Finish)	0%	1360 d	Tue 6/30/09	Tue 6/30/09	-602	-602	Tue 11/6/07	Tue 11/6/07	e (Latest Finish) 11/6																																															
380	Reading, PA (RDG)	35%	218 d	Mon 6/5/06	Fri 7/31/09	0	0	Fri 3/31/06	Tue 9/28/10																																																
381	Construction Contract Awarded	100%	0 d	Mon 6/5/06	Mon 6/5/06	-66	-66	Fri 3/31/06	Fri 3/31/06																																																
382	RDG Site Construction	100%	0 d	Mon 10/2/06	Fri 6/22/07	-185	11	Fri 3/31/06	Tue 7/3/07																																																
383	RDG Equipment Delivered to Site	100%	0 d	Mon 6/25/07	Fri 6/29/07	-165	-169	Thu 1/11/07	Thu 1/11/07																																																
384	Equipment Install and Optimization	100%	0 d	Mon 7/2/07	Fri 9/21/07	-171	-59	Fri 1/12/07	Thu 7/24/07																																																
385	RDG Site Acceptance Test (SAT)	100%	0 d	Mon 9/24/07	Fri 10/5/07	-61	-65	Wed 7/25/07	Wed 8/1/07																																																
386	Resolution of Open Items	49%	-56 d	Mon 10/8/07	Fri 11/30/07	-67	-62	Thu 8/2/07	Sat 9/29/07	RDG 9 d																																															
387	RDG CAI/DD250 Signed	0%	-56 d	Fri 11/30/07	Fri 11/30/07	-62	-62	Sat 9/29/07	Sat 9/29/07	D250 Signed 9/29																																															
388	FAA Optimization	0%	-56 d	Mon 12/3/07	Fri 1/25/08	-64	26	Sun 9/30/07	Wed 2/20/08	RDG 144 d																																															
389	Field Familiarization	0%	-56 d	Mon 1/28/08	Fri 4/18/08	24	-1	Thu 2/21/08	Thu 4/17/08	RDG 57 d																																															
390	RDG Flight Check	0%	-56 d	Mon 4/21/08	Fri 4/25/08	-3	-6	Fri 4/18/08	Sat 4/19/08	RDG 2 d																																															
391	RDG Initial Operating Capability (IOC)	0%	-56 d	Fri 4/25/08	Fri 4/25/08	0	0	Fri 4/25/08	Fri 4/25/08	Operating Capability (IOC) 4/25																																															
392	Operational Suitability Demonstration (OSD)	0%	-24 d	Mon 4/28/08	Fri 7/4/08	-2	-40	Sat 4/26/08	Sun 5/25/08	RDG 29 d																																															
393	RDG Operational Readiness Date (ORD)/Commissioning	0%	-24 d	Fri 7/4/08	Fri 7/4/08	-40	-40	Sun 5/25/08	Sun 5/25/08	Date (ORD)/Commissioning 5/25																																															
394	RDG Site Dismantle/Deactivation Planning	0%	304 d	Mon 7/7/08	Fri 12/19/08	-42	284	Mon 5/26/08	Tue 9/29/09	RDG 492 d																																															
395	RDG Start Dismantle/Deactivate	0%	304 d	Fri 12/19/08	Fri 12/19/08	285	285	Wed 9/30/09	Wed 9/30/09	RDG Start Dismantle/Deactivate 9/30																																															
396	RDG Dismantle/Deactivate	0%	304 d	Mon 12/22/08	Fri 2/13/09	282	410	Wed 9/30/09	Tue 3/30/10	RDG 182 d																																															
397	RDG Complete (Latest Finish)	0%	304 d	Fri 7/31/09	Fri 7/31/09	424	424	Tue 9/28/10	Tue 9/28/10	RDG Complete (Latest Finish) 9/28																																															
398	Sioux City, IA (SUX)	41%	327 d	Thu 4/13/06	Mon 8/31/09	0	0	Thu 4/13/06	Wed 4/28/10																																																
399	Construction Contract Awarded	100%	0 d	Thu 4/13/06	Thu 4/13/06	0	0	Thu 4/13/06	Thu 4/13/06																																																
400	SUX Site Construction	99%	-21 d	Mon 10/2/06	Fri 7/6/07	-172	60	Thu 4/13/06	Tue 9/4/07																																																
401	SUX Equipment Delivered to Site	100%	0 d	Fri 7/6/07	Fri 7/6/07	-175.38	-175.38	Fri 1/12/07	Fri 1/12/07	1/12																																															
402	Equipment Install and Optimization	100%	0 d	Mon 7/9/07	Fri 9/28/07	-178	-55	Fri 1/12/07	Sat 8/4/07																																																
403	SUX Site Acceptance Test (SAT)	100%	0 d	Mon 10/1/07	Fri 10/12/07	-55	-58	Tue 8/7/07	Wed 8/15/07																																																
404	Resolution of Open Items	24%	-62 d	Mon 10/15/07	Fri 12/7/07	-60	-53	Thu 8/16/07	Mon 10/15/07	SUX 61 d																																															
405	SUX CAI/DD250 Signed	0%	-62 d	Fri 12/7/07	Fri 12/7/07	-53	-53	Mon 10/15/07	Mon 10/15/07	DD250 Signed 10/15																																															
406	FAA Optimization	0%	-62 d	Mon 12/10/07	Fri 2/29/08	-51	33	Sat 10/20/07	Wed 4/2/08	SUX 166 d																																															
407	Field Familiarization	0%	-62 d	Mon 3/3/08	Fri 5/23/08	31	2	Thu 4/3/08	Sun 5/25/08	SUX 52 d																																															
408	SUX Flight Check	0%	-62 d	Mon 5/26/08	Fri 5/30/08	0	-3	Mon 5/26/08	Tue 5/27/08	SUX 2 d																																															
409	SUX Initial Operating Capability (IOC)	0%	-62 d	Fri 5/30/08	Fri 5/30/08	3	3	Mon 6/2/08	Mon 6/2/08	al Operating Capability (IOC) 6/2																																															
410	Operational Suitability Demonstration (OSD)	0%	-32 d	Mon 6/2/08	Fri 8/8/08	1	-37	Tue 6/3/08	Wed 7/2/08	SUX 30 d																																															
411	SUX Operational Readiness Date (ORD)/Commissioning	0%	-32 d	Fri 8/8/08	Fri 8/8/08	-37	-37	Wed 7/2/08	Wed 7/2/08	ss Date (ORD)/Commissioning 7/2																																															
412	SUX Site Dismantle/Deactivation Planning	0%	457 d	Mon 8/11/08	Fri 1/23/09	-39	96	Thu 7/3/08	Wed 4/29/09	SUX 301 d																																															
413	SUX Start Dismantle/Deactivate	0%	457 d	Fri 1/23/09	Fri 1/23/09	97	97	Thu 4/30/09	Thu 4/30/09	SUX Start Dismantle/Deactivate 4/30																																															
414	SUX Dismantle/Deactivate	0%	457 d	Mon 1/26/09	Fri 3/20/09	94	222	Thu 4/30/09	Wed 10/28/09	SUX 182 d																																															
415	SUX Complete (Latest Finish)	0%	457 d	Mon 8/31/09	Mon 8/31/09	240	240	Wed 4/28/10	Wed 4/28/10	SUX Complete (Latest Finish) 4/28																																															
416	Gulfport, MS (GPT)	44%	391 d	Wed 5/31/06	Wed 9/30/09	0	0	Tue 3/28/06	Thu 1/28/10																																																
417	Construction Contract Awarded	100%	0 d	Wed 5/31/06	Wed 5/31/06	-64	-64	Tue 3/28/06	Tue 3/28/06																																																
418	GPT Site Construction	100%	0 d	Wed 11/1/06	Tue 8/7/07	-218	62	Tue 3/28/06	Mon 10/8/07																																																
419	GPT Equipment Delivered to Site	100%	0 d	Tue 8/7/07	Tue 8/7/07	-124	-124	Thu 4/5/07	Thu 4/5/07	ite 4/5																																															
420	Equipment Install and Optimization	61%	-185 d	Wed 8/8/07	Tue 11/27/07	-124	5	Fri 4/6/07	Sun 12/2/07	GPT 11 d																																															
421	GPT Site Acceptance Test (SAT)	0%	-185 d	Wed 12/11/07	Tue 12/11/07	5	2	Mon 12/3/07	Thu 12/13/07	GPT 11 d																																															
422	Resolution of Open Items	0%	-185 d	Wed 12/12/07	Tue 2/5/08	2	6	Fri 12/14/07	Mon 2/11/08	GPT 60 d																																															
423	GPT CAI/DD250 Signed	0%	-185 d	Tue 2/5/08	Tue 2/5/08	6	6	Mon 2/11/08	Mon 2/11/08	PT CAI/DD250 Signed 2/11																																															
424	FAA Optimization	0%	-185 d	Wed 2/6/08	Tue 4/1/08	6	57	Tue 2/12/08	Wed 5/28/08	GPT 106 d																																															
425	Field Familiarization	0%	-185 d	Wed 4/2/08	Tue 6/24/08	57	33	Thu 5/29/08	Sun 7/27/08	GPT 60 d																																															
426	GPT Flight Check	0%	-185 d	Wed 6/25/08	Tue 7/1/08	33	28	Mon 7/28/08	Tue 7/29/08	GPT 2 d																																															
427	GPT Initial Operating Capability (IOC)	0%	-185 d	Tue 7/1/08	Tue 7/1/08	34	34	Mon 8/4/08	Mon 8/4/08	Initial Operating Capability (IOC) 8/4																																															
428	Operational Suitability Demonstration (OSD)	0%	-155 d	Wed 7/2/08	Tue 9/9/08	34	-6	Tue 8/5/08	Wed 9/3/08	GPT 30 d																																															
429	GPT Operational Readiness Date (ORD)/Commissioning	0%	-155 d	Tue 9/9/08	Tue 9/9/08	-6	-6	Wed 9/3/08	Wed 9/3/08	ness Date (ORD)/Commissioning 9/3																																															
430	GPT Site Dismantle/Deactivation Planning	0%	547 d	Wed 9/10/08	Tue 2/24/09	-6	-26	Thu 9/4/08	Thu 1/29/09	GPT 148 d																																															
431	GPT Start Dismantle/Deactivate	0%	547 d	Tue 2/24/09	Tue 2/24/09	-25	-25	Fri 1/30/09	Fri 1/30/09	GPT Start Dismantle/Deactivate 1/30																																															
432	GPT Dismantle/Deactivate	0%	547 d	Wed 2/25/09	Tue 4/21/09	-26	100	Fri 1/30/09	Thu 7/30/09	GPT 182 d																																															

ASR11 IPS (Integrated Project Schedule) All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
433	GPT Complete (Latest Finish)	0%	547 d	Wed 9/30/09	Wed 9/30/09	120	120	Thu 1/28/10	Thu 1/28/10	GPT Complete (Latest Finish) Δ 1/28																																															
434	Springfield, IL (SPI)	34%	261 d	Thu 11/30/06	Fri 10/30/09	0	0	Thu 6/22/06	Thu 7/29/10																																																
435	Construction Contract Awarded	100%	0 d	Thu 11/30/06	Thu 11/30/06	-161	-161	Thu 6/22/06	Thu 6/22/06																																																
436	SPI Site Construction	88%	32 d	Thu 11/30/06	Wed 8/8/07	-161	81	Thu 6/22/06	Sun 10/28/07																																																
437	SPI Equipment Delivered to Site	100%	0 d	Thu 8/9/07	Wed 8/15/07	-146.63	-153	Thu 3/15/07	Thu 3/15/07																																																
438	Equipment Install and Optimization	86%	-16 d	Thu 8/16/07	Wed 11/7/07	-153	-42	Fri 3/16/07	Wed 9/26/07																																																
439	SPI Site Acceptance Test (SAT)	0%	-16 d	Thu 11/8/07	Wed 11/21/07	-31	-34	Mon 10/8/07	Thu 10/18/07																																																
440	Resolution of Open Items	0%	-16 d	Thu 11/22/07	Wed 1/16/08	-34	-32	Fri 10/19/07	Sat 12/15/07																																																
441	SPI CAI/DD250 Signed	0%	-16 d	Wed 1/16/08	Wed 1/16/08	-32	-32	Sat 12/15/07	Sat 12/15/07																																																
442	FAA Optimization	0%	-16 d	Thu 1/17/08	Wed 3/12/08	-29	28	Wed 12/19/07	Wed 4/9/08																																																
443	Field Familiarization	0%	-16 d	Thu 3/13/08	Wed 6/4/08	28	4	Thu 4/10/08	Sun 6/8/08																																																
444	SPI Flight Check	0%	-16 d	Thu 6/5/08	Wed 6/11/08	4	-1	Mon 6/9/08	Tue 6/10/08																																																
445	SPI Initial Operating Capability (IOC)	0%	-16 d	Wed 6/11/08	Wed 6/11/08	5	5	Mon 6/16/08	Mon 6/16/08																																																
446	Operational Suitability Demonstration (OSD)	0%	15 d	Thu 6/12/08	Wed 8/20/08	5	-35	Tue 6/17/08	Wed 7/16/08																																																
447	SPI Operational Readiness Date (ORD)/Commissioning	0%	15 d	Wed 8/20/08	Wed 8/20/08	-35	-35	Wed 7/16/08	Wed 7/16/08																																																
448	SPI Site Dismantle/Deactivation Planning	0%	365 d	Thu 8/21/08	Wed 2/4/09	-35	176	Thu 7/17/08	Thu 7/30/09																																																
449	SPI Start Dismantle/Deactivate	0%	365 d	Wed 2/4/09	Wed 2/4/09	177	177	Fri 7/31/09	Fri 7/31/09																																																
450	SPI Dismantle/Deactivate	0%	365 d	Thu 2/5/09	Wed 4/1/09	176	302	Fri 7/31/09	Thu 1/28/10																																																
451	SPI Complete (Latest Finish)	0%	365 d	Fri 10/30/09	Fri 10/30/09	272	272	Thu 7/29/10	Thu 7/29/10																																																
452	Corpus Christi, TX (CRP)	36%	217 d	Thu 7/21/05	Mon 11/30/09	0	0	Thu 7/21/05	Wed 9/29/10																																																
453	CRP Environmental Studies	100%	0 d	Thu 7/21/05	Thu 12/1/05	0	0	Thu 7/21/05	Thu 12/1/05																																																
454	CRP Real Estate Acquisition	100%	0 d	Fri 12/2/05	Tue 2/28/06	0	0	Fri 12/2/05	Tue 2/28/06																																																
455	CRP Site Construction	100%	0 d	Mon 1/8/07	Fri 9/28/07	-235	-105	Thu 5/18/06	Fri 6/15/07																																																
456	CRP Equipment Delivered to Site	100%	0 d	Fri 9/28/07	Fri 9/28/07	-107	-107	Wed 6/13/07	Wed 6/13/07																																																
457	Equipment Install and Optimization	46%	-274 d	Mon 10/1/07	Fri 1/18/08	-109	-49	Thu 6/14/07	Fri 11/30/07																																																
458	CRP Site Acceptance Test (SAT)	0%	-274 d	Mon 1/21/08	Fri 2/1/08	-51	-52	Sat 12/1/07	Tue 12/11/07																																																
459	Resolution of Open Items	0%	-274 d	Mon 2/4/08	Fri 3/28/08	-54	-48	Wed 12/12/07	Sat 2/9/08																																																
460	CRP CAI/DD250 Signed	0%	-274 d	Fri 3/28/08	Fri 3/28/08	-48	-48	Sat 2/9/08	Sat 2/9/08																																																
461	FAA Optimization	0%	-274 d	Mon 3/31/08	Fri 5/23/08	-50	190	Sun 2/10/08	Sat 11/29/08																																																
462	Field Familiarization	0%	-274 d	Mon 5/26/08	Fri 8/15/08	188	160	Sun 11/30/08	Thu 1/22/09																																																
463	CRP Flight Check	0%	-274 d	Mon 8/18/08	Fri 8/22/08	158	155	Fri 1/23/09	Sat 1/24/09																																																
464	CRP Initial Operating Capability (IOC)	0%	-274 d	Fri 8/22/08	Fri 8/22/08	161	161	Fri 1/30/09	Fri 1/30/09																																																
465	Operational Suitability Demonstration (OSD)	0%	-244 d	Mon 8/25/08	Fri 10/31/08	159	121	Sat 1/31/09	Sun 3/1/09																																																
466	CRP Operational Readiness Date (ORD)/Commissioning	0%	-244 d	Fri 10/31/08	Fri 10/31/08	121	121	Sun 3/1/09	Sun 3/1/09																																																
467	CRP Site Dismantle/Deactivation Planning	0%	303 d	Mon 11/3/08	Fri 4/17/09	119	166	Mon 3/2/09	Wed 9/30/09																																																
468	CRP Start Dismantle/Deactivate	0%	303 d	Fri 4/17/09	Fri 4/17/09	167	167	Thu 10/1/09	Thu 10/1/09																																																
469	CRP Dismantle/Deactivate	0%	303 d	Mon 4/20/09	Fri 6/12/09	164	292	Thu 10/1/09	Wed 3/31/10																																																
470	CRP Complete (Latest Finish)	0%	303 d	Mon 11/30/09	Mon 11/30/09	303	303	Wed 9/29/10	Wed 9/29/10																																																
471	Baton Rouge, LA (BTR)	57%	217 d	Tue 2/19/02	Thu 12/31/09	0	0	Tue 2/19/02	Wed 9/29/10																																																
472	BTR Environmental Studies	100%	0 d	Tue 2/19/02	Fri 2/25/05	0	0	Tue 2/19/02	Fri 2/25/05																																																
473	BTR Real Estate Acquisition	100%	0 d	Wed 11/17/04	Fri 6/17/05	0	0	Wed 11/17/04	Fri 6/17/05																																																
474	BTR Site Construction	100%	0 d	Thu 9/14/06	Wed 8/15/07	0	-86	Thu 9/14/06	Mon 5/21/07																																																
475	BTR Equipment Delivered to Site	100%	0 d	Wed 8/15/07	Wed 8/15/07	-86	-86	Mon 5/21/07	Mon 5/21/07																																																
476	Equipment Install and Optimization	52%	-235 d	Thu 8/16/07	Wed 12/5/07	-86	-3	Tue 5/22/07	Sun 12/2/07																																																
477	BTR Site Acceptance Test (SAT)	0%	-235 d	Thu 12/6/07	Wed 12/19/07	-3	-6	Mon 12/3/07	Thu 12/13/07																																																
478	Resolution of Open Items	0%	-235 d	Thu 12/20/07	Wed 2/13/08	-6	-2	Fri 12/14/07	Mon 2/11/08																																																
479	BTR CAI/DD250 Signed	0%	-235 d	Wed 2/13/08	Wed 2/13/08	-2	-2	Mon 2/11/08	Mon 2/11/08																																																
480	FAA Optimization	0%	-235 d	Thu 2/14/08	Wed 4/9/08	-2	265	Tue 2/12/08	Thu 12/30/08																																																
481	Field Familiarization	0%	-235 d	Thu 4/10/08	Wed 7/2/08	265	225	Wed 12/31/08	Thu 2/12/09																																																
482	BTR Flight Check	0%	-235 d	Thu 7/3/08	Wed 7/9/08	225	220	Fri 2/13/09	Sat 2/14/09																																																
483	BTR Initial Operating Capability (IOC)	0%	-235 d	Wed 7/9/08	Wed 7/9/08	226	226	Fri 2/20/09	Fri 2/20/09																																																
484	Operational Suitability Demonstration (OSD)	0%	-203 d	Thu 7/10/08	Wed 9/17/08	226	186	Sat 2/21/09	Sun 3/22/09																																																
485	BTR Operational Readiness Date (ORD)/Commissioning	0%	-203 d	Wed 9/17/08	Wed 9/17/08	186	186	Sun 3/22/09	Sun 3/22/09																																																
486	BTR Site Dismantle/Deactivation Planning	0%	303 d	Thu 9/18/08	Wed 3/4/09	186	210	Mon 3/23/09	Wed 9/30/09																																																

ASR11 IPS (Integrated Project Schedule) All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
487	BTR Start Dismantle/Deactivate	0%	303 d	Wed 3/4/09	Wed 3/4/09	211	211	Thu 10/1/09	Thu 10/1/09	BTR Start Dismantle/Deactivate 10/1																																															
488	BTR Dismantle/Deactivate	0%	303 d	Thu 3/5/09	Wed 4/29/09	210	336	Thu 10/1/09	Wed 3/31/10	BTR 182 d																																															
489	BTR Complete (Latest Finish)	0%	303 d	Thu 12/31/09	Thu 12/31/09	272	272	Wed 9/29/10	Wed 9/29/10	BTR Complete (Latest Finish) 9/																																															
490	Rockford, IL (RFD)	98%	1002 d	Tue 8/20/02	Fri 1/29/10	0	0	Tue 8/20/02	Sun 9/30/07																																																
491	RFD Environmental Studies	100%	0 d	Tue 8/20/02	Tue 11/23/04	0	0	Tue 8/20/02	Tue 11/23/04																																																
492	RFD Real Estate Acquisition (Prel)	100%	0 d	Tue 11/30/04	Fri 12/1/06	0	273	Tue 11/30/04	Fri 8/31/07																																																
493	Deployment Decision for this System on Hold	0%	304 d	Fri 8/31/07	Thu 9/27/07	1	3	Sat 9/1/07	Sun 9/30/07	RFD 30 d																																															
494	RFD Start Site Construction	0%	304 d	Mon 1/29/07	Fri 11/2/07	244.38	-33	Sun 9/30/07	Sun 9/30/07	Construction 9/30																																															
495	RFD Site Construction	0%	304 d	Mon 1/29/07	Fri 11/2/07	244.38	-33	Sun 9/30/07	Sun 9/30/07	Construction 9/30																																															
496	RFD Equipment Delivered to Site	0%	304 d	Fri 11/2/07	Fri 11/2/07	-33	-33	Sun 9/30/07	Sun 9/30/07	Delivered to Site 9/30																																															
497	Equipment Install and Optimization	0%	304 d	Mon 11/5/07	Fri 2/22/08	-35.63	-145	Sun 9/30/07	Sun 9/30/07	Optimization 9/30																																															
498	RFD Site Acceptance Test (SAT)	0%	304 d	Mon 2/25/08	Fri 3/7/08	-147.63	-159	Sun 9/30/07	Sun 9/30/07	Acceptance Test (SAT) 9/30																																															
499	Resolution of Open Items	0%	304 d	Mon 3/10/08	Fri 5/2/08	-161.63	-215	Sun 9/30/07	Sun 9/30/07	Resolution of Open Items 9/30																																															
500	RFD CAI/DD250 Signed	0%	304 d	Fri 5/2/08	Fri 5/2/08	-215	-215	Sun 9/30/07	Sun 9/30/07	CAI/DD250 Signed 9/30																																															
501	FAA Optimization	0%	396 d	Mon 5/5/08	Fri 6/27/08	-217.63	-271	Sun 9/30/07	Sun 9/30/07	Optimization 9/30																																															
502	Field Familiarization	0%	396 d	Mon 6/30/08	Fri 9/19/08	-273.63	-355	Sun 9/30/07	Sun 9/30/07	Familiarization 9/30																																															
503	RFD Flight Check	0%	396 d	Mon 9/22/08	Fri 9/26/08	-357.63	-362	Sun 9/30/07	Sun 9/30/07	Flight Check 9/30																																															
504	RFD Initial Operating Capability (IOC)	0%	396 d	Fri 9/26/08	Fri 9/26/08	-362	-362	Sun 9/30/07	Sun 9/30/07	Initial Operating Capability (IOC) 9/30																																															
505	Operational Suitability Demonstration (OSD)	0%	457 d	Mon 9/29/08	Fri 12/5/08	-364.63	-432	Sun 9/30/07	Sun 9/30/07	Operational Suitability Demonstration (OSD) 9/30																																															
506	RFD Operational Readiness Date (ORD)/Commissioning	0%	457 d	Fri 12/5/08	Fri 12/5/08	-432	-432	Sun 9/30/07	Sun 9/30/07	Operational Readiness Date (ORD)/Commissioning 9/30																																															
507	RFD Site Dismantle/Deactivation Planning	0%	1397 d	Mon 12/8/08	Fri 5/22/09	-434.63	-600	Sun 9/30/07	Sun 9/30/07	Site Dismantle/Deactivation Planning 9/30																																															
508	RFD Start Dismantle/Deactivate	0%	1397 d	Fri 5/22/09	Fri 5/22/09	-600	-600	Sun 9/30/07	Sun 9/30/07	Start Dismantle/Deactivate 9/30																																															
509	RFD Dismantle/Deactivate	0%	1397 d	Mon 5/25/09	Fri 7/17/09	-602.63	-656	Sun 9/30/07	Sun 9/30/07	Dismantle/Deactivate 9/30																																															
510	RFD Complete (Latest Finish)	0%	1397 d	Fri 1/29/10	Fri 1/29/10	-852	-852	Sun 9/30/07	Sun 9/30/07	RFD Complete (Latest Finish) 9/30																																															
511	Kahului, HI (OGG)	67%	175 d	Tue 7/20/99	Fri 1/29/10	0	0	Tue 7/20/99	Fri 11/26/10																																																
512	OGG Environmental Studies	100%	0 d	Tue 7/20/99	Thu 4/12/01	0	0	Tue 7/20/99	Thu 4/12/01																																																
513	OGG Real Estate Acquisition	100%	0 d	Fri 4/13/01	Tue 12/21/04	0	0	Fri 4/13/01	Tue 12/21/04																																																
514	OGG Site Construction	79%	-86 d	Wed 1/31/07	Tue 11/6/07	-323	74	Tue 3/14/06	Sat 1/19/08	Site Construction 2/28																																															
515	OGG Equipment Delivered to Site	0%	-431 d	Tue 11/6/07	Tue 11/6/07	114	114	Thu 2/28/08	Thu 2/28/08	Equipment Delivered to Site 2/28																																															
516	Equipment Install and Optimization	0%	-431 d	Wed 11/7/07	Tue 2/26/08	114	237	Fri 2/29/08	Mon 10/20/08	Equipment Install and Optimization 234 d																																															
517	OGG Site Acceptance Test (SAT)	0%	-431 d	Wed 2/27/08	Tue 3/11/08	237	234	Tue 10/21/08	Fri 10/31/08	OGG Site Acceptance Test (SAT) 11 d																																															
518	Resolution of Open Items	0%	-431 d	Wed 3/12/08	Tue 5/6/08	234	238	Sat 11/1/08	Tue 12/30/08	Resolution of Open Items 60 d																																															
519	OGG CAI/DD250 Signed	0%	-431 d	Tue 5/6/08	Tue 5/6/08	238	238	Tue 12/30/08	Tue 12/30/08	OGG CAI/DD250 Signed 12/30																																															
520	FAA Optimization	0%	-431 d	Wed 5/7/08	Tue 7/1/08	238	219	Wed 12/31/08	Thu 2/5/09	FAA Optimization 37 d																																															
521	Field Familiarization	0%	-431 d	Wed 7/2/08	Tue 9/23/08	219	217	Fri 2/6/09	Tue 4/28/09	Field Familiarization 82 d																																															
522	OGG Flight Check	0%	-431 d	Wed 9/24/08	Tue 9/30/08	217	212	Wed 4/29/09	Thu 4/30/09	OGG Flight Check 2 d																																															
523	OGG Initial Operating Capability (IOC)	0%	-431 d	Tue 9/30/08	Tue 9/30/08	218	218	Wed 5/6/09	Wed 5/6/09	OGG Initial Operating Capability (IOC) 5/6																																															
524	Operational Suitability Demonstration (OSD)	0%	-400 d	Wed 10/1/08	Tue 12/9/08	218	178	Thu 5/7/09	Fri 6/5/09	Operational Suitability Demonstration (OSD) 30 d																																															
525	OGG Operational Readiness Date (ORD)/Commissioning	0%	-400 d	Tue 12/9/08	Tue 12/9/08	178	178	Fri 6/5/09	Fri 6/5/09	Operational Readiness Date (ORD)/Commissioning 6/5																																															
526	OGG Site Dismantle/Deactivation Planning	0%	245 d	Wed 12/10/08	Tue 5/26/09	178	187	Sat 6/6/09	Sun 11/29/09	OGG Site Dismantle/Deactivation Planning 177 d																																															
527	OGG Start Dismantle/Deactivate	0%	245 d	Tue 5/26/09	Tue 5/26/09	188	188	Mon 11/30/09	Mon 11/30/09	OGG Start Dismantle/Deactivate 11/30																																															
528	OGG Dismantle/Deactivate	0%	245 d	Wed 5/27/09	Tue 7/21/09	187	311	Mon 11/30/09	Fri 5/28/10	OGG Dismantle/Deactivate 180 d																																															
529	OGG Complete (Latest Finish)	0%	245 d	Fri 1/29/10	Fri 1/29/10	301	301	Fri 11/26/10	Fri 11/26/10	OGG Complete (Latest Finish) 11/26																																															
530	Monterey, CA (MRY)	63%	371 d	Tue 4/8/03	Fri 2/26/10	0	0	Tue 4/8/03	Thu 2/25/10																																																
531	MRY Environmental Studies	100%	0 d	Tue 4/8/03	Fri 6/30/06	0	0	Tue 4/8/03	Fri 6/30/06																																																
532	MRY Real Estate Acquisition	100%	0 d	Mon 7/3/06	Fri 1/26/07	0	-172	Mon 7/3/06	Mon 8/7/06																																																
533	MRY Site Construction	100%	0 d	Mon 1/29/07	Fri 11/30/07	-256	-266	Thu 5/18/06	Fri 3/9/07																																																
534	MRY Equipment Delivered to Site	100%	0 d	Fri 11/30/07	Fri 11/30/07	-263	-263	Mon 3/12/07	Mon 3/12/07	Equipment Delivered to Site 3/12																																															
535	Equipment Install and Optimization	80%	-18 d	Mon 12/3/07	Fri 3/21/08	-265	-162	Tue 3/13/07	Thu 10/11/07	Equipment Install and Optimization 11 d																																															
536	MRY Site Acceptance Test (SAT)	0%	-18 d	Mon 3/24/08	Fri 4/4/08	-164	-165	Fri 10/12/07	Mon 10/22/07	MRY Site Acceptance Test (SAT) 11 d																																															
537	Resolution of Open Items	0%	-18 d	Mon 4/7/08	Fri 5/30/08	-167	-161	Tue 10/23/07	Fri 12/21/07	Resolution of Open Items 60 d																																															
538	MRY CAI/DD250 Signed	0%	-18 d	Fri 5/30/08	Fri 5/30/08	-161	-161	Fri 12/21/07	Fri 12/21/07	MRY CAI/DD250 Signed 12/21																																															
539	FAA Optimization	0%	-18 d	Mon 6/2/08	Fri 7/25/08	-159	-72	Wed 12/26/07	Wed 5/14/08	FAA Optimization 140 d																																															
540	Field Familiarization	0%	-18 d	Mon 7/28/08	Fri 10/17/08	-74	-99	Thu 5/15/08	Thu 7/10/08	Field Familiarization 57 d																																															

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Start	Finish	2008												2009												2010												2011											
										J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
649	FSD Site Construction	32%	100 d	Wed 3/28/07	Tue 1/29/08	5	169	Mon 4/2/07	Wed 7/16/08																																																
650	FSD Equipment Delivered to Site	0%	0 d	Tue 1/29/08	Tue 1/29/08	61	61	Sun 3/30/08	Sun 3/30/08																																																
651	Equipment Install and Optimization	0%	57 d	Wed 1/30/08	Tue 5/20/08	61	29	Mon 3/31/08	Wed 6/18/08																																																
652	FSD Site Acceptance Test (SAT)	0%	57 d	Wed 5/21/08	Tue 6/3/08	29	26	Thu 6/19/08	Sun 6/29/08																																																
653	Resolution of Open Items	0%	57 d	Wed 6/4/08	Tue 7/29/08	26	30	Mon 6/30/08	Thu 8/28/08																																																
654	FSD CAI/DD250 Signed	0%	57 d	Tue 7/29/08	Tue 7/29/08	30	30	Thu 8/28/08	Thu 8/28/08																																																
655	FAA Optimization	0%	57 d	Wed 7/30/08	Tue 9/23/08	30	11	Fri 8/29/08	Sat 10/4/08																																																
656	Field Familiarization	0%	57 d	Wed 9/24/08	Tue 12/16/08	11	9	Sun 10/5/08	Thu 12/25/08																																																
657	FSD Flight Check	0%	57 d	Wed 12/17/08	Tue 12/23/08	9	4	Fri 12/26/08	Sat 12/27/08																																																
658	FSD Initial Operating Capability (IOC)	0%	57 d	Tue 12/23/08	Tue 12/23/08	10	10	Fri 1/2/09	Fri 1/2/09																																																
659	Operational Suitability Demonstration (OSD)	0%	81 d	Wed 12/24/08	Tue 3/3/09	10	-30	Sat 1/3/09	Sun 2/1/09																																																
660	FSD Operational Readiness Date (ORD)/Commissioning	0%	81 d	Tue 3/3/09	Tue 3/3/09	-30	-30	Sun 2/1/09	Sun 2/1/09																																																
661	FSD Site Dismantle/Deactivation Planning	0%	81 d	Wed 3/4/09	Tue 11/10/09	-30	181	Mon 2/2/09	Mon 5/10/10																																																
662	FSD Start Dismantle/Deactivate	0%	81 d	Tue 11/10/09	Tue 11/10/09	182	182	Tue 5/11/10	Tue 5/11/10																																																
663	FSD Dismantle/Deactivate	0%	81 d	Wed 11/11/09	Tue 1/5/10	181	307	Tue 5/11/10	Mon 11/8/10																																																
664	FSD Complete (Latest Finish)	0%	81 d	Tue 8/31/10	Tue 8/31/10	251	251	Mon 5/9/11	Mon 5/9/11																																																
665	Allentown, PA (ABE)	56%	240 d	Tue 10/22/02	Thu 9/30/10	0	0	Tue 10/22/02	Fri 8/27/10																																																
666	ABE Environmental Studies	100%	0 d	Tue 10/22/02	Wed 1/31/07	0	-33	Tue 10/22/02	Fri 12/29/06																																																
667	ABE Real Estate Acquisition	100%	0 d	Thu 2/1/07	Wed 10/24/07	-456	-211	Wed 11/2/05	Tue 3/27/07																																																
668	ABE Site Construction	55%	264 d	Thu 10/25/07	Wed 8/27/08	-206	-237	Mon 4/2/07	Thu 1/3/08																																																
669	ABE Equipment Delivered to Site	0%	-6 d	Wed 8/27/08	Wed 8/27/08	-302	-302	Tue 10/30/07	Tue 10/30/07																																																
670	Equipment Install and Optimization	0%	-6 d	Thu 8/28/08	Wed 12/17/08	-302	-149	Wed 10/31/07	Mon 7/21/08																																																
671	ABE Site Acceptance Test (SAT)	0%	-6 d	Thu 12/18/08	Wed 12/31/08	-149	-152	Tue 7/22/08	Fri 8/1/08																																																
672	Resolution of Open Items	0%	-6 d	Thu 1/1/09	Wed 2/25/09	-152	-148	Sat 8/2/08	Tue 9/30/08																																																
673	ABE CAI/DD250 Signed	0%	-6 d	Wed 2/25/09	Wed 2/25/09	-148	-148	Tue 9/30/08	Tue 9/30/08																																																
674	FAA Optimization	0%	-6 d	Thu 2/26/09	Wed 4/22/09	-148	-167	Wed 10/1/08	Thu 11/6/08																																																
675	Field Familiarization	0%	-6 d	Thu 4/23/09	Wed 7/15/09	-167	-169	Fri 11/7/08	Tue 1/27/09																																																
676	ABE Flight Check	0%	-6 d	Thu 7/16/09	Wed 7/22/09	-169	-174	Wed 1/28/09	Thu 1/29/09																																																
677	ABE Initial Operating Capability (IOC)	0%	-6 d	Wed 7/22/09	Wed 7/22/09	-168	-168	Wed 2/4/09	Wed 2/4/09																																																
678	Operational Suitability Demonstration (OSD)	0%	-6 d	Thu 7/23/09	Wed 9/30/09	-168	-177	Thu 2/5/09	Mon 4/6/09																																																
679	ABE Operational Readiness Date (ORD)/Commissioning	0%	-6 d	Wed 9/30/09	Wed 9/30/09	-177	-177	Mon 4/6/09	Mon 4/6/09																																																
680	ABE Site Dismantle/Deactivation Planning	0%	336 d	Thu 10/1/09	Wed 6/9/10	-486	-282	Mon 6/2/08	Mon 8/31/09																																																
681	ABE Start Dismantle/Deactivate	0%	336 d	Wed 6/9/10	Wed 6/9/10	-282	-282	Mon 8/31/09	Mon 8/31/09																																																
682	ABE Dismantle/Deactivate	0%	336 d	Thu 6/10/10	Wed 8/4/10	-283	-159	Mon 8/31/09	Fri 2/26/10																																																
683	ABE Complete (Latest Finish)	0%	336 d	Thu 9/30/10	Thu 9/30/10	-34	-34	Fri 8/27/10	Fri 8/27/10																																																
684	Peoria, IL (PIA)	52%	0 d	Tue 5/9/00	Thu 9/30/10	0	0	Tue 5/9/00	Fri 7/29/11																																																
685	PIA Environmental Studies	100%	0 d	Tue 5/9/00	Fri 12/12/03	0	0	Tue 5/9/00	Fri 12/12/03																																																
686	PIA Real Estate Acquisition	95%	-273 d	Thu 4/6/06	Wed 1/31/07	0	236	Thu 4/6/06	Mon 9/24/07																																																
687	PIA Start Site Construction	0%	-273 d	Thu 11/8/07	Wed 8/13/08	107.38	-172	Sat 2/23/08	Sat 2/23/08																																																
688	PIA Site Construction	0%	-273 d	Thu 11/8/07	Wed 8/13/08	107	176	Sat 2/23/08	Thu 2/5/09																																																
689	PIA Equipment Delivered to Site	0%	-273 d	Wed 8/13/08	Wed 8/13/08	28	28	Wed 9/10/08	Wed 9/10/08																																																
690	Equipment Install and Optimization	0%	-273 d	Thu 8/14/08	Wed 12/3/08	28	301	Thu 9/11/08	Wed 9/30/09																																																
691	PIA Site Acceptance Test (SAT)	0%	-273 d	Thu 12/4/08	Wed 12/17/08	301	298	Thu 10/1/09	Sun 10/11/09																																																
692	Resolution of Open Items	0%	-273 d	Thu 12/18/08	Wed 2/11/09	298	301	Mon 10/12/09	Wed 12/9/09																																																
693	PIA CAI/DD250 Signed	0%	-273 d	Wed 2/11/09	Wed 2/11/09	301	301	Wed 12/9/09	Wed 12/9/09																																																
694	FAA Optimization	0%	-273 d	Thu 2/12/09	Wed 4/8/09	301	307	Thu 12/10/09	Tue 2/9/10																																																
695	Field Familiarization	0%	-273 d	Thu 4/9/09	Wed 7/1/09	307	294	Wed 2/10/10	Wed 4/21/10																																																
696	PIA Flight Check	0%	-273 d	Thu 7/2/09	Wed 7/8/09	294	289	Thu 4/22/10	Fri 4/23/10																																																
697	PIA Initial Operating Capability (IOC)	0%	-273 d	Wed 7/8/09	Wed 7/8/09	296	296	Fri 4/30/10	Fri 4/30/10																																																
698	Operational Suitability Demonstration (OSD)	0%	-273 d	Thu 7/9/09	Wed 9/16/09	296	287	Sat 5/1/10	Wed 6/30/10																																																
699	PIA Operational Readiness Date (ORD)/Commissioning	0%	-273 d	Wed 9/16/09	Wed 9/16/09	287	287	Wed 6/30/10	Wed 6/30/10																																																
700	PIA Site Dismantle/Deactivation Planning	0%	0 d	Thu 9/17/09	Wed 6/23/10	287	37	Thu 7/1/10	Fri 7/30/10																																																
701	PIA Start Dismantle/Deactivate	0%	1 d	Wed 6/23/10	Wed 6/23/10	37	37	Fri 7/30/10	Fri 7/30/10																																																
702	PIA Dismantle/Deactivate	0%	0 d	Thu 6/24/10	Wed 8/18/10	37	163	Sat 7/31/10	Fri 1/28/11																																																

