

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
80	ACT	ACT Dismantle/Deactivate	100%	0 d	Mon 11/6/06	Fri 12/29/06	22	367	290 d	Tue 11/28/06	Mon 12/31/07
81	ACT	ACT Complete (Latest Finish)	100%	0 d	Thu 5/31/07	Thu 5/31/07	214	214	0 d	Mon 12/31/07	Mon 12/31/07
82	LAN	Lansing, MI (LAN)	99%	956 d	Tue 2/14/06	Thu 5/31/07	0	0	606 d	Thu 9/15/05	Tue 1/1/08
83	LAN	LAN Operational Readiness Date (ORD)/Commissioning	100%	0 d	Tue 2/14/06	Tue 2/14/06	0	0	0 d	Tue 2/14/06	Tue 2/14/06
84	LAN	LAN Site Dismantle/Deactivation Planning	100%	0 d	Tue 2/14/06	Fri 9/29/06	-152	0	272 d	Thu 9/15/05	Fri 9/29/06
85	LAN	LAN Dismantle/Deactivate	99%	956 d	Mon 10/2/06	Fri 11/24/06	0	403	333 d	Mon 10/2/06	Tue 1/1/08
86	LAN	LAN Complete (Latest Finish)	0%	956 d	Thu 5/31/07	Thu 5/31/07	215	215	0 d	Tue 1/1/08	Tue 1/1/08
87	PUB	Pueblo, CO (PUB)	82%	824 d	Fri 12/9/05	Fri 9/26/08	0	0	677 d	Fri 12/9/05	Tue 7/1/08
88	PUB	PUB Equipment Delivered to Site	100%	0 d	Fri 12/9/05	Fri 12/9/05	0	0	0 d	Fri 12/9/05	Fri 12/9/05
89	PUB	Equipment Install and Optimization	100%	0 d	Fri 12/9/05	Tue 8/15/06	0	0	178 d	Fri 12/9/05	Tue 8/15/06
90	PUB	PUB Site Acceptance Test (SAT)	100%	0 d	Wed 8/16/06	Fri 8/25/06	0	0	8 d	Wed 8/16/06	Fri 8/25/06
91	PUB	Resolution of Open Items	100%	0 d	Mon 8/28/06	Thu 9/28/06	0	0	24 d	Mon 8/28/06	Thu 9/28/06
92	PUB	PUB CAI/DD250 Signed	100%	0 d	Wed 9/27/06	Wed 9/27/06	-5	-5	0 d	Fri 9/22/06	Fri 9/22/06
93	PUB	FAA Optimization	100%	0 d	Wed 9/27/06	Tue 2/13/07	20	-102	14 d	Tue 10/17/06	Fri 11/3/06
94	PUB	Field Familiarization	100%	0 d	Wed 2/14/07	Tue 5/8/07	-100	-105	61 d	Mon 11/6/06	Tue 1/23/07
95	PUB	PUB Flight Check	100%	0 d	Wed 5/9/07	Tue 5/15/07	-105	-110	2 d	Wed 1/24/07	Tue 1/25/07
96	PUB	PUB Initial Operating Capability (IOC)	100%	0 d	Tue 5/15/07	Tue 5/15/07	-79	-79	0 d	Sun 2/25/07	Sun 2/25/07
97	PUB	PUB Operational Suitability Demonstration (OSD)	100%	0 d	Wed 5/16/07	Tue 7/10/07	-79	-40	71 d	Mon 2/26/07	Thu 5/31/07
98	PUB	PUB Operational Readiness Date (ORD)/Commissioning	100%	0 d	Tue 7/10/07	Tue 7/10/07	-40	-40	0 d	Thu 5/31/07	Thu 5/31/07
99	PUB	PUB Site Dismantle/Deactivation Planning	100%	0 d	Wed 7/11/07	Tue 4/15/08	-391	-308	266 d	Thu 6/15/06	Thu 6/12/07
100	PUB	PUB Start Dismantle/Deactivate	100%	0 d	Tue 4/15/08	Tue 4/15/08	-307	-307	0 d	Wed 6/13/07	Wed 6/13/07
101	PUB	PUB Dismantle/Deactivate	97%	1154 d	Wed 4/16/08	Tue 6/10/08	-308	-158	192 d	Wed 6/13/07	Fri 1/4/08
102	PUB	PUB Complete Real Estate Transfer	0%	1154 d	Wed 4/16/08	Tue 6/10/08	-102	21	179 d	Sat 1/5/08	Tue 7/1/08
103	PUB	PUB Complete (Latest Finish)	0%	1154 d	Fri 9/26/08	Fri 9/26/08	-86.63	-86.63	0 d	Tue 7/1/08	Tue 7/1/08
104	FSM	Ft. Smith, AR (FSM)	95%	934 d	Thu 7/6/06	Thu 5/31/07	0	0	541 d	Sun 1/15/06	Thu 1/31/08
105	FSM	FSM Operational Readiness Date (ORD)/Commissioning	100%	0 d	Thu 7/6/06	Thu 7/6/06	0	0	0 d	Thu 7/6/06	Thu 7/6/06
106	FSM	FSM Site Dismantle/Deactivation Planning	100%	0 d	Thu 7/6/06	Wed 12/20/06	-172	68	296 d	Sun 1/15/06	Mon 2/26/07
107	FSM	FSM Dismantle/Deactivate	91%	1306 d	Thu 12/21/06	Wed 2/14/07	68	351	297 d	Tue 2/27/07	Thu 1/31/08
108	FSM	FSM Complete (Latest Finish)	0%	1306 d	Thu 5/31/07	Thu 5/31/07	245	245	0 d	Thu 1/31/08	Thu 1/31/08
109	SCK	Stockton, CA (SCK)	98%	933 d	Fri 1/27/06	Tue 7/31/07	0	0	1064 d	Thu 1/15/04	Fri 2/1/08
110	SCK	SCK Operational Readiness Date (ORD)/Commissioning	100%	0 d	Fri 1/27/06	Fri 1/27/06	0	0	0 d	Fri 1/27/06	Fri 1/27/06
111	SCK	SCK Site Dismantle/Deactivation Planning	100%	0 d	Fri 1/27/06	Thu 3/29/07	-743	-150	728 d	Thu 1/15/04	Mon 10/30/06
112	SCK	SCK Dismantle/Deactivate	93%	1305 d	Fri 3/30/07	Thu 5/24/07	-150	253	388 d	Tue 10/31/06	Fri 2/1/08
113	SCK	SCK Complete (Latest Finish)	0%	1305 d	Tue 7/31/07	Tue 7/31/07	185	185	0 d	Fri 2/1/08	Fri 2/1/08
114	SBA	Santa Barbara, CA (SBA)	68%	761 d	Tue 6/13/06	Tue 7/31/07	0	0	606 d	Thu 6/15/06	Sun 9/28/08
115	SBA	SBA Initial Operating Capability (IOC)	100%	0 d	Tue 6/13/06	Tue 6/13/06	28	28	0 d	Tue 7/11/06	Tue 7/11/06
116	SBA	Operational Suitability Demonstration (OSD)	100%	0 d	Tue 6/13/06	Mon 10/16/06	29	15	80 d	Wed 7/12/06	Tue 10/31/06
117	SBA	SBA Operational Readiness Date (ORD)/Commissioning	100%	0 d	Mon 10/16/06	Mon 10/16/06	15.63	15.63	0 d	Wed 11/1/06	Wed 11/1/06
118	SBA	SBA Site Dismantle/Deactivation Planning	100%	0 d	Tue 10/17/06	Mon 1/8/07	-124	22	168 d	Thu 6/15/06	Tue 1/30/07
119	SBA	SBA Dismantle/Deactivate	78%	1065 d	Tue 7/9/07	Mon 3/5/07	22	392	372 d	Wed 1/31/07	Mon 3/31/08
120	SBA	SBA Complete Real Estate Transfer	0%	1065 d	Tue 1/9/07	Mon 3/5/07	448	573	176 d	Tue 4/1/08	Sun 9/28/08
121	SBA	SBA Complete (Latest Finish)	0%	1065 d	Tue 7/31/07	Tue 7/31/07	425	425	0 d	Sun 9/28/08	Sun 9/28/08
122	PNS	Pensacola, FL South (PNS)	67%	696 d	Tue 5/16/06	Fri 11/30/07	0	0	737 d	Wed 3/15/06	Sat 12/27/08
123	PNS	PNS Site Acceptance Test (SAT)	100%	0 d	Tue 5/16/06	Mon 5/29/06	0	0	10 d	Tue 5/16/06	Mon 5/29/06
124	PNS	Resolution of Open Items	100%	0 d	Tue 5/30/06	Fri 8/11/06	0	0	54 d	Tue 5/30/06	Fri 8/11/06
125	PNS	PNS CAI/DD250 Signed	100%	0 d	Fri 8/11/06	Fri 8/11/06	0	0	0 d	Fri 8/11/06	Fri 8/11/06
126	PNS	FAA Optimization	100%	0 d	Mon 8/14/06	Fri 12/1/06	22	-57	23 d	Tue 9/5/06	Thu 10/5/06
127	PNS	Field Familiarization	100%	0 d	Mon 12/4/06	Fri 1/26/07	-59	40	115 d	Fri 10/6/06	Wed 3/7/07
128	PNS	PNS Flight Check	100%	0 d	Mon 1/29/07	Fri 2/2/07	38	34	1 d	Thu 3/8/07	Thu 3/8/07
129	PNS	PNS Initial Operating Capability (IOC)	100%	0 d	Fri 2/2/07	Fri 2/2/07	57.63	57.63	0 d	Sun 4/1/07	Sun 4/1/07
130	PNS	Operational Suitability Demonstration (OSD)	100%	0 d	Mon 2/5/07	Fri 4/6/07	56	27	24 d	Mon 4/2/07	Thu 5/3/07
131	PNS	PNS Operational Readiness Date (ORD)/Commissioning	100%	0 d	Fri 4/6/07	Fri 4/6/07	27	27	0 d	Thu 5/3/07	Thu 5/3/07
132	PNS	PNS Site Dismantle/Deactivation Planning	100%	0 d	Mon 4/9/07	Fri 8/3/07	-390	10	376 d	Wed 3/15/06	Mon 8/13/07
133	PNS	PNS Start Dismantle/Deactivate	100%	0 d	Fri 8/3/07	Fri 8/3/07	11	11	0 d	Tue 8/14/07	Tue 8/14/07
134	PNS	PNS Dismantle/Deactivate	43%	975 d	Mon 8/6/07	Fri 9/28/07	8	276	322 d	Tue 8/14/07	Mon 6/30/08
135	PNS	PNS Complete Real Estate Transfer	0%	975 d	Mon 8/6/07	Fri 9/28/07	330	456	180 d	Tue 7/1/08	Sat 12/27/08
136	PNS	PNS Complete (Latest Finish)	0%	975 d	Fri 11/30/07	Fri 11/30/07	393	393	0 d	Sat 12/27/08	Sat 12/27/08
137	ABI	Abilene, TX (ABI)	75%	733 d	Fri 10/7/05	Fri 6/27/08	0	0	813 d	Fri 10/7/05	Wed 11/5/08
138	ABI	ABI Equipment Delivered to Site	100%	0 d	Fri 10/7/05	Thu 11/24/05	0	0	35 d	Fri 10/7/05	Thu 11/24/05
139	ABI	Equipment Install and Optimization	100%	0 d	Fri 11/25/05	Mon 7/24/06	0	0	172 d	Fri 11/25/05	Mon 7/24/06
140	ABI	ABI Site Acceptance Test (SAT)	100%	0 d	Tue 7/25/06	Fri 8/4/06	0	0	9 d	Tue 7/25/06	Fri 8/4/06
141	ABI	Resolution of Open Items	100%	0 d	Mon 8/7/06	Thu 9/28/06	0	0	39 d	Mon 8/7/06	Thu 9/28/06
142	ABI	ABI CAI/DD250 Signed	100%	0 d	Mon 9/25/06	Mon 9/25/06	0	0	0 d	Mon 9/25/06	Mon 9/25/06
143	ABI	FAA Optimization	100%	0 d	Fri 10/27/06	Fri 1/12/07	-32	-77	25 d	Mon 9/25/06	Fri 10/27/06
144	ABI	Field Familiarization	100%	0 d	Mon 1/15/07	Fri 4/6/07	-77	-60	75 d	Mon 10/30/06	Mon 2/5/07
145	ABI	ABI Flight Check	100%	0 d	Mon 4/9/07	Fri 4/13/07	-62	-65	2 d	Tue 2/6/07	Wed 2/7/07
146	ABI	ABI Initial Operating Capability (IOC)	100%	0 d	Fri 4/13/07	Fri 4/13/07	-29	-29	0 d	Thu 3/15/07	Thu 3/15/07
147	ABI	Operational Suitability Demonstration (OSD)	100%	0 d	Mon 4/16/07	Fri 6/8/07	-31	111	157 d	Fri 3/16/07	Thu 9/27/07
148	ABI	ABI Operational Readiness Date (ORD)/Commissioning	100%	0 d	Fri 6/8/07	Fri 6/8/07	111	111	0 d	Thu 9/27/07	Thu 9/27/07
149	ABI	ABI Site Dismantle/Deactivation Planning	100%	0 d	Mon 6/11/07	Fri 3/14/08	-336	-122	363 d	Mon 7/10/06	Tue 11/13/07
150	ABI	ABI Start Dismantle/Deactivate	100%	0 d	Fri 3/14/08	Fri 3/14/08	-121	-121	0 d	Wed 11/14/07	Wed 11/14/07
151	ABI	ABI Dismantle/Deactivate	26%	1027 d	Mon 3/17/08	Fri 5/9/08	-124	-1	177 d	Wed 11/14/07	Thu 5/8/08
152	ABI	ABI Complete RE Transfer	0%	1027 d	Mon 3/17/08	Fri 5/9/08	53	180	181 d	Fri 5/9/08	Wed 11/5/08
153	ABI	ABI Complete (Latest Finish)	0%	1027 d	Fri 6/27/08	Fri 6/27/08	131	131	0 d	Wed 11/5/08	Wed 11/5/08
154	FAR	Fargo, ND (FAR)	64%	614 d	Wed 11/16/05	Fri 11/30/07	0	0	904 d	Wed 11/16/05	Tue 4/21/09
155	FAR	FAR Equipment Delivered to Site	100%	0 d	Wed 11/16/05	Thu 12/1/05	0	0	12 d	Wed 11/16/05	Thu 12/1/05
156	FAR	Equipment Install and Optimization	100%	0 d	Fri 12/2/05	Mon 9/18/06	0	0	207 d	Fri 12/2/05	Mon 9/18/06
157	FAR	FAR Site Acceptance Test (SAT)	100%	0 d	Tue 9/19/06	Fri 9/29/06	0	0	9 d	Tue 9/19/06	Fri 9/29/06
158	FAR	Resolution of Open Items	100%	0 d	Mon 10/2/06	Fri 11/10/06	0	0	30 d	Mon 10/2/06	Fri 11/10/06

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
159	FAR	FAR CAI/DD250 Signed	100%	0 d	Fri 11/10/06	Fri 11/10/06	-18.38	-18.38	0 d	Mon 10/23/06	Mon 10/23/06
160	FAR	FAA Optimization	100%	0 d	Mon 11/13/06	Fri 3/2/07	56	-38	12 d	Mon 1/8/07	Tue 1/23/07
161	FAR	Field Familiarization	100%	0 d	Mon 3/5/07	Fri 5/25/07	-40	-32	67 d	Wed 1/24/07	Mon 4/23/07
162	FAR	FAR Flight Check	100%	0 d	Mon 5/28/07	Fri 6/1/07	-34	-37	2 d	Wed 4/24/07	Wed 4/25/07
163	FAR	FAR Initial Operating Capability (IOC)	100%	0 d	Fri 6/1/07	Fri 6/1/07	-22	-22	0 d	Thu 5/10/07	Thu 5/10/07
164	FAR	FAR Operational Suitability Demonstration (OSD)	100%	0 d	Mon 6/4/07	Fri 7/27/07	-24	-7	51 d	Fri 5/11/07	Fri 7/20/07
165	FAR	FAR Operational Readiness Date (ORD)/Commissioning	100%	0 d	Fri 7/27/07	Fri 7/27/07	-7	-7	0 d	Fri 7/20/07	Fri 7/20/07
166	FAR	FAR Site Dismantle/Deactivation Planning	100%	0 d	Mon 7/30/07	Fri 9/21/07	-410	4	357 d	Thu 6/15/06	Tue 9/25/07
167	FAR	FAR Start Dismantle/Deactivation	100%	0 d	Mon 9/24/07	Mon 9/24/07	2.38	2.38	0 d	Wed 9/26/07	Wed 9/26/07
168	FAR	FAR Dismantle/Deactivate	25%	860 d	Mon 9/24/07	Fri 11/16/07	2	338	390 d	Wed 9/26/07	Sun 10/19/08
169	FAR	FAR Complete RE Transfer	0%	860 d	Mon 9/24/07	Fri 11/16/07	392	522	184 d	Mon 10/20/08	Tue 4/21/09
170	FAR	FAR Complete (Latest Finish)	0%	860 d	Fri 11/30/07	Fri 11/30/07	508	508	0 d	Thu 4/21/09	Thu 4/21/09
171	FAI	Fairbanks, AK (FAI)	70%	624 d	Fri 1/14/05	Fri 11/30/07	0	0	1057 d	Fri 4/1/05	Tue 4/7/09
172	FAI	FAI CAI/DD250 Signed	100%	0 d	Fri 1/14/05	Fri 1/14/05	97	97	0 d	Thu 4/21/05	Thu 4/21/05
173	FAI	FAA Optimization	100%	0 d	Fri 1/14/05	Wed 9/27/06	179	-426	13 d	Thu 7/12/05	Thu 7/28/05
174	FAI	Field Familiarization	100%	0 d	Thu 9/28/06	Wed 11/8/06	-24	-65.38	0 d	Mon 9/4/06	Mon 9/4/06
175	FAI	FAI Flight Check	100%	0 d	Thu 11/9/06	Wed 11/15/06	-65	-70	2 d	Tue 9/5/06	Wed 9/6/06
176	FAI	FAI Initial Operating Capability (IOC)	100%	0 d	Tue 10/24/06	Tue 10/24/06	0	-0.38	0 d	Tue 10/24/06	Tue 10/24/06
177	FAI	Operational Suitability Demonstration (OSD)	100%	0 d	Thu 11/16/06	Wed 1/10/07	-22	169	183 d	Wed 10/25/06	Thu 6/28/07
178	FAI	FAI Operational Readiness Date (ORD)/Commissioning	100%	0 d	Wed 1/10/07	Wed 1/10/07	169	169	0 d	Thu 6/28/07	Thu 6/28/07
179	FAI	FAI Site Dismantle/Deactivation Planning	86%	0 d	Thu 1/11/07	Wed 8/8/07	-650	307	930 d	Fri 4/1/05	Tue 6/10/08
180	FAI	FAI Start Dismantle/Deactivate	0%	81 d	Wed 8/8/07	Wed 8/8/07	308	308	0 d	Wed 6/11/08	Wed 6/11/08
181	FAI	FAI Dismantle/Deactivate	0%	874 d	Thu 8/9/07	Wed 10/3/07	307	370	119 d	Wed 6/11/08	Tue 10/7/08
182	FAI	FAI Complete RE Transfer	0%	874 d	Thu 8/9/07	Wed 10/3/07	426	552	182 d	Wed 10/8/08	Tue 4/7/09
183	FAI	FAI Complete (Latest Finish)	0%	874 d	Fri 11/30/07	Fri 11/30/07	494	494	0 d	Tue 4/7/09	Tue 4/7/09
184	MCN	Macon, GA (MCN)	68%	687 d	Tue 8/22/06	Fri 5/30/08	0	0	690 d	Thu 6/1/06	Thu 1/8/09
185	MCN	MCN Site Acceptance Test (SAT)	100%	0 d	Tue 8/22/06	Fri 9/1/06	0	0	9 d	Tue 8/22/06	Fri 9/1/06
186	MCN	Resolution of Open Items	100%	0 d	Mon 9/4/06	Tue 10/31/06	0	-8	36 d	Mon 9/4/06	Mon 10/23/06
187	MCN	MCN CAI/DD250 Signed	100%	0 d	Tue 10/31/06	Tue 10/31/06	-8	-8	0 d	Mon 10/23/06	Mon 10/23/06
188	MCN	FAA Optimization	100%	0 d	Wed 11/1/06	Mon 2/19/07	68	-27	12 d	Mon 1/8/07	Tue 1/23/07
189	MCN	Field Familiarization	100%	0 d	Tue 2/20/07	Mon 4/23/07	-27	43	98 d	Wed 1/24/07	Thu 6/5/07
190	MCN	MCN Flight Check	100%	0 d	Tue 4/24/07	Mon 4/30/07	43	38	2 d	Wed 6/6/07	Thu 6/7/07
191	MCN	MCN Initial Operating Capability (IOC)	100%	0 d	Mon 4/30/07	Mon 4/30/07	43	43	0 d	Tue 6/12/07	Tue 6/12/07
192	MCN	Operational Suitability Demonstration (OSD)	100%	0 d	Tue 5/1/07	Mon 6/25/07	43	156	155 d	Wed 6/13/07	Wed 11/28/07
193	MCN	MCN Operational Readiness Date (ORD)/Commissioning	100%	0 d	Mon 6/25/07	Mon 6/25/07	156	156	0 d	Wed 11/28/07	Wed 11/28/07
194	MCN	MCN Site Dismantle/Deactivation Planning	97%	15 d	Tue 6/26/07	Mon 3/31/08	-390	-76	479 d	Thu 6/1/06	Tue 1/15/08
195	MCN	MCN Start Dismantle/Deactivate	0%	15 d	Mon 3/31/08	Mon 3/31/08	-75	-75	0 d	Wed 1/16/08	Wed 1/16/08
196	MCN	MCN Dismantle/Deactivate	0%	963 d	Tue 4/1/08	Mon 5/26/08	-76	45	177 d	Wed 1/16/08	Thu 7/10/08
197	MCN	MCN Complete RE Transfer	0%	963 d	Tue 4/1/08	Mon 5/26/08	101	227	182 d	Fri 7/11/08	Thu 1/8/09
198	MCN	MCN Complete (Latest Finish)	0%	963 d	Fri 5/30/08	Fri 5/30/08	223	223	0 d	Thu 1/8/09	Thu 1/8/09
199	MBS	Saginaw, MI (MBS)	64%	631 d	Wed 5/10/06	Tue 9/30/08	0	0	762 d	Wed 5/10/06	Sun 3/29/09
200	MBS	MBS Equipment Delivered to Site	100%	0 d	Wed 5/10/06	Tue 5/16/06	0	0	5 d	Wed 5/10/06	Tue 5/16/06
201	MBS	Equipment Install and Optimization	100%	0 d	Wed 5/17/06	Wed 11/15/06	0	-1	131 d	Wed 5/17/06	Tue 11/14/06
202	MBS	MBS Site Acceptance Test (SAT)	100%	0 d	Thu 11/16/06	Wed 11/29/06	97	117	26 d	Wed 12/21/07	Mon 3/26/07
203	MBS	Resolution of Open Items	100%	0 d	Thu 11/30/06	Wed 2/21/07	117	69	27 d	Tue 3/27/07	Tue 5/1/07
204	MBS	MBS CAI/DD250 Signed	100%	0 d	Wed 2/21/07	Wed 2/21/07	69	69	0 d	Tue 5/1/07	Tue 5/1/07
205	MBS	MBS FAA Optimization	100%	0 d	Thu 2/22/07	Wed 6/13/07	69	16	43 d	Wed 5/2/07	Fri 6/29/07
206	MBS	Field Familiarization	100%	0 d	Thu 6/14/07	Wed 10/3/07	18	-28	58 d	Mon 7/2/07	Wed 9/5/07
207	MBS	MBS Flight Check	100%	0 d	Thu 10/4/07	Wed 10/10/07	-28	-34	1 d	Thu 9/6/07	Thu 9/6/07
208	MBS	MBS Initial Operating Capability (IOC)	100%	0 d	Wed 10/10/07	Wed 10/10/07	-27	-27	0 d	Thu 9/13/07	Thu 9/13/07
209	MBS	Operational Suitability Demonstration (OSD)	100%	0 d	Thu 10/11/07	Wed 12/12/07	-27	-61	29 d	Fri 9/14/07	Fri 10/12/07
210	MBS	MBS Operational Readiness Date (ORD)/Commissioning	100%	0 d	Wed 12/12/07	Wed 12/12/07	-61	-61	0 d	Fri 10/12/07	Fri 10/12/07
211	MBS	MBS Site Dismantle/Deactivation Planning	86%	0 d	Thu 12/13/07	Wed 5/28/08	-546	-59	544 d	Thu 6/15/06	Sun 3/30/08
212	MBS	MBS Start Dismantle/Deactivate	0%	0 d	Wed 5/28/08	Wed 5/28/08	-58	-58	0 d	Mon 3/31/08	Mon 3/31/08
213	MBS	MBS Dismantle/Deactivate	0%	883 d	Thu 5/29/08	Wed 7/23/08	-59	67	182 d	Mon 3/31/08	Sun 9/28/08
214	MBS	MBS Complete RE Transfer	0%	883 d	Thu 5/29/08	Wed 7/23/08	123	249	182 d	Mon 3/29/08	Sun 3/29/09
215	MBS	MBS Complete (Latest Finish)	0%	883 d	Tue 9/30/08	Tue 9/30/08	180	180	0 d	Sun 3/29/09	Sun 3/29/09
216	AGS	Augusta, GA (AGS)	50%	651 d	Tue 1/17/06	Fri 11/28/08	0	0	823 d	Tue 1/17/06	Fri 2/27/09
217	AGS	AGS Equipment Delivered to Site	100%	0 d	Tue 1/17/06	Tue 1/17/06	0	0	0 d	Tue 1/17/06	Tue 1/17/06
218	AGS	Equipment Install and Optimization	100%	0 d	Tue 1/17/06	Mon 12/18/06	101	-17	158 d	Fri 4/28/06	Fri 12/1/06
219	AGS	AGS Site Acceptance Test (SAT)	100%	0 d	Tue 12/19/06	Thu 12/28/06	-7	-6	10 d	Tue 12/12/06	Fri 12/22/06
220	AGS	Resolution of Open Items	100%	0 d	Fri 12/29/06	Thu 2/22/07	-4	-24	26 d	Mon 12/25/06	Mon 1/29/07
221	AGS	AGS CAI/DD250 Signed	100%	0 d	Thu 2/22/07	Thu 2/22/07	-24	-24	0 d	Mon 1/29/07	Mon 1/29/07
222	AGS	FAA Optimization	100%	0 d	Fri 2/23/07	Thu 5/17/07	-4	-77	10 d	Mon 2/19/07	Thu 3/1/07
223	AGS	Field Familiarization	100%	0 d	Fri 5/18/07	Thu 7/12/07	-77	-24	79 d	Fri 3/2/07	Mon 6/18/07
224	AGS	AGS Flight Check	100%	0 d	Fri 7/13/07	Thu 7/19/07	-24	-30	1 d	Tue 6/19/07	Tue 6/19/07
225	AGS	AGS Initial Operating Capability (IOC)	100%	0 d	Thu 7/19/07	Thu 7/19/07	19	19	0 d	Tue 8/7/07	Tue 8/7/07
226	AGS	Operational Suitability Demonstration (OSD)	100%	0 d	Fri 7/20/07	Thu 9/13/07	19	5	42 d	Wed 8/8/07	Tue 9/18/07
227	AGS	AGS Operational Readiness Date (ORD)/Commissioning	100%	0 d	Thu 9/13/07	Thu 9/13/07	5	5	0 d	Tue 9/18/07	Tue 9/18/07
228	AGS	AGS Site Dismantle/Deactivation Planning	40%	913 d	Fri 9/14/07	Thu 6/19/08	5	-20	255 d	Wed 9/19/07	Fri 5/30/08
229	AGS	AGS Start Dismantle/Deactivate	0%	913 d	Thu 6/19/08	Thu 6/19/08	-19	-19	0 d	Sat 5/31/08	Sat 5/31/08
230	AGS	AGS Dismantle/Deactivate	0%	913 d	Fri 6/20/08	Thu 8/14/08	-20	15	91 d	Sat 5/31/08	Fri 8/29/08
231	AGS	AGS Complete RE Transfer	0%	913 d	Fri 6/20/08	Thu 8/14/08	71	197	182 d	Sat 8/30/08	Fri 2/27/09
232	AGS	AGS Complete (Latest Finish)	0%	913 d	Fri 11/28/08	Fri 11/28/08	91	91	0 d	Fri 2/27/09	Fri 2/27/09
233	MYR	Myrtle Beach, SC (MYR)	64%	589 d	Tue 1/3/06	Fri 10/31/08	0	0	895 d	Tue 1/3/06	Tue 5/26/09
234	MYR	MYR Equipment Delivered to Site	79%	318 d	Tue 1/3/06	Tue 1/3/06	0	920.38	137 d	Tue 1/3/06	Fri 7/11/08
235	MYR	Equipment Install and Optimization	100%	0 d	Tue 1/3/06	Mon 12/4/06	0	-34	216 d	Tue 1/3/06	Tue 10/31/06
236	MYR	MYR Site Acceptance Test (SAT)	100%	0 d	Tue 12/5/06	Thu 12/14/06	-34.63	-34	8 d	Tue 10/31/06	Fri 11/10/06
237	MYR	Resolution of Open Items	100%	0 d	Fri 12/15/06	Thu 1/25/07	-32	-41	27 d	Mon 11/13/06	Fri 12/15/06

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
238	MYR	MYR CAI/DD250 Signed	100%	0 d	Thu 1/25/07	Thu 1/25/07	-41	-41	0 d	Fri 12/15/06	Fri 12/15/06
239	MYR	FAA Optimization	100%	0 d	Fri 1/26/07	Thu 3/22/07	32	-10	11 d	Tue 2/27/07	Mon 3/12/07
240	MYR	Field Familiarization	100%	0 d	Fri 3/23/07	Thu 5/17/07	-10	53	86 d	Tue 3/13/07	Mon 7/9/07
241	MYR	MYR Flight Check	100%	0 d	Fri 5/18/07	Thu 5/24/07	53	48	2 d	Tue 7/10/07	Wed 7/11/07
242	MYR	MYR Initial Operating Capability (IOC)	100%	0 d	Thu 5/24/07	Thu 5/24/07	54	54	0 d	Tue 7/17/07	Tue 7/17/07
243	MYR	Operational Suitability Demonstration (OSD)	100%	0 d	Fri 5/25/07	Thu 7/19/07	54	92	90 d	Wed 7/18/07	Fri 10/19/07
244	MYR	MYR Operational Readiness Date (ORD)/Commissioning	100%	0 d	Thu 7/19/07	Thu 7/19/07	92	92	0 d	Fri 10/19/07	Fri 10/19/07
245	MYR	MYR Site Dismantle/Deactivation Planning	75%	0 d	Fri 7/20/07	Thu 4/24/08	-291	37	529 d	Mon 10/2/06	Sat 5/31/08
246	MYR	MYR Start Dismantle/Deactivate	0%	0 d	Thu 4/24/08	Thu 4/24/08	37	37	0 d	Sat 5/31/08	Sat 5/31/08
247	MYR	MYR Dismantle/Deactivate	0%	825 d	Fri 4/25/08	Thu 6/19/08	36	159	179 d	Sat 5/31/08	Tue 11/25/08
248	MYR	MYR Complete RE Transfer	0%	825 d	Fri 4/25/08	Thu 6/19/08	215	341	182 d	Wed 11/26/08	Tue 5/26/09
249	MYR	MYR Complete (Latest Finish)	0%	825 d	Fri 10/31/08	Fri 10/31/08	207	207	0 d	Tue 5/26/09	Tue 5/26/09
250	ANC	Anchorage, AK (ANC)	73%	655 d	Thu 2/10/05	Mon 12/31/07	0	0	1012 d	Thu 4/21/05	Mon 2/23/09
251	ANC	ANC CAI/DD250 Signed	100%	0 d	Thu 2/10/05	Thu 2/10/05	70	70	0 d	Thu 4/21/05	Thu 4/21/05
252	ANC	FAA Optimization	100%	0 d	Thu 2/10/05	Fri 1/12/07	110	76	483 d	Tue 5/31/05	Thu 3/29/07
253	ANC	Field Familiarization	100%	0 d	Mon 1/15/07	Fri 2/23/07	75	75	29 d	Sat 3/31/07	Wed 5/9/07
254	ANC	ANC Flight Check	100%	0 d	Mon 2/26/07	Fri 3/2/07	73	69	1 d	Thu 5/10/07	Thu 5/10/07
255	ANC	ANC Initial Operating Capability (IOC)	100%	0 d	Fri 3/2/07	Fri 3/2/07	76	76	0 d	Thu 5/17/07	Thu 5/17/07
256	ANC	Operational Suitability Demonstration (OSD)	56%	457 d	Mon 3/5/07	Wed 4/4/07	74	451	386 d	Fri 5/18/07	Sat 6/28/08
257	ANC	ANC Operational Readiness Date (ORD)/Commissioning	0%	457 d	Wed 4/4/07	Wed 4/4/07	453	453	0 d	Mon 6/30/08	Mon 6/30/08
258	ANC	ANC Site Dismantle/Deactivation Planning	84%	918 d	Thu 4/5/07	Wed 8/22/07	-714	312	935 d	Thu 4/21/05	Sun 6/29/08
259	ANC	ANC Start Dismantle/Deactivate	0%	918 d	Wed 8/22/07	Wed 8/22/07	313	313	0 d	Mon 6/30/08	Mon 6/30/08
260	ANC	ANC Dismantle/Deactivate	0%	917 d	Thu 8/23/07	Wed 10/17/07	313	313	56 d	Tue 7/1/08	Mon 8/25/08
261	ANC	ANC Complete RE Transfer	0%	917 d	Thu 8/23/07	Wed 10/17/07	369	495	182 d	Mon 8/26/08	Mon 2/23/09
262	ANC	ANC Complete (Latest Finish)	0%	917 d	Mon 12/31/07	Mon 12/31/07	420	420	0 d	Mon 2/23/09	Mon 2/23/09
263	BPT	Beaumont, TX (BPT)	55%	523 d	Tue 8/22/06	Mon 3/31/08	0	0	844 d	Thu 6/15/06	Wed 8/26/09
264	BPT	BPT CAI/DD250 Signed	100%	0 d	Tue 8/22/06	Tue 8/22/06	2	2	0 d	Thu 8/24/06	Thu 8/24/06
265	BPT	FAA Optimization	100%	0 d	Thu 8/24/06	Wed 12/13/06	12	-69	23 d	Tue 9/5/06	Thu 10/5/06
266	BPT	Field Familiarization	100%	0 d	Thu 12/14/06	Wed 2/7/07	-69	-9	86 d	Fri 10/6/06	Mon 1/29/07
267	BPT	BPT Flight Check	100%	0 d	Thu 2/8/07	Wed 2/14/07	-9	-14	2 d	Tue 1/30/07	Wed 1/31/07
268	BPT	BPT ATS Failure Remedy	100%	0 d	Thu 2/1/07	Mon 4/30/07	0	-47	32 d	Thu 2/1/07	Wed 3/14/07
269	BPT	BPT Initial Operating Capability (IOC)	100%	0 d	Wed 2/14/07	Wed 2/14/07	28	28	0 d	Wed 3/14/07	Wed 3/14/07
270	BPT	Operational Suitability Demonstration (OSD)	61%	42 d	Thu 2/15/07	Wed 4/11/07	28	446	435 d	Thu 3/15/07	Mon 6/30/08
271	BPT	BPT Operational Readiness Date (ORD)/Commissioning	0%	42 d	Wed 4/11/07	Wed 4/11/07	446	446	0 d	Mon 6/30/08	Mon 6/30/08
272	BPT	BPT Site Dismantle/Deactivation Planning	70%	0 d	Thu 4/12/07	Wed 1/16/08	-301	228	698 d	Thu 6/15/06	Sun 8/31/08
273	BPT	BPT Start Dismantle/Deactivate	0%	0 d	Wed 1/16/08	Wed 1/16/08	228	228	0 d	Sun 8/31/08	Sun 8/31/08
274	BPT	BPT Dismantle/Deactivate	0%	733 d	Thu 1/17/08	Wed 3/12/08	227	350	179 d	Sun 8/31/08	Wed 2/25/09
275	BPT	BPT Complete Real Estate Transfer	0%	733 d	Thu 1/17/08	Wed 3/12/08	406	532	182 d	Thu 2/26/09	Wed 8/26/09
276	BPT	BPT Complete (Latest Finish)	0%	733 d	Mon 3/31/08	Mon 3/31/08	513	513	0 d	Wed 8/26/09	Wed 8/26/09
277	MOB	Mobile, AL (MOB)	70%	739 d	Tue 5/30/06	Wed 12/31/08	0	0	640 d	Tue 5/30/06	Tue 10/28/08
278	MOB	MOB Equipment Delivered to Site	100%	0 d	Tue 5/30/06	Mon 7/31/06	0	0	45 d	Tue 5/30/06	Mon 7/31/06
279	MOB	Equipment Install and Optimization	100%	0 d	Tue 8/1/06	Mon 1/15/07	0	42	155 d	Tue 8/1/06	Mon 2/26/07
280	MOB	MOB Site Acceptance Test (SAT)	100%	0 d	Tue 1/16/07	Thu 1/25/07	42	41	8 d	Tue 2/27/07	Wed 3/7/07
281	MOB	Resolution of Open Items	100%	0 d	Fri 1/26/07	Thu 3/22/07	41	35	37 d	Thu 3/8/07	Thu 4/26/07
282	MOB	MOB CAI/DD250 Signed	100%	0 d	Thu 3/22/07	Thu 3/22/07	35	35	0 d	Thu 4/26/07	Thu 4/26/07
283	MOB	MOB IOC Readiness Phase 1 (thru Ph 1 Report Apvl)	100%	0 d	Fri 4/27/07	Mon 9/24/07	0	-10	113 d	Fri 4/27/07	Fri 9/14/07
284	MOB	MOB IOC Readiness Phase 2 (thru Ph 2 Report Apvl)	100%	0 d	Tue 9/25/07	Mon 11/5/07	-10	-17	35 d	Sat 9/15/07	Fri 10/19/07
285	MOB	MOB IOC Readiness Phase 3 - before Flight Check	100%	0 d	Tue 11/6/07	Mon 11/26/07	-17	-13	25 d	Sat 10/20/07	Thu 11/13/07
286	MOB	MOB Flight Check	100%	0 d	Fri 7/13/07	Thu 7/19/07	124	118	1 d	Wed 11/14/07	Wed 11/14/07
287	MOB	MOB Initial Operating Capability (IOC)	100%	0 d	Thu 7/19/07	Thu 7/19/07	132	132	0 d	Wed 11/28/07	Wed 11/28/07
288	MOB	Operational Suitability Demonstration (OSD)	0%	75 d	Fri 7/20/07	Thu 9/13/07	132	125	49 d	Thu 11/29/07	Wed 1/16/08
289	MOB	MOB Operational Readiness Date (ORD)/Commissioning	0%	75 d	Thu 9/13/07	Thu 9/13/07	125	125	0 d	Wed 1/16/08	Wed 1/16/08
290	MOB	MOB Site Dismantle/Deactivation Planning	89%	1035 d	Fri 9/14/07	Thu 6/19/08	-347	-113	435 d	Mon 10/2/06	Wed 2/27/08
291	MOB	MOB Start Dismantle/Deactivate	0%	1035 d	Thu 6/19/08	Thu 6/19/08	-112	-112	0 d	Thu 2/28/08	Thu 2/28/08
292	MOB	MOB Dismantle/Deactivate	0%	1035 d	Fri 6/20/08	Thu 8/14/08	-113	-106	63 d	Thu 2/28/08	Wed 4/30/08
293	MOB	MOB Complete Real Estate Transfer	0%	1035 d	Fri 6/20/08	Thu 8/14/08	-50	75	181 d	Thu 5/1/08	Thu 10/28/08
294	MOB	MOB Complete (Latest Finish)	0%	1035 d	Wed 12/31/08	Wed 12/31/08	-64	-64	0 d	Tue 10/28/08	Tue 10/28/08
295	YNG	Youngstown, OH (YNG)	64%	370 d	Thu 3/27/03	Fri 3/28/08	0	0	1837 d	Thu 3/27/03	Mon 3/29/10
296	YNG	YNG Environmental Studies	100%	0 d	Thu 3/27/03	Wed 10/20/04	0	0	410 d	Thu 3/27/03	Wed 10/20/04
297	YNG	YNG Real Estate Acquisition	100%	0 d	Fri 7/30/04	Mon 2/21/05	0	0	147 d	Fri 7/30/04	Mon 2/21/05
298	YNG	YNG Site Construction	100%	0 d	Thu 10/13/05	Thu 4/13/06	0	0	131 d	Thu 10/13/05	Thu 4/13/06
299	YNG	YNG Equipment Delivered to Site	100%	0 d	Thu 6/29/06	Thu 6/29/06	0	0	0 d	Thu 6/29/06	Thu 6/29/06
300	YNG	Equipment Install and Optimization	100%	0 d	Fri 7/14/06	Thu 2/1/07	-15	-38	132 d	Thu 6/29/06	Mon 12/25/06
301	YNG	YNG Site Acceptance Test (SAT)	100%	0 d	Fri 2/2/07	Thu 2/15/07	4	-1	9 d	Tue 2/6/07	Fri 2/16/07
302	YNG	Resolution of Open Items	100%	0 d	Fri 2/16/07	Thu 4/12/07	3	-44	8 d	Mon 2/19/07	Tue 2/27/07
303	YNG	YNG CAI/DD250 Signed	100%	0 d	Thu 4/12/07	Thu 4/12/07	-44	-44	0 d	Tue 2/27/07	Tue 2/27/07
304	YNG	YNG FAA Optimization	100%	0 d	Fri 4/13/07	Thu 6/21/07	-44	-15	73 d	Wed 2/28/07	Wed 6/6/07
305	YNG	YNG Field Familiarization	100%	0 d	Fri 6/22/07	Thu 8/16/07	-15	-16	39 d	Thu 6/7/07	Thu 7/31/07
306	YNG	YNG Flight Check	100%	0 d	Fri 8/17/07	Thu 8/23/07	-16	-21	2 d	Wed 8/1/07	Thu 8/2/07
307	YNG	YNG Coverage Issue Resolution	88%	580 d	Fri 8/3/07	Thu 1/31/08	0	-12	170 d	Fri 8/3/07	Sat 1/19/08
308	YNG	YNG Initial Operating Capability (IOC)	0%	580 d	Thu 8/23/07	Thu 8/23/07	149	149	0 d	Sat 1/19/08	Sat 1/19/08
309	YNG	Operational Suitability Demonstration (OSD)	0%	580 d	Fri 8/24/07	Thu 10/25/07	149	126	40 d	Sun 1/20/08	Thu 2/28/08
310	YNG	YNG Operational Readiness Date (ORD)/Commissioning	0%	580 d	Thu 10/25/07	Thu 10/25/07	126	126	0 d	Thu 2/28/08	Thu 2/28/08
311	YNG	YNG Site Dismantle/Deactivation Planning	43%	518 d	Fri 10/26/07	Thu 12/20/07	-345	557	890 d	Wed 11/15/06	Mon 6/29/09
312	YNG	YNG Start Dismantle/Deactivate	0%	518 d	Thu 12/20/07	Thu 12/20/07	558	558	0 d	Tue 6/30/09	Tue 6/30/09
313	YNG	YNG Dismantle/Deactivate	0%	518 d	Fri 12/21/07	Thu 2/14/08	557	592	91 d	Tue 6/30/09	Mon 9/28/09
314	YNG	YNG Complete Real Estate Transfer	0%	518 d	Fri 12/21/07	Thu 2/14/08	648	774	182 d	Tue 9/29/09	Mon 3/29/10
315	YNG	YNG Complete (Latest Finish)	0%	518 d	Fri 3/28/08	Fri 3/28/08	731	731	0 d	Mon 3/29/10	Mon 3/29/10
316	LIT	Little Rock, AR (LIT)	67%	676 d	Wed 3/15/06	Tue 3/31/09	0	0	758 d	Tue 3/14/06	Sat 1/24/09

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
317	LIT	LIT Site Construction	100%	0 d	Wed 3/15/06	Mon 12/4/06	-1	-34	165 d	Tue 3/14/06	Tue 10/31/06
318	LIT	LIT Equipment Delivered to Site	100%	0 d	Tue 12/5/06	Mon 12/11/06	-35	-41.38	0 d	Tue 10/31/06	Tue 10/31/06
319	LIT	Equipment Install and Optimization	100%	0 d	Tue 12/12/06	Mon 2/5/07	-42	56	117 d	Tue 10/31/06	Mon 4/2/07
320	LIT	LIT Site Acceptance Test (SAT)	100%	0 d	Tue 2/6/07	Mon 2/19/07	56	53	9 d	Tue 4/3/07	Fri 4/13/07
321	LIT	Resolution of Open Items	100%	0 d	Tue 2/20/07	Mon 5/14/07	55	-13	12 d	Mon 4/16/07	Tue 5/1/07
322	LIT	LIT CAI/DD250 Signed	100%	0 d	Mon 5/14/07	Mon 5/14/07	-13	-13	0 d	Tue 5/1/07	Tue 5/1/07
323	LIT	LIT IOC Readiness Phase 1 (thru Ph 1 Report Approval)	100%	0 d	Wed 5/2/07	Fri 8/17/07	0	0	82 d	Wed 5/2/07	Fri 8/17/07
324	LIT	LIT IOC Readiness Phase 2 (thru Ph 2 Report Approval)	100%	0 d	Sat 8/18/07	Fri 9/21/07	0	9	44 d	Sat 8/18/07	Sun 9/30/07
325	LIT	LIT IOC Readiness Phase 3 (before Flight Check)	100%	0 d	Sat 9/22/07	Sun 9/23/07	3.38	2	0 d	Tue 9/25/07	Tue 9/25/07
326	LIT	LIT Flight Check	100%	0 d	Tue 10/2/07	Mon 10/8/07	-7	-13	1 d	Tue 9/25/07	Tue 9/25/07
327	LIT	LIT Initial Operating Capability (IOC)	100%	0 d	Mon 10/8/07	Mon 10/8/07	-5	-5	0 d	Wed 10/3/07	Wed 10/3/07
328	LIT	Operational Suitability Demonstration (OSD)	74%	0 d	Tue 10/9/07	Mon 12/10/07	-5	51	119 d	Thu 10/4/07	Wed 1/30/08
329	LIT	LIT Operational Readiness Date (ORD)/Commissioning	0%	0 d	Mon 12/10/07	Mon 12/10/07	52	52	0 d	Thu 1/31/08	Thu 1/31/08
330	LIT	LIT Site Dismantle/Deactivation Planning	75%	61 d	Tue 12/11/07	Mon 5/26/08	-330	-29	416 d	Mon 1/15/07	Sun 4/27/08
331	LIT	LIT Start Dismantle/Deactivate	0%	61 d	Mon 5/26/08	Mon 5/26/08	-26	-26	0 d	Wed 4/30/08	Wed 4/30/08
332	LIT	LIT Dismantle/Deactivate	0%	947 d	Tue 5/27/08	Mon 7/21/08	-27	5	88 d	Wed 4/30/08	Sat 7/26/08
333	LIT	LIT Complete Real Estate Transfer	0%	947 d	Tue 5/27/08	Mon 7/21/08	61	187	182 d	Sun 7/27/08	Sat 1/24/09
334	LIT	LIT Complete (Latest Finish)	0%	947 d	Tue 3/31/09	Tue 3/31/09	-66	-66	0 d	Sat 1/24/09	Sat 1/24/09
335	CMI	Champaign, IL (CMI)	43%	501 d	Mon 3/13/06	Wed 12/31/08	0	0	934 d	Mon 3/13/06	Sat 9/26/09
336	CMI	CMI Equipment Delivered to Site	100%	0 d	Mon 3/13/06	Mon 5/8/06	0	0	41 d	Mon 3/13/06	Mon 5/8/06
337	CMI	Equipment Install and Optimization	100%	0 d	Tue 5/9/06	Mon 10/23/06	55	-54	43 d	Mon 7/3/06	Wed 8/30/06
338	CMI	CMI Site Acceptance Test (SAT)	100%	0 d	Tue 10/24/06	Mon 11/13/06	154	144	10 d	Tue 3/27/07	Fri 4/6/07
339	CMI	Resolution of Open Items	100%	0 d	Tue 11/14/06	Mon 2/5/07	146	91	21 d	Mon 4/9/07	Mon 5/7/07
340	CMI	CMI CAI/DD250 Signed	100%	0 d	Mon 2/5/07	Mon 2/5/07	92	92	0 d	Tue 5/8/07	Tue 5/8/07
341	AVP	CMI IOC Readiness Phase 1 (thru Ph 1 Report Apvl)	100%	0 d	Wed 5/9/07	Fri 11/16/07	161	-7	24 d	Wed 10/17/07	Fri 11/9/07
342	CMI	CMI IOC Readiness Phase 2 (thru Ph 2 Report Apvl)	100%	0 d	Sat 11/7/07	Fri 12/21/07	-7	-14	28 d	Sat 11/10/07	Fri 12/7/07
343	CMI	CMI IOC Readiness Phase 3 - before Flight Check	43%	54 d	Sat 12/22/07	Tue 1/15/08	-14	14	53 d	Sat 12/8/07	Tue 1/29/08
344	CMI	CMI Flight Check	0%	54 d	Tue 6/26/07	Mon 7/2/07	218	213	2 d	Wed 1/30/08	Thu 1/31/08
345	CMI	CMI Initial Operating Capability (IOC)	0%	54 d	Mon 7/2/07	Mon 7/2/07	219	219	0 d	Wed 2/6/08	Wed 2/6/08
346	CMI	Operational Suitability Demonstration (OSD)	0%	85 d	Tue 7/3/07	Mon 9/24/07	219	165	30 d	Thu 2/7/08	Fri 3/7/08
347	CMI	CMI Operational Readiness Date (ORD)/Commissioning	0%	85 d	Mon 9/24/07	Mon 9/24/07	165	165	0 d	Fri 3/7/08	Fri 3/7/08
348	CMI	CMI Site Dismantle/Deactivation Planning	56%	0 d	Tue 9/25/07	Mon 6/30/08	-253	91	571 d	Mon 1/15/07	Mon 9/29/08
349	CMI	CMI Start Dismantle/Deactivate	0%	702 d	Mon 6/30/08	Mon 6/30/08	92	92	0 d	Tue 9/30/08	Tue 9/30/08
350	CMI	CMI Dismantle/Deactivate	0%	702 d	Tue 7/1/08	Mon 8/25/08	91	215	180 d	Tue 9/30/08	Sat 3/28/09
351	CMI	CMI Complete Real Estate Transfer	0%	702 d	Tue 7/1/08	Mon 8/25/08	271	397	182 d	Sun 3/29/09	Sat 9/26/09
352	CMI	CMI Complete (Latest Finish)	0%	702 d	Wed 12/31/08	Wed 12/31/08	269	269	0 d	Sat 9/26/09	Sat 9/26/09
353	LEX	Lexington, KY (LEX)	60%	481 d	Wed 2/22/06	Tue 9/30/08	0	0	967 d	Wed 2/22/06	Sat 10/24/09
354	LEX	LEX Site Construction	100%	0 d	Wed 2/22/06	Mon 11/13/06	0	-67	142 d	Wed 2/22/06	Thu 9/7/06
355	LEX	LEX Equipment Delivered to Site	100%	0 d	Mon 9/11/06	Mon 9/11/06	0	0	0 d	Mon 9/11/06	Mon 9/11/06
356	LEX	LEX Equipment Install and Optimization	100%	0 d	Mon 9/11/06	Fri 12/29/06	0	129	178 d	Mon 9/11/06	Mon 5/7/07
357	LEX	LEX Site Acceptance Test (SAT)	100%	0 d	Mon 1/1/07	Fri 1/12/07	127	124	7 d	Tue 5/8/07	Wed 5/16/07
358	LEX	LEX Resolution of Open Items	100%	0 d	Mon 1/15/07	Fri 3/23/07	122	91	27 d	Thu 5/17/07	Fri 6/22/07
359	LEX	LEX CAI/DD250 Signed	100%	0 d	Fri 3/23/07	Fri 3/23/07	91	91	0 d	Fri 6/22/07	Fri 6/22/07
360	LEX	LEX IOC Readiness Phase 1 (thru Ph 1 Report Apvl)	100%	0 d	Fri 6/22/07	Mon 11/16/07	115	0	33 d	Mon 11/15/07	Fri 11/16/07
361	LEX	LEX IOC Readiness Phase 2 (thru Ph 2 Report Apvl)	70%	292 d	Sat 11/17/07	Fri 12/21/07	0	28	63 d	Sat 11/17/07	Fri 1/18/08
362	LEX	LEX IOC Readiness Phase 3 - before Flight Check	0%	292 d	Sat 12/22/07	Tue 1/22/08	28	0	4 d	Sat 1/19/08	Tue 1/22/08
363	LEX	LEX Flight Check	0%	292 d	Mon 8/27/07	Fri 8/31/07	149	146	2 d	Wed 1/23/08	Thu 1/24/08
364	LEX	LEX Initial Operating Capability (IOC)	0%	292 d	Fri 8/31/07	Fri 8/31/07	167	167	0 d	Wed 2/14/08	Thu 2/14/08
365	LEX	LEX Operational Suitability Demonstration (OSD)	0%	292 d	Mon 9/3/07	Fri 11/2/07	165	133	29 d	Fri 2/15/08	Fri 3/14/08
366	LEX	LEX Operational Readiness Date (ORD)/Commissioning	0%	292 d	Fri 11/2/07	Fri 11/2/07	133	133	0 d	Fri 3/14/08	Fri 3/14/08
367	LEX	LEX Site Dismantle/Deactivation Planning	69%	62 d	Mon 11/5/07	Fri 4/18/08	-621	194	838 d	Wed 2/22/06	Wed 10/29/08
368	LEX	LEX Start Dismantle/Deactivate	0%	62 d	Fri 4/18/08	Fri 4/18/08	195	195	0 d	Thu 10/30/08	Thu 10/30/08
369	LEX	LEX Dismantle/Deactivate	0%	674 d	Mon 4/21/08	Fri 6/13/08	192	318	180 d	Thu 10/30/08	Mon 4/27/09
370	LEX	LEX Complete Real Estate Transfer	0%	674 d	Mon 4/21/08	Fri 6/13/08	372	498	180 d	Tue 4/28/09	Sat 10/24/09
371	LEX	LEX Complete (Latest Finish)	0%	674 d	Tue 9/30/08	Tue 9/30/08	389	389	0 d	Sat 10/24/09	Sat 10/24/09
372	MAF	Midland, TX (MAF)	52%	456 d	Wed 4/26/06	Fri 5/29/09	0	0	1079 d	Mon 10/24/05	Sat 11/28/09
373	MAF	MAF Site Construction	100%	0 d	Wed 4/26/06	Mon 1/15/07	-184	183	459 d	Mon 10/24/05	Tue 7/17/07
374	MAF	MAF Equipment Delivered to Site	100%	0 d	Tue 1/16/07	Mon 1/22/07	15.38	9	0 d	Wed 1/31/07	Wed 1/31/07
375	MAF	MAF Equipment Install and Optimization	100%	0 d	Tue 1/23/07	Mon 3/19/07	9	71	87 d	Thu 2/1/07	Tue 5/29/07
376	MAF	MAF Site Acceptance Test (SAT)	100%	0 d	Tue 3/20/07	Mon 4/2/07	71	71	10 d	Wed 5/30/07	Tue 6/12/07
377	MAF	MAF Resolution of Open Items	100%	0 d	Tue 4/3/07	Mon 6/25/07	71	7	14 d	Wed 6/13/07	Mon 7/2/07
378	MAF	MAF CAI/DD250 Signed	100%	0 d	Mon 6/25/07	Mon 6/25/07	7	7	0 d	Mon 7/2/07	Mon 7/2/07
379	MAF	MAF IOC Readiness Phase 1 (thru Ph 1 Report Approval)	91%	117 d	Tue 7/3/07	Fri 2/15/08	0	-28	192 d	Tue 7/3/07	Fri 1/18/08
380	MAF	MAF IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	117 d	Sat 2/16/08	Fri 3/21/08	-28	-42	21 d	Sat 1/19/08	Fri 2/8/08
381	MAF	MAF IOC Readiness Phase 3 (before Flight Check)	0%	117 d	Sat 3/22/08	Thu 4/10/08	-42	-44	18 d	Sat 2/9/08	Tue 2/26/08
382	MAF	MAF Flight Check	0%	117 d	Tue 12/11/07	Mon 12/17/07	78	73	2 d	Wed 2/27/08	Thu 2/28/08
383	MAF	MAF Initial Operating Capability (IOC)	0%	117 d	Mon 12/17/07	Mon 12/17/07	79	79	0 d	Wed 3/5/08	Wed 3/5/08
384	MAF	MAF Operational Suitability Demonstration (OSD)	0%	118 d	Tue 12/18/07	Mon 2/25/08	79	39	30 d	Thu 3/6/08	Fri 4/4/08
385	MAF	MAF Operational Readiness Date (ORD)/Commissioning	0%	118 d	Mon 2/25/08	Mon 2/25/08	39	39	0 d	Fri 4/4/08	Fri 4/4/08
386	MAF	MAF Site Dismantle/Deactivation Planning	0%	639 d	Tue 2/26/08	Mon 8/11/08	39	110	239 d	Sat 4/5/08	Sat 11/29/08
387	MAF	MAF Start Dismantle/Deactivate	0%	639 d	Mon 8/11/08	Mon 8/11/08	111	111	0 d	Sun 11/30/08	Sun 11/30/08
388	MAF	MAF Dismantle/Deactivate	0%	639 d	Tue 8/12/08	Mon 10/6/08	110	236	182 d	Sun 11/30/08	Sat 5/30/09
389	MAF	MAF Complete Real Estate Transfer	0%	639 d	Tue 8/12/08	Mon 10/6/08	292	418	182 d	Sun 5/31/09	Sat 11/28/09
390	MAF	MAF Complete (Latest Finish)	0%	639 d	Fri 5/29/09	Fri 5/29/09	183	183	0 d	Sat 11/28/09	Sat 11/28/09
391	RDG	Reading, PA (RDG)	39%	239 d	Mon 6/5/06	Fri 7/31/09	0	0	1182 d	Fri 3/31/06	Tue 9/28/10
392	RDG	Construction Contract Awarded	100%	0 d	Mon 6/5/06	Mon 6/5/06	-66	-66	0 d	Fri 3/31/06	Fri 3/31/06
393	RDG	RDG Site Construction	100%	0 d	Mon 10/2/06	Fri 6/22/07	-185	11	335 d	Fri 3/31/06	Tue 7/3/07
394	RDG	RDG Equipment Delivered to Site	100%	0 d	Mon 6/25/07	Fri 6/29/07	-165	-169	1 d	Thu 1/11/07	Thu 1/11/07
395	RDG	Equipment Install and Optimization	100%	0 d	Mon 7/2/07	Fri 9/21/07	-171	-59	141 d	Fri 1/12/07	Tue 7/24/07

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
396	RDG	RDG Site Acceptance Test (SAT)	100%	0 d	Mon 9/24/07	Fri 10/5/07	-61	-65	6 d	Wed 7/25/07	Wed 8/1/07
397	RDG	Resolution of Open Items	100%	0 d	Mon 10/8/07	Fri 11/30/07	-67	-81	40 d	Thu 8/2/07	Mon 9/10/07
398	RDG	RDG CAI/DD250 Signed	100%	0 d	Fri 11/30/07	Fri 11/30/07	-81	-81	0 d	Mon 9/10/07	Mon 9/10/07
399	RDG	RDG IOC Readiness Phase 1 (thru Ph 1 Report Approval)	74%	61 d	Sat 9/8/07	Fri 2/8/08	3	0	151 d	Tue 9/11/07	Fri 2/8/08
400	RDG	RDG IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	61 d	Sat 2/9/08	Fri 3/14/08	0	0	35 d	Sat 2/9/08	Fri 3/14/08
401	RDG	RDG IOC Readiness Phase 3 (before Flight Check)	0%	61 d	Sat 3/15/08	Thu 4/3/08	0	-2	18 d	Sat 3/15/08	Tue 4/1/08
402	RDG	RDG Flight Check	0%	61 d	Mon 4/21/08	Fri 4/25/08	-19	-22	2 d	Wed 4/2/08	Thu 4/3/08
403	RDG	RDG Initial Operating Capability (IOC)	0%	61 d	Fri 4/25/08	Fri 4/25/08	-16	-16	0 d	Wed 4/9/08	Wed 4/9/08
404	RDG	Operational Suitability Demonstration (OSD)	0%	61 d	Mon 4/28/08	Fri 7/4/08	-18	-56	30 d	Thu 4/10/08	Fri 5/9/08
405	RDG	RDG Operational Readiness Date (ORD)/Commissioning	0%	61 d	Fri 7/4/08	Fri 7/4/08	-56	-56	0 d	Fri 5/9/08	Fri 5/9/08
406	RDG	RDG Site Dismantle/Deactivation Planning	0%	61 d	Mon 7/7/08	Fri 12/19/08	-58	284	508 d	Sat 5/10/08	Tue 9/29/09
407	RDG	RDG Start Dismantle/Deactivate	0%	61 d	Fri 12/19/08	Fri 12/19/08	285	285	0 d	Wed 9/30/09	Wed 9/30/09
408	RDG	RDG Dismantle/Deactivate	0%	335 d	Mon 12/22/08	Fri 2/13/09	282	410	182 d	Wed 9/30/09	Tue 3/30/10
409	RDG	RDG Complete Real Estate Transfer	0%	335 d	Mon 12/22/08	Fri 2/13/09	464	592	182 d	Wed 3/31/10	Tue 9/28/10
410	RDG	RDG Complete (Latest Finish)	0%	335 d	Fri 7/31/09	Fri 7/31/09	424	424	0 d	Tue 9/28/10	Tue 9/28/10
411	SUX	Sioux City, IA (SUX)	42%	348 d	Thu 4/13/06	Mon 8/31/09	0	0	1064 d	Thu 4/13/06	Wed 4/28/10
412	SUX	Construction Contract Awarded	100%	0 d	Thu 4/13/06	Thu 4/13/06	0	0	0 d	Thu 4/13/06	Thu 4/13/06
413	SUX	SUX Site Construction	100%	0 d	Mon 10/2/06	Fri 7/6/07	-172	91	412 d	Thu 4/13/06	Fri 10/5/07
414	SUX	SUX Equipment Delivered to Site	100%	0 d	Fri 7/6/07	Fri 7/6/07	-175.38	-175.38	0 d	Fri 1/12/07	Fri 1/12/07
415	SUX	Equipment Install and Optimization	100%	0 d	Mon 7/9/07	Fri 9/28/07	-178	-55	150 d	Fri 1/12/07	Sat 8/4/07
416	SUX	SUX Site Acceptance Test (SAT)	100%	0 d	Mon 10/1/07	Fri 10/12/07	-55	-58	7 d	Tue 8/7/07	Wed 8/15/07
417	SUX	Resolution of Open Items	100%	0 d	Mon 10/15/07	Fri 12/7/07	-60	-38	76 d	Thu 8/16/07	Tue 10/30/07
418	SUX	SUX CAI/DD250 Signed	100%	0 d	Fri 12/7/07	Fri 12/7/07	-38	-38	0 d	Tue 10/30/07	Tue 10/30/07
419	SUX	SUX IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	61 d	Sun 10/21/07	Fri 4/18/08	14	-42	125 d	Mon 11/4/07	Fri 3/7/08
420	SUX	SUX IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	61 d	Sat 4/19/08	Fri 5/23/08	-42	-49	28 d	Sat 3/8/08	Fri 4/4/08
421	SUX	SUX IOC Readiness Phase 3 (before Flight Check)	0%	61 d	Sat 5/24/08	Thu 6/12/08	-49	-58	11 d	Sat 4/5/08	Tue 4/15/08
422	SUX	SUX Flight Check	0%	61 d	Mon 5/26/08	Fri 5/30/08	-40	-43	2 d	Wed 4/16/08	Thu 4/17/08
423	SUX	SUX Initial Operating Capability (IOC)	0%	61 d	Fri 5/30/08	Fri 5/30/08	-30	-30	0 d	Wed 4/30/08	Wed 4/30/08
424	SUX	Operational Suitability Demonstration (OSD)	0%	61 d	Mon 6/2/08	Fri 8/8/08	-32	-70	30 d	Thu 5/1/08	Fri 5/30/08
425	SUX	SUX Operational Readiness Date (ORD)/Commissioning	0%	61 d	Fri 8/8/08	Fri 8/8/08	-70	-70	0 d	Fri 5/30/08	Fri 5/30/08
426	SUX	SUX Site Dismantle/Deactivation Planning	0%	61 d	Mon 8/11/08	Fri 1/23/09	-72	96	334 d	Sat 5/31/08	Wed 4/29/09
427	SUX	SUX Start Dismantle/Deactivate	0%	61 d	Fri 1/23/09	Fri 1/23/09	97	97	0 d	Thu 4/30/09	Thu 4/30/09
428	SUX	SUX Dismantle/Deactivate	0%	488 d	Mon 1/26/09	Fri 3/20/09	94	222	182 d	Thu 4/30/09	Wed 10/28/09
429	SUX	SUX Complete Real Estate Transfer	0%	488 d	Mon 1/26/09	Fri 3/20/09	276	404	182 d	Thu 10/29/09	Wed 4/28/10
430	SUX	SUX Complete (Latest Finish)	0%	488 d	Mon 8/31/09	Mon 8/31/09	240	240	0 d	Wed 4/28/10	Wed 4/28/10
431	AMA	Amarillo, TX (AMA)	42%	326 d	Wed 3/22/06	Tue 3/31/09	0	0	1102 d	Wed 3/22/06	Sun 5/30/10
432	AMA	AMA Site Construction	100%	0 d	Wed 3/22/06	Mon 12/11/06	0	-41	160 d	Wed 3/22/06	Tue 10/31/06
433	AMA	AMA Equipment Delivered to Site	100%	0 d	Tue 12/12/06	Mon 12/18/06	-41.63	-48	0 d	Tue 10/31/06	Tue 10/31/06
434	AMA	Equipment Install and Optimization	100%	0 d	Tue 12/19/06	Mon 2/12/07	-92	70	163 d	Mon 9/18/06	Mon 4/23/07
435	AMA	AMA Site Acceptance Test (SAT)	100%	0 d	Tue 2/13/07	Mon 2/26/07	70	67	9 d	Tue 4/24/07	Fri 5/4/07
436	AMA	AMA Resolution of Open Items	100%	0 d	Tue 2/27/07	Mon 5/21/07	69	31	34 d	Mon 5/7/07	Thu 6/21/07
437	AMA	AMA CAI/DD250 Signed	100%	0 d	Mon 5/21/07	Mon 5/21/07	31	31	0 d	Thu 6/21/07	Thu 6/21/07
438	AMA	AMA IOC Readiness Phase 1 (thru Ph 1 Report Approval)	67%	393 d	Fri 6/22/07	Fri 6/20/08	0	-77	276 d	Fri 6/22/07	Fri 4/4/08
439	AMA	AMA IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	393 d	Sat 6/21/08	Fri 7/25/08	-77	-77	35 d	Sat 4/5/08	Fri 5/9/08
440	AMA	AMA IOC Readiness Phase 3 (before Flight Check)	0%	393 d	Sat 7/26/08	Fri 8/15/08	-77	-89	9 d	Sat 5/10/08	Sun 5/18/08
441	AMA	AMA Flight Check	0%	393 d	Tue 10/9/07	Mon 10/15/07	223	218	2 d	Mon 5/19/08	Tue 5/20/08
442	AMA	AMA Initial Operating Capability (IOC)	0%	393 d	Mon 10/15/07	Mon 10/15/07	233	233	0 d	Wed 6/4/08	Wed 6/4/08
443	AMA	Operational Suitability Demonstration (OSD)	0%	393 d	Tue 10/16/07	Mon 12/17/07	233	199	29 d	Thu 6/5/08	Thu 7/3/08
444	AMA	AMA Operational Readiness Date (ORD)/Commissioning	0%	393 d	Mon 12/17/07	Mon 12/17/07	199	199	0 d	Thu 7/3/08	Thu 7/3/08
445	AMA	AMA Site Dismantle/Deactivation Planning	29%	0 d	Tue 12/18/07	Mon 6/2/08	-201	363	714 d	Thu 5/31/07	Sun 5/31/09
446	AMA	AMA Start Dismantle/Deactivate	0%	61 d	Mon 6/2/08	Mon 6/2/08	363	363	0 d	Sun 5/31/09	Sun 5/31/09
447	AMA	AMA Dismantle/Deactivate	0%	456 d	Tue 6/3/08	Mon 7/28/08	363	489	182 d	Mon 6/1/09	Mon 11/29/09
448	AMA	AMA Complete Real Estate Transfer	0%	456 d	Tue 6/3/08	Mon 7/28/08	545	671	182 d	Mon 11/30/09	Sun 5/30/10
449	AMA	AMA Complete (Latest Finish)	0%	456 d	Tue 3/31/09	Tue 3/31/09	425	425	0 d	Sun 5/30/10	Sun 5/30/10
450	SPI	Springfield, IL (SPI)	42%	283 d	Thu 11/30/06	Fri 10/30/09	0	0	1079 d	Thu 6/22/06	Wed 7/28/10
451	SPI	Construction Contract Awarded	100%	0 d	Thu 11/30/06	Thu 11/30/06	-161	-161	0 d	Thu 6/22/06	Thu 6/22/06
452	SPI	SPI Site Construction	100%	0 d	Thu 11/30/06	Wed 8/8/07	-161	114	418 d	Thu 6/22/06	Fri 11/30/07
453	SPI	SPI Equipment Delivered to Site	100%	0 d	Thu 8/9/07	Wed 8/15/07	-146.63	-153	0 d	Thu 3/15/07	Thu 3/15/07
454	SPI	Equipment Install and Optimization	100%	0 d	Thu 8/16/07	Wed 11/7/07	-153	-16	182 d	Fri 3/16/07	Mon 10/22/07
455	SPI	SPI Site Acceptance Test (SAT)	100%	0 d	Thu 11/8/07	Wed 11/21/07	-16	-22	8 d	Tue 10/23/07	Tue 10/30/07
456	SPI	Resolution of Open Items	100%	0 d	Thu 11/22/07	Wed 1/16/08	-22	-34	44 d	Wed 10/31/07	Thu 12/13/07
457	SPI	SPI CAI/DD250 Signed	100%	0 d	Wed 1/16/08	Wed 1/16/08	-34	-34	0 d	Thu 12/13/07	Thu 12/13/07
458	SPI	SPI IOC Readiness Phase 1 (thru Ph 1 Report Approval)	11%	62 d	Mon 1/7/08	Fri 5/16/08	-21	-21	131 d	Mon 12/17/07	Fri 4/25/08
459	SPI	SPI IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	62 d	Sat 5/17/08	Fri 6/20/08	-21	-21	35 d	Sat 4/26/08	Fri 5/30/08
460	SPI	SPI IOC Readiness Phase 3 (before Flight Check)	0%	62 d	Sat 6/21/08	Fri 7/11/08	-21	-24	18 d	Sat 5/31/08	Tue 6/17/08
461	SPI	SPI Flight Check	0%	62 d	Thu 6/5/08	Wed 6/11/08	13	8	2 d	Wed 6/18/08	Thu 6/19/08
462	SPI	SPI Initial Operating Capability (IOC)	0%	62 d	Wed 6/11/08	Wed 6/11/08	14	14	0 d	Wed 6/25/08	Wed 6/25/08
463	SPI	Operational Suitability Demonstration (OSD)	0%	62 d	Thu 6/12/08	Wed 8/20/08	14	-26	30 d	Thu 6/26/08	Fri 7/25/08
464	SPI	SPI Operational Readiness Date (ORD)/Commissioning	0%	62 d	Wed 8/20/08	Wed 8/20/08	-26	-26	0 d	Fri 7/25/08	Fri 7/25/08
465	SPI	SPI Site Dismantle/Deactivation Planning	0%	62 d	Thu 8/21/08	Wed 2/4/09	-26	175	369 d	Sat 7/26/08	Wed 7/29/09
466	SPI	SPI Start Dismantle/Deactivate	0%	62 d	Wed 2/4/09	Wed 2/4/09	176	176	0 d	Thu 7/30/09	Thu 7/30/09
467	SPI	SPI Dismantle/Deactivate	0%	397 d	Thu 2/5/09	Wed 4/1/09	175	301	182 d	Thu 7/30/09	Wed 1/27/10
468	SPI	SPI Complete Real Estate Transfer	0%	397 d	Thu 2/5/09	Wed 4/1/09	357	483	182 d	Thu 1/28/10	Wed 7/28/10
469	SPI	SPI Complete (Latest Finish)	0%	397 d	Fri 10/30/09	Fri 10/30/09	271	271	0 d	Wed 7/28/10	Wed 7/28/10
470	MRY	Monterey, CA (MRY)	62%	391 d	Tue 4/8/03	Fri 2/26/10	0	0	1808 d	Tue 4/8/03	Fri 2/26/10
471	MRY	MRY Environmental Studies	100%	0 d	Tue 4/8/03	Fri 6/30/06	0	0	844 d	Tue 4/8/03	Fri 6/30/06
472	MRY	MRY Real Estate Acquisition	100%	0 d	Mon 7/3/06	Fri 1/26/07	0	-172	26 d	Mon 7/3/06	Mon 8/7/06
473	MRY	MRY Site Construction	100%	0 d	Mon 1/29/07	Fri 11/30/07	-256	-266	218 d	Thu 5/18/06	Fri 3/9/07
474	MRY	MRY Equipment Delivered to Site	100%	0 d	Fri 11/30/07	Fri 11/30/07	-263	-263	0 d	Mon 3/12/07	Mon 3/12/07

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
475	MRY	Equipment Install and Optimization	100%	0 d	Mon 12/3/07	Fri 3/21/08	-265	-116	220 d	Tue 3/13/07	Mon 11/26/07
476	MRY	MRY Site Acceptance Test (SAT)	100%	0 d	Mon 3/24/08	Fri 4/4/08	-118	-121	9 d	Tue 11/27/07	Wed 12/5/07
477	MRY	Resolution of Open Items	0%	61 d	Mon 4/7/08	Fri 5/30/08	-123	-117	60 d	Thu 12/6/07	Sun 2/3/08
478	MRY	MRY CAI/DD250 Signed	0%	61 d	Fri 5/30/08	Fri 5/30/08	-117	-117	0 d	Sun 2/3/08	Sun 2/3/08
479	MRY	MRY IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	61 d	Wed 1/16/08	Thu 5/29/08	19	-20	96 d	Mon 2/4/08	Fri 5/9/08
480	MRY	MRY IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	61 d	Fri 5/30/08	Wed 7/2/08	-20	-19	35 d	Sat 5/10/08	Fri 6/13/08
481	MRY	MRY IOC Readiness Phase 3 (before Flight Check)	0%	61 d	Thu 7/3/08	Tue 7/22/08	-19	-21	18 d	Sat 6/14/08	Tue 7/1/08
482	MRY	MRY Flight Check	0%	61 d	Mon 10/20/08	Fri 10/24/08	-110	-113	2 d	Wed 7/2/08	Thu 7/3/08
483	MRY	MRY Initial Operating Capability (IOC)	0%	61 d	Fri 10/24/08	Fri 10/24/08	-107	-107	0 d	Wed 7/9/08	Wed 7/9/08
484	MRY	Operational Suitability Demonstration (OSD)	0%	61 d	Mon 10/27/08	Fri 1/2/09	-109	-147	30 d	Thu 7/10/08	Fri 8/8/08
485	MRY	MRY Operational Readiness Date (ORD)/Commissioning	0%	61 d	Fri 1/2/09	Fri 1/2/09	-147	-147	0 d	Fri 8/8/08	Fri 8/8/08
486	MRY	MRY Site Dismantle/Deactivation Planning	0%	61 d	Mon 1/5/09	Fri 6/19/09	-149	-112	203 d	Sat 8/9/08	Fri 2/27/09
487	MRY	MRY Start Dismantle/Deactivate	0%	61 d	Fri 6/19/09	Fri 6/19/09	-111	-111	0 d	Sat 2/28/09	Sat 2/28/09
488	MRY	MRY Dismantle/Deactivate	0%	549 d	Mon 6/22/09	Fri 8/14/09	-114	14	182 d	Sat 2/28/09	Fri 8/28/09
489	MRY	MRY Complete Real Estate Transfer	0%	549 d	Mon 6/22/09	Fri 8/14/09	68	196	182 d	Sat 8/29/09	Fri 2/26/10
490	MRY	MRY Complete (Latest Finish)	0%	549 d	Fri 2/26/10	Fri 2/26/10	0	0	0 d	Fri 2/26/10	Fri 2/26/10
491	GPT	Gulfport, MS (GPT)	46%	411 d	Wed 5/31/06	Wed 9/30/09	0	0	1013 d	Tue 3/28/06	Fri 1/29/10
492	GPT	Construction Contract Awarded	100%	0 d	Wed 5/31/06	Wed 5/31/06	-64	-64	0 d	Tue 3/28/06	Tue 3/28/06
493	GPT	GPT Site Construction	100%	0 d	Wed 11/1/06	Tue 8/7/07	-218	62	407 d	Tue 3/28/06	Mon 10/8/07
494	GPT	GPT Equipment Delivered to Site	100%	0 d	Tue 8/7/07	Tue 8/7/07	-124	-124	0 d	Thu 4/5/07	Thu 4/5/07
495	GPT	Equipment Install and Optimization	95%	59 d	Wed 8/8/07	Tue 11/27/07	-124	48	250 d	Fri 4/6/07	Mon 1/14/08
496	GPT	GPT Site Acceptance Test (SAT)	0%	59 d	Wed 11/28/07	Tue 12/11/07	48	45	11 d	Tue 1/15/08	Fri 1/25/08
497	GPT	Resolution of Open Items	0%	59 d	Wed 12/12/07	Tue 2/5/08	45	23	34 d	Sat 1/26/08	Thu 2/28/08
498	GPT	GPT CAI/DD250 Signed	0%	59 d	Tue 2/5/08	Tue 2/5/08	23	23	0 d	Thu 2/28/08	Thu 2/28/08
499	GPT	GPT IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	59 d	Sat 6/7/08	Fri 7/11/08	-99	-42	92 d	Fri 2/29/08	Fri 5/30/08
500	GPT	GPT IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	59 d	Sat 7/12/08	Fri 8/15/08	-42	-43	34 d	Sat 5/31/08	Thu 7/3/08
501	GPT	GPT IOC Readiness Phase 3 (before Flight Check)	0%	59 d	Sat 8/16/08	Thu 9/4/08	-43	-44	19 d	Fri 7/4/08	Tue 7/22/08
502	GPT	GPT Flight Check	0%	59 d	Wed 6/25/08	Tue 7/1/08	28	23	2 d	Wed 7/23/08	Thu 7/24/08
503	GPT	GPT Initial Operating Capability (IOC)	0%	59 d	Tue 7/1/08	Tue 7/1/08	29	29	0 d	Wed 7/30/08	Wed 7/30/08
504	GPT	Operational Suitability Demonstration (OSD)	0%	59 d	Wed 7/2/08	Tue 9/9/08	29	-11	30 d	Thu 7/31/08	Fri 8/29/08
505	GPT	GPT Operational Readiness Date (ORD)/Commissioning	0%	59 d	Tue 9/9/08	Tue 9/9/08	-11	-11	0 d	Fri 8/29/08	Fri 8/29/08
506	GPT	GPT Site Dismantle/Deactivation Planning	0%	59 d	Wed 9/10/08	Tue 2/24/09	-11	-25	154 d	Sat 8/30/08	Fri 1/30/09
507	GPT	GPT Start Dismantle/Deactivate	0%	59 d	Tue 2/24/09	Tue 2/24/09	-24	-24	0 d	Sat 1/31/09	Sat 1/31/09
508	GPT	GPT Dismantle/Deactivate	0%	577 d	Wed 2/25/09	Tue 4/21/09	-25	101	182 d	Sat 1/31/09	Fri 7/31/09
509	GPT	GPT Complete Real Estate Transfer	0%	577 d	Wed 2/25/09	Tue 4/21/09	157	283	182 d	Sat 8/1/09	Fri 1/29/10
510	GPT	GPT Complete (Latest Finish)	0%	577 d	Wed 9/30/09	Wed 9/30/09	121	121	0 d	Fri 1/29/10	Fri 1/29/10
511	BGM	Binghamton, NY (BGM)	30%	87 d	Thu 10/13/05	Wed 3/31/10	0	0	1463 d	Mon 10/3/05	Thu 4/28/11
512	BGM	BGM Environmental Studies	100%	0 d	Thu 10/13/05	Mon 8/14/06	0	0	218 d	Thu 10/13/05	Mon 8/14/06
513	BGM	BGM Real Estate Acquisition	100%	0 d	Tue 8/15/06	Mon 4/2/07	-316	-189	53 d	Mon 10/3/05	Mon 9/25/06
514	BGM	BGM Site Construction	100%	0 d	Tue 4/3/07	Tue 2/5/08	-8	-117	165 d	Mon 3/26/07	Thu 10/11/07
515	BGM	BGM Equipment Delivered to Site	100%	0 d	Tue 2/5/08	Tue 2/5/08	-117	-117	0 d	Thu 10/11/07	Thu 10/11/07
516	BGM	Equipment Install and Optimization	42%	31 d	Wed 2/6/08	Tue 5/27/08	-117	-40	189 d	Fri 10/12/07	Thu 4/17/08
517	BGM	BGM Site Acceptance Test (SAT)	0%	31 d	Wed 5/28/08	Tue 6/10/08	-40	-43	11 d	Fri 4/18/08	Mon 4/28/08
518	BGM	Resolution of Open Items	0%	31 d	Wed 6/11/08	Tue 8/5/08	-43	-39	60 d	Tue 4/29/08	Fri 6/27/08
519	BGM	BGM CAI/DD250 Signed	0%	31 d	Tue 8/5/08	Tue 8/5/08	-39	-39	0 d	Fri 6/27/08	Fri 6/27/08
520	BGM	BGM IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	31 d	Wed 8/6/08	Tue 9/30/08	-39	-46	49 d	Sat 6/28/08	Fri 8/15/08
521	BGM	BGM IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	31 d	Wed 10/1/08	Tue 12/23/08	-46	-95	35 d	Sat 8/16/08	Fri 9/19/08
522	BGM	BGM IOC Readiness Phase 3 (before Flight Check)	0%	31 d	Sun 11/16/08	Sun 11/30/08	-57	-54	18 d	Sat 9/20/08	Thu 10/7/08
523	BGM	BGM Flight Check	0%	31 d	Wed 12/24/08	Tue 12/30/08	-77	-82	2 d	Wed 10/8/08	Thu 10/9/08
524	BGM	BGM Initial Operating Capability (IOC)	0%	31 d	Tue 12/30/08	Tue 12/30/08	-76	-76	0 d	Wed 10/15/08	Wed 10/15/08
525	BGM	Operational Suitability Demonstration (OSD)	0%	31 d	Wed 12/31/08	Tue 3/10/09	-76	-116	30 d	Thu 10/16/08	Fri 11/14/08
526	BGM	BGM Operational Readiness Date (ORD)/Commissioning	0%	31 d	Tue 3/10/09	Tue 3/10/09	-116	-116	0 d	Fri 11/14/08	Fri 11/14/08
527	BGM	BGM Site Dismantle/Deactivation Planning	0%	31 d	Wed 3/11/09	Tue 8/25/09	-116	247	531 d	Sat 11/15/08	Thu 4/29/10
528	BGM	BGM Start Dismantle/Deactivate	0%	31 d	Tue 8/25/09	Tue 8/25/09	248	248	0 d	Fri 4/30/10	Fri 4/30/10
529	BGM	BGM Dismantle/Deactivate	0%	123 d	Wed 8/26/09	Tue 10/20/09	247	373	182 d	Fri 4/30/10	Thu 10/28/10
530	BGM	BGM Complete Real Estate Transfer	0%	123 d	Wed 8/26/09	Tue 10/20/09	429	555	182 d	Fri 10/29/10	Thu 4/28/11
531	BGM	BGM Complete (Latest Finish)	0%	123 d	Wed 3/31/10	Wed 3/31/10	393	393	0 d	Thu 4/28/11	Thu 4/28/11
532	ABE	Allentown, PA (ABE)	56%	173 d	Tue 10/22/02	Thu 9/30/10	0	0	2146 d	Tue 10/22/02	Wed 12/29/10
533	ABE	ABE Environmental Studies	100%	0 d	Tue 10/22/02	Wed 1/31/07	0	-33	1098 d	Tue 10/22/02	Fri 12/29/06
534	ABE	ABE Real Estate Acquisition	100%	0 d	Thu 2/1/07	Wed 10/24/07	-456	-211	371 d	Wed 11/2/05	Tue 3/27/07
535	ABE	ABE Site Construction	99%	284 d	Thu 10/25/07	Wed 8/27/08	-206	-237	243 d	Mon 4/2/07	Thu 1/3/08
536	ABE	ABE Equipment Delivered to Site	100%	0 d	Wed 8/27/08	Wed 8/27/08	-314	-314	0 d	Thu 10/18/07	Thu 10/18/07
537	ABE	Equipment Install and Optimization	0%	87 d	Thu 8/28/08	Wed 12/17/08	-314	-223	203 d	Fri 10/19/07	Thu 5/8/08
538	ABE	ABE Site Acceptance Test (SAT)	0%	87 d	Thu 12/18/08	Wed 12/31/08	-223	-226	11 d	Fri 5/9/08	Mon 5/19/08
539	ABE	Resolution of Open Items	0%	87 d	Thu 1/1/09	Wed 2/25/09	-226	-222	60 d	Tue 5/20/08	Fri 7/18/08
540	ABE	ABE CAI/DD250 Signed	0%	87 d	Wed 2/25/09	Wed 2/25/09	-222	-222	0 d	Fri 7/18/08	Fri 7/18/08
541	ABE	ABE IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	87 d	Thu 2/26/09	Wed 4/22/09	-206	-229	33 d	Mon 8/4/08	Fri 9/5/08
542	ABE	ABE IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	87 d	Thu 4/23/09	Wed 7/15/09	-229	-278	35 d	Sat 9/6/08	Fri 10/10/08
543	ABE	ABE IOC Readiness Phase 3 (before Flight Check)	0%	87 d	Tue 1/13/09	Tue 1/27/09	-94	-91	18 d	Sat 10/11/08	Tue 10/28/08
544	ABE	ABE Flight Check	0%	87 d	Thu 7/16/09	Wed 7/22/09	-260	-265	2 d	Wed 10/29/08	Thu 10/30/08
545	ABE	ABE Initial Operating Capability (IOC)	0%	87 d	Wed 7/22/09	Wed 7/22/09	-259	-259	0 d	Wed 11/5/08	Wed 11/5/08
546	ABE	Operational Suitability Demonstration (OSD)	0%	87 d	Thu 7/23/09	Wed 9/30/09	-259	-301	28 d	Thu 11/6/08	Wed 12/3/08
547	ABE	ABE Operational Readiness Date (ORD)/Commissioning	0%	87 d	Wed 9/30/09	Wed 9/30/09	-301	-301	0 d	Wed 12/3/08	Wed 12/3/08
548	ABE	ABE Site Dismantle/Deactivation Planning	0%	31 d	Thu 10/1/09	Wed 6/9/10	-486	-283	455 d	Mon 6/2/08	Sun 8/30/09
549	ABE	ABE Start Dismantle/Deactivate	0%	31 d	Wed 6/9/10	Wed 6/9/10	-283	-283	0 d	Sun 8/30/09	Sun 8/30/09
550	ABE	ABE Dismantle/Deactivate	0%	243 d	Thu 6/10/10	Wed 8/4/10	-284	-35	305 d	Sun 8/30/09	Wed 6/30/10
551	ABE	ABE Complete Real Estate Transfer	0%	243 d	Thu 6/10/10	Wed 8/4/10	21	147	182 d	Thu 7/1/10	Wed 12/29/10
552	ABE	ABE Complete (Latest Finish)	0%	243 d	Thu 9/30/10	Thu 9/30/10	90	90	0 d	Wed 12/29/10	Wed 12/29/10
553	FSD	Sioux Falls, SD (FSD)	36%	66 d	Tue 4/12/05	Tue 8/31/10	0	0	1608 d	Tue 4/12/05	Sat 5/28/11

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
554	FSD	FSD Environmental Studies	100%	0 d	Tue 4/12/05	Tue 3/28/06	0	-1	250 d	Tue 4/12/05	Mon 3/27/06
555	FSD	FSD Real Estate Acquisition	100%	0 d	Wed 3/29/06	Tue 3/27/07	0	-1	265 d	Wed 3/29/06	Mon 3/26/07
556	FSD	FSD Site Construction	59%	33 d	Wed 3/28/07	Tue 1/29/08	5	161	430 d	Mon 4/2/07	Tue 7/8/08
557	FSD	FSD Equipment Delivered to Site	0%	31 d	Tue 1/29/08	Tue 1/29/08	2	2	0 d	Thu 1/31/08	Thu 1/31/08
558	FSD	Equipment Install and Optimization	0%	31 d	Wed 1/30/08	Tue 5/20/08	2	-20	90 d	Fri 2/1/08	Wed 4/30/08
559	FSD	FSD Site Acceptance Test (SAT)	0%	31 d	Wed 5/21/08	Tue 6/3/08	-20	-23	11 d	Thu 5/1/08	Sun 5/11/08
560	FSD	Resolution of Open Items	0%	31 d	Wed 6/4/08	Tue 7/29/08	-23	-19	60 d	Mon 5/12/08	Thu 7/10/08
561	FSD	FSD CAI/DD250 Signed	0%	31 d	Tue 7/29/08	Tue 7/29/08	-19	-19	0 d	Thu 7/10/08	Thu 7/10/08
562	FSD	FSD IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	31 d	Wed 7/30/08	Tue 9/23/08	-19	-29	46 d	Fri 7/11/08	Mon 8/25/08
563	FSD	FSD IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	31 d	Wed 9/24/08	Tue 12/16/08	-29	-78	35 d	Tue 8/26/08	Mon 9/29/08
564	FSD	FSD IOC Readiness Phase 3 (before Flight Check)	0%	31 d	Thu 11/20/08	Thu 12/4/08	-51	-23	43 d	Tue 9/30/08	Thu 11/11/08
565	FSD	FSD Flight Check	0%	31 d	Wed 12/17/08	Tue 12/23/08	-35	-40	2 d	Wed 11/12/08	Thu 11/13/08
566	FSD	FSD Initial Operating Capability (IOC)	0%	31 d	Tue 12/23/08	Tue 12/23/08	-34	-34	0 d	Wed 11/19/08	Wed 11/19/08
567	FSD	Operational Suitability Demonstration (OSD)	0%	31 d	Wed 12/24/08	Tue 3/3/09	-34	-78	26 d	Thu 11/20/08	Mon 12/15/08
568	FSD	FSD Operational Readiness Date (ORD)/Commissioning	0%	31 d	Tue 3/3/09	Tue 3/3/09	-78	-78	0 d	Mon 12/15/08	Mon 12/15/08
569	FSD	FSD Site Dismantle/Deactivation Planning	0%	31 d	Wed 3/4/09	Tue 11/10/09	-78	200	530 d	Tue 12/16/08	Sat 5/29/10
570	FSD	FSD Start Dismantle/Deactivate	0%	31 d	Tue 11/10/09	Tue 11/10/09	201	201	0 d	Sun 5/30/10	Sun 5/30/10
571	FSD	FSD Dismantle/Deactivate	0%	93 d	Wed 11/11/09	Tue 1/5/10	200	326	182 d	Sun 5/30/10	Sat 11/27/10
572	FSD	FSD Complete Real Estate Transfer	0%	93 d	Wed 11/11/09	Tue 1/5/10	382	508	182 d	Sun 11/28/10	Sat 5/28/11
573	FSD	FSD Complete (Latest Finish)	0%	93 d	Tue 8/31/10	Tue 8/31/10	270	270	0 d	Sat 5/28/11	Sat 5/28/11
574	AVP	Wilkes-Barre, PA (AVP)	64%	371 d	Tue 3/18/03	Tue 8/31/10	0	0	1843 d	Tue 3/18/03	Sun 3/28/10
575	AVP	AVP Environmental Studies	100%	0 d	Tue 3/18/03	Mon 1/1/07	0	-3	993 d	Tue 3/18/03	Fri 12/29/06
576	AVP	AVP Real Estate Acquisition	100%	0 d	Wed 1/11/06	Tue 1/23/07	196	56	176 d	Wed 7/26/06	Tue 3/20/07
577	AVP	AVP Site Construction	100%	0 d	Wed 4/4/07	Tue 2/5/08	-9	-96	186 d	Mon 3/26/07	Thu 11/1/07
578	AVP	AVP Equipment Delivered to Site	100%	0 d	Tue 2/5/08	Tue 2/5/08	-96	-96	0 d	Thu 11/1/07	Thu 11/1/07
579	AVP	Equipment Install and Optimization	32%	62 d	Wed 2/6/08	Tue 5/27/08	-96	-24	184 d	Fri 11/2/07	Sat 5/3/08
580	AVP	AVP Site Acceptance Test (SAT)	0%	62 d	Wed 5/28/08	Tue 6/10/08	-24	-27	11 d	Sun 5/4/08	Wed 5/14/08
581	AVP	Resolution of Open Items	0%	62 d	Wed 6/11/08	Tue 8/5/08	-27	-23	60 d	Thu 5/15/08	Sun 7/13/08
582	AVP	AVP CAI/DD250 Signed	0%	62 d	Tue 8/5/08	Tue 8/5/08	-23	-23	0 d	Sun 7/13/08	Sun 7/13/08
583	AVP	AVP IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	62 d	Wed 8/6/08	Tue 9/30/08	-23	-32	47 d	Mon 7/14/08	Fri 8/29/08
584	AVP	AVP IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	62 d	Wed 10/1/08	Tue 12/23/08	-32	-81	35 d	Sat 8/30/08	Fri 10/3/08
585	AVP	AVP IOC Readiness Phase 3 (before Flight Check)	0%	62 d	Sun 2/15/09	Sun 3/1/09	-134	-103	46 d	Sat 10/4/08	Thu 11/18/08
586	AVP	AVP Flight Check	0%	62 d	Wed 12/24/08	Tue 12/30/08	-35	-40	2 d	Wed 11/19/08	Thu 11/20/08
587	AVP	AVP Initial Operating Capability (IOC)	0%	62 d	Tue 12/30/08	Tue 12/30/08	-27	-27	0 d	Wed 12/3/08	Wed 12/3/08
588	AVP	Operational Suitability Demonstration (OSD)	0%	62 d	Wed 12/31/08	Tue 3/10/09	-27	-48	49 d	Thu 12/4/08	Wed 1/21/09
589	AVP	AVP Operational Readiness Date (ORD)/Commissioning	0%	62 d	Tue 3/10/09	Tue 3/10/09	-48	-48	0 d	Wed 1/21/09	Wed 1/21/09
590	AVP	AVP Site Dismantle/Deactivation Planning	0%	62 d	Wed 3/11/09	Tue 10/20/09	-48	-205	67 d	Thu 1/22/09	Sun 3/29/09
591	AVP	AVP Start Dismantle/Deactivate	0%	62 d	Tue 10/20/09	Tue 10/20/09	-204	-204	0 d	Mon 3/30/09	Mon 3/30/09
592	AVP	AVP Dismantle/Deactivate	0%	519 d	Wed 10/21/09	Tue 12/15/09	-205	-79	182 d	Mon 3/30/09	Sun 9/27/09
593	AVP	AVP Complete Real Estate Transfer	0%	519 d	Wed 10/21/09	Tue 12/15/09	-23	103	182 d	Mon 9/28/09	Sun 3/28/10
594	AVP	AVP Complete (Latest Finish)	0%	519 d	Tue 8/31/10	Tue 8/31/10	-156	-156	0 d	Sun 3/28/10	Sun 3/28/10
595	BTR	Baton Rouge, LA (BTR)	54%	131 d	Tue 2/19/02	Thu 12/31/09	0	0	2363 d	Tue 2/19/02	Sat 2/26/11
596	BTR	BTR Environmental Studies	100%	0 d	Tue 2/19/02	Fri 2/25/05	0	0	789 d	Tue 2/19/02	Fri 2/25/05
597	BTR	BTR Real Estate Acquisition	100%	0 d	Wed 11/17/04	Fri 6/17/05	0	0	153 d	Wed 11/17/04	Fri 6/17/05
598	BTR	BTR Site Construction	100%	0 d	Thu 9/14/06	Wed 8/15/07	0	-86	185 d	Thu 9/14/06	Mon 5/21/07
599	BTR	BTR Equipment Delivered to Site	100%	0 d	Wed 8/15/07	Wed 8/15/07	-86	-86	0 d	Mon 5/21/07	Mon 5/21/07
600	BTR	Equipment Install and Optimization	91%	60 d	Thu 8/16/07	Wed 12/5/07	-86	47	225 d	Tue 5/22/07	Mon 1/21/08
601	BTR	BTR Site Acceptance Test (SAT)	0%	60 d	Thu 12/6/07	Wed 12/19/07	47	44	11 d	Fri 1/22/08	Fri 1/21/08
602	BTR	Resolution of Open Items	0%	60 d	Thu 12/20/07	Wed 2/13/08	44	48	60 d	Sat 2/2/08	Tue 4/1/08
603	BTR	BTR CAI/DD250 Signed	0%	60 d	Wed 2/13/08	Wed 2/13/08	48	48	0 d	Tue 4/1/08	Tue 4/1/08
604	BTR	BTR IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	91 d	Thu 2/14/08	Wed 4/9/08	48	235	243 d	Wed 4/2/08	Sun 11/30/08
605	BTR	BTR IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	91 d	Thu 4/10/08	Wed 7/2/08	235	198	47 d	Mon 12/1/08	Fri 1/16/09
606	BTR	BTR IOC Readiness Phase 3 (before Flight Check)	0%	91 d	Thu 1/29/09	Thu 2/12/09	-12	-22	5 d	Sat 1/17/09	Wed 1/21/09
607	BTR	BTR Flight Check	0%	91 d	Thu 7/3/08	Wed 7/9/08	203	198	2 d	Thu 1/22/09	Fri 1/23/09
608	BTR	BTR Initial Operating Capability (IOC)	0%	91 d	Wed 7/9/08	Wed 7/9/08	204	204	0 d	Thu 1/29/09	Thu 1/29/09
609	BTR	Operational Suitability Demonstration (OSD)	0%	92 d	Thu 7/10/08	Wed 9/17/08	204	164	30 d	Fri 1/30/09	Sat 2/28/09
610	BTR	BTR Operational Readiness Date (ORD)/Commissioning	0%	92 d	Wed 9/17/08	Wed 9/17/08	164	164	0 d	Sat 2/28/09	Sat 2/28/09
611	BTR	BTR Site Dismantle/Deactivation Planning	0%	184 d	Thu 9/18/08	Wed 3/4/09	164	360	364 d	Sun 3/1/09	Sat 2/27/10
612	BTR	BTR Start Dismantle/Deactivate	0%	184 d	Wed 3/4/09	Wed 3/4/09	361	361	0 d	Sun 2/28/10	Sun 2/28/10
613	BTR	BTR Dismantle/Deactivate	0%	184 d	Thu 3/5/09	Wed 4/29/09	360	486	182 d	Sun 2/28/10	Sat 8/28/10
614	BTR	BTR Complete Real Estate Transfer	0%	184 d	Thu 3/5/09	Wed 4/29/09	542	668	182 d	Sun 8/29/10	Sat 2/26/11
615	BTR	BTR Complete (Latest Finish)	0%	184 d	Thu 12/31/09	Thu 12/31/09	422	422	0 d	Sat 2/26/11	Sat 2/26/11
616	CRP	Corpus Christi, TX (CRP)	34%	109 d	Thu 7/21/05	Mon 11/30/09	0	0	1493 d	Thu 7/21/05	Tue 3/29/11
617	CRP	CRP Environmental Studies	100%	0 d	Thu 7/21/05	Thu 12/1/05	0	0	96 d	Thu 7/21/05	Thu 12/1/05
618	CRP	CRP Real Estate Acquisition	100%	0 d	Fri 12/2/05	Tue 2/28/06	0	0	63 d	Fri 12/2/05	Tue 2/28/06
619	CRP	CRP Site Construction	100%	0 d	Mon 1/8/07	Fri 9/28/07	-235	-105	289 d	Thu 5/18/06	Fri 6/15/07
620	CRP	CRP Equipment Delivered to Site	100%	0 d	Fri 9/28/07	Fri 9/28/07	-107	-107	0 d	Wed 6/13/07	Wed 6/13/07
621	CRP	Equipment Install and Optimization	100%	0 d	Mon 10/1/07	Fri 1/18/08	-109	-46	159 d	Thu 6/14/07	Mon 12/3/07
622	CRP	CRP Site Acceptance Test (SAT)	100%	0 d	Mon 1/21/08	Fri 2/1/08	-48	-50	10 d	Thu 12/4/07	Thu 12/13/07
623	CRP	Resolution of Open Items	0%	64 d	Mon 2/4/08	Fri 3/28/08	-52	-45	61 d	Fri 12/14/07	Tue 2/12/08
624	CRP	CRP CAI/DD250 Signed	0%	64 d	Fri 3/28/08	Fri 3/28/08	-45	-45	0 d	Tue 2/12/08	Tue 2/12/08
625	CRP	CRP IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	64 d	Mon 3/31/08	Fri 5/23/08	-47	202	303 d	Wed 2/13/08	Thu 12/11/08
626	CRP	CRP IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	64 d	Mon 5/26/08	Fri 8/15/08	200	166	48 d	Fri 12/12/08	Wed 12/8/09
627	CRP	CRP IOC Readiness Phase 3 (before Flight Check)	0%	64 d	Thu 1/8/09	Thu 1/22/09	21	26	20 d	Thu 1/29/09	Tue 2/17/09
628	CRP	CRP Flight Check	0%	64 d	Mon 8/18/08	Fri 8/22/08	184	180	1 d	Wed 2/18/09	Wed 2/18/09
629	CRP	CRP Initial Operating Capability (IOC)	0%	64 d	Fri 8/22/08	Fri 8/22/08	187	187	0 d	Wed 2/25/09	Wed 2/25/09
630	CRP	Operational Suitability Demonstration (OSD)	0%	65 d	Mon 8/25/08	Fri 10/31/08	185	147	30 d	Thu 2/26/09	Fri 3/27/09
631	CRP	CRP Operational Readiness Date (ORD)/Commissioning	0%	65 d	Fri 10/31/08	Fri 10/31/08	147	147	0 d	Fri 3/27/09	Fri 3/27/09
632	CRP	CRP Site Dismantle/Deactivation Planning	0%	153 d	Mon 11/3/08	Fri 4/17/09	145	347	368 d	Sat 3/28/09	Tue 3/30/10

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
633	CRP	CRP Start Dismantle/Deactivate	0%	153 d	Fri 4/17/09	Fri 4/17/09	348	348	0 d	Wed 3/31/10	Wed 3/31/10
634	CRP	CRP Dismantle/Deactivate	0%	153 d	Mon 4/20/09	Fri 6/12/09	345	473	182 d	Wed 3/31/10	Tue 9/28/10
635	CRP	CRP Complete Real Estate Transfer	0%	153 d	Mon 4/20/09	Fri 6/12/09	527	655	182 d	Wed 9/29/10	Tue 3/29/11
636	CRP	CRP Complete (Latest Finish)	0%	153 d	Mon 11/30/09	Mon 11/30/09	484	484	0 d	Tue 3/29/11	Tue 3/29/11
637	MLB	Melbourne, FL (MLB)	39%	152 d	Thu 12/1/05	Wed 6/30/10	0	0	1355 d	Thu 12/1/05	Thu 1/27/11
638	MLB	MLB Environmental Studies	100%	0 d	Thu 12/1/05	Wed 12/27/06	0	63	330 d	Thu 12/1/05	Wed 2/28/07
639	MLB	MLB Real Estate Acquisition	100%	0 d	Wed 9/27/06	Tue 4/10/07	0	10	155 d	Wed 9/27/06	Fri 4/20/07
640	MLB	MLB Site Construction	58%	104 d	Wed 4/11/07	Wed 2/13/08	13	138	406 d	Tue 4/24/07	Mon 6/30/08
641	MLB	MLB Equipment Delivered to Site	0%	104 d	Wed 2/13/08	Wed 2/13/08	138	138	0 d	Mon 6/30/08	Mon 6/30/08
642	MLB	Equipment Install and Optimization	0%	104 d	Thu 2/14/08	Wed 6/4/08	138	111	85 d	Tue 7/1/08	Tue 9/23/08
643	MLB	MLB Site Acceptance Test (SAT)	0%	104 d	Thu 6/5/08	Wed 6/18/08	111	108	11 d	Wed 9/24/08	Sat 10/4/08
644	MLB	Resolution of Open Items	0%	104 d	Thu 6/19/08	Wed 8/13/08	108	112	60 d	Mon 10/5/08	Wed 12/3/08
645	MLB	MLB CAI/DD250 Signed	0%	104 d	Wed 8/13/08	Wed 8/13/08	112	112	0 d	Wed 12/3/08	Wed 12/3/08
646	MLB	MLB IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	104 d	Thu 8/14/08	Wed 10/8/08	112	131	75 d	Thu 12/4/08	Mon 2/16/09
647	MLB	MLB IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	104 d	Thu 10/9/08	Wed 12/31/08	131	82	35 d	Tue 2/17/09	Mon 3/23/09
648	MLB	MLB IOC Readiness Phase 3 (before Flight Check)	0%	104 d	Thu 2/12/09	Thu 2/26/09	40	43	18 d	Tue 3/24/09	Fri 4/10/09
649	MLB	MLB Flight Check	0%	104 d	Thu 1/1/09	Wed 1/7/09	100	95	2 d	Sat 4/11/09	Sun 4/12/09
650	MLB	MLB Initial Operating Capability (IOC)	0%	104 d	Wed 1/7/09	Wed 1/7/09	101	101	0 d	Sat 4/18/09	Sat 4/18/09
651	MLB	Operational Suitability Demonstration (OSD)	0%	105 d	Thu 1/8/09	Wed 3/18/09	101	61	30 d	Sun 4/19/09	Mon 5/18/09
652	MLB	MLB Operational Readiness Date (ORD)/Commissioning	0%	105 d	Wed 3/18/09	Wed 3/18/09	61	61	0 d	Mon 5/18/09	Mon 5/18/09
653	MLB	MLB Site Dismantle/Deactivation Planning	0%	214 d	Thu 3/19/09	Wed 10/28/09	61	94	257 d	Tue 5/19/09	Sat 1/30/10
654	MLB	MLB Start Dismantle/Deactivate	0%	214 d	Wed 10/28/09	Wed 10/28/09	95	95	0 d	Sun 1/31/10	Sun 1/31/10
655	MLB	MLB Dismantle/Deactivate	0%	214 d	Thu 10/29/09	Wed 12/23/09	94	218	180 d	Sun 1/31/10	Thu 7/29/10
656	MLB	MLB Complete Real Estate Transfer	0%	214 d	Thu 10/29/09	Wed 12/23/09	274	400	182 d	Fri 7/30/10	Thu 1/27/11
657	MLB	MLB Complete (Latest Finish)	0%	214 d	Wed 6/30/10	Wed 6/30/10	211	211	0 d	Thu 1/27/11	Thu 1/27/11
658	OGG	Kahului, HI (OGG)	65%	196 d	Tue 7/20/99	Fri 1/29/10	0	0	2973 d	Tue 7/20/99	Fri 11/26/10
659	OGG	OGG Environmental Studies	100%	0 d	Tue 7/20/99	Thu 4/12/01	0	0	453 d	Tue 7/20/99	Thu 4/12/01
660	OGG	OGG Real Estate Acquisition	100%	0 d	Fri 4/13/01	Tue 12/21/04	0	0	963 d	Fri 4/13/01	Tue 12/21/04
661	OGG	OGG Site Construction	84%	0 d	Wed 1/31/07	Tue 11/6/07	-323	176	642 d	Tue 3/14/06	Wed 4/30/08
662	OGG	OGG Equipment Delivered to Site	0%	0 d	Tue 11/6/07	Tue 11/6/07	176	176	0 d	Wed 4/30/08	Wed 4/30/08
663	OGG	Equipment Install and Optimization	0%	0 d	Wed 11/7/07	Tue 2/26/08	176	298	234 d	Thu 5/1/08	Sat 12/20/08
664	OGG	OGG Site Acceptance Test (SAT)	0%	0 d	Wed 2/27/08	Tue 3/11/08	298	295	11 d	Sun 12/21/08	Wed 12/31/08
665	OGG	Resolution of Open Items	0%	0 d	Wed 3/12/08	Tue 5/6/08	295	299	60 d	Thu 1/1/09	Sun 3/1/09
666	OGG	OGG CAI/DD250 Signed	0%	0 d	Tue 5/6/08	Tue 5/6/08	299	299	0 d	Sun 3/1/09	Sun 3/1/09
667	OGG	OGG IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	0 d	Wed 5/7/08	Tue 7/1/08	299	290	47 d	Mon 3/2/09	Fri 4/17/09
668	OGG	OGG IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	0 d	Wed 7/2/08	Tue 9/23/08	290	241	35 d	Sat 4/18/09	Fri 5/22/09
669	OGG	OGG IOC Readiness Phase 3 (before Flight Check)	0%	0 d	Mon 10/2/06	Fri 10/20/06	964	963	18 d	Sat 5/23/09	Tue 6/9/09
670	OGG	OGG Flight Check	0%	0 d	Wed 9/24/08	Tue 9/30/08	259	254	2 d	Wed 6/10/09	Thu 6/11/09
671	OGG	OGG Initial Operating Capability (IOC)	0%	0 d	Tue 9/30/08	Tue 9/30/08	260	260	0 d	Wed 6/17/09	Wed 6/17/09
672	OGG	Operational Suitability Demonstration (OSD)	0%	0 d	Wed 10/1/08	Tue 12/9/08	260	220	30 d	Thu 6/18/09	Fri 7/17/09
673	OGG	OGG Operational Readiness Date (ORD)/Commissioning	0%	0 d	Tue 12/9/08	Tue 12/9/08	220	220	0 d	Fri 7/17/09	Fri 7/17/09
674	OGG	OGG Site Dismantle/Deactivation Planning	0%	0 d	Wed 12/10/08	Tue 5/26/09	220	187	135 d	Sat 7/18/09	Sun 11/29/09
675	OGG	OGG Start Dismantle/Deactivate	0%	0 d	Tue 5/26/09	Tue 5/26/09	188	188	0 d	Mon 11/30/09	Mon 11/30/09
676	OGG	OGG Dismantle/Deactivate	0%	276 d	Wed 5/27/09	Tue 7/21/09	187	311	180 d	Mon 11/30/09	Fri 5/28/10
677	OGG	OGG Complete Real Estate Transfer	0%	276 d	Wed 5/27/09	Tue 7/21/09	367	493	182 d	Sat 5/29/10	Fri 11/26/10
678	OGG	OGG Complete (Latest Finish)	0%	276 d	Fri 1/29/10	Fri 1/29/10	301	301	0 d	Fri 11/26/10	Fri 11/26/10
679	MLI	Moline, IL (MLI)	19%	45 d	Wed 2/1/06	Wed 3/31/10	0	0	1418 d	Wed 2/1/06	Mon 6/27/11
680	MLI	MLI Environmental Studies	100%	0 d	Wed 2/1/06	Wed 7/26/06	0	0	126 d	Wed 2/1/06	Wed 7/26/06
681	MLI	MLI Real Estate Acquisition	100%	0 d	Thu 7/6/06	Wed 1/31/07	0	0	154 d	Thu 7/6/06	Wed 1/31/07
682	MLI	MLI Start Site Construction	100%	0 d	Thu 4/12/07	Thu 4/12/07	151.38	151.38	0 d	Mon 9/10/07	Mon 9/10/07
683	MLI	MLI Site Construction	34%	-150 d	Thu 4/12/07	Thu 2/14/08	151	171	329 d	Mon 9/10/07	Sun 8/3/08
684	MLI	MLI Equipment Delivered to Site	0%	-150 d	Thu 2/14/08	Thu 2/14/08	171	171	0 d	Sun 8/3/08	Sun 8/3/08
685	MLI	Equipment Install and Optimization	0%	-16 d	Fri 2/15/08	Thu 6/5/08	171	220	161 d	Mon 8/4/08	Sun 1/11/09
686	MLI	MLI Site Acceptance Test (SAT)	0%	-16 d	Fri 6/6/08	Thu 6/19/08	220	217	11 d	Mon 1/12/09	Thu 1/22/09
687	MLI	Resolution of Open Items	0%	-16 d	Fri 6/20/08	Thu 8/14/08	217	290	129 d	Fri 1/23/09	Sun 5/31/09
688	MLI	MLI CAI/DD250 Signed	0%	-16 d	Thu 8/14/08	Thu 8/14/08	290	290	0 d	Sun 5/31/09	Sun 5/31/09
689	MLI	MLI IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	-16 d	Fri 8/15/08	Thu 10/9/08	290	281	47 d	Mon 6/1/09	Fri 7/17/09
690	MLI	MLI IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	-16 d	Fri 10/10/08	Thu 1/1/09	281	232	35 d	Sat 7/18/09	Fri 8/21/09
691	MLI	MLI IOC Readiness Phase 3 (before Flight Check)	0%	-16 d	Thu 6/11/09	Thu 6/25/09	72	75	18 d	Sat 8/22/09	Tue 9/8/09
692	MLI	MLI Flight Check	0%	-16 d	Fri 1/2/09	Thu 1/8/09	250	245	2 d	Wed 9/9/09	Thu 9/10/09
693	MLI	MLI Initial Operating Capability (IOC)	0%	-16 d	Thu 1/8/09	Thu 1/8/09	251	251	0 d	Wed 9/16/09	Wed 9/16/09
694	MLI	Operational Suitability Demonstration (OSD)	0%	-16 d	Fri 1/9/09	Thu 3/19/09	251	211	30 d	Thu 9/17/09	Fri 10/16/09
695	MLI	MLI Operational Readiness Date (ORD)/Commissioning	0%	-16 d	Thu 3/19/09	Thu 3/19/09	211	211	0 d	Fri 10/16/09	Fri 10/16/09
696	MLI	MLI Site Dismantle/Deactivation Planning	0%	-150 d	Fri 3/20/09	Thu 9/3/09	-228	300	696 d	Mon 8/4/08	Wed 6/30/10
697	MLI	MLI Start Dismantle/Deactivate	0%	-150 d	Thu 9/3/09	Thu 9/3/09	300	300	0 d	Wed 6/30/10	Wed 6/30/10
698	MLI	MLI Dismantle/Deactivate	0%	63 d	Fri 9/4/09	Thu 10/29/09	299	424	181 d	Wed 6/30/10	Mon 12/27/10
699	MLI	MLI Complete Real Estate Transfer	0%	63 d	Fri 9/4/09	Thu 10/29/09	480	606	182 d	Tue 12/28/10	Mon 6/27/11
700	MLI	MLI Complete (Latest Finish)	0%	63 d	Wed 3/31/10	Wed 3/31/10	453	453	0 d	Mon 6/27/11	Mon 6/27/11
701	GRB	Green Bay, WI (GRB)	54%	22 d	Tue 7/23/02	Mon 5/31/10	0	0	2362 d	Tue 7/23/02	Thu 7/28/11
702	GRB	GRB Environmental Studies	100%	0 d	Tue 7/23/02	Wed 11/24/04	0	0	612 d	Tue 7/23/02	Wed 11/24/04
703	GRB	GRB Real Estate Acquisition	95%	-158 d	Wed 11/10/04	Tue 2/27/07	0	366	929 d	Wed 11/10/04	Thu 2/28/08
704	GRB	GRB Real Estate Acquisition Complete	0%	-116 d	NA	NA	-429492	-429492	0 d	Thu 2/28/08	Thu 2/28/08
705	GRB	GRB Start Site Construction	0%	-158 d	Wed 2/28/07	Wed 1/2/08	396.38	88	0 d	Sun 3/30/08	Sun 3/30/08
706	GRB	GRB Site Construction	0%	-158 d	Wed 2/28/07	Wed 1/2/08	396	238	151 d	Sun 3/30/08	Wed 8/27/08
707	GRB	GRB Equipment Delivered to Site	0%	-158 d	Wed 1/2/08	Wed 1/2/08	238	238	0 d	Wed 8/27/08	Wed 8/27/08
708	GRB	Equipment Install and Optimization	0%	-158 d	Thu 1/3/08	Wed 4/23/08	238	498	372 d	Thu 8/28/08	Thu 9/3/09
709	GRB	GRB Site Acceptance Test (SAT)	0%	-158 d	Thu 4/24/08	Wed 5/7/08	498	495	11 d	Fri 9/4/09	Mon 9/14/09
710	GRB	Resolution of Open Items	0%	-158 d	Thu 5/8/08	Wed 7/2/08	495	454	15 d	Tue 9/15/09	Tue 9/29/09
711	GRB	GRB CAI/DD250 Signed	0%	-158 d	Wed 7/2/08	Wed 7/2/08	454	454	0 d	Tue 9/29/09	Tue 9/29/09

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
712	GRB	GRB IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	-158 d	Thu 7/3/08	Wed 8/27/08	454	474	76 d	Wed 9/30/09	Mon 12/14/09
713	GRB	GRB IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	-158 d	Thu 8/28/08	Wed 11/19/08	474	425	35 d	Tue 12/15/09	Mon 1/18/10
714	GRB	GRB IOC Readiness Phase 3 (before Flight Check)	0%	-158 d	Thu 1/12/10	Mon 2/1/10	7	1	15 d	Tue 1/19/10	Tue 2/2/10
715	GRB	GRB Flight Check	0%	-158 d	Thu 11/20/08	Wed 11/26/08	440	435	2 d	Wed 2/3/10	Thu 2/4/10
716	GRB	GRB Initial Operating Capability (IOC)	0%	-158 d	Wed 11/26/08	Wed 11/26/08	438	438	0 d	Sun 2/7/10	Sun 2/7/10
717	GRB	Operational Suitability Demonstration (OSD)	0%	-158 d	Thu 11/27/08	Wed 2/4/09	438	396	28 d	Mon 2/8/10	Sun 3/7/10
718	GRB	GRB Operational Readiness Date (ORD)/Commissioning	0%	-158 d	Wed 2/4/09	Wed 2/4/09	396	396	0 d	Sun 3/7/10	Sun 3/7/10
719	GRB	GRB Site Dismantle/Deactivation Planning	0%	32 d	Thu 2/5/09	Wed 7/22/09	396	372	144 d	Mon 3/8/10	Thu 7/29/10
720	GRB	GRB Start Dismantle/Deactivate	0%	32 d	Wed 7/22/09	Wed 7/22/09	373	373	0 d	Fri 7/30/10	Fri 7/30/10
721	GRB	GRB Dismantle/Deactivate	0%	32 d	Thu 7/23/09	Wed 9/16/09	372	498	182 d	Fri 7/30/10	Thu 1/27/11
722	GRB	GRB Complete Real Estate Transfer	0%	32 d	Thu 7/23/09	Wed 9/16/09	554	680	182 d	Fri 1/28/11	Thu 7/28/11
723	GRB	GRB Complete (Latest Finish)	0%	32 d	Mon 5/31/10	Mon 5/31/10	423	423	0 d	Thu 7/28/11	Thu 7/28/11
724	PIA	Peoria, IL (PIA)	49%	0 d	Tue 5/9/00	Thu 9/30/10	0	0	2959 d	Tue 5/9/00	Mon 8/29/11
725	PIA	PIA Environmental Studies	100%	0 d	Tue 5/9/00	Fri 12/12/03	0	0	939 d	Tue 5/9/00	Fri 12/12/03
726	PIA	PIA Real Estate Acquisition	100%	0 d	Thu 4/6/06	Wed 1/31/07	0	238	408 d	Thu 4/6/06	Wed 9/26/07
727	PIA	PIA Real Estate Acquisition Complete	100%	0 d	Thu 4/6/06	Wed 1/31/07	538.38	238	0 d	Wed 9/26/07	Wed 9/26/07
728	PIA	PIA Start Site Construction	100%	0 d	Thu 11/8/07	Wed 8/13/08	43.38	-236	0 d	Fri 12/21/07	Fri 12/21/07
729	PIA	PIA Site Construction	0%	-173 d	Thu 11/8/07	Wed 8/13/08	43	111	348 d	Fri 12/21/07	Tue 12/2/08
730	PIA	PIA Equipment Delivered to Site	0%	-173 d	Wed 8/13/08	Wed 8/13/08	28	28	0 d	Wed 9/10/08	Wed 9/10/08
731	PIA	Equipment Install and Optimization	0%	-173 d	Thu 8/14/08	Wed 12/3/08	28	266	350 d	Thu 9/11/08	Wed 8/26/09
732	PIA	PIA Site Acceptance Test (SAT)	0%	-173 d	Thu 12/4/08	Wed 12/17/08	266	263	11 d	Thu 8/27/09	Sun 9/6/09
733	PIA	Resolution of Open Items	0%	-173 d	Thu 12/18/08	Wed 2/11/09	263	230	23 d	Mon 9/7/09	Tue 9/29/09
734	PIA	PIA CAI/DD250 Signed	0%	-173 d	Wed 2/11/09	Wed 2/11/09	230	230	0 d	Tue 9/29/09	Tue 9/29/09
735	PIA	PIA IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	-173 d	Wed 2/12/09	Wed 4/8/09	230	264	90 d	Wed 9/30/09	Mon 12/28/09
736	PIA	PIA IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	-173 d	Thu 4/9/09	Wed 7/1/09	264	215	35 d	Tue 12/29/09	Mon 2/1/10
737	PIA	PIA IOC Readiness Phase 3 (before Flight Check)	0%	-173 d	Thu 4/8/10	Thu 4/22/10	-65	-65	15 d	Tue 2/2/10	Tue 2/16/10
738	PIA	PIA Flight Check	0%	-173 d	Thu 7/2/09	Wed 7/8/09	230	225	2 d	Wed 2/17/10	Thu 2/18/10
739	PIA	PIA Initial Operating Capability (IOC)	0%	-173 d	Wed 7/8/09	Wed 7/8/09	229	229	0 d	Mon 2/22/10	Mon 2/22/10
740	PIA	Operational Suitability Demonstration (OSD)	0%	-173 d	Thu 7/9/09	Wed 9/16/09	229	187	28 d	Tue 2/23/10	Mon 3/22/10
741	PIA	PIA Operational Readiness Date (ORD)/Commissioning	0%	-173 d	Wed 9/16/09	Wed 9/16/09	187	187	0 d	Mon 3/22/10	Mon 3/22/10
742	PIA	PIA Site Dismantle/Deactivation Planning	0%	0 d	Thu 9/17/09	Wed 6/23/10	187	68	161 d	Tue 3/23/10	Mon 8/30/10
743	PIA	PIA Start Dismantle/Deactivate	0%	1 d	Wed 6/23/10	Wed 6/23/10	68	68	0 d	Mon 8/30/10	Mon 8/30/10
744	PIA	PIA Dismantle/Deactivate	0%	0 d	Thu 6/24/10	Wed 8/18/10	68	194	182 d	Tue 8/31/10	Mon 2/28/11
745	PIA	PIA Complete Real Estate Transfer	0%	0 d	Thu 6/24/10	Wed 8/18/10	250	376	182 d	Tue 3/1/11	Mon 8/29/11
746	PIA	PIA Complete (Latest Finish)	0%	0 d	Thu 9/30/10	Thu 9/30/10	333	333	0 d	Mon 8/29/11	Mon 8/29/11
747	Site 65 TB	Site 65 (formerly RFD)	89%	824 d	Tue 8/20/02	Fri 1/29/10	0	0	1540 d	Tue 8/20/02	Tue 7/1/08
748	Site 65	Site 65 Environmental Studies	100%	0 d	Tue 8/20/02	Tue 11/23/04	0	0	591 d	Tue 8/20/02	Tue 11/23/04
749	Site 65	Site 65 Real Estate Acquisition (Prel)	100%	0 d	Tue 11/30/04	Fri 12/1/06	0	273	726 d	Tue 11/30/04	Fri 8/31/07
750	Site 65	Deployment Decision for this System on Hold	40%	456 d	Fri 8/31/07	Thu 9/27/07	1	278	305 d	Sat 9/1/07	Tue 7/1/08
751	Site 65	Site 65 Start Site Construction	0%	456 d	Mon 1/29/07	Fri 11/2/07	519.38	242	0 d	Tue 7/1/08	Tue 7/1/08
752	Site 65	Site 65 Site Construction	0%	456 d	Mon 1/29/07	Fri 11/2/07	519.38	242	0 d	Tue 7/1/08	Tue 7/1/08
753	Site 65	Site 65 Equipment Delivered to Site	0%	456 d	Fri 11/2/07	Fri 11/2/07	242	242	0 d	Tue 7/1/08	Tue 7/1/08
754	Site 65	Site 65 Equipment Install and Optimization	0%	456 d	Mon 11/5/07	Fri 2/22/08	239.38	130	0 d	Tue 7/1/08	Tue 7/1/08
755	Site 65	Site 65 Site Acceptance Test (SAT)	0%	456 d	Mon 2/25/08	Fri 3/7/08	127.38	116	0 d	Tue 7/1/08	Tue 7/1/08
756	Site 65	Site 65 Resolution of Open Items	0%	456 d	Mon 3/10/08	Fri 5/2/08	113.38	60	0 d	Tue 7/1/08	Tue 7/1/08
757	Site 65	Site 65 CAI/DD250 Signed	0%	456 d	Fri 5/2/08	Fri 5/2/08	60	60	0 d	Tue 7/1/08	Tue 7/1/08
758	Site 65	Site 65 IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	456 d	Mon 5/5/08	Fri 6/27/08	57.38	4	0 d	Tue 7/1/08	Tue 7/1/08
759	Site 65	Site 65 IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	456 d	Mon 6/30/08	Fri 9/19/08	1.38	-80	0 d	Tue 7/1/08	Tue 7/1/08
760	Site 65	Site 65 IOC Readiness Phase 3 (before Flight Check)	0%	456 d	Sat 12/1/07	Sat 12/1/07	213	213	0 d	Tue 7/1/08	Tue 7/1/08
761	Site 65	Site 65 Flight Check	0%	456 d	Mon 9/22/08	Fri 9/26/08	-82.63	-87	0 d	Tue 7/1/08	Tue 7/1/08
762	Site 65	Site 65 Initial Operating Capability (IOC)	0%	456 d	Fri 9/26/08	Fri 9/26/08	-87	-87	0 d	Tue 7/1/08	Tue 7/1/08
763	Site 65	Site 65 Operational Suitability Demonstration (OSD)	0%	456 d	Mon 9/29/08	Fri 12/5/08	-89.63	-157	0 d	Tue 7/1/08	Tue 7/1/08
764	Site 65	Site 65 Operational Readiness Date (ORD)/Commissioning	0%	456 d	Fri 12/5/08	Fri 12/5/08	-157	-157	0 d	Tue 7/1/08	Tue 7/1/08
765	Site 65	Site 65 Site Dismantle/Deactivation Planning	0%	1154 d	Mon 12/8/08	Fri 5/22/09	-159.63	-325	0 d	Tue 7/1/08	Tue 7/1/08
766	Site 65	Site 65 Start Dismantle/Deactivate	0%	1154 d	Fri 5/22/09	Fri 5/22/09	-325	-325	0 d	Tue 7/1/08	Tue 7/1/08
767	Site 65	Site 65 Dismantle/Deactivate	0%	1154 d	Mon 5/25/09	Fri 7/17/09	-327.63	-381	0 d	Tue 7/1/08	Tue 7/1/08
768	Site 65	Site 65 Complete Real Estate Transfer	0%	1154 d	Mon 5/25/09	Fri 7/17/09	-327.63	-381	0 d	Tue 7/1/08	Tue 7/1/08
769	Site 65	Site 65 Complete (Latest Finish)	0%	1154 d	Fri 1/29/10	Fri 1/29/10	-577	-577	0 d	Tue 7/1/08	Tue 7/1/08
770	Site 66 TB	Site 66 (formerly FWA)	89%	0 d	Tue 8/20/02	Fri 1/29/10	0	0	1540 d	Tue 8/20/02	Tue 7/1/08
771	Site 66	Site 66 Environmental Studies	100%	0 d	Tue 8/20/02	Tue 11/23/04	0	0	591 d	Tue 8/20/02	Tue 11/23/04
772	Site 66	Site 66 Real Estate Acquisition (Prel)	100%	0 d	Tue 11/30/04	Fri 12/1/06	0	273	726 d	Tue 11/30/04	Fri 8/31/07
773	Site 66	Deployment Decision for this System on Hold	40%	0 d	Fri 8/31/07	Thu 9/27/07	1	278	305 d	Sat 9/1/07	Tue 7/1/08
774	Site 66	Site 66 Start Site Construction	0%	0 d	Mon 1/29/07	Fri 11/2/07	519.38	242	0 d	Tue 7/1/08	Tue 7/1/08
775	Site 66	Site 66 Site Construction	0%	0 d	Mon 1/29/07	Fri 11/2/07	519.38	242	0 d	Tue 7/1/08	Tue 7/1/08
776	Site 66	Site 66 Equipment Delivered to Site	0%	0 d	Fri 11/2/07	Fri 11/2/07	242	242	0 d	Tue 7/1/08	Tue 7/1/08
777	Site 66	Site 66 Equipment Install and Optimization	0%	0 d	Mon 11/5/07	Fri 2/22/08	239.38	130	0 d	Tue 7/1/08	Tue 7/1/08
778	Site 66	Site 66 Site Acceptance Test (SAT)	0%	0 d	Mon 2/25/08	Fri 3/7/08	127.38	116	0 d	Tue 7/1/08	Tue 7/1/08
779	Site 66	Site 66 Resolution of Open Items	0%	0 d	Mon 3/10/08	Fri 5/2/08	113.38	60	0 d	Tue 7/1/08	Tue 7/1/08
780	Site 66	Site 66 CAI/DD250 Signed	0%	0 d	Fri 5/2/08	Fri 5/2/08	60	60	0 d	Tue 7/1/08	Tue 7/1/08
781	Site 66	Site 66 IOC Readiness Phase 1 (thru Ph 1 Report Approval)	0%	0 d	Mon 5/5/08	Fri 6/27/08	57.38	4	0 d	Tue 7/1/08	Tue 7/1/08
782	Site 66	Site 66 IOC Readiness Phase 2 (thru Ph 2 Report Approval)	0%	0 d	Mon 6/30/08	Fri 9/19/08	1.38	-80	0 d	Tue 7/1/08	Tue 7/1/08
783	Site 66	Site 66 IOC Readiness Phase 3 (before Flight Check)	0%	0 d	Sat 12/1/07	Sat 12/1/07	213	213	0 d	Tue 7/1/08	Tue 7/1/08
784	Site 66	Site 66 Flight Check	0%	0 d	Mon 9/22/08	Fri 9/26/08	-82.63	-87	0 d	Tue 7/1/08	Tue 7/1/08
785	Site 66	Site 66 Initial Operating Capability (IOC)	0%	0 d	Fri 9/26/08	Fri 9/26/08	-87	-87	0 d	Tue 7/1/08	Tue 7/1/08
786	Site 66	Site 66 Operational Suitability Demonstration (OSD)	0%	0 d	Mon 9/29/08	Fri 12/5/08	-89.63	-157	0 d	Tue 7/1/08	Tue 7/1/08
787	Site 66	Site 66 Operational Readiness Date (ORD)/Commissioning	0%	0 d	Fri 12/5/08	Fri 12/5/08	-157	-157	0 d	Tue 7/1/08	Tue 7/1/08
788	Site 66	Site 66 Site Dismantle/Deactivation Planning	0%	0 d	Mon 12/8/08	Fri 5/22/09	-159.63	-325	0 d	Tue 7/1/08	Tue 7/1/08
789	Site 66	Site 66 Start Dismantle/Deactivate	0%	0 d	Fri 5/22/09	Fri 5/22/09	-325	-325	0 d	Tue 7/1/08	Tue 7/1/08
790	Site 66	Site 66 Dismantle/Deactivate	0%	0 d	Mon 5/25/09	Fri 7/17/09	-327.63	-381	0 d	Tue 7/1/08	Tue 7/1/08

ASR11 IPS (Integrated Project Schedule)

All Tasks

ID	SITE CODE	Task Name	% Complete	Total Slack	Baseline Start	Baseline Finish	START VAR	FINISH VAR	Duration	Start	Finish
791	Site 66	Site 66 Complete Real Estate Transfer	0%	0 d	Mon 5/25/09	Fri 7/17/09	-327.63	-381	0 d	Tue 7/1/08	Tue 7/1/08
792	Site 66	Site 66 Complete (Latest Finish)	0%	0 d	Fri 1/29/10	Fri 1/29/10	-577	-577	0 d	Tue 7/1/08	Tue 7/1/08