

ID	Task Name	Duration	Baseline Start	Baseline Finish	Start	Finish	Precedence	2008											
								O	N	D	J	F	M	A	M	J	J	A	
174	<b>KEK_JPARC_T2K_production</b>	<b>253.5d</b>	<b>Tue 1/2/07</b>	<b>Thu 11/1/07</b>	<b>Mon 3/26/07</b>	<b>Mon 3/24/08</b>		75%											
1	Design	20d	Mon 3/26/07	Fri 4/20/07	Mon 3/26/07	Fri 4/20/07													
2	Coil Assembly	4wks	Mon 3/26/07	Fri 4/20/07	Mon 3/26/07	Fri 4/20/07													
3	<b>Fabrication / Procurement</b>	<b>109d</b>	<b>Tue 5/29/07</b>	<b>Fri 10/26/07</b>	<b>Tue 5/29/07</b>	<b>Fri 10/26/07</b>		86%											
4	Insulate & Coat Superconductor	0d	Mon 6/4/07	Mon 6/4/07	Mon 6/4/07	Mon 6/4/07		/07											
5	<b>Coil Parts</b>	<b>109d</b>	<b>Tue 5/29/07</b>	<b>Fri 10/26/07</b>	<b>Tue 5/29/07</b>	<b>Fri 10/26/07</b>	2	86%											
6	place order	2wks	Tue 5/29/07	Mon 6/11/07	Tue 5/29/07	Mon 6/11/07													
7	receive raw material	6wks	Tue 6/12/07	Mon 7/23/07	Tue 6/12/07	Mon 7/23/07	6												
8	fabricate parts	7wks	Mon 9/10/07	Fri 10/26/07	Mon 9/10/07	Fri 10/26/07		70%											
9	<b>Production</b>	<b>123.5d</b>	<b>Mon 9/24/07</b>	<b>Fri 2/8/08</b>	<b>Mon 9/24/07</b>	<b>Mon 3/24/08</b>		70%											
10	<b>Corrector #1</b>	<b>79.5d</b>	<b>Mon 9/24/07</b>	<b>Wed 1/2/08</b>	<b>Mon 9/24/07</b>	<b>Mon 1/21/08</b>		100%											
11	Dipole (2 layers)	27.5d	Mon 9/24/07	Tue 10/30/07	Mon 9/24/07	Wed 10/31/07		100%											
27	Skew Dipole (2 layers)	12.5d	Wed 10/31/07	Thu 11/22/07	Wed 10/31/07	Fri 11/16/07		100%											
42	yoke assembly	0.5d	Mon 11/19/07	Mon 11/19/07	Mon 11/19/07	Mon 11/19/07	41	100%											
43	Vertical Cold Test	24d	Thu 11/22/07	Wed 12/19/07	Mon 11/19/07	Thu 12/27/07		100%											
50	Prep for Shipment	15d	Wed 12/19/07	Wed 1/2/08	Thu 12/27/07	Mon 1/21/08		100%											
53	<b>Corrector #2</b>	<b>81.5d</b>	<b>Fri 10/12/07</b>	<b>Wed 1/9/08</b>	<b>Fri 10/12/07</b>	<b>Wed 2/13/08</b>		84%											
54	Dipole (2 layers)	26d	Fri 10/12/07	Wed 11/7/07	Fri 10/12/07	Fri 11/16/07		100%											
69	Skew Dipole (2 layers)	14.5d	Wed 11/7/07	Thu 11/29/07	Mon 11/19/07	Tue 12/11/07		100%											
84	yoke assembly	0.5d	Wed 11/28/07	Thu 11/29/07	Tue 12/11/07	Tue 12/11/07	83	100%											
85	Vertical Cold Test	21d	Fri 11/30/07	Wed 12/26/07	Thu 12/27/07	Tue 1/29/08		100%											
91	Prep for Shipment	10d	Thu 12/27/07	Wed 1/9/08	Tue 1/29/08	Wed 2/13/08		0%											
92	Survey / Warm Mag Msmts	1wk	Thu 12/27/07	Wed 1/2/08	Tue 1/29/08	Tue 2/5/08	90	0%											
93	Prep to Ship	1wk	Thu 1/3/08	Wed 1/9/08	Tue 2/5/08	Wed 2/13/08	92	0%											
94	<b>Corrector #3</b>	<b>105.5d</b>	<b>Thu 9/27/07</b>	<b>Wed 2/6/08</b>	<b>Thu 9/27/07</b>	<b>Mon 3/3/08</b>		52%											
95	Dipole (2 layers)	47d	Thu 9/27/07	Tue 12/4/07	Thu 9/27/07	Tue 12/4/07		100%											
110	Skew Dipole (2 layers)	14.5d	Wed 12/5/07	Thu 12/27/07	Wed 12/5/07	Thu 12/27/07		100%											
125	yoke assembly	0.5d	Tue 12/25/07	Thu 12/27/07	Thu 12/27/07	Thu 12/27/07	124	100%											
126	Vertical Cold Test	13d	Thu 12/27/07	Wed 1/23/08	Tue 1/29/08	Mon 2/18/08		0%											
127	Wiring/Installation	4d	Thu 12/27/07	Thu 1/3/08	Tue 1/29/08	Mon 2/4/08	125,9	0%											
128	Cooldown	2d	Thu 1/3/08	Mon 1/7/08	Mon 2/4/08	Wed 2/6/08	127	0%											
129	Quench Testing	2d	Mon 1/7/08	Mon 1/14/08	Wed 2/6/08	Fri 2/8/08	128	0%											
130	Warmup	2d	Mon 1/14/08	Wed 1/16/08	Fri 2/8/08	Wed 2/13/08	129	0%											
131	Unwiring/Removal	3d	Wed 1/16/08	Wed 1/23/08	Wed 2/13/08	Mon 2/18/08	130	0%											
132	<b>Prep for Shipment</b>	<b>10d</b>	<b>Wed 1/23/08</b>	<b>Wed 2/6/08</b>	<b>Mon 2/18/08</b>	<b>Mon 3/3/08</b>		0%											
133	Survey / Warm Mag Msmts	1wk	Wed 1/23/08	Wed 1/30/08	Mon 2/18/08	Mon 2/25/08	131	0%											
134	Prep to Ship	1wk	Wed 1/30/08	Wed 2/6/08	Mon 2/25/08	Mon 3/3/08	133	0%											

