

DTL COMMISSIONING STATUS

Eugène Tanke

DTL-CCL commissioning area manager, SNS/ORNL

S.Henderson, S.Aleksandrov, D.Jeon, G.Dodson, M.Giannella, T.Williams, L.Kravchuk Crew of 13 Chief Operators/AP Operators



RF conditioning goals for DTL tank1 were achieved in July 2003



Initially: Pfwd=550 kW, 1 ms, 30 Hz

Achieved: Pfwd=650 kW, 1 ms, 30 Hz



From conditioning to commissioning

- 14-Aug-2003 ARR meeting conclusion: 12 pre-start items
- 21-Aug-2003 12 pre-start items addressed; response handed to ARR committee
- 26-Aug-2003 ARR committee formally announces DTL1 ready for beam
- 27-Aug-2003 9 mA of beam in MEBT FC/beam stop
- 28-Aug-2003 5 mA of (<u>apertured</u>) beam into DTL1, 4 mA at output of DTL1 RFQ transmission versus RF amplitude First acceptance scans





Layout for Diagnostics on D-plate



Diagnostics have been improved and/or tested (with beam)







Accelerator Physics

Sep 9, 2003



Investigation with non-apertured beam started 1-Sep-03; Maintenance day: 4-Sep-03





~100% transmission through DTL1

Typical beam timing settings:

3Hz, 30 microsec

Accelerator Physics



Work started over the past weekend

- STATTATION NEWTHON SOURCE
- Bringing Differential BCM (DBCM) into operation (will allow operation with higher duty cycle)
- New 40MHz reference line signal to MEBT rebuncher LLRF systems was provided --> reduced jitter
- Phase scans and more emittance scans (data are preliminary):



H emittance» 0.2 pi.mm.mrad

FE software analysis-> 0.26 pi.mm.mrad



V emittance» 0.13 pi.mm.mrad FE software analysis-> 0.2 pi.mm.mrad

These are normalized emittances

Accelerator Physics

Sep 9, 2003



Some achievements so far & current status/plans



Accelerator Physics