

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POC: Shannon Muhle	Oct-06		<ol style="list-style-type: none"> 1. Partial JAI completed. 2. FAA optimization completed. 3. Flight check funded and scheduled. 4. One certified maintenance technician on-site. 5. AT training completed (CBI) 6. System certified. 7. Radar data available for NAS use. 	Western	FAI	Fairbanks	AK	Completed	10/24/2006
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Jan-07		<p>COMPLETED: 11/12/06</p> <ol style="list-style-type: none"> 1. Partial JAI tentatively scheduled for completion 10/2/06. 2. FAA optimization completed 9/28/06. 3. Flight check funded and tentatively scheduled for 11/8/06. 4. One certified maintenance technician on-site 9/28/06. 5. AT training tentatively scheduled for completion 11/2/06. 6. System certified tentatively scheduled for 11/20/06. 7. Radar data available for NAS use 11/13/06. 	Western	COS	Colorado Springs	CO	Completed	11/13/2006
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Jan-07	Apr-07	<ol style="list-style-type: none"> 1. Partial JAI N/A. 2. FAA optimization completed 10/5/06. 3. Flight check funded and tentatively scheduled for 3/6/07. 4. One certified maintenance technician on-site 12/19/06. 5. AT training completed (CBI) tentatively scheduled for 4/7/07. 6. System certified 11/15/06. 7. Radar data available for NAS use 4/7/07. 	Eastern	PNS	Pensacola (South)	FL	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Dan Bennett, Shannon Muhle, and Lisa Marie Nespoli	Jan-07	Mar-07	<ol style="list-style-type: none"> 1. Partial JAI N/A. 2. FAA optimization completed 3/27/06. 3. Flight check funded and completed 10/5/06. 4. One certified maintenance technician on-site tentatively scheduled for 2/15/07. 5. AT training tentatively scheduled for completion 3/25/07. 6. System certified tentatively scheduled for 2/28/07. 7. Radar data available for NAS use tentatively scheduled for 3/25/07. 	Western	EDW	High Desert (Edwards AFB)	CA	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Jan-07	Apr-07	1. Partial JAI N/A. 2. FAA optimization completed 2/10/07. 3. Flight check funded and tentatively scheduled for 3/6/07. 4. One certified maintenance technician on-site 1/31/07. 5. AT training completed (CBI) tentatively scheduled for 4/7/07. 6. System certified 12/8/06. 7. Radar data available for NAS use tentatively scheduled for 4/7/07.	Eastern	NSC	Pensacola (North)	FL	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Curtis McCloskey, Eugene Baker, and Saif Malki	Jan-07	Feb-07	1. Partial JAI N/A 2. FAA optimization was completed on 12/14/06. 3. Flight check completed 2/16/07. 4. One certified maintenance technician on-site tentatively scheduled for 2/16/07. 5. AT training completed 2/13/07. 6. System certification scheduled for 2/1/07. 7. Radar data available for NAS use scheduled 2/21/07.	Eastern	VRB	Vero Beach	FL	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Feb-07		1. Partial JAI N/A. 2. FAA optimization was completed 11/6/06. 3. Flight check funded and completed 1/26/07. 4. One certified maintenance technician on-site 1/15/07. 5. AT training tentatively scheduled for completion 2/24/07 6. System certified 1/25/07. 7. Radar data available for NAS use tentatively scheduled for 2/24/07.	Western	PUB	Pueblo	CO	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Jan-07	Feb-07	1. Partial JAI N/A. 2. FAA optimization completed 10/5/06. 3. Flight check funded and completed 1/30/07. 4. One certified maintenance technician on-site completed 12/14/06. 5. AT training completed (CBI) on 1/16/07. 6. System certified was completed 11/3/06. 7. Radar data available for NAS use tentatively scheduled for 2/15/07.	Central	BPT	Beaumont	TX	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Curtis McCloskey, Eugene Baker, and Saif Malki	Mar-07		1. Partial JAI N/A. 2. FAA optimization completed 1/26/07. 3. Flight check tentatively scheduled for 4/11/07. 4. One certified maintenance technician on-site tentatively scheduled for 3/2/07. 5. AT training scheduled for completion 4/16/07. 6. System certified tentatively scheduled for 3/22/07. 7. Radar data available for NAS use tentatively scheduled for 4/16/07.	Eastern	MCN	Macon	GA	Y	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Mar-07		1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 3/16/07. 3. Flight check funded and tentatively scheduled for 6/12/07. 4. One certified maintenance technician on-site tentatively scheduled for 3/12/07. 5. AT training completed (CBI) tentatively scheduled for 6/18/07. 6. System certified tentatively scheduled for 3/28/07 7. Radar data available for NAS use 6/18/07.	Eastern	MYR	Myrtle Beach	SC	R	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Feb-07	Mar-07	1. Partial JAI N/A. 2. FAA optimization completed 11/6/06. 3. Flight check funded and tentatively scheduled for 2/6/07. 4. One certified maintenance technician on-site 1/15/07. 5. AT training tentatively scheduled for completion 3/15/07 6. System certified completed 1/26/07. 7. Radar data available for NAS use tentatively scheduled for 3/15/07.	Central	ABI	Abilene	TX	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Mar-07		1. Partial JAI N/A. 2. FAA optimization completed 1/23/07. 3. Flight check funded and tentatively scheduled for 4/24/07. 4. One certified maintenance technician on-site tentatively scheduled for 2/15/07. 5. AT training tentatively scheduled for completion 5/10/07. 6. System certified tentatively scheduled for 4/11/07. 7. Radar data available for NAS use tentatively scheduled for 5/10/07.	Central	FAR	Fargo	ND	R	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Apr-07		1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 3/9/07. 3. Flight check funded and tentatively scheduled for 5/24/07. 4. One certified maintenance technician on-site 12/6/06. 5. AT training completion (CBI) tentatively scheduled for 3/26/07. 6. System certified tentatively scheduled for 5/9/07. 7. Radar data available for NAS use tentatively scheduled for 5/31/07.	Eastern	AGS	Augusta	GA	Y	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	May-07	Aug-07	1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 5/4/07. 3. Flight check funded and tentatively scheduled for 7/26/07. 4. One certified maintenance technician on-site tentatively scheduled for 7/1/07. 5. AT training tentatively scheduled for completion 8/5/07. 6. System certified tentatively scheduled for 6/18/07. 7. Radar data available for NAS use tentatively scheduled for 8/2/07.	Central	YNG	Youngstown	OH	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Curtis McCloskey, Eugene Baker, and Saif Malki	Jul-07		1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 6/1/07. 3. Flight check tentatively scheduled for 8/23/07. 4. One certified maintenance technician on-site tentatively scheduled for 6/16/07. 5. AT training completed tentatively scheduled for 7/21/07 6. System certified tentatively scheduled for 6/20/07. 7. Radar data available for NAS use tentatively scheduled for 8/30/07.	Eastern	MOB	Mobile	AL	Y	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Shannon Muhle	Jul-07		1. Partial JAI tentatively scheduled for completion 3/30/07. 2. FAA optimization completed tentatively scheduled for 3/16/07. 3. Flight check funded and tentatively scheduled for 5/10/07. 4. One certified maintenance technician on-site tentatively scheduled for 4/2/07. 5. AT training tentatively scheduled for completion 4/7/07 6. System certified tentatively scheduled for 3/22/07. 7. Radar data available for NAS use tentatively scheduled for 5/17/07.	Western	ANC	Anchorage	AK	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Aug-07		1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 6/27/07. 3. Flight check funded and tentatively scheduled for 9/6/07. 4. One certified maintenance technician on-site tentatively scheduled for 7/30/07. 5. AT training tentatively scheduled for completion 9/3/07. 6. System certified tentatively scheduled for 6/16/07. 7. Radar data available for NAS use tentatively scheduled for 9/13/07.	Central	CMI	Champaign	IL	Y	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Curtis McCloskey, Eugene Baker, and Saif Malki	Sep-07		1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 7/27/07. 3. Flight check tentatively scheduled for 10/18/07. 4. One certified maintenance technician on-site tentatively scheduled for 9/10/07. 5. AT training completed tentatively scheduled for 10/15/07. 6. System certified tentatively scheduled for 8/22/07. 7. Radar data available for NAS use 10/25/07.	Eastern	LEX	Lexington	KY	Y	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Robert Noyce, Marvin Dalton, and Lisa Marie Nespoli	Sep-07		<ol style="list-style-type: none"> 1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 5/18/07. 3. Flight check funded and tentatively scheduled for 8/9/07. 4. One certified maintenance technician on-site tentatively scheduled for 7/30/07. 5. AT training tentatively scheduled for completion 8/12/07 6. System certified tentatively scheduled for 6/13/07. 7. Radar data available for NAS use tentatively scheduled for 8/16/07. 	Central	MBS	Saginaw	MI	G	
Achieve IOC IOC Readiness Team's POCs: JOHN FESLER, Dallas Hilliard, and Geoff Blackman SIT's POCs: Stewart Meyer, Mike Torzilli, and Saif Malki	Sep-07		<ol style="list-style-type: none"> 1. Partial JAI N/A. 2. FAA optimization tentatively scheduled for completion 7/27/07. 3. Flight check funded and tentatively scheduled for 10/18/07. 4. One certified maintenance technician on-site tentatively scheduled for 8/19/07. 5. AT training completion (CBI) tentatively scheduled for 10/15/07. 6. System certified tentatively scheduled for 8/8/07. 7. Radar data available for NAS use 10/25/07. 	Central	LIT	Little Rock	AR	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Dan Bennett	Oct-06		<p>COMPLETED: 10/2/06</p> <ol style="list-style-type: none"> 1. IOC was achieved on 4/5/06. 2. Certified maintenance technicians are on site. 	Western	SMX	Santa Maria	CA	Completed	10/2/2006
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Dan Bennett	Nov-06		<p>COMPLETED: 11/1/06</p> <ol style="list-style-type: none"> 1. IOC Achieved 6/13/06. 2. Certified maintenance technicians on-site. 3. Final JAI completed 11/1/06 . 	Western	SBA	Santa Barbara	CA	Completed	11/1/2006
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Stewart Meyer	Mar-07		<ol style="list-style-type: none"> 1. IOC Achieved tentatively scheduled for 4/7/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/20/07. 3. Final JAI complete tentatively scheduled for 5/10/07 	Eastern	NSE	Pensacola (North)	FL	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Stewart Meyer	Mar-07		<ol style="list-style-type: none"> 1. IOC Achieved tentatively scheduled for 2/15/07. 2. Certified maintenance technicians on-site 1/16/07. 3. Final JAI complete tentatively scheduled for 3/22/07. 	Central	BPT	Beaumont	TX	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Robert Noyce	Mar-07		1. IOC Achieved 11/12/06. 2. Certified maintenance technicians on-site 10/30/06. 3. Final JAI tentatively scheduled for completion 3/30/07.	Western	COS	Colorado Springs	CO	R	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Curtis McCloskey	Mar-07		1. IOC Achieved tentatively scheduled for 2/21/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/9/07. 3. Final JAI tentatively scheduled for completion 3/14/07.	Eastern	VRB	Vero Beach	FL	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Dan Bennett	Mar-07		1. IOC Achieved tentatively scheduled for 3/25/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/15/07. 3. Final JAI tentatively scheduled for completion 5/3/07.	Western	EDW	High Desert (Edwards AFB)	CA	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Stewart Meyer	Mar-07		1. IOC Achieved tentatively scheduled for 4/7/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/20/07. 3. Final JAI tentatively scheduled for completion 5/10/07.	Eastern	PNS	Pensacola (South)	FL	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Robert Noyce	Apr-07		1. IOC Achieved tentatively scheduled for 3/15/07. 2. Certified maintenance technicians on-site 1/15/07. 3. Final JAI tentatively scheduled for completion 4/19/07.	Central	ABI	Abilene	TX	G	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Robert Noyce	Apr-07		1. IOC Achieved tentatively scheduled for 2/24/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/15/07. 3. Final JAI tentatively scheduled for completion 3/29/07.	Western	PUB	Pueblo	CO	G	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Robert Noyce	May-07		1. IOC Achieved tentatively scheduled for 5/10/07. 2. Certified maintenance technicians on-site tentatively scheduled for 2/15/07. 3. Final JAI tentatively scheduled for completion 6/20/07.	Central	FAR	Fargo	ND	R	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Curtis McCloskey	May-07		1. IOC Achieved tentatively scheduled for 4/16/07. 2. Certified maintenance technicians on-site tentatively scheduled for 3/11/07. 3. Final JAI tentatively scheduled for completion 5/18/07.	Eastern	MCN	Macon	GA	G	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Stewart Meyer	May-07		1. IOC Achieved tentatively scheduled for 6/18/07. 2. Certified maintenance technicians on-site tentatively scheduled for 3/12/07. 3. Final JAI complete tentatively scheduled for 8/25/07.	Eastern	MYR	Myrtle Beach	SC	R	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Stewart Meyer	Jun-07		1. IOC Achieved tentatively scheduled for 5/31/06. 2. Certified maintenance technicians on-site tentatively scheduled for 5/25/07. 3. Final JAI tentatively scheduled for completion 6/21/07.	Eastern	AGS	Augusta	GA	G	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Shannon Muhle	Jul-07		1. IOC Achieved 10/24/06. 2. Certified maintenance technicians on-site 9/30/06. 3. Final JAI complete tentatively scheduled for 3/31/07.	Western	FAI	Fairbanks	AL	G	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Curtis McCloskey	Sep-07		1. IOC Achieved tentatively scheduled for 8/30/07. 2. Certified maintenance technicians on-site tentatively scheduled for 9/13/07. 3. Final JAI complete tentatively scheduled for 10/29/07.	Eastern	MOB	Mobile	AL	Y	
Achieve ORD FOC Readiness Team POCs: MICHAEL GONZALES and Shanearah Lassiter (Darrell Carlson, and Karl Roulston as required) SITs POCs: Shannon Muhle	Sep-07		1. IOC Achieved tentatively scheduled for 5/17/07. 2. Certified maintenance technicians on-site tentatively scheduled for 5/31/07. 3. Final JAI tentatively scheduled for completion 6/7/07.	Western	ANC	Anchorage	AL	G	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Curtis McCloskey, Mark Murphy, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Oct-06		1. Facility Completion Inspection (FCI) completed. 2. Site Acceptance Test (SAT) completed. 3. Recommend signature of DD-250	Eastern	MCN	Macon	GA	Completed	10/23/2006
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Robert Noyce, Mark Murphy, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Oct-06		1. Facility Completion Inspection (FCI) completed. 2. Site Acceptance Test (SAT) completed. 3. Recommend signature of DD-250	Central	FAR	Fargo	ND	Completed	10/23/2006

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Christian Haberlin, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Oct-06		COMPLETED: 10/30/06 1. Facility Completion Inspection (FCI) completed 2/15/06. 2. Site Acceptance Test (SAT) completed 9/16/06. 3. Recommend signature of DD-250 10/30/06.	Eastern	NSE	Pensacola (North)	FL	Completed	10/30/2006
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Christian Haberlin, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Dec-06		COMPLETED: 12/13/06 1. Facility Completion Inspection (FCI) completed 2/7/06. 2. Site Acceptance Test (SAT) completed 11/10/06. 3. Recommend signature of DD-250 tentatively scheduled for 12/13/06.	Eastern	MYR	Myrtle Beach	SC	Completed	12/13/2006
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Christian Haberlin, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Jan-07		1. Facility Completion Inspection (FCI) completed 5/9/06. 2. Site Acceptance Test (SAT) was completed 12/22/06. 3. Recommend signature of DD-250 tentatively scheduled for 1/23/07.	Eastern	AGS	Augusta	GA	Completed	1/29/2007
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Curtis McCloskey, Mark Murphy, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Mar-07		1. Facility Completion Inspection (FCI) completed 11/17/06. 2. Site Acceptance Test (SAT) completed tentatively scheduled for 3/9/07. 3. Recommend signature of DD-250 tentatively scheduled for 5/8/07.	Eastern	MOB	Mobile	AL	Y	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Robert Noyce, Al Staffieri, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Apr-07		1. Facility Completion Inspection (FCI) completed 6/22/06. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 3/22/07. 3. Recommend signature of DD-250 tentatively scheduled for 5/21/07.	Central	CMI	Champaign	IL	R	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Robert Noyce, Mark Murphy, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Apr-07		1. Facility Completion Inspection (FCI) completed 6/22/06. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 3/7/07. 3. Recommend signature of DD-250 tentatively scheduled for 4/24/07.	Central	MBS	Saginaw	MI	G	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Robert Noyce, Al Staffieri, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Apr-07		1. Facility Completion Inspection (FCI) tentatively was completed 12/7/06. 2. Site Acceptance Test (SAT) completed 2/16/07. 3. Recommend signature of DD-250 tentatively scheduled for 4/10/07.	Central	YNG	Youngstown	OH	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Mark Murphy, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	May-07		1. Facility Completion Inspection (FCI) completed 1/19/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 3/30/07. 3. Recommend signature of DD-250 5/29/07.	Central	LIT	Little Rock	AR	G	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Curtis McCloskey, Christian Haberlin, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	May-07		1. Facility Completion Inspection (FCI) was completed 1/12/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 4/26/07. 3. Recommend signature of DD-250 tentatively scheduled for 6/13/07.	Eastern	LEX	Lexington	KY	Y	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Al Stafieri, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Jun-07		1. Facility Completion Inspection (FCI) was completed 12/15/06. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 4/13/07. 3. Recommend signature of DD-250 tentatively scheduled for 6/19/07.	Central	AMA	Amarillo	TX	G	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Stewart Meyer, Christian Haberlin, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Jul-07		1. Facility Completion Inspection (FCI) tentatively scheduled for completion 3/15/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 5/18/07. 3. Recommend signature of DD-250 tentatively scheduled for 7/17/07.	Central	MAF	Midland	TX	G	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Dan Bennett, Mark Murphy, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Aug-07		1. Facility Completion Inspection (FCI) tentatively scheduled for completion 3/20/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 7/19/07. 3. Recommend signature of DD-250 tentatively scheduled for 9/17/07.	Western		Velvet Peak	CA	Y	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Dan Bennett, Mark Murphy, Isaac Coleman, Rob Bradley, Cassius Brookshire, and Bob Evans	Aug-07		1. Facility Completion Inspection (FCI) tentatively scheduled for completion 3/29/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 7/15/07. 3. Recommend signature of DD-250 tentatively scheduled for 9/13/07.	Western	SDL	North Valley	AZ	Y	
Complete CAI Construction Team's POCs: CARL LYONS, Seamus McCormick, and Cynthia Cole SIT's POCs: Robert Noyce, Christian Haberlin, Casandra Leid, Rob Bradley, Cassius Brookshire, and Bob Evans	Sep-07		1. Facility Completion Inspection (FCI) tentatively scheduled for completion 5/14/07. 2. Site Acceptance Test (SAT) tentatively scheduled for completion 7/23/07. 3. Recommend signature of DD-250 tentatively scheduled for 9/26/07.	Eastern	RDG	Reading	PA	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Mario Ascrizzi	Jan-07		1. Site Survey completed 2/12/03. 2. Legal Description completed 9/2/03. 3. Environmental Activities completed 6/30/06. Real Estate Acquisition tentatively scheduled for 2/28/07.	Eastern	AVP	Wilkes-Barre	PA	Y	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Don Gould	Feb-07		1. Site Survey Completed 12/14/04. 2. Legal Description Completed 11/9/05. 3. Environmental Activities Completed 3/28/06. Real Estate Acquisition tentatively scheduled for 2/28/07	Central	FSD	Sioux Falls	SD	G	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Shirley Williams	Jan-07	Feb-07	1. Site Survey Completed 8/11/05. 2. Legal Description Completed 7/24/06 3. Environmental Activities tentatively scheduled for completion 3/30/07. Real Estate Acquisition tentatively scheduled for 4/13/07.	Eastern	MLB	Melbourne	FL	G	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Mario Ascrizzi	Feb-07		1. Site Survey Completed 9/4/02. 2. Legal Description Completed 1/31/07. 3. Environmental Activities Completed 12/31/06. Real Estate Acquisition tentatively scheduled for 2/28/07.	Eastern	ABE	Allentown	PA	G	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Don Gould	Dec-06	Mar-07	1. Site Survey Completed 7/8/02 2. Legal Description Completed 10/24/02 3. Environmental Activities Completed 11/23/04 Real Estate Acquisition tentatively scheduled for 6/30/07.	Central	RFD	Rockford	IL	G	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Don Gould	Jan-07	Mar-07	1. Site Survey Completed 6/13/02 2. Legal Description Completed 12/13/02 3. Environmental Activities Completed 11/23/04 Real Estate Acquisition tentatively scheduled for 6/30/07.	Central	GRB	Green Bay	WI	G	
Complete Real Estate Acquisition Acquisition and Engineering Team's POC: DWIGHT BRADFORD RECO: Don Gould	Jan-07	Mar-07	1. Site Survey Completed 3/30/00 2. Legal Description Completed 3/15/01 3. Environmental Activities Completed 12/12/03 Real Estate Acquisition tentatively scheduled for 3/30/07.	Central	PIA	Peoria	IL	G	
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Nov-06		1. Funding allocated. 2. ASR-11 SAT completed 3. Site Survey conducted.	Western	PUB	Pueblo	CO	Completed	10/18/2006
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Nov-06		1. Funding allocated. 2. ASR-11 SAT completed 3. Site Survey conducted.	Western	COS	Colorado Springs	CO	Completed	10/20/2006

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Nov-06		COMPLETED: 11/15/06 1. Funding allocated. 2. ASR-11 SAT completed 6/23/06. 3. Site Survey completed 11/15/06.	Central	BPT	Beaumont	TX	Completed	11/15/2006
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Dec-06		COMPLETED: 1/10/07 1. Funding allocated. 2. ASR-11 SAT completed 8/27/06. 3. Site Survey conducted 1/10/07.	Eastern	MCN	Macon	GA	Completed	1/10/2007
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Jun-07		COMPLETED: 2/13/07 1. Funding allocated. 2. ASR-11 SAT completion tentatively scheduled for 3/9/07 3. Site Survey conducted completed 2/13/07.	Eastern	MOB	Mobile	AL	Completed	2/13/2007
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Jul-07		1. Funding allocated. 2. ASR-11 SAT tentatively scheduled for completion 2/2/07. 3. Site Survey conducted tentatively scheduled for 5/31/07.	Central	YNG	Youngstown	OH	G	
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Aug-07		1. Funding allocated. 2. ASR-11 SAT tentatively scheduled for completion 3/22/07. 3. Site Survey tentatively scheduled for completion 6/30/07.	Central	CMI	Champaign	IL	G	
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Aug-07		1. Funding allocated. 2. ASR-11 SAT tentatively scheduled for completion 3/30/07. 3. Site Survey conducted tentatively scheduled for 4/30/07.	Central	LIT	Little Rock	AR	G	
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Sep-07		1. Funding allocated. 2. ASR-11 SAT tentatively scheduled for completion 3/7/07. 3. Site Survey tentatively scheduled for 7/30/07.	Central	MBS	Saginaw	MI	G	
Complete Site Deactivation Survey Disposition Team's POCs: BILL REYTAR and Jim Case	Sep-07		1. Funding allocated. 2. ASR-11 SAT tentatively scheduled for completion 4/13/07 3. Site Survey conducted tentatively scheduled for 8/30/07.	Central	AMA	Amarillo	TX	G	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Stewart Meyer, Al Staffieri, Cassius Brookshire, Bob Evans	Oct-06		COMPLETED: 1/9/07 1. Delivery Order Issued. 2. Conduct Site Design kick-off meeting. 3. FATD and SATP approved tentatively scheduled for 1/9/07.	Central	AMA	Amarillo	TX	Completed	1/9/2007

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Dan Bennett, Al Staffieri, Cassius Brookshire, Bob Evans	Nov-06		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting on 12/13/05. 3. FATD and SATP approved tentatively scheduled for 2/28/07.	Central	CLL	College Station	TX	Y	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Curtis McCloskey, Mark Murphy, Cassius Brookshire, Bob Evans	Dec-06		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting 11/15/05. 3. FATD and SATP approved tentatively scheduled for 2/28/07.	Eastern	BGM	Binghamton	NY	Y	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Robert Noyce, Christian Haberlin, Cassius Brookshire, Bob Evans	Dec-06		COMPLETED: 12/21/06 1. Delivery Order Issued. 2. Conduct Site Design kick-off meeting. 3. FATD and SATP was approved on 12/21/06.	Central	SPI	Springfield	IL	Completed	12/21/2006
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Robert Noyce, Al Staffieri, Cassius Brookshire, Bob Evans	Jan-07		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting 3/7/06. 3. FATD and SATP approved tentatively scheduled for 2/28/07.	Central	MLI	Moline	IL	Y	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Dan Bennett, Mark Murphy, Cassius Brookshire, Bob Evans	Feb-07		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting on 4/25/06. 3. FATD and SATP approved tentatively scheduled for 2/28/07.	Central	FSD	Sioux Falls	SD	G	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Stewart Meyer, Al Staffieri, Cassius Brookshire, Bob Evans	Feb-07		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting on 10/11/05. 3. FATD and SATP approved tentatively scheduled for 2/28/07.	Eastern	MLB	Melbourne	FL	G	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Stewart Meyer, Christian Haberlin, Cassius Brookshire, Bob Evans	Apr-07		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting 7/10/01. 3. FATD and SATP approved tentatively scheduled for 7/31/06.	Central	PIA	Peoria	IL	R	
Complete Site Design Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Curtis McCloskey, Mark Murphy, Cassius Brookshire, Bob Evans	Jul-07		1. Delivery Order Issued. 2. Conducted Site Design kick-off meeting on 8/30/06. 3. FATD and SATP approved tentatively scheduled for 3/30/07 .	Eastern	ABE	Allentown	PA	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Oct-06		COMPLETED: 10/31/06 1. Construction started 11/9/05. 2. Frequency approved 11/28/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 10/31/06. 5. PME delivery verified 10/31/06.	Central	AMA	Amarillo	TX	Completed	10/31/2006
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Nov-06		COMPLETED: 10/31/06 1. Construction started 10/14/05. 2. Frequency approved 4/15/02. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 10/31/06. 5. PME delivery verified 10/31/06.	Central	LIT	Little Rock	AR	Completed	10/31/2006
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Dec-06		REPLACED AS FY07 Goal with Amarillo, TX 1. Construction started on 11/21/05. 2. Frequency approved 10/27/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Delivered Prime Mission Equipment (PME) to site 9/11/06. 5. PME delivery verified 9/11/06.	Eastern	LEX	Lexington	KY	Completed before FY07 REPLACED BY AMARILLO, TX	9/11/2006
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Jan-07	Aug-07	1. Construction started 3/28/06. 2. Frequency approved 1/6/06. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 9/3/07. 5. PME delivery not verified.	Eastern	GPT	Gulfport	MS	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Feb-07		1. Construction started 10/24/05. 2. Frequency approved 11/28/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 2/28/07. 5. PME delivery not verified.	Central	MAF	Midland	TX	Completed	12/5/2006
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Feb-07		COMPLETED: 1/11/07 1. Construction started 3/31/06. 2. Frequency approved 12/10/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site completed 1/11/07 5. PME delivery verified.	Eastern	RDG	Reading	PA	Completed	1/11/2007

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Feb-07		1. Construction started 1/30/06. 2. Frequency approved 2/3/06. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 3/12/07 (Raytheon Slides). 5. PME delivery not verified.	Western	SDL	North Valley	AZ	R	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Apr-07		1. Construction started 6/22/06. 2. Frequency NOT approved. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 4/30/07 (Raytheon Slides). 5. PME delivery not verified.	Central	SPI	Springfield	IL	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Apr-07		COMPLETED: 1/12/07 1. Construction started 4/13/06. 2. Frequency approved 11/12/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site completed 1/12/07. 5. PME delivery verified.	Central	SUX	Sioux City	IA	Completed	1/12/2007
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Apr-07		1. Construction started 10/6/05. 2. Frequency approved 10/2/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 4/16/07. 5. PME delivery not verified.	Western	QVP	Velvet Peak		G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	May-07		1. Construction started 5/18/06. 2. Frequency approved 5/18/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 5/31/07 (Raytheon Slide). 5. PME delivery not verified.	Western	MRY	Monterey	CA	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	May-07		1. Construction started 5/18/06. 2. Frequency not approved. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 5/31/07 . 5. PME delivery not verified.	Central	CRP	Corpus Christi	TX	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	May-07		1. Construction started tentatively scheduled for 12/14/06. 2. Frequency approved. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 5/31/07. 5. PME delivery not verified.	Central	RFD	Rockford	IL	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Jul-07		1. Construction started 11/10/05. 2. Frequency approved 12/19/05. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 7/23/07. 5. PME delivery not verified.	Western		Panamint Valley	CA	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Sep-07		1. Construction started 3/14/06. 2. Frequency approved 1/21/06. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 5/31/07 (Raytheon Slide). 5. PME delivery not verified.	Western	OGG	Kahului	HI	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Sep-07		1. Construction started 10/24/06. 2. Frequency not approved . 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site 5/31/07 (Raytheon Slide). 5. PME delivery not verified.	Central	CLL	College Station	TX	G	
Deliver System Raytheon's POC: SEAMUS MCCORMICK Deployment Coordinators: Roxanne Busby and John Dutton	Sep-07		1. Construction started 9/14/06. 2. Frequency approved tentatively scheduled for 9/1/07. 3. Production Acceptance Test completed for antenna, MSSR, MRSM, and PSR. 4. Deliver Prime Mission Equipment (PME) to site tentatively scheduled for 8/31/07 (Raytheon Slide). 5. PME delivery not verified.	Central	BTR	Baton Rouge	LA	G	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Nov-06		COMPLETED: 1/31/07 1. Funding allocated. 2. Dismantling & Disposition Survey completed 8/6/06. 3. ASR-11 commissioned tentatively scheduled for 11/30/06. 4. Mobilize contractor for dismantling & disposition of existing radar started 1/31/07.	Western	SBA	Santa Barbara	CA	Completed	1/31/2007
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Feb-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 2/22/06. 3. ASR-11 commissioned 7/6/06. 4. Mobilize contractor for dismantling & disposition of existing radar 2/20/07.	Central	FSM	Fort Smith	AR	G	
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Feb-07		COMPLETED: 10/2/06	Central	LAN	Lansing	MI	Completed	10/2/2006
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Feb-07		COMPLETED: 10/31/06 1. Funding allocated. 2. Dismantling & Disposition Survey completed 1/12/05. 3. ASR-11 commissioned 1/27/06. 4. Mobilize contractor for dismantling & disposition of existing radar started on 10/31/06.	Western	SCK	Stockton	CA	Completed	10/31/2006
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Feb-07		COMPLETED: 11/28/06 1. Funding allocated. 2. Dismantling & Disposition Survey completed 3/28/06 . 3. ASR-11 commissioned 4/10/06. 4. Mobilize contractor for dismantling & disposition of existing radar tentatively scheduled for 11/28/06.	Central	ACT	Waco	TX	Completed	11/28/2006
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Apr-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 5/23/06. 3. ASR-11 commissioned tentatively scheduled for 5/31/07. 4. Mobilize contractor for dismantling & disposition of existing radar tentatively scheduled for 8/30/07.	Eastern	PNS	Pensacola (South)	FL	Y	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Apr-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 4/27/06. 3. ASR-11 commissioned 7/20/06. 4. Mobilize contractor for dismantling & disposition of existing radar tentatively scheduled for 4/30/07.	Eastern	CAE	Columbia	SC	G	
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Jun-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 5/24/06. 3. ASR-11 commissioned tentatively scheduled for 5/31/07. 4. Mobilize contractor for dismantling & disposition of existing radar 8/30/07.	Eastern	NSE	Pensacola (North)	FL	Y	
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Jul-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 8/22/06. 3. ASR-11 commissioned tentatively scheduled for 7/9/07. 4. Mobilize contractor for dismantling & disposition of existing radar tentatively scheduled for 6/30/07.	Central	FAR	Fargo	ND	G	
Removal of Equipment Disposition Team's POCs: BILL REYTAR and Jim Case	Jul-07		1. Funding allocated. 2. Dismantling & Disposition Survey completed 11/30/05. 3. ASR-11 commissioned 12/1/05. 4. Mobilize contractor for dismantling & disposition of existing radar 7/30/07.	Central	FNT	Flint	MI	G	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Stewart Meyer, Al Staffieri, Cassius Brookshire, Bob Evans	Feb-07	Mar-07	1. Real Estate activity tentatively scheduled for completion 4/30/07. 2. Construction delivery order not funded. 3. Site Design tentatively scheduled for completion 2/28/07. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 4/30/07.	Eastern	MLB	Melbourne	FL	Y	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Curtis McCloskey, Mark Murphy, Cassius Brookshire, Bob Evans	Feb-07		1. Real Estate activity completed 9/29/06. 2. Construction delivery order not funded. 3. Site Design completed 10/25/06 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 3/30/07 (dependant on FY07 funds).	Eastern	BGM	Binghamton	NY	R	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Robert Noyce, Al Staffieri, Cassius Brookshire, Bob Evans	Feb-07	Apr-07	1. Real Estate activity completed N/A FAA property. 2. Construction delivery order not funded. 3. Site Design completed tentatively scheduled for 2/28/07. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 4/30/07	Central	MLI	Moline	IL	G	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Curtis McCloskey, Mark Murphy, Cassius Brookshire, Bob Evans	Feb-07		1. Real Estate activity tentatively scheduled for completion 2/28/07. 2. Construction delivery order not funded. 3. Site Design tentatively scheduled for completion 3/30/07. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 4/20/07.	Eastern	AVP	Wilkes-Barre	PA	R	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Robert Noyce, Mark Murphy, Cassius Brookshire, Bob Evans	Feb-07		1. Real Estate activity tentatively scheduled for completion 6/30/07. 2. Construction delivery order funded. 3. Site Design tentatively scheduled for completion 3/23/07. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 7/13/07.	Central	RFD	Rockford	IL	Y	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Robert Noyce, Mark Murphy, Cassius Brookshire, Bob Evans	Feb-07		1. Real Estate activity tentatively scheduled for completion 6/30/07. 2. Construction delivery order not funded. 3. Site Design tentatively scheduled for completion 10/19/04. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 8/3/07.	Central	GRB	Green Bay	WI	Y	
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Stewart Meyer, Christian Haberlin, Cassius Brookshire, Bob Evans	Feb-07		1. Real Estate activity tentatively scheduled for completion 6/30/07. 2. Construction delivery order funded. 3. Site Design tentatively scheduled for completion 7/31/07 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 8/17/07.	Central	PIA	Peoria (FY05 #10)	IL	Y	

**ASR-11 Deployment Team
FY07 Milestone Status
as of February 20, 2007**

Activity/Program Milestone	ASR-11 Deployment Team Milestone	Approved Milestone Variance Date	Acceptance Criteria	Service Area	LOC ID	Airport / Location Name	State	Current Status	Completion date																																																		
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Dan Bennett, Mark Murphy, Cassius Brookshire, Bob Evans	Mar-07		1. Real Estate activity tentatively scheduled for completion 2/28/07. 2. Construction delivery order not funded. 3. Site Design tentatively scheduled for completion 2/28/07. 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 3/30/07.	Central	FSD	Sioux Falls	SD	G																																																			
Start Construction Acquisition and Engineering Team's POCs: DWIGHT BRADFORD, Seamus McCormic, and Rob Bradley SIT's POCs: Curtis McCloskey, Mark Murphy, Cassius Brookshire, Bob Evans	Apr-07		1. Real Estate activity tentatively scheduled for completion 2/28/07. 2. Construction delivery order funded. 3. Site Design tentatively scheduled for completion 3/30/07 4. Provide authority to advertise construction contract (notice to proceed) tentatively scheduled for 3/15/07.	Eastern	ABE	Allentown	PA	G																																																			
Establish Inter-Agency Agreement (IAA)	N/A		1. FY07 appropriation received. 2. Sign IAA by Contracting Officer and DoD Program Office.	N/A	FAAHQ																																																						
ASDP On-site Integration and testing	N/A		1. Migration of hardware and software completed. 2. Complete integration testing.	N/A	FAAHQ																																																						
Procure 5 Site Constructions	N/A		1. Funding available. 2. IAA completed. 3. Issue delivery order.	N/A	FAAHQ																																																						
Procure 2 Systems	N/A		1. Funding available. 2. IAA completed. 3. Issue delivery order.	N/A	FAAHQ																																																						
<table border="1"> <tr> <td align="center" colspan="10">Legend</td> </tr> <tr> <td align="center" colspan="10">Milestone has been accomplished.</td> </tr> <tr> <td align="center" colspan="10">Milestone is on schedule.</td> </tr> <tr> <td align="center" colspan="10">Milestone Variance is required. No impact to the Program Goal.</td> </tr> <tr> <td align="center" colspan="10">Milestone Variance is required. Impact to the Program Goal.</td> </tr> </table>										Legend										Milestone has been accomplished.										Milestone is on schedule.										Milestone Variance is required. No impact to the Program Goal.										Milestone Variance is required. Impact to the Program Goal.									
Legend																																																											
Milestone has been accomplished.																																																											
Milestone is on schedule.																																																											
Milestone Variance is required. No impact to the Program Goal.																																																											
Milestone Variance is required. Impact to the Program Goal.																																																											