

April / May 06 Shutdown 4/25/06 ~ 5/23/06

WORK Items	WRQ #	Tech's	Eng's	Start Date	Status
LEUTL					
Validate ACIS [~1 day]			Forrestal/Hogrefe	9-May	
Linac / Par					
Validate ACIS [~3 days]			Forrestal/Hogrefe	2-May	
Booster					
Validate ACIS [~4 days]			Forrestal/Hogrefe	5-May	
Zone F					
Storage Ring					
Front Ends					
Love controller replacement upgrade @ 11D, 31D, 41D, 71D, 101D, 111D, 141D, 171D, 321D, 341D, 35BM & 351D	20023	Joe/Curt	McNamara		Complete
Remove BeWin from 231D	20025		McNamara		
Replace FM2 transmitter connector @ 141D	20200	Joe/Curt	McNamara		Complete
Beamline's					
Validate 1BM	20332		Boron	24-Apr	Complete
Validate 11D	20207		Nguyen	24-Apr	Complete
Validate 31D	20208		Nguyen	25-Apr	Complete
Validate 51D	20333		Boron	1-May	Complete
Validate 71D	20209		Nguyen	1-May	Complete
Validate 9BM	20334		Boron	1-May	Complete
Validate 131D	20237		Nguyen	8-May	Complete
Validate 151D	20335		Boron	8-May	Complete
Validate 16BM			Nguyen	8-May	Complete
Validate 181D			Boron	11-May	
Validate 201D	20336		Boron	15-May	
Validate 22BM			Nguyen	15-May	
Validate 33BM			Boron	15-May	
Validate 331D	20337		Boron	17-May	
Add Search Zones & Gates in 231D Station C & D	20031	Lori	Friedman		In Progress..
Reverse search pattern at 23-ID-A [swap SB1 & SB2]	20168	Lori	Friedman		Complete
Validate 231D			Nguyen	22-May	
241D install shutter in station B	20206	Chris	McNamara		
241D add station E	20206	Lori	McNamara		Complete
Validate 241D	20338		Nguyen	22-May	
2-BM - Support shutter replacement / Work to start 1st day of shutdown	20174	Chris	Friedman		In Progress..
Validate 2BM	20339		Boron	24-May	
7-ID - relocate switches on MBS and validate	20299	Dave	Friedman		
Change BLSIE Remote/Local key at 30-ID-B (change to T259)	20203	Chris	Belcher		Complete
Support Shutter work at 12-BM	20100	Mark	Friedman		In Progress..
Validate 12BM	20340		Boron	25-May	
Support shutter work at 17-BM [P6 shutter operation will be reversed]	20092	Mark	Friedman		In Progress..
Trace and label cables at 4-ID	20204	Dave	Belcher		Complete
Diw conversions @ 181D, 191D & 221D	20019	Dave	Friedman		In Progress..
Change Ethernet connections at 30-ID *[Low priority]	20202	Dave	Belcher		

Approved
 Completed
 In Process
 Cancelled