

# Facility and Instrument Development

**John Haines**

**Neutron Facilities Development Division**

**ORNL User Week**

**October 8, 2007**



# Outline

- **Status of instrument projects**
  - SNS and HFIR
- **Science and Technology Development**
  - Detectors
  - Instrument Development
  - Neutron Source Development
- **Status of Accelerator and Target Facility Upgrades**
  - SNS beam power upgrade
  - Second Target Station




**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# NFDD Organization Reflects Project & Development Mission



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# SNS Beam Line Status Summary

Beam line	Instrument name	Type of funding	Status	Planned start of commissioning
1A	TOF-USANS	SING-II <sup>a</sup>	Preliminary Design	Oct-12
1B	NOMAD	SING-I <sup>a</sup>	Under Construction	Oct-10
1C				
2	Backscattering Spectrometer	SNS <sup>a</sup>	Operating	Operating
3	SNAP	SING-I <sup>a</sup>	Under Construction	Apr-08
4A	Magnetism Reflectometer	SNS <sup>a</sup>	Operating	Operating
4B	Liquids Reflectometer	SNS <sup>a</sup>	Operating	Operating
5	CNCS	DOE-BES <sup>a</sup>	Under Construction	Apr-08
6	EQ-SANS	SNS <sup>a</sup>	Under Construction	Apr-08
7	VULCAN	CFI <sup>b</sup>	Under Construction	Oct-08
8A				
8B				
9	CORELLI	SING-II <sup>a</sup>	Preliminary Design	Oct-13
10				
11A	POWGEN3	SNS <sup>a</sup>	Under Construction	Apr-08
11B	MANDI	SING-II <sup>a</sup>	Preliminary Design	Oct-12
12	TOPAZ	SING-I <sup>a</sup>	Under Construction	Oct-09
13	FNPB	DOE-NP <sup>c</sup>	Under Construction	Oct-08
14A	40 T magnet		Preconceptual Design	
14B	HYSPEC	SING-I <sup>a</sup>	Under Construction	Oct-11
15	NSE	Jülich <sup>d</sup>	Under Construction	Apr-09
16A				
16B	VISION	SING-II <sup>a</sup>	Preliminary Design	Oct-11
17	SEQUOIA	SING-I <sup>a</sup>	Under Construction	Oct-08
18	ARCS	DOE-BES <sup>a</sup>	Operating	Operating

<sup>a</sup>Funded by the U.S. Department of Energy Office of Science (DOE-SC).

<sup>b</sup>Funded by the Canada Fund for Innovation (CFI).

<sup>c</sup>Funded by the DOE Office of Nuclear Physics.

<sup>d</sup>Funded by the Research Centre Jülich.

- Room for 25 instruments
  - 4 Operating
  - 11 under construction
  - 5 in preliminary or conceptual design phase
  - 5 open slots remaining




OAK RIDGE NATIONAL LABORATORY  
U. S. DEPARTMENT OF ENERGY

ORNL User Week  
October 8-11, 2007





# Instrument Layout



# Status of Beamline Construction Projects



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# SANS, POWGEN3, ARCS, and CNCS

- **“SPACKle” Project - SANS, POWGEN3, ARCS, and CNCS**
  - Grouped together internally within NFDD to:
    - Facilitate coordination
    - Allocate resources
    - Manage and track progress
- **One instrument (ARCS) completed in 2007; three remaining in 2008**



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007





# ARCS (BL18)- Wide Angular-Range Chopper Spectrometer

- Instrument completed and shutter opened on Sep 7, 2007





# CNCS (BL5) – Cold Neutron Chopper Spectrometer

- External satellite building completed in July 2007
- Instrument Readiness Review scheduled for December 2007
- Will open shutter in January 2008



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# Non-BES Funded Instruments

- **Three instruments funded outside DOE-BES will be completed in 2008 and 2009**
  - VULCAN (Canada)
  - FNPB (DOE-NP)
  - NSE (Jülich)




**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# VULCAN (BL7) – Engineering Materials Diffractometer

- Funded primarily by the Canada Foundation for Innovation
- External building finished in July 2007
- To be commissioned in 2008





# NSE (BL15)

- a.k.a. Ultra-high resolution Spin - Echo Spectrometer
- Being designed and built by Forschungszentrum Jülich
- Design is complete; all major components ordered
- Completion scheduled for 2009





# SING I

- **Five instruments grouped together in a single project and funded by DOE-BES**
- **All five instruments baselined (CD-2 approved) and in construction phase (CD-3 approved)**
- **On schedule and maintaining 25% cost contingency**
- **Overall project is 50% complete**
- **SNAP and SEQUOIA will be completed in 2008**
- **TOPAZ, NOMAD, and HYSPEC will be completed in 2009-2011**



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# SNAP (BL3) – Spallation Neutrons and Pressure

- Incident beam line, cave, and hutch complete
- Anger camera detectors installed
- Completion planned for December 2007 – 3 months early



OAK RIDGE NATIONAL LABORATORY  
U. S. DEPARTMENT OF ENERGY

ORNL User Week  
October 8-11, 2007





# SEQUOIA (BL17) – Fine-resolution Fermi chopper Spectrometer

- Incident beam line completed in Jan 2007
- Large detector and sample tanks installed
- Completion planned for September 2008



# TOPAZ (BL12) – Single Crystal Diffractometer

- Sub-project is 40 % complete
- Completion planned for September 2009

# NOMAD (BL 1b) – Nanoscale –Ordered Materials Diffractometer

- Sub-project is 20 % complete
- Completion planned for September 2010

# HYSPEC (BL14b) – Hybrid Chopper Spectrometer

- Sub-project is 19 % complete
- Completion planned for September 2011



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# SING-II

- **Four instruments to be completed between 2011-2013**
- **Critical Decision-0 (Mission Need) approved in Oct 2005; Critical Decision-1 (Alternative Selection and Cost Range) approved in Sep 2007**
- **Instruments**
  - **USANS – Ultra-Small Angle Neutron Scattering Instrument**
  - **VISION – Chemical Spectrometer**
  - **MANDI – Large Molecule Diffractometer**
  - **CORELLI – Single Crystal Diffuse Scattering Spectrometer**
- **VISION CD-2 (Performance Baseline) planned for Dec 2007**



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



**HB-1A**  
Ames Lab Triple-Axis Spectrometer

Low-energy excitations, magnetism, structural transitions

Jerel Zarestky • 865.574.4951  
zarestkjl@ornl.gov

**HB-1**  
Triple-Axis Spectrometer

Polarized neutron studies of magnetic materials, low-energy excitations, structural transitions

Andrey Zheludev • 865.241.0098  
zheludevai@ornl.gov

**HB-2A**  
Powder Diffractometer (2008\*)

Structural studies, magnetic structures, texture and phase analysis

Ovidiu Garlea • 865.574.5041  
garleaov@ornl.gov

**HB-2C**  
U.S./Japan WAND

Diffuse-scattering studies of single crystals and time-resolved phase transitions

Jaime Fernandez-Baca • 865.576.8659  
fernandezbja@ornl.gov

**HB-2D**  
Future Development

**HB-2B**  
Residual Stress Mapping

Strain and phase mapping in engineering materials

Camden Hubbard • 865.574.4472 • hubbardcr@ornl.gov

**HB-3**  
Triple-Axis Spectrometer

Medium- and high-resolution inelastic scattering at thermal energies

Mark Lumsden • 865.241.0090  
lumsdenmd@ornl.gov

**HB-3A**  
Four Circle Diffractometer (2007)

Small unit-cell crystal structural studies, particularly H-bonding

Bryan Chakoumakos  
865.574.5235  
chakoumakobc@ornl.gov

**CG-4A**  
Future Development

**CG-4B**  
Future Development

**Cold Neutron Source**

**CG-1**  
Future Development

**CG-2**  
SANS (2007)

Polymer blends, flux lattices in high-Tc materials, soft materials processing and structure

Ken Littrell • 865.574.4535 • littrellkc@ornl.gov

**CG-3**  
BioSANS (2007)

Biomaterials, pharmaceuticals, polymers

Volker Urban • (865) 576-2578  
urbanvs@ornl.gov

**CG-4C**  
U.S./Japan Cold Triple-Axis (2008)

Highly correlated electronic systems, quantum magnetism, molecular and nanocluster magnetic systems, superconductivity

Barry Winn • 865.241.0092  
winnbl@ornl.gov

**CG-4D**  
Future Development

\* Date shown is the scheduled commissioning date.


**LEGEND**

- Installed, commissioning, or operating
- In design or construction
- Under consideration





# HFIR Beamline Status Summary



OAK RIDGE NATIONAL LABORATORY  
U. S. DEPARTMENT OF ENERGY

ORNL User Week  
October 8-11, 2007



# Neutron Detectors – Group Leader Ron Cooper

- **Develop detector systems as necessary to meet requirements for new instruments or instrument upgrades**
- **Provide detector systems for instruments being constructed**
  - Procurement
  - Fabrication/assembly
  - Testing/calibration
  - Installation
- **Provide support for detector systems in operating instruments**
- **3 Scientists (Ron Cooper, Lowell Crow, and John Richards);  
1 Technical Staff; 8 Technicians**



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**




ORNL User Week  
October 8-11, 2007






# Neutron Detectors

- **We are using four detector types:**
  - Multiwire proportional chambers
  - Position sensitive proportional tubes
    - Commercially available tubes
    - Electronics and packaging done in house
  - Scintillation detectors with wavelength shifting fiber readout
    - New development
  - Anger cameras with position sensitive PMTs
    - New development



# Developed and implemented the world's best resolution ( $< 1.3$ mm) neutron Anger Camera Detector

- These detectors will be used on the SNAP, TOPAZ, and MANDI instruments



Neutron image of mask showing 1.3mm resolution in gaps, a new world record




Installation of this array of detectors on SNAP was a SING Project major milestone



# NFDD Instrument Development Group

**Lee Robertson**    **Group Leader**  
**Hal Lee**            **Research Scientist**  
**Dennis Rich**      **Research Scientist**

**This group focuses on the development of new and novel neutron scattering instrument components and techniques**




- **The primary goal of the group for 2008 is to produce a working prototype wide angle He3 polarizer and have a design suitable for use on the instruments by 2009**



# ORNL Instrument Development Fellowships

## *Novel Concepts for Neutron Instrumentation*

- Fellowship is for 1-3 years
- Development of novel neutron instrumentation and instrument components to be used for neutron science
- Directed to scientists within 10 years of their PhD
- Proposals are now being accepted for 2008 – contact Lee Robertson (robertsonjl@ornl.gov) for details



**Dr. Thorwald van Vuure is the first Instrument Development Fellow. He is working on a new detector concept combining gas detectors using inclined layers of solid thermal-neutron converters with gas electron multipliers for thermal-neutron detection.**



**OAK RIDGE NATIONAL LABORATORY  
U. S. DEPARTMENT OF ENERGY**

Performance Measures  
October 28, 2007



# Key Elements of the Overall Plan for Neutron Source Upgrade and Development

- **Conceptual design for Power Upgrade Project (PUP) completed**
  - Project complete in 2013
  - Increase beam energy from 1.0 GeV to 1.3 GeV
  - 30% increase in beam power
- **Beam current increase (60%) will be accomplished through a series of R&D activities and Accelerator Improvement Projects (AIPs)**
- **Net result of PUP + AIPs will be a doubling of the SNS beam power by 2013**
- **Meanwhile work on targets and moderators/reflectors continues**
  - He refrigerator repair to extend run period for cryogenic moderator system
  - Procure and load heavy water in the reflector
  - Cavitation damage mitigation to extend the lifetime/power level for Hg targets
  - Rotating target concepts for the Second Target Station





**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# Longer-Term Plans

- **SNS Second Target Station**
  - Pre-conceptual design and planning
  - Series of workshops held to optimize performance parameters and build science case
  - White paper to be issued soon in preparation for Critical Decision-0 (Mission Need) approval
  - 22 Instruments
  - 440 – 880 kW?
  - 20 Hz?
- **HFIR Second Cold Source (HB-2)**
  - Pre-conceptual layout and cold source evaluations
  - Remains on DOE's twenty year plan



**OAK RIDGE NATIONAL  
U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007



# Summary

- **Beamline and accelerator/target upgrade projects plus development of instrument-related science and technologies are focused on supporting our neutron science mission**
  - **Twenty beamlines in some stage of design (5), construction (11), or operation (4) at SNS**
    - **Seven will be finished in 2008!**
  - **Fifteen instrument slots at HFIR; eight operating, two under construction (finish in 2008), five proposed**
  - **Emphasis on development of detectors and instrument science and technology as well as accelerator and target systems is built into the organization**
  - **SNS (2x) power upgrade will be completed in 2013**
  - **Second Target Station concept is approaching Mission Need approval stage**



**OAK RIDGE NATIONAL LABORATORY**  
**U. S. DEPARTMENT OF ENERGY**

ORNL User Week  
October 8-11, 2007

