



Salt Waste Processing Facility

Cross Flow Filter (CFF) Full Scale Test (FST) Overview

Savannah River/Hanford/Idaho Technical Exchange

Bill Brasel, Deputy Design Build Manager
Skip Singer, Test & Commissioning Manager
October 9, 2007




- This presentation will cover:
 - Simplified Process discussion
 - Test system and equipment design
 - Test objectives and description
 - Test Results
 - Questions and Answers



SWPF

Alpha Sorption Process Overview

- SWPF will process SRS salt waste not processed by ARP/MCU



^a Waste Tank Volumes are as of 12/01/2004

^b Future Salt Waste Volumes are based on current projected unconcentrated waste tank receipts after 12/01/2004 through the remainder of Salt Processing. Volumes do not include dissolution liquid, adjustment liquid, or water added as part of normal operations (e.g., flushes, transfer jet dilution).

^c Water will be removed through operation of Tank Farm Evaporators

^d Salt Solutions are adjusted to sodium (Na) molarity (M) of 6.44




- **SWPF uses two-stage treatment process:**
 - Monosodium Titanate (MST) Adsorption with filtration (Strontium and Actinide removal)
 - Caustic Side Solvent Extraction (Cesium Removal)
- **MST Adsorption with filtration is used to treat initial waste feed in the Alpha Strike Process**
- **MST Adsorption with filtration can be used to treat decontaminated Salt Solution in the Alpha Finishing Process**
- **Both MST Adsorption Processes use nearly identical CFF system consisting of an Alpha Strike Tank, Filter Loop Recirc pump and Feed Pump, and a vertically mounted Cross Flow Filter**




SWPF

Alpha Strike Process




SWPF Cross Flow Filter Full Scale Test

PARSONS



SWPF

Alpha Finishing Process



SWPF Cross Flow Filter Full Scale Test




■ Primary Components

- P-102-1, Feed Pump: 60 gpm, 15 hp
- P-102-2, Loop Recirc Pump: 1,200 gpm, 100 hp, sized to maintain 9-13 ft/s Axial velocity through filter tubes
- FLT-102, Cross Flow Filter: 216 ft², ½ in. OD tubes, 10 ft long (220 total tubes)
- TK-102: 12 ft diameter x 14 ft T/T, dished bottom, ~11,500 gallons capacity with Air Pulse Agitators
- HX-101: 204,000 BTU/hr, sized to maintain loop contents at 73°F



SWPF

Alpha Filtration Loop Flow





SWPF

Feed Tank with Air Pulse Agitators



SWPF Cross Flow Filter Full Scale Test



SWPF

Filtration Loop and Feed Tank



APA System

Recirc Pump

Heat Exchanger

Recirc Loop

SWPF Cross Flow Filter Full Scale Test



SWPF

Cross Flow Filter




SWPF Cross Flow Filter Full Scale Test



SWPF

CFF Tube Bundle




SWPF Cross Flow Filter Full Scale Test

PARSONS




SWPF

CFF Tube Bundle




Lower end of Bundle with "Piston Ring" Type Seals



Upper Face of Tube Bundle


SWPF Cross Flow Filter Full Scale Test

PARSONS



■ SWPF Pall ACCUSEP Filter Media


- Absolute 0.1 micron
- Sintered stainless steel
- Zirconia coating





SWPF

CFF Loop 8-Inch pipe and HX



SWPF Cross Flow Filter Full Scale Test



SWPF

CFF Loop Recirc Pump



SWPF Cross Flow Filter Full Scale Test

PARSONS



SWPF

Air Pulse Agitators inside Feed Tank




SWPF Cross Flow Filter Full Scale Test



SWPF

Test Equipment Arrangement



SWPF Cross Flow Filter Full Scale Test




- Objective - Operate full-scale filter test loop to determine filtration performance and efficiency, optimum filtration operating parameters, and optimum backpulsing and chemical cleaning methods

- Filtration Operating Parameters to evaluate included:
 - Axial Velocity (Recirc Pump Flowrate)

 - Transmembrane Pressure (TMP)

 - Filtrate Flow Control Modes
 - > Varying Filtrate backpressure


 - > Varying Feed Pump Speed Control



- Backpulsing methods to evaluate included:
 - Short vs. long duration pulses
 - Series of short duration pulses
- Filter draining and flushing (0.02M NaOH) effectiveness evaluated
- Chemical cleaning with 0.5M Oxalic Acid evaluated
- Behavior of concentrated solutions in filter loop at end of filtration run evaluated
- Confirmed operation of two-pumps-in-series flow scheme
- Confirmed ability to re-suspend settled solids
- Degradation of MST evaluated



- Filter loop is full scale with support system line lengths and geometries sized to minimize system volume since feed tank is 1/3 scale
- Feed solution prepared from MST and simulated sludge in NaOH and NaNO₃ with Na⁺ concentration of 5.6M and suspended solids concentration of 0.071 wt%
- Specific Gravity and viscosity compared to CSSX simulant
- Solution filtered until concentration has increased to 7 wt% solids
- Transient data from temperature, pressure, and flow transducers monitored by PLC and collected by data acquisition system
- Conducted workup test series to establish some parameters to be used in actual test matrix



- Conducted test series over range of three TMP settings (12, 20, & 35 psi)
- Conducted test series over range of three Filter Flux settings (13, 15, & 17 gpm)
- Conducted test series over range of three axial velocities (9, 11, & 13 ft/sec)
- Conducted three tests at preferred settings to evaluate filter performance during operation w/o cleaning
- Conducted test that processed with MST only, simulating AFP operations



- Conducted solids washing test simulating process for lower sodium ion concentration from 5.6M to 0.5M
- Conducted test to operate system at maximum solids concentration (20 wt%)
- Conducted test to evaluate APA ability re-suspend solids following long period of settling
- Conducted MST degradation test during processing to evaluate potential for MST reuse
- Conducted steady-state filter performance test
- Evaluated chemical cleaning effectiveness throughout test



■ Filter Seal Leakage


- Attempts to seal filter tube bundle to housing were unsuccessful using manufacturer's initial design
- Seal re-designed from flat-face o-ring seal to piston o-ring seal
- Vessel head to vessel and vessel head to filter mating redesigned
- Design changes required remanufacture of filter vessel and modifications to filter tube bundles
- New vessel and seal design proved effective during actual testing

■ Filter Vessel Flange warped during vessel manufacturing



SWPF

Initial (Left) and Final (Right) Vendor Filter Design




SWPF Cross Flow Filter Full Scale Test



SWPF



Old (Left) and New (Right) Seal




SWPF Cross Flow Filter Full Scale Test



SWPF



SWPF Cross Flow Filter Full Scale Test



SWPF

New Integral Top Head



SWPF Cross Flow Filter Full Scale Test



■ Filter Tube failure

Root cause:


Manufacturing process defect

Carbon sensitization of grain boundaries resulted in accelerated corrosion

Isolated incident that had not occurred before

Working with manufacturer, additional testing underway





- Filter works better than expected
 - Max. filtrate rate ~25 gpm
 - Flux approx. 2x larger than design specification
 - Filter fouling tendency with simulated waste and MST less than expected
 - Backpulsing effectiveness better than expected with single short burst as effective as long or multiple bursts
 - Cleaning regime effective in returning baseline filter performance



- **Test Series 1 (TMP vs. Flux Degradation) Conclusions:**
 - As expected, increased TMP resulted in decreased processing time
 - Processing time varied from 7-15 hours
 - No negative characteristic were associated with increased TMP

- **Test Series 2 (Constant Filter Flux) Conclusions:**
 - Processing flow was directly proportional to filtrate flow
 - Higher filtrate flows required higher TMPs



- **Test Series 3 (Axial Velocity vs. Flux Degradation) Conclusions:**
 - Higher axial velocity reduces fouling rate and increases the effectiveness of backpulsing
 - Processing time decreases with higher axial velocities
- **Test Series 4 (Long-term Operation w/o Cleaning) Conclusions:**
 - As expected, filter performance degraded on each test with test 4D showing the lowest filtrate flows
 - Initial data review indicates that periodic backpulsing may be beneficial during normal operation, even though the filter is not fully fouled




- **Test Series 5 (MST Only Test) Conclusions:**
 - Elevated filtrate turbidity following backpulsing persisted until filter fouling caused another backpulse, this cycle persisted until test was terminated
 - Viscosity for feed samples increased proportionally with solids concentration
 - Filtrate flow degraded between each concentration cycle (chemical cleaning was not performed between runs)

- **Test Series 6 (Solids Washing Test) Conclusions:**
 - Filtrate flow increased from 6.5 to 23.5 gpm during test
 - No adverse/unexpected system behavior was noted and as expected, filtrate flow was inversely proportional to Sodium concentration




- **Test Series 8 (Maximum Solids Test) Conclusions:**
 - Normal fouling criteria imposed for other tests were not used, filtrate flow decreased from 10.5 to 5.5 gpm during the test
 - No signs of catastrophic plugging during this test run
 - Test stopped at a calculated solids concentration of 20 wt%
 - Ending viscosity of 2800 cP (4X highest previous value)
- **Test Series 9 (Solids Re-suspension Test) Conclusions:**
 - FFT mixing with APAs evaluated following 2.5 months of settling
 - Results indicated an even solids distribution was achieved and that mixing was adequate



- **Test 10 (MST Degradation Test) Conclusions:**
 - Results indicate that particle size did not degrade over time
 - Conclusion is that neither exposure to salt solution nor mechanical shearing causes degradation of the MST particles

- **Test Series 11 (Steady-state Performance Test) Conclusions:**
 - Relationships between solids concentrations, TMP, axial velocity, and filtrate flow were established
 - Filtrate flux is inversely proportional to solids concentration and is directly proportional to TMP and axial velocity
 - In all cases there is a slight degradation of flux over time, as expected



- Questions and Comments on presentation material
- Contact Information:

Salt Waste Processing Facility

Parsons (Prime Contractor)

Bill Brasel - Deputy Design Build Manager

Phone - (803) 643-2326

Email - bill.brasel@parsons.com

Skip Singer - Test & Commissioning Manager

Phone - (803) 643-2352

Email - skip.singer@parson.com