**ITS** 

**Projects** 

in the

**Northwest Corridor** 

**I-95 CORRIDOR COALITION** 



Delaware DOT

DC Dept of Public Works

Maine DOT

Maryland DOT

Massachusetts Highway Department

New Hampshire DOT

New Jersey DOT

New York City DOT

New York State DOT

Pennsylvania DOT

Rhode Island DOT

Vermont Agency of Transportation

Virginia DOT

Delaware River and Bay Authority

Delaware River Port Authorty

Maine Turnpike Authority

Maryland Transportation Authority

Massachusetts Turnpike Authority

New Jersey Highway Authority

New York State Thruway

Pennsylvania Turnpike Commission

Port Authority of NY & NJ

TRANSCOM

Triborough Bridge and Tunnel Authority

AAA Foundation for Traffic Safety

AMTRAK

ATA Foundation

American Bus Association

Association of American Railroads

Coalition of Northeastern Governors

Federal Highway Administration

Federal Railroad Administration

Federal Transit Administration

High Speed Rail Association

ITS America

National Industrial Transportation League

National Private Truck Council

USDOT Office of Intermodalism

TO: Members, I-95 Corridor Coalition

There are many ITS initiatives underway or in operation within the I-95 Northeast Corridor which may be of interest to you. For this reason, the enclosed document has been prepared based on information received from participating agencies within the Coalition.

We have attempted to provide complete information on each project. Any missing information will be provided in future editions.

Your comments, corrections and additions to this document will be welcomed. Please send them to me.

Very truly yours,

Raman Patel, P.E.

Ramen Pata

**Technical Coordinator** 

Do New York City DOT 34-02 Queens Boulevard

Long Island City, NY 11101

#### **Table of Contents**

Baltimore Mass Transit Administration · · · · · · · · · · · · · · · · · · ·	1
Connecticut Department of Transportation · · · · · · · · · · · · · · · · · · ·	2
Delaware Denartment of Transportation	18
Delaware River and Bay Authority · · · · · · · · · · · · · · · · · · ·	23
Delaware River Port Authority	24
Delaware Turnpike · · · · · · · · · · · · · · · · · · ·	28
Federal Highway Administration (FHWA) · · · · · · · · · · · · · · · · · · ·	30
I-95 Corridor Coalition	33
Maine Department of Transportation · · · · · · · · · · · · · · · · · · ·	51
Maine Turnpike Authority	52
Maryland State Highway Administration (Maryland SHA) · · · · · · · · · · · · · · · · · · ·	54
Maryland Transportation Authority	80
Massachusetts Highway Department	90
Massachusetts Turnpike Authority · · · · · · · · · · · · · · · · · · ·	100
Montgomery County (MD) Department of Transportation · · · · · · · · · · · · · · · · · · ·	102
Nassau County (NY) · · · · · · · · · · · · · · · · · · ·	103
	104
New Hampshire Department of Transportation · · · · · · · · · · · · · · · · · · ·	105
New Jersey Department of Transportation · · · · · · · · · · · · · · · · · · ·	108
New Jersey Highway Authority	147
New Jersey Transit	171
	172
New York City Department of Transportation · · · · · · · · · · · · · · · · · · ·	182
New York City Metropolitan Transportation Authority · · · · · · · · · · · · · · · · · · ·	190
New York State Bridge Authority	191
New York State Department of Transportation · · · · · · · · · · · · · · · · · · ·	192
New York State Thruway Authority	210
	225
	234
Port Authority of New York & New Jersey	242
Potomac-Rappahannock Transportation Commission · · · · · · · · · · · · · · · · · · ·	266
Private Fleet Management Institute	267
Rhode Island Department of Transportation	269
Samaritania, Inc. · · · · · · · · · · · · · · · · · · ·	271
South Soldy Transportation Transport	281
110111 1000111	284
Tribotough Briage and Tunner riadione,	303
Trucking Research Institute	304
Virginia Department of Transportation · · · · · · · · · · · · · · · · · · ·	305
Westchester County (NY)	339
White Plains (NY)	343

#### Introduction

This document contains brief descriptions of ITS projects recently completed, underway or planned within the Northeast Corridor. The basic source of this information is from the sponsoring agencies although other secondary sources have also been used. The information has been edited and compiled in a single format. The information is presented alphabetically by agency name. Corrections, additions, deletions or suggestions for improvements are welcomed. This document will be issued on an annual basis.

#### **Baltimore Mass Transit Administration, FTA**

#### **MTA Smart Bus**

LOCATION:

Baltimore, Maryland

CONTRACTOR:

Westinghouse

**BEGIN DATE:** 

05/01/88

END DATE:

05/0 1/94

OPER. DATE:

05/01/94

**DESCRIPTION:** 

MTA has begun implementation of an automatic vehicle location (AVL) system that provides bus status info to the public while simultaneously improving bus schedule adherence and labor productivity. 50 buses have been equipped with LORAN-C

receivers.

**FACILITIES:** 

**Baltimore City** 

STATUS:

Operational (an initial deployment of system)

TOTAL BUDGET:

\$2,500,000

FUNDING SOURCE:

**Federal Transit Administration** 

CONTACT:

David Hill - Maryland Mass Transit Administration

TEL: (410) 333-4088

FAX: (410) 333-4810

# Incident Management System, Greenwich to Branford (173-217) - Construction

LOCATION: Connecticut

CONTRACTOR: Ducci, Rizzo, Semac

BEGIN DATE: 11/01/93

END DATE: 02/01/95

OPER. DATE: 10/0l/94

DESCRIPTION: Construction of Freeway Incident Management System for I-95

from the New York State Line to Branford. The system includes 91 CCTV cameras, 216 radar detectors and 47 VMS signs

interconnected with fiber optic cable.

FACILITIES I-95

STATUS: Construction completed

TOTAL BUDGET: \$22,000,000

FUNDING SOURCE: STP-Anywhere, Congestion Mitigation

CONTACT: James Mona - Connecticut DOT

## Incident Management System, Greenwich to Branford (173-217) - Design

LOCATION: Connecticut

CONTRACTOR: Parsons-Brinkerhoff Quade and Douglas

BEGIN DATE: 10/01/92

END DATE: 01/01/96

OPER. DATE:

DESCRIPTION: Design and evaluation of Freeway Incident Management System

for I-95 from New York State Line to Branford. The system includes 91 CCTV cameras, 216 radar detectors and 47 VMS signs interconnected with fiber optic cable. All hardware installed under projects 173-244, 245, 247, 248 is operational.

Systems operation is pending software integration.

FACILITIES: I-95

STATUS: Design 100% complete. Software is currently integrated for

system operation.

TOTAL BUDGET: \$2,779,600

FUNDING SOURCE: STP-A

CONTACT: James Mona - Connecticut DOT

## **Greater Hartford VMS (170-765)**

LOCATION: Greater Hartford, Connecticut

CONTRACTOR: Rizzo

BEGIN DATE: 06/01/89

END DATE: 12/01/94

OPER. DATE: 04/01/90

DESCRIPTION: Installed 21 variable message signs on I-84, I-91, I-384, Routes

5 & 15 and Route 2 in various towns in the Greater Hartford

area.

FACILITIES: I-84, I-91, I-384, Route 5 & 15, Route 2

STATUS: Complete

TOTAL BUDGET: \$2,337,058

FUNDING SOURCE: Con Prim

CONTACT: James Mona - Connecticut DOT

## **Highway Operations Center (93-125)**

LOCATION: Newington

CONTRACTOR: Keating Brothers

BEGIN DATE: 10/01/93

END DATE: 04/01/94

OPER. DATE: 07/01/94

DESCRIPTION: Furnish and install Highway Operations Center for Freeway

Incident Management in Newington Department of

Transportation Building.

FACILITIES: Highway Operations Center for State of Connecticut

STATUS: Installation complete - operational

TOTAL BUDGET: \$624,700

FUNDING SOURCE: Congestion mitigation, State-Fed

CONTACT: James Mona - Connecticut DOT

#### I-91, I-95, and Parkway VMS (1704127)

LOCATION: Connecticut

CONTRACTOR: Semac

BEGIN DATE: 10/01/92

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: Eight temporary variable message signs installed along I-91,

I-95 and parkway prior to installation of the permanent signs. All 8 VMS have been removed from their temporary locations and have been turned over to the Conn DOT to be used as portable VMS for maintenance and protection of traffic and for

major incidents on state highways for detours.

FACILITIES: I-91, I-95, parkways

STATUS: See description.

TOTAL BUDGET: \$420,000

FUNDING SOURCE: Congestion Mit./Air Quality

# I-91 Incident Detection (63-482) Demonstration Project

LOCATION:

Hartford, CT

CONTRACTOR:

**ECI** 

BEGIN DATE:

01/01/93

END DATE:

12/01/95

OPER. DATE:

08/01/93

DESCRIPTION:

Design, construct and evaluate cameras and radar detectors

algorithms for incident detection on I-91 in Hartford

FACILITIES:

I-91, I-84

STATUS:

System is in operation and is being evaluated

TOTAL BUDGET:

\$1,380,000

FUNDING SOURCE:

CM/AQ, Small FHWA Program

CONTACT:

James Mona - Connecticut DOT

TEL: (203) 594-3450

FAX: (203) 594-3476

## **I-95 Ramp Metering**

LOCATION: Connecticut

CONTRACTOR: Dunn Engineering Associates

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Preliminary engineering study has been completed for a ramp

metering system for I-95 in Southwestern Connecticut

(Interchanges 9 through 14).

FACILITIES: I-95

STATUS: Study completed; implementation not feasible.

TOTAL BUDGET:

**FUNDING SOURCE:** 

## **Incident Management Equipment (173-218)**

LOCATION: Fairfield County

CONTRACTOR:

BEGIN DATE:

END DATE: 12/01/92

OPER. DATE:

DESCRIPTION: Purchase emergency radios, batteries and chargers for incident

management.

FACILITIES: I-95 Corridor

STATUS: Operational

TOTAL BUDGET: \$100,000

FUNDING SOURCE: STP - A, Fed, State

### **Rideshare Vans Traffic Reporting (170-1281)**

LOCATION: Greater Hartford Area

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Supplemental traffic watchers equip rideworks vans with

cellular phones to provide immediate eyewitness traffic reports.

FACILITIES: I-91 & I-84 Corridors

STATUS: Installation scheduled

TOTAL BUDGET: \$328,000

FUNDING SOURCE: IVHS, Fed. Town

CONTACT: Patricia Maerz - Connecticut DOT

## **Rideworks Vans Traffic Reporting (92-451)**

LOCATION: Greater New Haven Area

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Supplemental traffic watchers equip rideworks vans with

cellular phones to provide immediate eyewitness traffic reports.

FACILITIES: I-95 Corridor

STATUS: Installation scheduled

TOTAL BUDGET: \$40,000

FUNDING SOURCE: IVHS, Fed - Town

CONTACT: Patricia Maerz - Connecticut DOT

## Route 1 Signal System (173-216)

LOCATION: Stratford to Branford

CONTRACTOR: Semac

BEGIN DATE: 08/01/93

END DATE: 06/01/95

OPER. DATE: 10/01/94

DESCRIPTION: Upgrade of traffic signals along Route 1 Corridor from Stratford

to Branford.

FACILITIES: Route 1

STATUS: Under construction

TOTAL BUDGET: \$598,967

FUNDING SOURCE: STP - anywhere

CONTACT: Clifford Jones - Connecticut DOT

TEL: (203) 389-3136 FAX:

## Route 1 Signal System (173-246)

LOCATION: Connecticut

CONTRACTOR: Electrical Contractors

BEGIN DATE: 04/01/94

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: Interconnect/modernize signals on Diversion Route 1 between

Greenwich and Branford.

FACILITIES: US 1

STATUS: Under construction

TOTAL BUDGET: \$1,659,184

FUNDING SOURCE: CMAQ

CONTACT: Anil Sehgal - Connecticut DOT

TEL: (203) 389-3163 FAX:

## Route 1 Signal System (56-244, 102-259, 135-207 and 173-215)

LOCATION: Greenwich to Bridgeport

CONTRACTOR: Rizzo

BEGIN DATE: 06/01/93

END DATE: 07/01/95

OPER. DATE:

DESCRIPTION: Modernize signals on Route 1 and interconnect into Greenwich,

Stamford and Norwalk systems.

FACILITIES: Route 1

STATUS: Under construction

TOTAL BUDGET: \$2,117,658

FUNDING SOURCE: Congestion mitigation, Fed, State

CONTACT: Mark Rolfe - Connecticut DOT

TEL: (203) 389-3157 FAX:

## Route 1 Signal System (92-446)

LOCATION: New Haven

CONTRACTOR: Rizzo

BEGIN DATE: 04/01/94

END DATE:

OPER. DATE:

DESCRIPTION: Modernize signals on Route 1 and interconnect into New

Haven's signal system.

FACILITIES: Route 1

STATUS: Under construction

TOTAL BUDGET: \$534,231

FUNDING SOURCE: Congestion mitigation, Fed, State

CONTACT: Mahood Moayed-Amini Connecticut DOT

TEL: (203) 389-3145 FAX:

## Statewide Incident Management Communication System (1704258)

LOCATION: Statewide

CONTRACTOR:

BEGIN DATE:

END DATE: 10/01/93

OPER. DATE:

DESCRIPTION: Install statewide incident management communication system.

FACILITIES: Statewide

STATUS:

TOTAL BUDGET: \$1,349,000

FUNDING SOURCE: Congestion mitigation, Fed, State

#### VMS (170-1101, 1102)

LOCATION: Connecticut

CONTRACTOR: Semac Electrical

BEGIN DATE: 07/01/92

END DATE: 09/01/95

OPER. DATE: 10/01/93

DESCRIPTION: Installation of forty-seven LED variable message signs

FACILITIES: I-95, Route 15, Route 1, Route 7, Routes 8 & 25

STATUS: Under construction

TOTAL BUDGET: \$4,728,700

FUNDING SOURCE: STP - Anywhere (80/20)

CONTACT: James Mona - Connecticut DOT

#### **Delaware DOT**

## **Observation Balloon System**

LOCATION: Delaware

CONTRACTOR: Rafael USA

BEGIN DATE: 05/01/95

END DATE: 04/30/96

OPER. DATE: 05/01/95

DESCRIPTION: Would provide a bird's eye view of a road network via a

gyro-stabilized, remote-controlled camera attached to a balloon. DelDOT proposes use to observe and fine tune traffic signal systems; quickly identify incidents; videolog system problem

areas.

FACILITIES: Statewide

STATUS: Operational

TOTAL BUDGET: \$300,000

FUNDING SOURCE: FHWA, DelDOT

CONTACT: Bruce Littleton - Chief Traffic Engineer, DelDOT

TEL: (302) 739-4361 FAX: (302) 739-6792

CONTACT: Larry LeGates

TEL: (302) 739-3398 FAX: (302) 739-6792

#### **Delaware DOT**

#### **Smart DART**

LOCATION: Wilmington, Delaware

CONTRACTOR: Multiple

BEGIN DATE: 07/01/94

END DATE:

**OPER. DATE:** 

DESCRIPTION: Will evaluate the use of smart cards for fare collection on

Wilmington's entire transit system. The cards will also be used to support Travel Demand Management (TDM) initiatives.

Selected as one of 16 IVHS Operational Tests.

FACILITIES: DART Transit System

STATUS: Contracts negotiations

TOTAL BUDGET: \$1,700,000

FUNDING SOURCE: FHWA

CONTACT: Jeff Kihn - Technology Manager, DE Transit Corp.

TEL: (302) 739-3278 FAX: (302) 739-2444

CONTACT: Wade Edwards - EPS

TEL: (302) 791-8029 FAX: (302) 7918699

#### **Delaware DOT**

## Weigh-in-Motion

LOCATION: Delaware

CONTRACTOR: Greenman-Pedersen, Inc. (GPI)

BEGIN DATE: 08/01/93

END DATE: 12/01/93

OPER. DATE:

DESCRIPTION: A study will be initiated for the location of a combined US 13/DE

1 weigh station.

FACILITIES: US Route 13, Delaware Route 1

STATUS: Study completed

TOTAL BUDGET: \$25,000

**FUNDING SOURCE:** HPR

CONTACT: Paul Smith - DelDOT

TEL: (302) 739-3163 FAX: (302) 739-2251

CONTACT: David DuPlessis - Project Manager, DelDOT

TEL: (302) 739-3833 FAX: (302) 739-2217

#### Delaware DOT, Delaware Turnpike

#### Variable Message Sign System

LOCATION: New Castle County, Delaware

CONTRACTOR Not selected

BEGIN DATE: 01/01/96

END DATE: 01/01/98

OPER. DATE: 10/01/96

DESCRIPTION: Development and installation of system of variable message

signs on I-95, I-495, I-295, and selected arterials. Preliminary consultant report completed. Consultant developing locations

and structures.

FACILITIES: I-95, I-495, I-295

STATUS: Design underway

TOTAL BUDGET: \$10,600,000

FUNDING SOURCE: 50% FHWA

CONTACT: John Sparks - DelDOT

TEL: (302) 323-4488 FAX: (302) 323-4508

CONTACT: Matthew Hake - FHWA

TEL: (302) 729-1946 FAX: (302) 734-3006

## Delaware DOT, Pennsylvania DOT, Maryland, New Jersey

## **I-95 Traffic Monitoring Evaluation Project**

LOCATION: Delaware

CONTRACTOR: State DOT's

BEGIN DATE: 05/01/91

END DATE: 07/01/94

OPER. DATE: 11/01/91

DESCRIPTION: 21 automatic vehicle classification (AVC) and weigh-in-motion

(WIM) systems on I-95 in Delaware at the Pennsylvania State

line.

FACILITIES: I-95, I-495

STATUS: Data collection complete. Final report due Spring 1996.

TOTAL BUDGET: \$1,400,000

FUNDING SOURCE: FHWA, participating states, vendors

CONTACT: Bruce Littleton - Chief Traffic Engineer, DelDOT

TEL: (302) 739-4361 FAX: (302) 739-6792

CONTACT: Paul Smith - Pavement Management Engineer, DelDOT

TEL: (302) 739-3163 FAX: (302) 739-6792

## **Delaware River and Bay Authority**

## **Delaware Memorial Bridge ETTM**

LOCATION:

New Castle, Delaware

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION:

Planning for this project is linked to E-ZPass. When E-ZPass is

finalized, will proceed with quick installation.

FACILITIES:

Delaware Memorial Bridge, I-295

STATUS:

Internal planning proceeding.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT:

Rick J. Volk - Director of Engineering, Delaware RBA

TEL: (302) 571-6309

FAX: (302) 571-6367

CONTACT:

Stephen Moore - Maintenance Superintendent

TEL: (302) 571-6362

FAX: (302) 571-6367

## **Backbone communications system**

LOCATION: Philadelphia - Camden - PA - NJ

CONTRACTOR: Commonwealth Communications

BEGIN DATE: 05/01/94

END DATE: 12/01/96

OPER. DATE: 12/01/95

DESCRIPTION: A design-build contract to provide DRPA with full

communication capabilities to all its facilities for both voice and

data.

FACILITIES All facilities

STATUS: Phase I complete

TOTAL BUDGET: \$3,500,000

FUNDING SOURCE: DRPA

CONTACT: Steve Joachim - Director, Technology & MIS

TEL: (609) 963-6420 FAX: (609) 541-6379

#### **ETTM**

LOCATION:

Philadelphia/Camden - PA & NJ

**CONTRACTOR:** 

AT&T - Mark IV

**BEGIN DATE:** 

04/01/92

END DATE:

10/01/95

OPER. DATE:

01/01/96

**DESCRIPTION:** 

Electronic toll collection at Philadelphia area bridges. Part of

E-ZPass

FACILITIES:

Ben Franklin Bridge, Walt Whitman Bridge, Betsy Ross Bridge,

Commodore Barry Bridge

STATUS:

Planning underway and design work proposed

TOTAL BUDGET:

\$4,000,000

FUNDING SOURCE:

**DRPA** 

CONTACT:

Steve Joachim - Director, Technology & MIS

TEL: (607) 963-6420

FAX: (609) 541-6879

#### **IVHS Master Plan**

LOCATION: PA-NJ

CONTRACTOR: JHK & Associates

BEGIN DATE: 06/01/94

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: Plan will provide recommendations for design & implementation

of IVHS technologies on all DRPA facilities.

FACILITIES: DRPA - Bridges and approaches

STATUS: Study proposed

TOTAL BUDGET: \$750,000

FUNDING SOURCE: DRPA

CONTACT: Steve Joachim - Director - Technology & MIS

TEL: (609) 963-6420 FAX: (609) 541-6879

# **Tri-State Traffic Management Network (TRANSCOM - South)**

LOCATION:

PA-NJ-DE

**CONTRACTOR:** 

**BEGIN DATE:** 

03/01/93

END DATE:

12/01/96

OPER. DATE:

01/01/97

DESCRIPTION:

A communications network linking all traffic management

agencies

**FACILITIES** 

Regional transportation system

STATUS:

Planning underway

TOTAL BUDGET:

\$6,000,000

FUNDING SOURCE:

Participating agencies

CONTACT:

Steve Joachim - Director - Technology & MIS

TEL: (609) 963-6420

FAX: (609) 541-6379

## **Delaware Turnpike**

## **Highway Advisory Radio**

LOCATION:	New Castle County, DE
CONTRACTOR:	

END DATE:

**BEGIN DATE:** 

OPER. DATE:

DESCRIPTION:

FACILITIES: I-95, I-295, I-495

STATUS: Operational

TOTAL BUDGET: \$15,000

FUNDING SOURCE:

CONTACT: Fred Bush - Maintenance Supervisor

TEL: (302) 368-6883 FAX: (302) 368-6940

CONTACT: John Sparks - Traffic Management

TEL: (302) 323-4488 FAX: (302) 323-4508

## **Delaware Turnpike**

## **Incident Response Vehicle**

LOCATION: New Castle County, DE

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE: 07/01/93

**DESCRIPTION:** 

FACILITIES: I-95, I-295, I-495

STATUS: Operational

TOTAL BUDGET: \$60,000

FUNDING SOURCE:

CONTACT: Fred Bush - Maintenance Supervisor

TEL: (302) 368-6883 FAX: (302) 368-6940

CONTACT: John Sparks - Traffic Management

TEL: (302) 323-4488 FAX: (302) 323-4508

## **Federal Highway Administration**

## **Communication Technologies for Scenic Byways**

LOCATION: Study

CONTRACTOR: PBFI

BEGIN DATE: 11/01/95

END DATE: 12/01/96

**OPER.DATE:** 

DESCRIPTION: Study to determine the feasibility of using various

communication technologies to provide the motoring public information on services and features of scenic byway corridors. The communication technologies examined for adaptability for

use as alternatives to billboards along the scenic routes.

**FACILITIES:** 

STATUS:

TOTAL BUDGET: \$61,696 (\$128,922 PBFI)

**FUNDING SOURCE:** 

CONTACT: Elizabeth Fisher

TEL: (202) 366-0349 FAX:

## **Federal Highway Administration**

## **ITS for Recreational Travel**

LOCATION:	Cape Cod, Massachusetts		
CONTRACTOR	PBFI		
BEGIN DATE:			
END DATE:			
OPER. DATE:			
DESCRIPTION:	Feasibility study for an operational test to assess the application of ITS for recreational travel to and from Cape Cod, Massachusetts. The results of the study, when deployed, will provide the traveling public opportunity to select route, mode and information choices in their travel.		
FACILITIES:			
STATUS:			
TOTAL BUDGET:			
FUNDING SOURCE:			
CONTACT:	Beverly Russell		
	TEL: (202) 366-2202	FAX:	

## FHWA, Maryland State Highway Administration, Virginia DOT

# District of Columbia Area-wide Operational Test (Capital)

LOCATION: Washington, D.C., State of Maryland and State of Virginia.

CONTRACTOR: Engineering Research Associates, PBFI, Bell Atlantic Mobile

Systems

BEGIN DATE: 08/01/93

END DATE: 09/01/95

OPER. DATE: 06/01/95

DESCRIPTION: The objective of this project is to test and demonstrate the

capabilities of cellular phone surveillance technology for detection system to monitor congestion. Special equipment located on cellular phone tower to collect cellular phone usage

statistics and geolocate phones on the highways.

FACILITIES:

STATUS: Operational

TOTAL BUDGET: \$7,200,000

FUNDING SOURCE: FHWA

CONTACT: Steve Kuciemba - MSHA

TEL: (410) 787-5884 FAX: (410) 553-6399

CONTACT: Matt Miller - FHWA, Virginia Division

TEL: (804) 281-5108 FAX: (804) 281-5101

## **Commercial Vehicle Operations (CVO)**

LOCATION: Corridor-wide

CONTRACTOR: Cambridge Systematics

BEGIN DATE: 10/01/94

END DATE: 03/01/96

OPER. DATE:

DESCRIPTION: This project (#4) deals with truck and bus operations along the

Northeast Corridor. The ultimate goal of this project is to improve the safety and cost-effectiveness of commercial vehicle travel along the Corridor and overcome existing institutional barriers. Better information, coupled with new technologies to deliver traffic information to commercial vehicle dispatchers and drivers can greatly enhance the effectiveness of trucking and over-the-road bus operations, and improve safety for all

travelers.

FACILITIES: N/A

STATUS: Underway

TOTAL BUDGET: \$750.000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Marygrace Parker - New York State Thruway Authority

TEL: (518) 436-2816 FAX: (518) 449-3198

### **Consultant Support Services**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

BEGIN DATE: 02/01/93

END DATE:

OPER. DATE:

DESCRIPTION: Staff support to the Coalition, including maintenance of the

Coalition's library and files, developing and updating of ITS project inventories, the weekly Construction Advisory, coordination of Coalition and other ITS activity in the corridor, surveys, data collection, and overall administrative support.

FACILITIES: N/A

STATUS: on-going

TOTAL BUDGET: \$2,900,000 to date

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Christine Cox - Administrative Manager, I-95 Corridor Coalition

TEL: (609) 530-4278 FAX: (609) 530-6694

CONTACT: Morey Rothenberg - I-95 NEC

TEL: (703) 820-5455 FAX: (703) 820-8062

### **Coordinated VMS/HAR Systems**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

BEGIN DATE: 05/01/94

END DATE:

OPER. DATE:

DESCRIPTION: This project's (#9), objective was to develop a plan to provide

real-time and consistent information to motorists throughout the Corridor on a continual basis. Variable Message Signs (VMS) and Highway Advisory Radio (HAR) are two of the major methods now being used to provide information to the traveling public. Traditionally, VMS/HAR have been used to provide local information. Providing regional and corridor information is a logical next step. Building upon existing and planned VMS/HAR elements, this project has developed a structure and deployment strategy for overall corridor-wide coordination and

communications.

FACILITIES: N/A

STATUS: Completed

TOTAL BUDGET: \$1,000,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Brian Smith - Transp. Research Scientist, Virginia Transp.

Research Council

TEL: (804) 293-1930 FAX: (804) 293-1990

# **Corridor-wide AVI/ETTM Strategy**

LOCATION: Corridor-wide

CONTRACTOR: TBD

BEGIN DATE: 11/01/96

END DATE: 12/01/96

**OPER. DATE:** 

DESCRIPTION: This project (#15) develops a strategy for coordinating. the

several ETTM activities underway in the I-95 Corridor Coalition. The largest, most advanced program is the E-ZPass project being conducted by a consortium of 8 trans. authorities in the NY metropolitan area, NJ & PA. The E-ZPass Consortium has selected a vendor and a technology and is beginning deployment of an automated ETTM system. The E-ZPass Consortium handles 40% of toll transactions nationwide and accounts for 67% of all toll revenues. Several other Coalition agencies are in various stages of ETTM feasibility studies or deployment in ME, MA, DE, MD and VA. This project will identify the current ETTM activities in the Corridor and create a forum to assess the options for long term compatibility and develop a strategic

program for achieving this objective.

FACILITIES: N/A

STATUS: Ongoing, procurement process underway

TOTAL BUDGET: \$100,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Dennis Keck - Office of Policy and Planning, New Jersey DOT

TEL: (609) 530-2089 FAX: (609) 530-2092

### **HAR Operational Test**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants with HAR contractor

BEGIN DATE: 07/01/95

END DATE: 01/01/97

OPER. DATE:

DESCRIPTION: This operational test will evaluate options for a coordinated

multi-agency HAR system, evaluate the institutional mechanisms for an I-95 Corridor Coalition-wide HAR system previously developed, install additional HAR stations at key locations in the I-95 Corridor that now lack coverage, and test the communications infrastructure and operating protocols for a comprehensive HAR system. The operational test will develop and use common protocols to communicate with both HAR and VMS which will include the National Traffic Control/ITS Communications Protocol (NTCIP) now being developed for

traffic signals by FHWA and NEMA.

FACILITIES: N/A

STATUS: Initiate Operational Test during the summer of 1995 for a two

year period.

TOTAL BUDGET: \$1,500,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: K. R. Marshall - I-95 Northeast Consultants

TEL: (301) 816-1839 FAX: (301) 816-1884

## **Incident Management - Detection, Response and Operations**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

**BEGIN DATE:** 05/01/94

**END DATE:** 03/01/96

OPER. DATE:

**DESCRIPTION:** This project (#2) is to develop guidelines outlining Standard

Operating Procedures (SOPs) for regional/corridor incident notification and fixed action notification with emphasis on areas that are common throughout the Corridor. The purpose of the guidelines is to provide regional/corridor coordination, a seamless approach to incident management, and to improve the state-of-the-practice. The focus is on incidents that require

multi-agency response, and corridor-wide diversion plans.

N/A FACILITIES:

STATUS: Underway

TOTAL BUDGET: \$1,500,000

I-95 Corridor Coalition FUNDING SOURCE:

Raman Patel - Technical Coordinator, I-95 Corridor Coalition **CONTACT:** 

> TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: James Mona - Transp. Superv. Eng., Connecticut DOT

> TEL: (203) 594-3450 FAX: (203) 594-3476

# **Information Exchange Network**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

BEGIN DATE: 06/01/94

END DATE: 12/01/96

OPER. DATE: 01/01/96

DESCRIPTION: This project (#l) is to unite the member agencies of the I-95

Corridor Coalition by improving communications and facilitating the coordinated management of the I-95 Corridor from Maine to Virginia. The availability of the real-time information provided by the IEN is crucial in establishing collective measures to reduce delays and increase safety for travelers. The IEN project will initially deploy 60 to 75 networked workstations to provide real-time information to the member agencies of the Coalition. The available information includes: incident data, construction,

traffic conditions, and multimodal traveler information.

FACILITIES IEN workstations currently deployed at various locations in the

Corridor, including the Maryland SHA, TRANSCOM, Massachusetts H.D., ConnDOT, VDOT, New York State Thruway, and PennDOT. Others being deployed in immediate

future.

STATUS: Underway

TOTAL BUDGET: \$6,000,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Al Karoly - Traffic Eng. & Safety, New York State DOT

TEL: (518) 457-7438 FAX: (518) 457-1780

### **Intermodal Outreach and Information Exchange**

LOCATION: Corridor-wide

CONTRACTOR: Sverdrup & Parcel

BEGIN DATE: 08/01/95

END DATE: 08/01/96

OPER. DATE:

DESCRIPTION: This project (#12) will focus on intermodal coordination and

efficiency as well as the expansion/outreach of the I-95 Corridor Coalition to involve the interregional functions of other public or private entities including the full array of transportation providers and users within the Corridor. The objectives are to broaden the scope of the Coalition's activities, improve intermodal coordination, and to deal more directly with various technical and institutional issues affecting the traveling public,

and the provision of intermodal transportation services.

FACILITIES: N/A

STATUS: The Coalition staff and project team will address multi-modal

requirements during the next twelve months.

TOTAL BUDGET: \$300,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Elizabeth S. Voras - Dep Secy for Aviation, Rail, Freight,

Pennsylvania DOT

TEL: (717) 783-2026 FAX: (717) 787-5491

### **Long Range Strategic Plan**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

BEGIN DATE: 06/01/94

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: The focus of this project (#17) was to assist the Coalition in

developing a long-range strategic plan that defines its long-term vision, policies, and plans. The Coalition's strategic plan complements those of its member agencies as well as relates to USDOT and ITS America strategic plan for ITS activities. Broad elements such as the goals and vision statement have a time horizon of 20 years, while strategies have a ten-year

horizon.

FACILITIES: N/A

STATUS: Final Strategic Plan approved by the Executive Committee in

June, 1995. Copies available upon request.

TOTAL BUDGET: \$250,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Christine Cox - Administrative Manager, I-95 Corridor Coalition

TEL: (609) 530-4278 FAX: (609) 530-6694

CONTACT: Morey Rothenberg - I-95 NEC

TEL: (703) 820-5455 FAX: (703) 820-8062

# **Long Term Financing**

LOCATION: Corridor-wide

CONTRACTOR: TBD

BEGIN DATE: 12/01/96

END DATE: 12/01/97

OPER. DATE:

DESCRIPTION: The purpose of this project is to study available options and

develop a plan for a suitable source of stable and predictable funding for the I-95 Corridor Coalition utilizing the window of opportunity provided in the two remaining years of federal funding support provided in ISTEA. Among the options to be studied will be the establishment of an I-95 pooled resource infrastructure bank that would be initially capitalized with federal seed money. This concept would fit into recent USDOT proposals to develop infrastructure banks as a means of innovatively financing transportation projects. The study will also look into ways to encourage broader participation of public and private entities in providing host responsibilities and non-federal matching resources to Business Plan projects.

FACILITIES: N/A

STATUS: Ongoing, procurement process underway

TOTAL BUDGET: \$100,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Christine Cox - Administrative Manager, I-95 Corridor Coalition

TEL: (609) 530-4278 FAX: (609) 530-6694

CONTACT: Phil Leshinsky - Director for Administration, Triborough Bridge

& Tunnel Authority

TEL: (212) 468-2340 FAX: (212) 474-8910

### **Operational Tests**

LOCATION:

Corridor-wide

CONTRACTOR:

**TBD** 

BEGIN DATE:

01/01/96

**END DATE:** 

OPER. DATE:

**DESCRIPTION:** 

The I-95 Corridor Coalition will conduct a number of operational tests (optests) over the next several years. Operational tests will focus on several areas including ATIS, CVO, and ATMS. Specific operational tests scopes of work will be developed. In addition, an "open-ended" operational test program will be initiated soliciting optests, not previously defined, that would contribute to the Coalition's program.

**FACILITIES:** 

N/A

STATUS:

Procurement process is now getting underway

TOTAL BUDGET:

\$3,150,000+

**FUNDING SOURCE:** 

FHWA and participating agencies TBD

CONTACT:

Raman Patel - Technical Coordinator

TEL: (718) 786-2442

FAX: (718) 937-6807

**CONTACT:** 

**TBD** 

TEL:

FAX:

### **Public/Private Sector Outreach**

LOCATION: Corridor-wide

CONTRACTOR: I-95 Northeast Consultants

BEGIN DATE: 06/01/93

END DATE: 06/01/96

OPER. DATE:

DESCRIPTION: This project (#5) is an ongoing activity - both internal. and

external - to generate dialogue and develop new approaches to foster public/private collaboration in deployment. The focus includes improving the Coalition's understanding of private sector perspectives and technical resources as well as the development of effective means of capitalizing on private sector initiatives and investment in the actual deployment and expertises of ITS systems by Coalition member agencies.

operations of ITS systems by Coalition member agencies.

FACILITIES: N/A

STATUS: Ongoing

TOTAL BUDGET: \$250,000 to date

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Christine Cox - Administrative Manager, I-95 Corridor Coalition

TEL: (609) 530-4278 FAX: (609) 530-6694

CONTACT: Bill Stoeckert - Highway Operations Division, ConnDOT

TEL: (203) 594-2630 FAX: (203) 594-2655

# **Regional Communication Coordination Centers**

LOCATION:	Corridor-wide

CONTRACTOR: TBD

BEGIN DATE: 04/01/96

END DATE: 04/01/97

OPER. DATE:

DESCRIPTION: This project (#16) will examine several options to share

information and coordinate various functions and activities within the I-95 Corridor Coalition. One such option is on a regional basis, using regional information already gathered from other Coalition projects, existing and planned transportation operations/management systems, transportation infrastructure, travel patterns, major incident and special event patterns, and other factors. This project will examine regional coordination compared to other models. The project would also seek to prioritize, as appropriate, ITS User Services for regional corridor

centers in different parts of the Corridor.

FACILITIES: N/A

STATUS: Ongoing, procurement process underway

TOTAL BUDGET: \$350,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: TBD

TEL: FAX:

### Rural Mayday/800 Call in System

LOCATION: Corridor-wide

CONTRACTOR: TBD

BEGIN DATE: 12/01/96

END DATE: 12/01/97

OPER. DATE:

DESCRIPTION: This project would involve the operational test of a rural 800

number for calling in incidents on more remote portions of the I-95 Corridor Coalition network. It would also be combined with a corridor-wide emergency traveler Mayday system and/or a traveler phone mail system. What is required is a system permitting drivers to communicate rapidly & directly with 'a control communications service following an accident or disablement. Ideally, the system would be based on an in-vehicle device which allows the driver to request assistance and via a GPS system provide accurate identification of the vehicle location and nature of the problem. Use of an in-vehicle device or a Personal Computing Device (PCD) keyed to a particular owner will help reduce the incidence of false alarm. In its most sophisticated form, the system would provide

two-way voice communication.

FACILITIES: N/A

STATUS: Ongoing, procurement process underway

TOTAL BUDGET: \$350,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: TBD

TEL: FAX:

# Surveillance Requirements/Technology

LOCATION: Corridor-wide

CONTRACTOR: Loral Aerosys, Inc.

BEGIN DATE: 08/01/94

END DATE: 08/01/95

OPER. DATE:

DESCRIPTION: The objectives of this project (#3) were to identify' the

surveillance needs in the I-95 Corridor to support ITS services, and to develop a conceptual system design and a business plan for a corridor-wide surveillance system. Among the tasks performed was an assessment of existing and emerging surveillance technologies (including traffic monitoring, air quality monitoring, and vehicle weight sensing). Another was the development of concepts for stand-alone field operational test

projects.

FACILITIES: N/A

STATUS: Completed, final report is available.

TOTAL BUDGET: \$475,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Charles Hall - Asst. State Traffic Engineer, VDOT

TEL: (804) 786-6777 FAX: (804) 225-4978

# **Technology Exchange and Training Program**

LOCATION: Corridor-wide

CONTRACTOR: TBD/under contract to I-95 Northeast Consultants

BEGIN DATE: 07/01/95

**END DATE:** 

OPER. DATE:

DESCRIPTION: This project (#11) is to develop, manage and deliver a technology

exchange and training program for the I-95 Corridor Coalition agencies using consultant, academic, and seconded agency staff. Program will include simple responses to requests from agency members, systematic preparation of varying length issue papers and analyses, development & presentation of short courses on technical and institutional issues, as well as on-site multi-week hands on training at operations centers. Training would cover all personnel levels from technicians to operations managers. Staff from one agency may be temporarily housed at another agency to gain operational experience. The Program will be under the shared guidance of the HOGS and FRAT group and will utilize currently developed course materials from

government or academic sources.

FACILITIES: N/A

STATUS: Ongoing

TOTAL BUDGET: \$200,000 for initial efforts

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Arnold Mercer - New Jersey Highway Authority

TEL: (908) 442-8600 FAX: (908) 293-1106

### **Traveler Information Services**

LOCATION: Corridor-wide

CONTRACTOR: Loral Aerosys, Inc.

BEGIN DATE: 08/01/94

END DATE: 10/01/95

OPER. DATE:

DESCRIPTION: The primary objective of this project (#8) was to develop the

conceptual system design and the framework for public/private partnerships that will support the development of a corridor-wide Advanced Traveler Information System (ATIS). To achieve the objective, this project examined existing and planned ATIS deployment in the Corridor, developed goals and objectives for the corridor-wide ATIS, and evaluated applicable technologies. Using this information, the project developed the logical and physical architecture for the Corridor's ATIS. In addition to this effort, the project developed the scenarios for the public/private partnerships that will need to be in place for the

deployment of the system.

FACILITIES: N/A

STATUS: Completed

TOTAL BUDGET: \$750.000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Harvey Knauer - Project Coordinator, I-95 Intermodal Mobility

Project, Penn DOT

TEL: (610) 964-6537 FAX: (610) 964-6668

### **User Needs and Marketability**

LOCATION: Corridor-wide

CONTRACTOR: Urban Engineers, Inc.

BEGIN DATE: 08/01/94

END DATE: 03/01/96

OPER. DATE:

DESCRIPTION: The primary objectives of this project (#6) are to identify the

information needs of the travelers in the Northeast Corridor, and determine the market potential of those information needs. A comprehensive study, encompassing a multimodal orientation, is being conducted to assess the user information needs in the Corridor, and to determine the market potential for such information The assessment of user needs was performed through several survey mechanisms, including focus groups,

individual interviews, phone surveys, and mail surveys.

FACILITIES: N/A

STATUS: Ongoing

TOTAL BUDGET: \$750,000

FUNDING SOURCE: I-95 Corridor Coalition

CONTACT: Raman Patel - Technical Coordinator, I-95 Corridor Coalition

TEL: (718) 786-2442 FAX: (718) 937-6807

CONTACT: Mary Ameen - Asst. Chief Engineer, New Jersey Highway

Authority

TEL: (908) 442-8600 FAX: (908) 293-1106

# Maine DOT/ New Hampshire DOT, and Vermont AOT IVHS CVO Institutional Issues Study

LOCATION: Maine, New Hampshire, Vermont

CONTRACTOR: Cambridge Systematics, Cambridge, MA

BEGIN DATE: 12/01/93

END DATE: 11/01/95

OPER. DATE:

DESCRIPTION: The primary objectives of the study are to:

-Identify and define priority markets for the application of ITS

technologies;

-Identify applications with strong potential benefits and

reasonable potential risks;

-Determine the institutional barriers to successful

implementation of ITS technologies;

-Develop pragmatic strategies for overcoming the barriers; and

-Work toward consensus for a t&state/regional program,

drawing on potential system users and best practices.

**FACILITIES:** 

STATUS: Final report. Option of a Business Plan completion.

TOTAL BUDGET: \$150,000

FUNDING SOURCE: \$50,000 per state

CONTACT: Tim Bolton - Maine DOT

TEL: (207) 287-2680 FAX: (207) 287-8300

**CONTACT:** 

TEL: FAX:

# **Maine Turnpike Authority**

## **Alternative Toll Collection Study**

LOCATION: Maine

CONTRACTOR: HNTB Corp.

BEGIN DATE: 06/01/92

END DATE: 06/01/94

OPER. DATE: 04/01/96

DESCRIPTION: This study determines the feasibility of alternative toll collection

methods on the Maine Turnpike. Among the alternatives is collection in a closed barrier concept with ETC (ETTM). Automatic Vehicle Classification will be reviewed in the design.

FACILITIES: I-95 and I-495 (Maine Turnpike)

STATUS: Study complete; Design underway

TOTAL BUDGET:

FUNDING SOURCE: Toll revenues

CONTACT: Paul E. Violette - Executive Director, Maine Turnpike Authority

TEL: (207) 871-7771 FAX: (207) 871-7739

CONTACT: Roland A. Lavallee - Civil/Hwy. Eng. Mgr., HNTB Corp.

TEL: (617) 267-6710 FAX: (617) 236-1233

# **Maine Turnpike Authority**

## **Variable Message Sign Study**

LOCATION: Maine

CONTRACTOR: HNTB Corp.

BEGIN DATE: 06/01/91

END DATE: 08/01/93

OPER. DATE: 07/01/96

DESCRIPTION: This study reviews the need and usefulness of installing

permanent variable message signs on the Maine Turnpike.

FACILITIES: I-95 and I-495 (Maine Turnpike)

STATUS: Study complete, design underway

TOTAL BUDGET:

FUNDING SOURCE: Toll revenues

CONTACT: Margaret Trueworthy - Director of Public Safety, Maine

Turnpike Authority

TEL: (207) 871-7741 FAX: (207) 871-7739

CONTACT: Roland A. Lavallee - Civil/Hwy. Eng. Mgr., HNTB Corp.

TEL: (617) 267-6710 FAX: (617) 236-1233

# Maryland SHA, VDOT, Montgomery Co. DOT, Fairfax Co. Police Dept.

# **Airborne Video System**

LOCATION: Montgomery Co., MD; Fairfax Co., VA

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 08/01/93

END DATE: 11/01/94

OPER. DATE: 04/01/94

DESCRIPTION: Test and evaluate the transmission of live video from fixed-wing

aircraft and helicopter to county and state traffic management centers in MD and VA and to mobile command centers established at major incident scenes. This is an op test and has

several objectives.

FACILITIES: Montgomery County, Northern Virginia

STATUS: Final report published in August 94. Moving into Phase II

upgrade including video image stabilization.

TOTAL BUDGET: \$1,300,000

FUNDING SOURCE: FHWA

CONTACT: Steve Clinger - FHWA - Region 3

TEL: (410) 962-3815 FAX: (410) 962-3419

CONTACT: Gene Donaldson - Montgomery Co. DOT

TEL: (301) 217-2190 FAX: (301) 217-2637

## **ATMS Area Wide Project #1**

LOCATION: Maryland

CONTRACTOR: TBD

BEGIN DATE: 02/01/96

END DATE: 02/01/98

OPER. DATE: 03/01/98

DESCRIPTION: ID Project/I-270: VMS, Traffic Detectors, Weather Sensors,

CCTV Cameras and Fiber Optics to assist in managing

congestion on I-270 and I-495.

FACILITIES: I-270 and I-495

STATUS: Area wide contracts being prepared

TOTAL BUDGET: \$10,050,000

FUNDING SOURCE: FHWA - Interstate Discretionary Funds

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

# Maryland State Highway Administration ATMS Area Wide Project #2

LOCATION: Maryland

CONTRACTOR: TBD

BEGIN DATE: 06/01/96

END DATE: 06/01/98

OPER. DATE: 07/01/98

DESCRIPTION: ID Project/US 50: VMS, Traffic Detectors, Weather Sensors,

CCTV Cameras and Fiber Optics to assist in managing

congestion on US 50 and I-95.

FACILITIES: US 50 and I-95

STATUS: Area wide contracts being prepared

TOTAL BUDGET: \$8,800,000

FUNDING SOURCE: FHWA - Interstate Discretionary Funds

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

### **ATMS Area Wide Project #3**

LOCATION:

Maryland

CONTRACTOR:

**TBD** 

**BEGIN DATE:** 

06/01/96

END DATE:

06/01/98

OPER. DATE:

07/01/98

**DESCRIPTION:** 

ID Project/I-97: VMS, Traffic Detectors, Weather Sensors, CCTV Cameras and Fiber Optics to assist in managing congestion on

I-97 and I-695.

FACILITIES:

I-97 and I-695

STATUS:

Area wide contracts being prepared

TOTAL BUDGET:

FUNDING SOURCE:

FHWA - Interstate Discretionary Funds

CONTACT:

John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869

FAX: (410) 553-6399

**CONTACT:** 

Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884

FAX: (410) 582-9469

# Maryland State Highway Administration ATMS Area Wide Project #4

LOCATION: Maryland

CONTRACTOR: TBD

BEGIN DATE: 07/01/96

END DATE: 07/01/98

OPER. DATE: 08/01/98

DESCRIPTION: ID Project/I-97: VMS, Traffic Detectors, Weather Sensors, CCTV

Cameras and Fiber Optics to assist in managing congestion on

I-97 and US 50.

FACILITIES: I-97 and US 50

STATUS: Area wide contracts being prepared

TOTALBUDGET:

FUNDING SOURCE: FHWA - Interstate Discretionary Funds

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

# Maryland State Highway Administration ATMS Area Wide Project #5

LOCATION: Maryland

CONTRACTOR: TBD

BEGIN DATE: 07/01/96

END DATE: 07/01/98

OPER. DATE: 08/01/98

DESCRIPTION: ID Project/I-97: VMS, Traffic Detectors, Weather Sensors, CCTV

Cameras and Fiber Optics to assist in managing congestion on

I-95, I-83, I-795, and MD 295.

FACILITIES: I-95, I-83, I-795, and MD 295.

STATUS: Area wide contracts being prepared

TOTAL BUDGET:

FUNDING SOURCE: FHWA - Interstate Discretionary Funds (most likely Fund 85)

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

#### CCTV 1

LOCATION: Baltimore-Washington corridor

CONTRACTOR: MC Dean

BEGIN DATE: 04/01/94

END DATE: 06/01/95

OPER. DATE: 09/01/95

DESCRIPTION: 7 closed circuit television cameras and 3 communications

subsystems.

FACILITIES: 1-95/I-495 and I-95/I-695 interchanges

STATUS: Construction nearing completion

TOTAL BUDGET: \$1,234,170

FUNDING SOURCE: Federal - CMAQ

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Jeff Randall - JHK & Associates

### CCTV 2

LOCATION: Baltimore Beltway

CONTRACTOR: Rommel Electric

BEGIN DATE: 08/01/94

END DATE: 07/01/95

OPER. DATE: 09/01/95

DESCRIPTION: 7 closed circuit television cameras and 4 communications

subsystems.

FACILITIES: I-95, I-695, I-70, I-395

STATUS: Construction nearing completion

TOTAL BUDGET: \$910,200

FUNDING SOURCE: Federal - CMAQ & IVHS

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Jeff Randall - JHK & Associates

### **CCTV 3**

LOCATION: Capital Beltway - Washington metro area

CONTRACTOR Rommel Electric

BEGIN DATE: 08/01/94

END DATE: 07/01/95

OPER. DATE: 09/01/95

DESCRIPTION: 8 closed circuit television cameras and 4 communications

subsystems.

FACILITIES: I-95, I-495

STATUS: Construction nearing completion

TOTAL BUDGET: \$1,150,000

FUNDING SOURCE: Federal - IVHS

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Jeff Randall - JHK & Associates

# Chesapeake Highway Advisory Routing for Traffic (CHART)

LOCATION: State of Maryland

CONTRACTOR: PBFI

BEGIN DATE: 01/01/90

END DATE:

OPER. DATE:

DESCRIPTION: The purpose of this project is to provide control of the State's

variable message signs (VMS) and highway advisory radio (HAR) systems. The system is designed to permit control of these systems from multiple computer workstations in district

offices throughout the State.

**FACILITIES:** 

STATUS: Operational

TOTAL BUDGET: \$310,000

FUNDING SOURCE:

CONTACT: Barry Ring - Contracting Officer

TEL: (301) 787-5804 FAX:

# Maryland State Highway Administration Fiber Optic Resource Sharing

LOCATION: Maryland

CONTRACTOR: MCI Telecommunications & TCG, Inc.

BEGIN DATE: 10/01/94

END DATE:

OPER. DATE: 07/01/95

DESCRIPTION: Installation of 75 miles of fiber optic cable from northern

Maryland to Silver Spring, along I-83 to I-695 & I-95.

FACILITIES: I-83, I-695, I-95

STATUS: Installation of conduit is 100% complete

TOTAL BUDGET: \$0 (state's cost)

FUNDING SOURCE: Partnering

CONTACT: Charles Goepel - Director, Advanced Telecommunications

**Projects** 

TEL: (410) 225-4432 FAX: (410) 333-5163

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

# **Metropolitan IVHS Plan**

LOCATION: Maryland, statewide

CONTRACTOR: JHK & Associates

BEGIN DATE: 01/01/94

END DATE: 01/26/96

OPER. DATE: 01/26/96

DESCRIPTION: IVHS Strategic Plan for metropolitan areas of Washington,

Baltimore, Frederick, and Annapolis.

FACILITIES: Statewide

STATUS: Draft complete; preparing final plan.

TOTAL BUDGET:

FUNDING SOURCE: Federal - IVHS

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

CONTACT: Jeff Randall - JHK

# **Overhead Detection 1**

LOCATION: Maryland, statewide

CONTRACTOR: Alcatel Contracting

BEGIN DATE: 08/01/94

END DATE: 07/01/95

OPER. DATE: 10/01/95

DESCRIPTION: 114 overhead detectors at 51 sites.

FACILITIES: I-95, I-495, I-270, I-695, I-83

STATUS: Construction nearing completion.

TOTAL BUDGET: \$1,342,000

FUNDING SOURCE: Federal - IVHS

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Jeff Randall - JHK & Associates

# **Maryland State Highway Administration Statewide Operations Center - Building**

LOCATION: Hanover, Maryland

CONTRACTOR: Lakeside (construction); Greiner (architect)

BEGIN DATE: 09/01/92

END DATE: 11/01/94

OPER. DATE: 12/01/94

DESCRIPTION: Construction of a 2-story operations center on-site at the Office

of Traffic and Safety.

FACILITIES: Statewide

STATUS: Construction complete

TOTAL BUDGET: \$1,575,000

FUNDING SOURCE: Federal - G Funds

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

CONTACT: Lee McMichael - Director Statewide Operations Center

TEL: (410) 582-5610 FAX: (410) 582-9880

# **Statewide Operations Center - Specialized Equipment**

LOCATION: Hanover, MD

CONTRACTOR: JHK & Associates (integration consultant)

BEGIN DATE: 06/01/93

END DATE: 06/01/95

OPER. DATE: 08/30/95

DESCRIPTION: Includes all computers, communications, and display hardware

necessary to complete systems integration of state-of-the-art

operations center.

FACILITIES: Statewide Operations Center, Hanover, Maryland

STATUS: Procurement nearing completion

TOTAL BUDGET: \$2,119,850

FUNDING SOURCE: Federal - G Funds

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

CONTACT: Jeff Randall - JHK & Associates

# **Statewide Operations Center - System Integration & Engineering Services**

LOCATION:

Hanover, MD

CONTRACTOR:

JHK & Associates

**BEGIN DATE:** 

04/01/93

END DATE:

07/01/95

OPER. DATE:

08/30/95

DESCRIPTION:

Provide complete systems integration, software development,

implementation and training for state-of-the-art operations

center.

**FACILITIES:** 

Statewide Operations Center, Hanover, Maryland

STATUS:

Nearing completion on all elements

TOTAL BUDGET:

\$2,004,197

FUNDING SOURCE:

Federal - G Funds

**CONTACT:** 

Michael Zezeski - Chief, Traffic Development and Support

Division, MSHA

TEL: (410) 787-5860

FAX: (410) 582-9469

CONTACT:

Jeff Randall - JHK & Associates

TEL: (410) 825-5414

FAX: (410) 825-5415

# Maryland State Highway Administration Statewide Operations Center System Managers

LOCATION: Hanover, MD

CONTRACTOR: JHK & Associates, Inc. Farradyne Systems, Inc.

BEGIN DATE: 09/01/94

END DATE: 09/01/97

OPER. DATE: 09/01/97

DESCRIPTION: Two contracts to provide software & communications support &

development for the SOC

FACILITIES: Statewide Operations Center, Hanover, Maryland

STATUS: JHK & Farradyne working on system integration and Phase II

operating system enhancements.

TOTAL BUDGET: \$2,000,000

FUNDING SOURCE: FHWA

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

# **Traffic Signal Preemption**

LOCATION: Prince George's County, Maryland

**CONTRACTOR:** 

BEGIN DATE: 09/01/96

END DATE: 03/01/97

OPER. DATE: 04/01/97

DESCRIPTION: Signal systemization for bus preemption.

FACILITIES: MD5

STATUS: Preliminary plans completed

TOTAL BUDGET: \$450,000

FUNDING SOURCE: \$410K- FHWA/CMAQ, \$40K-MSHA

CONTACT: Woody Hood III - Traffic Engineer, MSHA

TEL: (410) 787-5878 FAX: (410) 582-9469

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

#### **Traveler's Advisory Radio**

LOCATION: Maryland, statewide

CONTRACTOR:

BEGIN DATE: 05/01/93

END DATE: 05/01/94

OPER. DATE: 05/01/94

DESCRIPTION: Includes 7 new TAR signs, one new TAR transmitter, and

retrofitting to existing signs with new controllers for flashing

lights.

FACILITIES: I-95, I-70, I-270, I-68, US 50

STATUS: Construction complete

TOTAL BUDGET: \$395,970

FUNDING SOURCE: FHWA - CMAQ & STPG

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 582-9469

#### **Travelers Advisory Radio - Existing**

LOCATION: Maryland, statewide

CONTRACTOR: Various

BEGIN DATE: 01/01/89

END DATE:

OPER. DATE:

DESCRIPTION: 25 existing permanent TAR transmitters.

FACILITIES: I-95, I-495, I-695, I-70, I-270, MD 295

STATUS: Operational

TOTAL BUDGET: \$375,000

FUNDING SOURCE: MSHA

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Gerrit Veenhof - Assistant Communications Officer

TEL: (410) 333-7519 FAX: (410) 333-4999

#### **TSM Planning**

LOCATION: Maryland

CONTRACTOR: Edwards and Kelcey

BEGIN DATE: 05/01/94

END DATE: 05/01/97

OPER. DATE: 05/01/94

DESCRIPTION: Functional planning for traffic systems management technology

implementation.

FACILITIES: Statewide

STATUS: Consultant providing planning and development support

including fiber optics system integration, standards and typicals

TOTAL BUDGET: \$1,000,000

FUNDING SOURCE: FHWA

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

CONTACT: Bernie McNeilley - Edwards & Kelcey

TEL: (201) 267-0555 FAX: (201) 267-3555

#### **Variable Message Signs**

LOCATION:

Montgomery County, Maryland

CONTRACTOR:

Enterprise Electric

BEGIN DATE:

07/01/93

END DATE:

03/01/95

OPER. DATE:

04/01/95

DESCRIPTION:

4 new VMS at the 1-495/I-270 interchanges.

FACILITIES:

1-495/I-270 interchanges

STATUS:

Operational

TOTAL BUDGET:

\$1,075,350

FUNDING SOURCE:

Federal - CMAQ

CONTACT:

John Young - Chief, Advanced Systems Design, MSHA

TEL: (410) 787-5869

FAX: (410) 553-6399

#### **Variable Message Signs**

LOCATION: Maryland, statewide

CONTRACTOR: JHK & Associates (design)

BEGIN DATE: 01/01/95

END DATE: 08/01/96

OPER. DATE: 09/01/96

DESCRIPTION: 8 new VMS- hybrid flip disk/fiber optic.

FACILITIES: I-95, I-695

STATUS: Project bid, award pending

TOTAL BUDGET: \$2,215,000

FUNDING SOURCE: Not yet funded for construction

CONTACT: John Young - Chief, Advanced Systems Design, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

CONTACT: Jeff Randall - JHK

TEL: (410) 825-5414 FAX: (410) 825-5415

#### Variable Message Signs - Existing

LOCATION: Maryland, statewide

CONTRACTOR: various

BEGIN DATE: 01/01/89

END DATE:

OPER. DATE:

DESCRIPTION: 29 existing permanent VMS currently operational.

FACILITIES: I-95, I-495, I-695, I-70, and MD 295

STATUS: Operational

TOTAL BUDGET: \$5,800,000

FUNDING SOURCE: FHWA

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5804 FAX: (410) 582-9469

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

#### **VMS Retrofit**

LOCATION: Maryland/Virginia border - Wilson Bridge approach

CONTRACTOR: Alcatel Contracting

BEGIN DATE: 08/01/94

END DATE: 08/01/96

OPER. DATE: 09/01/96

DESCRIPTION: Retrofit 4 existing VMS with fiber optic hardware.

FACILITIES: I-95, I-295

STATUS: Contract awarded

TOTAL BUDGET: \$550,000

FUNDING SOURCE: Federal - CMAQ

CONTACT: John Young - Chief, Traffic Systems Design Section, MSHA

TEL: (410) 787-5869 FAX: (410) 553-6399

# Maryland State Highway Administration, Maryland State Police

## **Traffic Operation Centers**

LOCATION: Maryland

CONTRACTOR: None

BEGIN DATE: 01/01/89

END DATE:

OPER. DATE:

DESCRIPTION: Three local Traffic Operation Centers currently operating.

FACILITIES: Baltimore and Washington Metropolitan areas

STATUS: Operational

TOTAL BUDGET: Not available

FUNDING SOURCE: State

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5889 FAX: (410) 582-9469

CONTACT: Lee McMichael - SOC Manager

TEL: (410) 582-5610 FAX: (410) 582-9880

#### **Baltimore Harbor Tunnel**

LOCATION: Maryland

CONTRACTOR: Enterprise Electric

BEGIN DATE: 02/01/96

END DATE: 02/01/96

OPER. DATE: 02/01/97

DESCRIPTION: Install fiber optic tunnel approach land control system. MdTA

Contact No. HT 797-000-002

FACILITIES: Baltimore Harbor Tunnel

STATUS: Award 1/96

TOTAL BUDGET: \$2,300,000

FUNDING SOURCE: MdTA

CONTACT: Bob Jordan

TEL: (410) 288-8473 FAX: (410) 288-8475

#### **Baltimore Harbor Tunnel Thruway**

LOCATION: Maryland

CONTRACTOR: Enterprise Electric

BEGIN DATE: 05/01/94

END DATE: 12/01/95

OPER. DATE: 01/01/96

DESCRIPTION: Install twelve (12) 24 character fiber/flip VMS sign at the

entrances to the Baltimore Harbor Tunnel Thruway. MdTA

Contract No. HT 610-000-002

FACILITIES: Baltimore Harbor Tunnel Thruway

STATUS: Testing

TOTAL BUDGET: \$750,000

FUNDING SOURCE: MdTA

CONTACT: Ron Smith

TEL: (410) 288-8484 FAX: (410) 288-8475

#### **CCTV Cameras at Oriole Park**

LOCATION: Maryland

CONTRACTOR: Computech

BEGIN DATE: 01/01/95

END DATE: 03/01/95

OPER. DATE: 04/01/95

DESCRIPTION: Install three (3) CCTV cameras to monitor Oriole Park traffic.

MdTA Contract No. FT 779-000-006

FACILITIES: Ft. McHenry Tunnel

STATUS: Operational

TOTAL BUDGET: \$57,000

FUNDING SOURCE: MdTA

CONTACT: Bob Jordan

TEL: (410) 288-8473 FAX: (410) 288-8475

#### ETTM on the Thomas J. Hatem Memorial Bridge

LOCATION: Maryland

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Advanced toll collection accounts for 110,000 tags -- with over

16,000 daily transactions amounting to 80 percent of all toll

transactions.

FACILITIES: Thomas J. Hatem Memorial Bridge

STATUS: In Operation

TOTAL BUDGET:

FUNDING SOURCE: MdTA

CONTACT: Thomas Fallon

TEL: (410) 354-8664 FAX: (410) 354-8694

CONTACT: David Williams

TEL: (410) 575-6651 FAX: (410) 642-6750

# **Ft. McHenry Tunnel**

LOCATION: Maryland

CONTRACTOR: Enterprise Electric

BEGIN DATE: 02/01/94

END DATE: 09/01/95

OPER. DATE: 09/01/95

DESCRIPTION: Upgrade existing VMS signs to fiber optic (in Ft. McHenry

Tunnel). MdTA Contract No. FT 620-000-002

FACILITIES: Ft. McHenry Tunnel

STATUS: Under Construction

TOTAL BUDGET: \$835,000

FUNDING SOURCE: MdTA

CONTACT: Bob Jordan

TEL: (410) 288-8473 FAX: (410) 288-8475

### Ft. McHenry Tunnel Approach

LOCATION: Maryland

CONTRACTOR: Matriz Media/Mk IV

BEGIN DATE: 07/01/95

END DATE: 07/01/96

OPER. DATE: 07/01/96

DESCRIPTION: Upgrade existing VMS signs to fiber optic (Ft. McHenry Tunnel

approach)

FACILITIES: Ft. McHenry Tunnel

STATUS: Awarded

TOTAL BUDGET: \$1,200,000

FUNDING SOURCE: MdTA

CONTACT: Bob Jordan

TEL: (410) 288-8473 FAX: (410) 288-8475

# VMS - Bridges/Highway

LOCATION: Maryland

CONTRACTOR: Alcatel

BEGIN DATE: 04/17/95

END DATE: 06/01/96

OPER. DATE: 06/01/96

DESCRIPTION: Installation of three (3) 63 character fiber/flip VMS with traffic

detectors. Installation of six (6) portable/permanent pads with power and communication. MdTA Contract No. MA 727-000-002

FACILITIES: John F. Kennedy Memorial Highway Thomas J. Hatem Bridge

William Preston Lane Memorial Bridge

STATUS: Under construction

TOTAL BUDGET: \$840,000

FUNDING SOURCE: MdTA

CONTACT: Ron Smith

TEL: (410) 288-8484 FAX: (410) 288-8475

#### VMS - Highway/Thruway

LOCATION:

Maryland

**CONTRACTOR:** 

**Apex Contracting** 

**BEGIN DATE:** 

01/01/96

END DATE:

01/01/97

OPER. DATE:

01/01/97

**DESCRIPTION:** 

Installation of ten (10) 63 character fiber/flip VMS w/traffic detection. Installation of two (2) portable/permanent VMS pads.

MdTA Contract No. MA 729-000-002

**FACILITIES:** 

John F. Kennedy Memorial Highway Baltimore Harbor Tunnel

Thruway

STATUS:

1/96 NTP Anticipated

TOTAL BUDGET:

\$1,800,000

FUNDING SOURCE:

MdTA

**CONTACT:** 

Ron Smith

TEL: (410) 288-8484

FAX: (410) 288-8475

#### VMS - Highway/Thruway

LOCATION: Maryland

CONTRACTOR: Apex Contracting

BEGIN DATE: 04/17/95

END DATE: 06/01/97

OPER. DATE: 06/01/97

DESCRIPTION: Installation of seven (7) 63 character fiber/flip VMS w/traffic

detectors. MdTA Contract No. MA 278-000-002

FACILITIES: John F. Kennedy Memorial Highway Baltimore Harbor Tunnel

Thruway

STATUS: Under construction

TOTAL BUDGET: \$1,200,000

FUNDING SOURCE: MdTA

CONTACT: Ron Smith

TEL: (410) 288-8484 FAX: (410) 288-8475

#### **William Preston Lane Memorial Bridge**

LOCATION: Maryland

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE: 06/01/96

DESCRIPTION: Installation of surveillance cameras.

FACILITIES: William Preston Lane Memorial Bridge, US 50 / US 301

STATUS: Preliminary design.

TOTAL BUDGET: \$800,000

FUNDING SOURCE: MdTA

CONTACT: Robert Jordan

TEL: (410) 288-8473 FAX: (410) 288-8475

#### I-93 Integrated Motorist Information and Traffic Control System

LOCATION: Massachusetts

CONTRACTOR: Allied Signal with Louis Berger and Viggan

BEGIN DATE: 08/01/95

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of the I-93 Integrated Motorist Information and

Traffic Control System Operational Test along the I-93 Corridor in Boston, Cambridge, Somerville and Medford. Includes integration of detector and surveillance technologies; VMS and travelers advisories; with surface street network and parking for

public transportation.

FACILITIES: I-93 Corridor in Boston, Cambridge, Somerville and Medford.

STATUS: Under design

TOTAL BUDGET: \$2,900,000

FUNDING SOURCE: FHWA - \$2,300,000; State - \$600,000

CONTACT: Michael Costa - Director, ITS Programs, Massachusetts Highway

Department

TEL: (617) 973-7315 FAX: (617) 973-8037

#### I-93 Southeast Expressway Contraflow/HOV ITS System

LOCATION: Boston, Massachusetts

CONTRACTOR: PBFI

BEGIN DATE: 01/01/94

END DATE: 04/01/95

OPER. DATE:

DESCRIPTION: Planning, design and systems engineering services for the

Southeast Expressway Contraflow/HOV Lane in Boston. The project involves an ITS system for incident detection, verification and response on a six mile HOV lane located south of the Boston CBD. System components are loop detectors, radar detectors, CCTV, Lane Control Signals, VMS, and a Satellite Control

Center.

FACILITIES: I-93

STATUS:

TOTAL BUDGET: \$5,000,000 (\$350,000 PBFI)

FUNDING SOURCE:

#### **ITS Recreational Feasibility Study**

LOCATION: Cape Cod, Massachusetts

CONTRACTOR: Farradyne Systems, Inc.

BEGIN DATE: 01/01/94

END DATE: 09/01/95

OPER. DATE:

DESCRIPTION: Feasibility study for the application of ITS to meet the needs of

recreational travelers on Cape Cod. The study developed ideas for operational tests and deployment project proposals following

the FHWA EDP planning process for ITS.

**FACILITIES:** 

STATUS: Completed

TOTAL BUDGET: \$100,000

FUNDING SOURCE: FHWA

CONTACT: Susan Pommrehn - Cape Cod Commission

TEL: (508) 362-3828 FAX: (508) 362-3136

#### ITS Strategic Deployment Plan for Metropolitan Boston

LOCATION: Boston metro area

CONTRACTOR: JHK & Associates

BEGIN DATE: 12/24/92

END DATE: 12/31/93

OPER. DATE:

DESCRIPTION: Short and long term plans for an area-wide ITS program for

Metropolitan Boston region, including freeway management system and integration of the central artery and tunnel control

system.

**FACILITIES:** 

STATUS: Project completed. State implementing recommendations

TOTAL BUDGET: \$430,000

FUNDING SOURCE: \$360,000 from FHWA

CONTACT: Stephen L. Pepin - ITS Planning Coordinator, Bureau of

Transportation Planning & Development

TEL: (617) 973-8051 FAX: (617) 973-8035

CONTACT: Jonathan McDade - Urban Mobility Specialist, FHWA, Albany,

NY

TEL: (518) 431-4224 ext. 254 FAX: (518) 472-4242

#### **Motorist Assistance Patrol**

LOCATION: Massachusetts

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 01/01/94

END DATE: 01/01/96

OPER. DATE:

DESCRIPTION: Motorist assistance patrol during peak periods. Program is

comprised of 20 vehicles, 16 vans and 4 tow trucks, patrolling 20 routes, predominately in Eastern Massachusetts on heavily

traveled freeway segments.

**FACILITIES:** 

STATUS:

TOTAL BUDGET: \$3,500,000 over two years

FUNDING SOURCE:

CONTACT: Stephen Chandler - Incident Response Command Officer, MHD

TEL: (617) 973-8050 FAX: (617) 973-8037

#### Operational Design of Central Artery/Third Harbor Tunnel

LOCATION: Boston, Suffolk County, MA

CONTRACTOR: Bechtel/Parsons Brinkerhoff

BEGIN DATE: 09/01/93

END DATE: 09/01/04

OPER. DATE: 12/15/95

DESCRIPTION: Design of HOV strategies, integrated control systems, incident

mgmt, mainline/ramp metering, traffic surveillance and control, ETTM, communications, operations and control, and facilities control for 110 lane miles of new highway in metro Boston, 37 in tunnel. IVHS elements account for \$125m of \$6.4b overall.

FACILITIES: I-93, I-90 (Central Artery, Third Harbor Tunnel)

STATUS: Construction underway

TOTAL BUDGET: \$110,000,000

FUNDING SOURCE: FHWA and Mass.

CONTACT: Sergiu F. Luchian - Projectwide Engineer, Massachusetts

**Highway Department** 

TEL: (617) 951-6146 FAX: (617) 439-0672

#### **SE Expressway HOV Lane**

LOCATION: Boston Metropolitan Area

CONTRACTOR: Bechtel/Parsons Brinkerhoff

**BEGIN DATE:** 

END DATE:

OPER. DATE: 11/01/95

DESCRIPTION: Installation of detectors, cameras and VMS in conjunction with

reversible HOV lane on I-93 south of Boston.

FACILITIES:

STATUS: Operational

TOTAL BUDGET: ITS component - \$1,800,000

FUNDING SOURCE:

CONTACT: Michael Costa - Director, ITS Programs, Massachusetts Highway

Department

TEL: (617) 973-7315 FAX: (617) 973-8037

#### \*SP Incident Management Program

LOCATION: Massachusetts - Statewide

CONTRACTOR:

BEGIN DATE: 01/01/88

END DATE:

OPER. DATE:

DESCRIPTION: Special \*SP number for cellular phone toll-free incident

reporting; installation of milemarkers; construction of communications center linking all emergency radio; State Police incident command system; quick clearance policy; State towing

policy.

FACILITIES: Statewide

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Lt. Col. Thomas Kennedy - Deputy Superintendent, MA State

Police

TEL: (508) 820-2344 FAX:

#### **Springfield ITS Early Deployment Plan**

LOCATION: Metropolitan Springfield Region, Massachusetts

CONTRACTOR:

BEGIN DATE: 03/01/96

END DATE:

OPER. DATE:

DESCRIPTION: Development of an ITS Strategic Deployment Plan for the

greater Springfield/Pioneer Valley region of Massachusetts.

**FACILITIES:** 

**STATUS** 

TOTAL BUDGET: \$400,000

FUNDING SOURCE: FHWA - 80%; State - 30%

CONTACT: Stephen L. Pepin - ITS Planning Coordinator, Bureau of

Transportation Planning & Development

TEL: (617) 973-8051 FAX: (617) 973-8035

CONTACT: Jonathan McDade - Urban Mobility Specialist, FHWA, Albany,

NY

TEL: (518) 431-4224 ext. 254 FAX: (518) 472-4242

#### Massachusetts Highway Department, Boston Metropolitan Area Planning Council

#### **Boston Smart Traveler**

LOCATION: Boston metro area/Eastern Massachusetts

CONTRACTOR: Smart Route Systems (Cambridge, MA)

BEGIN DATE: 10/01/92

END DATE: 02/28/98

OPER. DATE: 01/13/93

DESCRIPTION: ATIS provides motorists in the area east of I-495 with real-time

traffic and transit information via telephone. Data sources include live and slow scan cameras, police \*SP program, mobile phone probes, two-way radio probes, Samaritan vans, and aircraft. Free call on cellular telephone by dialing \*1; free call

on regular telephone lines by dialing 374-1234.

FACILITIES: All freeways and expressways within and including I-495 and

other selected principle arterials

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: FHWA - \$6,500,000; State - \$1,200,000; Private - \$6,506,696

(over 5 years)

CONTACT: Stephen L. Pepin - ITS Planning Coordinator, Bureau of

Transportation Planning and Development

TEL: (617) 973-8051 FAX: (617) 973-8035

CONTACT: Jonathan McDade - Urban Mobility Specialist, FHWA Region 1,

Albany, NY

TEL: (518) 431-4224 ext. 254 FAX: (518) 472-4242

#### **Massachusetts Turnpike Authority**

#### **Electronic Visitor Information System**

LOCATION: Massachusetts

CONTRACTOR: Plangraphics, Inc. of Frankfurt, KY

BEGIN DATE:

END DATE:

OPER.DATE:

DESCRIPTION: Will provide information at turnpike visitor info. centers on

historic attractions, museums, lodgings and sporting events,

and directions to cities and towns.

FACILITIES: Massachusetts Turnpike

STATUS: Consultant selection underway

TOTAL BUDGET:

FUNDING SOURCE:

# **Massachusetts Turnpike Authority**

#### **ETTM**

LOCATION:	Massachusetts
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Design and implementation of a comprehensive ETTM system on the Massachusetts Turnpike and the Callahan and Sumner Tunnels.
FACILITIES:	Massachusetts Turnpike, Callahan Tunnel, Sumner Tunnel
STATUS:	Design underway
TOTAL BUDGET:	
FUNDING SOURCE:	

#### **Montgomery County (MD) DOT**

#### **Advanced Transportation Management System**

LOCATION: Montgomery County, MD

CONTRACTOR: Automatic Signal/Eagle Signal; RGA, Inc.; Fairchild Defense

BEGIN DATE: 07/01/92

END DATE: 06/01/95

OPER. DATE: 01/01/95

DESCRIPTION: Using 300 vehicle detectors and other traffic and incident status

information, the centralized control system will control and monitor 1500 traffic intersections and 10 reversible lane systems providing responsive control, preemption, and integration with

interstates.

FACILITIES: Bethesda/Rockville area of County (Phase I); ultimately

County-wide.

STATUS: Operational (partially); Phase I complete early 95

TOTAL BUDGET: \$2,050,000

FUNDING SOURCE: County (\$1.75m) and FHWA (\$295,000)

CONTACT: Gene Donaldson - Montgomery Co. DOT

TEL: (301) 217-2190 FAX: (301) 217-2637

CONTACT: Steve Kuciemba - Chief, Intelligent Transportation Systems

Division, MSHA

TEL: (410) 787-5884 FAX: (410) 582-9469

# Nassau County (NY)

# **Computerized Signal System**

LOCATION:	Nassau County, New York
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Central computer control of 492 signals primarily on arterials. Operations center located in Mineola.
FACILITIES:	
STATUS:	Operational
TOTAL BUDGET:	
FUNDING SOURCE:	

# New Hampshire Department of Resources and Economic Development

#### **Lincoln-Franconia Highway Advisory Radio**

LOCATION: Lincoln-Franconia, New Hampshire

CONTRACTOR:

BEGIN DATE: 07/01/93

END DATE: 11/01/93

OPER. DATE: 11/01/93

DESCRIPTION: Operation of two highway advisory radio stations on Interstate

93, Franconia Notch Parkway.

FACILITIES: I-93, Franconia Notch Parkway

STATUS: Operational

TOTAL BUDGET: \$75,000

FUNDING SOURCE: Federal and State

CONTACT: Director of Parks, NH Dept. of Resources and Economic Dev.

TEL: (603) 271-3255 FAX: (603) 271-2629

CONTACT: Kathleen Laffey - FHWA Division Administrator

TEL: (603) 225-1605 FAX: (603) 225-1602

### **New Hampshire DOT**

# Concord WIM and VCS; ACI-393-2(120)42 Project No. 10254

LOCATION: Concord, New Hampshire

CONTRACTOR: IRD, Inc.

BEGIN DATE: 01/01/87

END DATE:

OPER. DATE: 12/01/91

DESCRIPTION: Operation of weigh-in-motion and vehicle classification systems

on I-393 in Concord, New Hampshire.

FACILITIES: I-393, Concord, N.H.

STATUS: Operational

TOTAL BUDGET: \$10,000 per year

FUNDING SOURCE: Federal and State

CONTACT: Subramanian Sharma - Transportation Planner, NHDOT

TEL: (603) 271-1625 FAX: (603) 271-3914

CONTACT: Kathleen Laffey - FHWA Division Administrator

TEL: (603) 225-1605 FAX: (603) 225-1602

## **New Hampshire DOT**

### Lincoln-Franconia IM-93-3 (188)106 Project No. 11773

LOCATION: Lincoln-Franconia, New Hampshire

CONTRACTOR J.A. MacDonald, Inc. (Lyndonville, Vermont)

BEGIN DATE: 07/01/93

**END DATE:** 

OPER. DATE: 11/01/93

DESCRIPTION: Operation of two stationary and one portable variable message

signs on the Franconia Notch Parkway and I-93.

FACILITIES: I-93, Franconia Notch Parkway

STATUS: Operational

TOTAL BUDGET: \$162,000

FUNDING SOURCE: Federal and State

CONTACT: John Ross - District Engineer, District One New Hampshire

DOT

TEL: (603) 788-4641 FAX: (603) 788-4260

## **New Hampshire DOT**

### Nashua Highway Advisory Radio Stations Project No. 10624H

LOCATION: Nashua, NH and Tyngsboro, MA

CONTRACTOR: Information Station Specialists Zealand, MO

BEGIN DATE: 07/01/90

END DATE:

OPER. DATE: 07/01/90

DESCRIPTION: Operation of two highway advisory radio stations on U.S. Route

3, Tyngsboro, MA and Central Turnpike in Nashua, NH.

FACILITIES: Central Turnpike, Nashua, N.H. Route 3, Tyngsboro, MA

STATUS: Operational

TOTAL BUDGET: \$38,100 (construct/install), \$432 annual

FUNDING SOURCE: Turnpike toll revenue

CONTACT: Public Information Officer Public Information Office New

Hampshire DOT

TEL: (603) 271-6495 FAX: (603) 271-3914

# **Burlington County Truck (CVO) Information System**

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	CB HAR in the vicinity of New Jersey Turnpike Interchange $\#7$ .
FACILITIES:	New Jersey Turnpike Interchange #7
STATUS:	Project has not moved forward. Recommend deleting.
TOTAL BUDGET:	
FUNDING SOURCE:	
CONTACT:	Matt Edelman - TRANSCOM

TEL: (201) 963-4033

FAX: (201) 963-7488

#### **Camden Area Service Patrol**

LOCATION: Camden, New Jersey

CONTRACTOR:

BEGIN DATE: 01/01/94

END DATE:

OPER. DATE:

DESCRIPTION: First Stage Program for Total Camden Area In response to

incidents, service patrol vehicles will contact police, towing services and traffic operations center to help divert traffic, push stalled vehicles from travel lanes, and offer minor emergency

repairs.

FACILITIES: I-76, I-295, I-676, NJ-42, NJ-55.

STATUS: Active

TOTAL BUDGET: \$1,200,000

FUNDING SOURCE: FHWA

CONTACT: Patricia Ott - Principal Engineer Traffic Operations South

TEL: (609) 866-4980 FAX: (609) 866-0517

## I-280 Motorist Information and Incident Management System

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Call boxes are operational. Consider addition of weather detection. Proposed Emergency Service Patrol (ESP) expansion to include l-280 from I-80 to New Jersey Turnpike.
FACILITIES:	I-280 from I-80 to New Jersey Turnpike
STATUS:	Call boxes are operational from I-80 to New Jersey Turnpike.
TOTAL BUDGET:	
FUNDING SOURCE:	

Jean Servideo -

CONTACT:

## I-287 HOV Incident Management and Motorist Information System

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Possible expansion of MAGIC III scope.
FACILITIES:	I-287 from I-78 to I-80
STATUS:	Design proposed
TOTAL BUDGET:	
FUNDING SOURCE:	

## I-80 HOV Incident Management and Motorist Information System

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	
FACILITIES:	I-80 from Route 15 to I-287
STATUS:	Design proposed
TOTAL BUDGET:	
FUNDING SOURCE:	

# MAGIC (Metropolitan Area Guidance Information Center) - Construction

LOCATION: Morris, Essex, Passaic and Bergen Counties, NJ

CONTRACTOR: T.H. Green Electric Co., Inc., 235 Metro Park, P. 0. Box 9911

Rochester, NY 14623

BEGIN DATE: 09/01/93

END DATE: 03/12/97

OPER. DATE: 06/13/96

DESCRIPTION: Traffic surveillance and control system encompassing a

nine-county region in northern New Jersey. The system is designed to divert motorists from congested or emergency related areas to alternate routes. All activities will be coordinated with

TRANSCOM.

FACILITIES: Routes 80, 46, 4, 3,280 and 17

STATUS: Construction underway

TOTAL BUDGET: \$32,020,000

FUNDING SOURCE: FHWA

CONTACT: Richard Dube - New Jersey DOT

TEL: (609) 530-2448 FAX:

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX: (518) 472-4242

# MAGIC (Metropolitan Area Guidance Information Center) - Design

LOCATION: Northern New Jersey

CONTRACTOR: Edwards and Kelcey/PBFI

BEGIN DATE: 09/01/93

END DATE: 03/12/97

OPER. DATE: 06/13/96

DESCRIPTION: Traffic surveillance and control system encompassing a

nine-county region in northern New Jersey. The system is designed to divert motorists from congested or emergency related areas to alternate routes. All activities will be coordinated with

TRANSCOM.

FACILITIES: Northern New Jersey

STATUS: Design complete

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Richard Dube - New Jersey DOT

TEL: (609) 530-2448 FAX:

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX: (518) 472-4242

#### **MAGIC Phase 1**

LOCATION: Morris, Essex, Passaic, and Bergen Counties, NJ

CONTRACTOR: T. H. Green Electric Co., Inc., 235 Metro Park, P.O. Box 9911,

Rochester, NY 14623

BEGIN DATE: 09/01/93

END DATE: 03/12/97

OPER. DATE: 06/13/96

DESCRIPTION: Phase 1 of a system of surveillance and traffic control consisting

of a computerized detection element combined with a comprehensive motorists information element. The system will be designed to divert motorists from traffic congested areas.

FACILITIES: Routes 80, 46, 4, 3, 280, & 17

STATUS: System installation, integration and testing complete by mid

1996.

TOTAL BUDGET: \$32,020,000

FUNDING SOURCE: FHWA

CONTACT: Richard Dube - New Jersey DOT

TEL: (609) 530-2448 FAX:

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX:

#### **MAGIC Phase 2**

LOCATION: Essex, Somerset, and Union Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: A system of surveillance and traffic control consisting of a

sophisticated, computerized detection element combined with a comprehensive motorist information element. The system will be designed to divert motorists from traffic congested areas.

FACILITIES: Route 78 Corridor

STATUS:

TOTAL BUDGET: \$23,720,000

**FUNDING SOURCE:** 

CONTACT: Richard Dube - New Jersey DOT

TEL: (609) 530-2448 FAX:

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX:

#### **MAGIC Phase 3**

LOCATION: New Jersey

CONTRACTOR: None at this time.

BEGIN DATE: 09/01/97

END DATE:

OPER. DATE:

DESCRIPTION: Integration of different closed loop systems into unified network.

Will provide signal systems utilizing advanced traffic control

software and video surveillance.

FACILITIES: New Jersey

STATUS: Design scope being revised.

TOTAL BUDGET: \$6,000,000

FUNDING SOURCE: \$6,000,000 FHWA

CONTACT: R. Dube - New Jersey DOT

TEL: (609) 530-2448 FAX: (609) 530-4567

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX: (518) 472-4242

### **MAGIC Phase 3 (Part 1)**

LOCATION: Bergen, Passiac, and Morris Counties, New Jersey CONTRACTOR: **BEGIN DATE:** END DATE: OPER. DATE: Implementation of the MAGIC system on the basically north-south corridor. DESCRIPTION: FACILITIES: I-287 north of I-80 STATUS: TOTAL BUDGET: FUNDINGSOURCE: CONTACT: Richard Dube - New Jersey DOT TEL: (609) 530-2448 FAX: CONTACT: Jonathan McDade - FHWA Region 1 TEL: (518) 472-4253 FAX:

### **MAGIC Phase 3 (Part 2)**

LOCATION: Bergen, Passaic, Essex, Union, Middlesex, Somerset, Morris, and

Monmouth Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of the MAGIC system on the basically

north-south corridor.

FACILITIES: I-287, NJ Route 1, NJ Route 9, NJ Turnpike, Garden State

Parkway

STATUS:

TOTAL BUDGET: \$40,420,000

**FUNDING SOURCE:** 

CONTACT: Richard Dube - New Jersey DOT

TEL: (609) 530-2448 FAX:

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX:

## **Route 1 Motorist Information System**

LOCATION: New Jersey

CONTRACTOR: In-house

BEGIN DATE: 01/01/92

END DATE: 01/01/99

OPER. DATE: 01/01/92

DESCRIPTION: To initially address Route 1 construction project. Fax

distribution network; highway advisory radio.

FACILITIES: Route 1

STATUS: Active

TOTAL BUDGET:

FUNDING SOURCE: Construction Mitigation Funds

CONTACT: Bill Kingsland - NJDOT - Traffic Operations S.

TEL: (609) 866-4980 FAX: (609) 866-0517

## Route 15/206/23 Rural/Recreational IVHS Demonstration Project

LOCATION:	Northern New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	
FACILITIES:	Route 15, Route 206, Route 23
STATUS:	Project has not moved forward. Recommend deleting
TOTAL BUDGET:	
FUNDING SOURCE:	

## **Route 18 & 73 Signal System Computerization**

LOCATION: New Jersey

**CONTRACTOR:** 

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Will provide coordinated signal systems on Route 18 and Route

73 utilizing advanced traffic control software and video

surveillance.

FACILITIES: Route 18 and Route 73

STATUS: Route 73 is 90% complete and Route 18 is complete with the

exception of data gathering for timing plans.

TOTAL BUDGET: \$10,200,000

FUNDING SOURCE: FHWA (6,000,000) and state

### **Route 4 Traffic Surveillance System**

LOCATION: New Jersey

CONTRACTOR: Allen Electric Co., Inc., 409 Minnisink Road, P. 0. Box 287,

Totowa, NJ 07512

BEGIN DATE: 04/01/92

END DATE: 09/01/94

OPER. DATE: 09/01/94

DESCRIPTION: Video surveillance and highway advisory radio installed to verify

incidents and notify motorists.

FACILITIES: Route 4 from Route 17 to Route 208

STATUS: Complete.

TOTAL BUDGET: \$500,000

FUNDING SOURCE: FHWA (Transcom)

CONTACT: R. Dube - NJDOT

TEL: (609) 530-2448 FAX: (609) 530-4567

CONTACT: Jonathan McDade - FHWA Region I

TEL: (518) 472-4253 FAX:

# Statewide Traffic and Incident Management Master Plan

LOCATION: Southern New Jersey

CONTRACTOR: Parsons Brinkerhoff, Dunn Engineering Associates

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: The object of this project was to develop an ITS master plan for

Southern New Jersey, review all existing and planned traffic control projects and develop a comprehensive plan for statewide improvements of traffic control and communication architecture

systems.

FACILITIES: Statewide

STATUS: Draft final report is complete.

TOTAL BUDGET: \$170,000 (PBFI)

FUNDING SOURCE: FHWA/State TTF

CONTACT: J. Pivovar

# **TOC South Traffic Conditions Information System**

LOCATION: Southern New Jersey

CONTRACTOR: In-house

BEGIN DATE: 07/01/95

END DATE: 07/01/96

OPER. DATE:

DESCRIPTION: Cellular call-in system - feasibility study.

FACILITIES:

STATUS: Active

TOTAL BUDGET: \$50,000

FUNDING SOURCE: CMAQ

CONTACT: Kurt Aufschneider

TEL: (609) 866-4980 FAX: (609) 866-0517

# **Traffic Operations Center North**

LOCATION:	Northern New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Proposed TOC in Newark at the new NJDOT Region II facility between Routes 19, 22 and Interstate 78 to oversee direct operations of MAGIC projects and closed loop traffic signal systems on several state routes. Progress on TOC is contingent on new Region II feasibility progress. Interim TOC operating in old Region II facility.
FACILITIES:	Interim TOC in old Region II facility in Newark.
STATUS:	Design proposed as part of total new Region II facility.
TOTAL BUDGET:	\$57,096,000
FUNDING SOURCE:	

Jean Servideo

TEL: (201) 648-3038

FAX: (201) 648-7010

CONTACT:

## **Traffic Operations Center South**

LOCATION: New Jersey

CONTRACTOR: In-house

BEGIN DATE: 07/01/96

END DATE: 07/01/97

OPER. DATE: 07/01/96

DESCRIPTION: 16 hour staffing of traffic operations center

FACILITIES:

STATUS: Operational

TOTAL BUDGET: \$800,000

FUNDING SOURCE:

CONTACT: Kurt Aufschneider

TEL: (609) 866-4980 FAX: (609) 866-0517

### **Traffic Signal Contract #10**

LOCATION: Mercer and Middlesex Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

**END DATE:** 

**OPER.DATE:** 

DESCRIPTION: Interconnection and modification of 47 traffic signals on Route

1 in Mercer and Middlesex Counties. Will also include all required revisions to the underground and above-ground equipment in order to provide a closed loop interconnected system. Under design by F. R. Harris to be advertised Oct.

1995.

FACILITIES: Route 1 from Quaker Bridge Road to Garden State Parkway and

**Route 1 Business** 

STATUS:

TOTAL BUDGET: \$15,000,000 estimate

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

## **Traffic Signal Contract #14**

LOCATION: Morris, Bergen, and Passaic Counties, New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Design and construction of replacement of 47 existing

conventional signals with computer-controlled installations.

FACILITIES: Routes 23 & 46

STATUS: Not an active project - on hold.

TOTAL BUDGET: \$20,886,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #15**

LOCATION: Hudson, Essex, and Bergen Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Replacement of 66 existing conventional traffic signals with

computer-controlled installations.

FACILITIES: Routes 1&9, 1&9T, 139, 169, and 440.

STATUS: Under design by Computran System. Advertising schedule not

set until funding is established.

TOTALBUDGET: \$20,360,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #16**

LOCATION: Burlington, Camden, and Atlantic Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of computerized traffic signal systems for this

group of three heavily-travelled South Jersey highways which

will tie in with the Route 73 traffic signal project.

FACILITIES: Routes 70, 30, 38, & 73

STATUS: Under design by HNTB. Advertising schedule not set until

funding is established.

TOTAL BUDGET: \$17,800,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### Traffic Signal Contract #I'%

LOCATION: New Jersey

CONTRACTOR: M.M.R. Technical Services, Inc., P. 0. Box 8208, Somerville, NJ

08876

BEGIN DATE: 05/07/93

END DATE: 07/30/96

OPER. DATE: 04/30/96

DESCRIPTION: Traffic Signal Contract #17. Incident detection and surveillance.

FACILITIES: Route 73

STATUS: Active

TOTAL BUDGET: \$6,000,000

FUNDING SOURCE: FHWA

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #19**

LOCATION: Monmouth County, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of a computerized traffic signal control system

in Monmouth County regulating approximately 36 traffic

signals.

FACILITIES: Route 36

STATUS: Under design by Orth Rogers. Advertising schedule not set until

funding is established.

TOTAL BUDGET: \$12,810,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

## **Traffic Signal Contract #20**

LOCATION: Mercer and Somerset Counties, New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Design and construction of a computerized traffic control system

along Route 206 in Mercer and Somerset Counties.

FACILITIES: Route 206

STATUS: Not an active project - on hold.

TOTAL BUDGET: \$9,670,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #24**

LOCATION: Monmouth, Ocean, and Middlesex Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Design and construction of a computerized traffic control system

along the Route 35 and Route 88 corridors, utilizing fiber optics

to interconnect 81 traffic signals.

FACILITIES: Route 35 and Route 38

STATUS: Not an active project - on hold.

TOTAL BUDGET: \$19,375,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #25**

LOCATION: Ocean County, New Jersey

CONTRACTOR:

BEGIN DATE:

**END DATE:** 

OPER. DATE:

DESCRIPTION: Implementation of a computerized traffic signal control system

along the Route 37 corridor in Ocean County, utilizing fiber

optics to interconnect 23 traffic signals.

FACILITIES: Route 37

STATUS: Not an active project - on hold.

TOTAL BUDGET:

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #26**

LOCATION: Somerset and Union Counties, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of a computerized traffic control system along

the Route 22 corridor in Somerset and Union Counties.

FACILITIES: Route 22

STATUS: Not an active project - on hold.

TOTAL BUDGET:

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #28**

LOCATION: Atlantic County, New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Design and construction of a computerized traffic control system

along segments of various state routes in Atlantic County,

utilizing fiber optics to interconnect 37 traffic signals.

FACILITIES: Routes 9, 30, & 40/322

STATUS: Not an active project - on hold.

TOTAL BUDGET: \$12,315,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

### **Traffic Signal Contract #29**

LOCATION: Union County, New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Design and construction of a computerized traffic control system

along the Route 439 corridor in Union County, utilizing fiber

optics to interconnect 23 traffic signals.

FACILITIES: Route 439

STATUS: Not an active project - on hold.

TOTAL BUDGET: \$7,085,000

FUNDING SOURCE: FHWA, State

CONTACT: Roy Gustavson - Manager, Electrical Engineering Bureau, New

Jersey DOT

# **Trans-Hudson Motorist Information System**

LOCATION:	New Jersey, New York
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Use existing PANYNJ's (and others) HAR, VMS to better manage Trans-Hudson travel. This was an early deployment recommendation of the ITMS master plan.
FACILITIES:	I-80, I-495, Route 3, Route 1, Route 9
STATUS:	Project has not moved forward. Recommend deleting.
TOTAL BUDGET:	
FUNDING SOURCE:	

## **New Jersey DOT**

#### **Transit Communication Link Development Initiative**

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Will be included as part of RTIS being developed by Edwards & Kelcey in MAGIC CCM.
FACILITIES:	I-80, Route 3, Newark area, Route 9
STATUS:	Design proposed
TOTAL BUDGET:	
FUNDING SOURCE:	

## **New Jersey DOT**

# **Truck Weigh Station**

LOCATION:	Morris County, New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Construction of one of five new weigh stations proposed for the interstate system, including weigh-in-motion and static scales.
FACILITIES:	I-80
STATUS:	
TOTAL BUDGET:	
FUNDING SOURCE:	

#### **New Jersey DOT**

# **Use of OPAC Control Strategy for Arterial Traffic Control**

LOCATION: Route 18, New Jersey

CONTRACTOR: E & K, PBFI

BEGIN DATE: 11/01/90

END DATE: 07/01/95

OPER. DATE:

DESCRIPTION: The State of New Jersey selected OPAC, an advanced traffic

control system based on real-time adaptive control algorithm (referred to as Second Generation Control), for Route 18. The OPAC algorithm, which was developed by PBFI has been modified for the Rt. 18 project to provide Critical Intersection Control (CIC) and platoon based coordination. Early results

indicate an 18% reduction in vehicle delays.

FACILITIES: Route 18

STATUS: Operational

TOTAL BUDGET: \$1,200,000 (\$721,000 PBFI)

FUNDING SOURCE:

CONTACT: Thomas Betten

TEL: (201) 963-4033 FAX:

#### New Jersey DOT, DE River Port Authority, Burlington Co. Bridge Co

#### **Bridge Crossing Motorist Information System**

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Traffic Signal Contract #17 (out to bid). VMS to warn of bridge openings at the Tacony Palmyra and Betsy Ross Bridges. Direct connection with VMS from bridge deleted from T.S.C. #17.
FACILITIES:	Tacony Palmyra Bridge, Betsy Ross Bridge
STATUS:	Active
TOTALBUDGET:	
FUNDING SOURCE:	

# New Jersey DOT, New Jersey Highway Authority Early Action Traffic Information System

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Integration of ATIS-type strategies. Route 18 is under construction; Route 9 within one year.
FACILITIES:	Route 18, Route 9, I-78
STATUS:	Construction underway
TOTAL BUDGET:	
FUNDING SOURCE:	

#### New Jersey DOT, Pennsylvania DOT, FHWA

#### **Integrated Corridor Management**

LOCATION: New Jersey, Pennsylvania

CONTRACTOR:

BEGIN DATE: 08/12/92

END DATE:

OPER. DATE:

DESCRIPTION: Project jointly pursued by NJDOT and PennDOT. Project

concepts include a facility similar to TRANSCOM's, traffic information systems along key routes, and a study of overall

traffic and incident management needs.

FACILITIES:

STATUS: underway

TOTAL BUDGET:

FUNDING SOURCE: \$6 mil. from FHWA through FY 92

CONTACT: Mike Halladay - FHWA

TEL: (202) 366-6503 FAX: (202) 366-2249

# **Automatic Traffic Monitoring and Sign Control System**

LOCATION: New Jersey

CONTRACTOR: Farradyne Systems, Inc.

BEGIN DATE: 11/01/93

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: Between Raritan and Asbury Toll Plazas.

FACILITIES: Garden State Parkway

STATUS: Study almost complete.

TOTAL BUDGET:

FUNDING SOURCE: NJHA

CONTACT: Arnold Mercer - Systems Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-3624

#### **Brookdale Transportation Center**

LOCATION	D1 C . 1.1	F	C	N.T	T
LOCATION:	Bloomfield,	Essex	County,	New	Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Study to expand commuter parking and locate a satellite

transportation center.

FACILITIES:

STATUS: Planning proposed

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Charles McManus - Chief Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **Driscoll Bridge Roadway Sensors**

LOCATION: Middlesex County, New Jersey

CONTRACTOR: Travers Assoc.

BEGIN DATE: 10/01/93

END DATE: 06/01/94

OPER. DATE: 06/01/94

DESCRIPTION: Installation of roadway sensors on the Driscoll Bridge

FACILITIES: Driscoll Bridge, Garden State Parkway

STATUS: Design complete; Installation 98% complete. Awaiting final

software modifications for roadway sensor/VMS interface.

TOTAL BUDGET: \$335,000

FUNDING SOURCE: NJHA

CONTACT: Richard Rash -- Principal Engineer, NJHA

TEL: (908) 442-8600 FAX:

CONTACT: K. Newman - Travers Associates

TEL: (201) 365-0510 FAX:

#### **ETTM**

LOCATION: New Jersey

CONTRACTOR: Parsons Brinckerhoff

BEGIN DATE: 11/01/95

END DATE: 03/01/96

OPER. DATE: 08/01/96

DESCRIPTION: Designed and developed specifications for generic intelligent lane

controller (2070) with toll equipment lane control and communication capabilities. Developed performance specs for Plaza computers that are capable of processing ETTM data and existing collection data. The performance specifications define the hardware and establishes the requirements of the supplier to provide the new software and the integration with existing

software of the New Jersey Highway Authority.

FACILITIES: Garden State Parkway

STATUS: Design complete

TOTAL BUDGET:

**FUNDING SOURCE:** 

CONTACT: Chris Fisher - Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

CONTACT: Albert E. Schauffler - - Project Manager, Parsons Brinckerhoff

TEL: (609) 538-4300 FAX: (609) 538-4343

#### **Fiber Optics**

LOCATION: New Jersey

CONTRACTOR: Bell Atlantic

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Fiber Optic Conduit and Cable Installation, Raritan to New

York State Line.

FACILITIES: Garden State Parkway

STATUS: Negotiations underway to modify agreement. Construction to be

scheduled pending resolution of agreement negotiations.

TOTAL BUDGET: \$10,000,000 +/-

FUNDING SOURCE: NJHA

CONTACT: Richard Rash -- Principal Highway Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **Fiber Optics**

LOCATION: New Jersey

CONTRACTOR: F.R. Harris

BEGIN DATE: 12/01/97

END DATE: 05/01/99

OPER. DATE: 05/01/99

DESCRIPTION: Fiber optic cable and CCTV design and installation, Int. 80 to

Raritan Toll Plaza

FACILITIES: Garden State Parkway, MP 80.0 to MP 125.8

STATUS: Project on hold. Phase II plans have been reviewed.

TOTAL BUDGET: \$15,000,000 +/-

FUNDING SOURCE: NJHA

CONTACT: Richard Rash - Principal Highway Engineer

TEL: (908) 442-8600 FAX:

CONTACT: Glen Kartalis/ F.R. Harris -

TEL: (908) 636-4990 FAX:

#### **FM HAR Test**

LOCATION: New Jersey

CONTRACTOR: Modulation Sciences

BEGIN DATE: 06/01/93

END DATE:

OPER. DATE:

DESCRIPTION: Low-power FM HAR test

FACILITIES: Garden State Parkway

STATUS: Design underway

TOTAL BUDGET: \$70,000

FUNDING SOURCE: NJHA

CONTACT: Arnold Mercer - Systems Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-3264

CONTACT: Eric Small - President, Modulation Sciences, Inc.

TEL: (908) 302-3090 FAX: (908) 302-0206

# Garden State Art Center Variable Message Sign

LOCATION:	Holmdel, Monmouth County, New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	In addition to displaying Garden State Arts Center Messages, motorist information is also displayed. One sign northbound and one southbound.
FACILITIES:	
STATUS:	Operational
TOTAL BUDGET:	
FUNDING SOURCE:	
CONTACT:	Jude Depko - Principal Traffic Engineer, NJHA
	TEL: (908) 442-8600 FAX:

## **Garden State Parkway Loop Detectors**

LOCATION:	Northern New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Inductive loop detectors have been installed between Interchanges 129 and 136 on the Garden State Parkway for future use.
FACILITIES:	Garden State Parkway
STATUS:	Installation complete
TOTAL BUDGET:	
FUNDING SOURCE:	
CONTACT:	Jude Depko - Principal Traffic Engineer, NJHA

TEL: (908) 442-8600

FAX:

#### **Herbertsville Bus and Truck Inspection Facility**

LOCATION: Wall Township, Monmouth County, New Jersey

CONTRACTOR: Gannett Fleming

BEGIN DATE: 10/01/95

END DATE: 12/01/96

OPER. DATE: 01/01/97

DESCRIPTION: Bus and truck inspection facility to include weigh-in-motion,

electronic emissions monitoring, and automated verification of inspection status via smartcards for purposes of providing

mainline bypass to authorized vehicles.

FACILITIES: Milepost 94.6 Southbound, Garden State Parkway

STATUS: Design underway; Construction scheduled

TOTAL BUDGET: \$3,100,000

FUNDING SOURCE: CMAQ, NJHA

CONTACT: John Withers - Engineer, NJHA

TEL: (908) 442-8600 ext. 6499 FAX: (908) 293-1110

#### **Interchange 91 Park and Ride Lots**

LOCATION: Brick Township, Ocean County, New Jersey

CONTRACTOR:

BEGIN DATE: 08/01/95

END DATE: 07/01/96

OPER. DATE:

DESCRIPTION: Preliminary design to improve transit and park & ride Facilities

including traffic signal upgrades.

FACILITIES: Garden State Parkway

STATUS: Study complete; preliminary design RFP being prepared.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Barbara Kleinert - Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **Lane Control System, Union to Essex**

LOCATION: New Jersey

CONTRACTOR:

BEGIN DATE: 12/01/95

END DATE: 12/01/96

OPER. DATE: 01/01/97

DESCRIPTION: Design and installation of Union to Essex lane control system.

FACILITIES: Garden State Parkway

STATUS: Design work proposed

TOTAL BUDGET:

FUNDING SOURCE:

#### **Montvale Transportation Center**

LOCATION: Boro of Montvale, Bergen County, New Jersey

CONTRACTOR: Paul W. Reilly

BEGIN DATE: 01/01/93

END DATE: 03/01/93

OPER. DATE: 04/01/93

DESCRIPTION: Montvale Transportation Center provides airport shuttle to and

from Newark Airport, satellite airline ticket office, regional information, long term parking and transportation and business

services.

FACILITIES: Garden State Parkway

STATUS: Operational

TOTAL BUDGET: \$160,000

FUNDING SOURCE: Private Vendors

CONTACT: David Ryan - NJHA

TEL: (908) 442-8600 FAX: (908) 293-1106

#### **Ramp Metering**

LOCATION: New Jersey

CONTRACTOR: Vollmer Associates

BEGIN DATE: 11/01/93

END DATE: 12/01/95

OPER. DATE:

DESCRIPTION: Study of Ramp Metering between Asbury and Hillsdale Toll

Plazas

FACILITIES: Garden State Parkway

STATUS: Study underway. Draft study report submitted 05/95.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Cindy Urbanik - Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **Roadway Sensors**

LOCATION: New Jersey

CONTRACTOR: Travers Assoc.

BEGIN DATE: 05/01/98

END DATE: 11/01/98

OPER. DATE: 12/01/98

DESCRIPTION: Installation of roadway sensors at various locations

FACILITIES: Garden State Parkway

STATUS: Design complete; Installation on hold pending funding

availability.

TOTAL BUDGET: \$1,400,000

FUNDING SOURCE:

CONTACT: Richard Rash - Principal Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **Route 17/GSP Camera Surveillance**

LOCATION: New Jersey

CONTRACTOR: Parsons DeLeuw

BEGIN DATE: 06/01/93

END DATE:

OPER. DATE: 03/01/96

DESCRIPTION: Design and installation of Route 17/Garden State Parkway

camera surveillance system.

FACILITIES: Garden State Parkway, Route 17

STATUS: Design underway

TOTAL BUDGET: \$350,000 (reimbursable)

FUNDING SOURCE: FHWA

CONTACT: Jude Depko Traffic Engineer, NJHA

TEL: (908) 442-8600 FAX:

CONTACT: John Kovar - Project Engineer, Parsons DeLeuw

TEL: (212) 266-8522 FAX:

#### **Smart Parking Lots**

LOCATION:	New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Design and development of a Smart Parking Lot at Interchanges

102 and 165 of the Garden State Parkway. Would provide on-site ticketing services and real-time transit schedule

information.

FACILITIES: Garden State Parkway

STATUS: Planning proposed

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Charles McManus - Chief Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

#### **Spread Spectrum Radio**

LOCATION: New Jersey

CONTRACTOR Hughes Ground Systems

BEGIN DATE:

END DATE: 06/01/93

OPER. DATE:

DESCRIPTION: Evaluation of spread spectrum radio for traffic management

FACILITIES: Garden State Parkway

STATUS: Study complete. No further work required.

TOTAL BUDGET:

FUNDING SOURCE: NJHA

CONTACT: Richard Rash - Prin. Hwy. Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

#### **Traffic Management and IVHS Operations Center**

LOCATION: New Jersey

CONTRACTOR: Parsons Brinckerhoff

BEGIN DATE: 12/01/92

END DATE: 05/01/95

OPER. DATE: 03/01/97

DESCRIPTION: This project is a "siting and need study" for the New Jersey

Highway Authority and the State Police Department. The study recommends a headquarters and operations center at Telegraph Hill for the State Police, a separate Operation Center for control and monitoring of traffic functions along the Garden State Parkway, including CCTV, VMS control and detectors. In addition, it establishes communication needs and management

responsibilities for the departments.

FACILITIES: Garden State Parkway

STATUS: Study complete.

TOTAL BUDGET: \$3,620,000 (estimated construction)

FUNDING SOURCE: NJDOT, NJHA

CONTACT: Mark Bernard - Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 293-1110

CONTACT: Al Schaufler

TEL: (609) 734-7056 FAX: (609) 734-6900

### **Transit Smart Card Feasibility Study**

LOCATION:	New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER.DATE:	
DESCRIPTION:	Feasibility study of read-write smart cards that would allow patrons to make calls directly to bus operators to be picked up. The smart card would be the means by which users identify themselves, place calls for service, and pay their fare.
FACILITIES:	Garden State Parkway
STATUS:	Planning proposed
TOTAL BUDGET:	
FUNDING SOURCE:	
CONTACT:	Arnold Mercer - Systems Engineer, NJHA
	TEL: (908) 442-8600 FAX:

#### **VMS**

LOCATION: Dover Township, Ocean County, New Jersey

CONTRACTOR: Dabbro, Inc.

BEGIN DATE: 11/01/92

END DATE: 07/01/93

OPER. DATE: 07/01/93

DESCRIPTION: Installation of 32 VMS, MP 80.2 and MP 158

FACILITIES: Garden State Parkway

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Jude Depko - Principal Traffic Engineer, NJHA

TEL: (908) 442-8600 FAX:

#### **VMS**

LOCATION: New Jersey

CONTRACTOR: Boswell Engineering

BEGIN DATE: 06/01/93

END DATE:

OPER. DATE: 03/01/96

DESCRIPTION: Design and installation of three VMSs at MP 140.8N, 155.95,

and 152.8N.

FACILITIES: Garden State Parkway

STATUS: Design underway

TOTAL BUDGET: \$450,000 (\$300,000 reimbursable)

FUNDING SOURCE: FHWA

CONTACT: Jude Depko - Traffic Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-3624

CONTACT: Chris Mash - Project Engineer, Boswell Engineering

TEL: (201) 642-0770 FAX:

# New Jersey Highway Authority, New Jersey DOT Traffic Operations Center Needs and Citing Study

LOCATION: New Jersey (exact location unknown at this time)

CONTRACTOR: Parsons Brinckerhoff

BEGIN DATE: 03/01/93

END DATE: 10/01/94

OPER. DATE:

DESCRIPTION: Identify potential occupants and functions of TOC which will

serve as a communications center designed to support IVHS

components

**FACILITIES:** 

STATUS: Study complete.

TOTAL BUDGET:

FUNDING SOURCE: NJHA, NJDOT, and various others

CONTACT: Charles D. McManus - Chief Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

# New Jersey Highway Authority, New Jersey Transit Interchange 123 Bus Ramps (Ernston Road)

LOCATION:

**New Jersey** 

CONTRACTOR:

BEGIN DATE:

05/01/96

END DATE:

08/01/97

OPER. DATE:

06/01/98

DESCRIPTION:

Preliminary design for Interchange 123 bus ramps to include

HOV lane monitoring.

FACILITIES:

Garden State Parkway

STATUS:

Preliminary design work proposed

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT:

Jim Schultz - Senior Engineer, NJHA

TEL: (908) 442-8600

FAX:

#### **New Jersey Transit**

#### **Advanced Vehicle Location System**

LOCATION: New Jersey

CONTRACTOR: Motorola-test mode, NJ Transit-currently

BEGIN DATE: 10/01/92

END DATE: 07/01/96

OPER. DATE: 10/01/92

DESCRIPTION: NJT continuing installation of an Automatic Vehicle Location

(AVL) System to better monitor the location of their bus fleet and provide better real time bus schedule updates for patrons. Anticipate evaluating further technology for system wide

implementation.

FACILITIES: Control Center, Maplewood, NJ

STATUS: Operational on 3 bus routes currently. Implementation

scheduled for 36 routes by the end of summer 1996.

TOTAL BUDGET: Approx. \$8,000,000 (out of \$38MM grant)

FUNDING SOURCE: FTA

CONTACT: Mark Revis - Director of Communication Systems

TEL: (201) 491-7277 FAX: (201) 491-7239

# **Automatic Traffic Surveillance and Control System**(ATSCS)

LOCATION: Northern New Jersey

CONTRACTOR: JHK & Associates

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Monitors traffic conditions between Interchanges 8A and 18;

uses VMSs. Graphic design system will allow integration of ATSCS data with Computer Dispatch System used to track disabled vehicles. Restoration of failed detectors has begun.

FACILITIES: New Jersey Turnpike

STATUS: Installation underway

TOTAL BUDGET:

**FUNDING SOURCE:** 

CONTACT: Robert Dale - New Jersey Turnpike Authority

TEL: (908) 247-0900 ext. 5401 FAX: (908) 247-1434

#### **ETTM**

LOCATION: New Jersey

CONTRACTOR:

BEGIN DATE: 07/01/96

END DATE:

OPER. DATE:

DESCRIPTION: E-ZPass installation at all New Jersey Turnpike interchanges.

FACILITIES: New Jersey Turnpike

STATUS:

TOTAL BUDGET: \$37,900,000

FUNDING SOURCE:

CONTACT: Robert Hatala - NJTA

TEL: (908) 214-9261 FAX: (908) 247-2256

### **Highway Advisory Radio**

LOCATION: New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE: 07/01/94

DESCRIPTION: Nine fixed and two portable HAR sites on New Jersey Turnpike.

FACILITIES: New Jersey Turnpike, Interchanges 1,3,4,7,8A, 11,13A, 14B,

I-95 extension.

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Lynn Fleeger - New Jersey Turnpike Authority

TEL: (908) 247-0900 ext. 5601 FAX: (908) 937-5926

#### **Law Enforcement/Communications Center**

LOCATION: Cranbury, NJ

CONTRACTOR: Seacoast Builders (Freehold, NJ)

BEGIN DATE: 10/01/93

END DATE: 05/01/95

OPER. DATE: 05/01/95

DESCRIPTION: Centralized office for New Jersey State Police Troop 'D' on the

Turnpike with headquarters and one station housed in the same

high-tech facility.

FACILITIES: New Jersey Turnpike

STATUS: Construction completed

TOTAL BUDGET: \$15,000,000

FUNDING SOURCE: Toll revenue and federal funds

CONTACT: Robert Dale - NJTA

TEL: (908) 247-0900 FAX: (908) 247-1434

# New Jersey Turnpike Authority New Jersey Turnpike Widening

LOCATION: New Jersey

**CONTRACTOR:** 

BEGIN DATE:

END DATE: 11/01/94

OPER. DATE:

DESCRIPTION: As part of widening, speed limit, speed warning, and VMS's in

construction areas are being converted from cable control to radio control anticipating the loss of the main communications

cable. CCTV monitoring of Turnpike traffic will begin.

FACILITIES: New Jersey Turnpike

STATUS: Construction completed; some CCTV operational

TOTAL BUDGET:

**FUNDING SOURCE:** 

CONTACT: Alfonse Voza - New Jersey Turnpike Authority (radio controlled

signs)

TEL: (908) 247-0900 ext. 5866 FAX: (908) 247-1434

CONTACT: R. Dale New Jersey Turnpike Authority (CCTV)

TEL: (908) 247-0900 ext. 5401 FAX: (908) 247-1434

#### **Traffic Operations Center**

LOCATION: New Brunswick, NJ

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE: 01/01/76

DESCRIPTION: 24 hour operations center with centralized dispatch for four

radio frequencies, aid handling and initiating response plans. Also traffic monitoring, HAR, and changeable sign control using

a computer-based network.

FACILITIES: New Jersey Turnpike

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: Toll revenue

CONTACT: Robert Dale NJTA

TEL: (908) 247-0900 ext. 5401 FAX: (908) 247-1434

CONTACT: L. Jackson

TEL: (908) 247-0900 ext. 5575 FAX: (908) 247-0612

#### Traffic Surveillance on I-95 near George Washington Bridge

LOCATION:	New Jersey	
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:	Planned installation of detector lotthe George Washington Bridge.	ops on 4.4 miles of I-95 near
FACILITIES:	I-95	
STATUS:	Installation planned	
TOTAL BUDGET:		
FUNDING SOURCE:		
CONTACT:	Robert Dale - New Jersey Turnpike Authority	
	TEL: (908) 247-0900 ext. 5401	FAX: (908) 247-1434

#### **Upgrade of Police Radio for the New Jersey Turnpike**

LOCATION: New
---------------

CONTRACTOR:

**BEGIN DATE:** 

END DATE: 03/01/93

OPER. DATE:

DESCRIPTION: Communications for the NJ State Police on the Turnpike moved

to the 800 MHz trunked state system on a special Turnpike radio link as the first step of multi-year plan that upgrades the entire communication system from microwave to portable radio.

FACILITIES New Jersey Turnpike

STATUS: Construction underway, 800 MHz use to begin 3/93

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Winston Chafin

TEL: (908) 247-0900 ext. 5354 FAX:

#### **Variable Message Signs**

LOCATION:	New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Completion of first VMS used as a prototype for a motorist

response system took place in July 1994. If the signing and control mechanisms are successful, additional 19 signs will be installed throughout the New Jersey Turnpike with anticipated

completion in late 1997.

FACILITIES: New Jersey Turnpike

STATUS: One sign operational, 19 signs under design.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Robert Dale - New Jersey Turnpike Authority

TEL: (908) 247-0900 ext. 5401 FAX: (908) 247-1434

CONTACT: S. Purdum - New Jersey Turnpike Authority

TEL: (908) 247-0900 ext. 5425 FAX: (908) 247-1434

#### **New Jersey Turnpike Authority, TRANSCOM**

#### CCTV at Interchange 16W of the New Jersey Turnpike

LOCATION:	New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

**OPER. DATE:** 

DESCRIPTION: Installation of two video cameras to monitor the New Jersey

Turnpike in the vicinity of Interchange 16W and sections of Route 3. Video feeds will go to TRANSCOM, NJTA, NJDOT.

FACILITIES: New Jersey Turnpike, Route 3

STATUS: Design completed & FHWA approved, installation expected by

Fall 1995

TOTAL BUDGET: \$200,000

FUNDING SOURCE: FHWA

CONTACT: Robert Dale - Director of Operations, NJTA

TEL: (908) 247-0900 ext. 5401 FAX: (908) 247-5926

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

#### **Computerized Area Tracking System (CAT)**

LOCATION: New York City, citywide

CONTRACTOR: JHK & Associates

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: A system to link all elements of IVHS and incident

management in the city.

FACILITIES:

STATUS: Operational

TOTAL BUDGET: \$3,500,000

FUNDING SOURCE:

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

#### Long Island Expressway Exclusive Bus/Taxi Lane

LOCATION: New York City, Borough of Queens

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Section of L.I.E. with exclusive bus/taxi lane is being

reconstructed by NYSDOT and will include a new conduit for communications and new overhead gantries for future variable message signs and lane control signs. System shutdown for

viaduct construction

FACILITIES: Long Island Expressway (I-495) between Maurice Avenue and

the Queens Midtown Tunnel

STATUS: Design work proposed

TOTAL BUDGET:

FUNDING SOURCE: FHWA/NYSDOT/NYCDOT

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

# New York City DOT TOPICS III

LOCATION: New York City

CONTRACTOR:

BEGIN DATE: 01/01/80

END DATE: 01/01/87

OPER. DATE: 01/01/87

DESCRIPTION: Central computer control of 1400 signalized intersections in

Bronx, Queens, Kings, and Richmond Counties. Part of NYC Traffic Control System. Telephone lines used for

communications.

FACILITIES: Bronx, Queens, Kings, Richmond

STATUS: Operational

TOTAL BUDGET: Estimated \$30,000,000

**FUNDINGSOURCE:** 

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

#### **TOPICS IV**

LOCATION: New York City

**CONTRACTOR:** 

BEGIN DATE: 04/01/95

END DATE: 02/01/00

OPER. DATE: 06/01/00

DESCRIPTION: Central computer control of 2,200 signalized intersections in

Kings, Queens, and Bronx Counties to be completed in 2000.

Part of NYC Traffic Control System.

**FACILITIES:** 

STATUS: Request for proposal (RFP) has been developed and it will be

advertised shortly.

TOTAL BUDGET: Estimated \$30,000,000

FUNDING SOURCE: FHWA/NYSDOT/NYCDOT

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

#### **Traffic Control System**

LOCATION: New York City

**CONTRACTOR** 

BEGIN DATE: 01/01/85

END DATE: 06/01/94

OPER. DATE: 06/01/94

DESCRIPTION: NYC's central computer controlled traffic signal system.

Currently controls over 6,000 signals. Control center located at NYC Traffic Control Center in Long Island City. Goal is to link

with ATMS on NYS highways.

FACILITIES: Five boroughs

STATUS: 3,200 completed, 2,550 more by 12/95.

TOTAL BUDGET: \$71,000,000

FUNDING SOURCE: FHWA/NY State/NYC

CONTACT: Steve Galgano - D/A/C! Traffic Engineering, NYCDOT

#### **Traffic Management Center (TMC)**

LOCATION: 28-11 Queens Plaza No., Long Island City, NY

CONTRACTOR:

BEGIN DATE: 01/01/93

END DATE: 08/01/95

OPER. DATE: 08/01/95

DESCRIPTION: Traffic management center.

FACILITIES: TMC

STATUS: Construction near completion

TOTAL BUDGET: \$2,000,000

FUNDING SOURCE: FHWA/NY State/-NYC

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

#### Van Wyck Surveillance and Control System

LOCATION: New York City, Que	eens
------------------------------	------

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE: 01/01/89

DESCRIPTION: Mainline, entrance ramp and service road loop detectors, 18

CCTV cameras, variable message signs, and ramp meters, with co-axial-cable and twisted pairs communications from Van Wyck Exp./JFK Airport to the NYC Traffic Control Center in Long

Island City.

FACILITIES: Van Wyck Expressway

STATUS: Operational; an extended replacement by 12/97

TOTAL, BUDGET:

FUNDING SOURCE:

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

#### **Williamsburg Bridge IVHS**

LOCATION: Williamsburg Bridge New York City

CONTRACTOR:

BEGIN DATE: 01/01/95

END DATE: 06/01/95

OPER. DATE: 06/01/95

DESCRIPTION: Camera control, VMS, fiber optics, video detection, incident

management.

FACILITIES: Bridge/TMC

STATUS: Construction underway

TOTAL BUDGET: Estimated \$3,500,000

FUNDING SOURCE: FHWA

CONTACT: Steve Galgano - D/A/C Traffic Engineering, NYCDOT

### New York City Metropolitan Transportation Authority

#### **Travel Information System Test**

LOCATION: New York City

CONTRACTOR:

BEGIN DATE: 09/01/94

END DATE: 09/01/95

OPER. DATE:

DESCRIPTION: Will evaluate the effectiveness of various methods of providing

comprehensive transit information at bus stops and on board

buses. Selected as one of 16 IVHS Operational Tests.

FACILITIES: Manhattan central business district

STATUS: Design scheduled

TOTAL BUDGET: \$5.000,000

FUNDING SOURCE: FTA/MTA/NYCDOT/NYSDOT/Private

CONTACT: Raman Patel - Chief of System Engineering, New York City

DOT

#### **New York State Bridge Authority**

#### **Variable Message Signs**

LOCATION:	New York
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Variable message signs primarily used to convey regulatory information at the Newburgh-Beacon Bridge and at the Mid-Hudson Bridge.
FACILITIES:	Newburgh-Beacon Bridge, Mid-Hudson Bridge
STATUS:	Operational
TOTAL BUDGET:	

FUNDING SOURCE:

#### **Bronx and Northern Manhattan IVHS - Phase I**

LOCATION: Manhattan and the Bronx, NY

CONTRACTOR:

BEGIN DATE: 03/01/96

END DATE: 03/01/98

OPER. DATE: 03/01/98

DESCRIPTION: This project proposes to implement an ATMS on the limited

access state highways in the Bronx and Manhattan. These systems will be capable of surveillance, full scale incident management, motorist information, route diversion, and traffic

control.

FACILITIES: I-95, I-278, I-87, I-695, I-895, I-295, HHP, BRP, HRD, HRP

STATUS: Consultant selection complete; awaiting contract award.

TOTAL BUDGET:

FUNDING SOURCE: Federal, State, NYC, PANYNJ

CONTACT: Fred Lai - NYSDOT - Reg. 11

TEL: (718) 482-4750 FAX: (718) 482-4744

#### Cross Westchester Expressway Highway Advisory Radio

LOCATION:	New York
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Extend coverage of Thruway Authority's HARS at Tappan Zee Bridge eastward along CWE to I-95. Also cover remote diversion points such as I-87/I-84 Int., I-84/Taconic Parkway Int. 1-84/I-684 Int., I-87/Rt. 17 Int., 1-287/I-87 Int.
FACILITIES:	Cross Westchester Expressway (I-287), NYSTA
STATUS:	Installation proposed
TOTAL BUDGET:	
FUNDING SOURCE:	

#### **Highway Emergency Local Patrol (HELP)**

LOCATION: New York State in Westchester, Nassau, Suffolk Counties and

New York City

CONTRACTOR:

BEGIN DATE: 10/01/93

END DATE: 09/01/94

OPER. DATE: 09/01/94

DESCRIPTION: Provides free emergency road service to motorists traveling on

sections of thruways and expressways in New York City, Long

Island, and in Westchester County

FACILITIES: Interstate and Parkways

STATUS: Operational outside NYC

TOTALBUDGET: \$3,000,000

FUNDINGSOURCE: State with future federal participation

CONTACT: Paul Cuerdon - New York State DOT

TEL: (518) 457- 2384 FAX: (518) 457-1789

CONTACT: Larry Riley - New York City

TEL: (718) 830-7700 FAX:

#### I-95 Cross Bronx Incident Management (PIN X726.85)

LOCATION: New York City, Bronx County, NY

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Implementation of an incident management plan on the Cross

Bronx Expressway (I-95). NYC and/or privately owned tow trucks will be stationed along the expressway to respond to incidents. Roving patrols will be used for incident detection.

FACILITIES: Cross Bronx Expressway (I-95) from George Washington Bridge

to Whitestone and Throgs Neck Bridges

STATUS: Planning underway

TOTAL BUDGET: \$8,000,000

FUNDING SOURCE: Federal, State, NYC

CONTACT: Fred Lai - NYSDOT - Reg. 11

TEL: (718) 482-4750 FAX: (718) 482-4744

#### **INFORM**

LOCATION: Long Island, New York

**CONTRACTOR:** 

BEGIN DATE: 01/01/82

END DATE:

OPER. DATE:

DESCRIPTION: Surveillance and control system along 35 mile northern corridor

of Long Island. System includes loop detectors, 90 variable message signs, 112 traffic signals, 75 ramp meters, and 25 CCTV cameras. Control center located at State Office Building

in Hauppauge.

FACILITIES: Long Island Expressway, Northern State Parkway, Grand

Central Parkway, Jericho Turnpike

STATUS: Operational

TOTAL BUDGET: \$5,000,000

FUNDING SOURCE: \$4,000,000

CONTACT: Joseph Contegni - NYSDOT

TEL: (516) 360-6737 FAX:

#### **IVHS for Gowanus Expressway**

LOCATION: New York City, Rings, Richmond, Queens Counties

**CONTRACTOR:** 

BEGIN DATE: 06/01/93

END DATE: 05/01/96

OPER. DATE: 06/01/96

DESCRIPTION: Plans for IVHS on Gowanus Expwy during construction to

mitigate regional traffic impacts. CCTV, loop detectors, and AVI to collect information to be disseminated to drivers and operation agencies and to control ramp meters and traffic/lane

signals on diversion routes.

FACILITIES: Gowanus Expressway and corridor approaches

STATUS: Prospect Expressway component under contract.

TOTAL BUDGET: \$6,900,000

**FUNDING SOURCE:** 

CONTACT: Fred Lai

TEL: (718) 482-4750 FAX: (718) 482-4744

#### **Long Island Area-Wide Closed Loop Signal System**

LOCATION: Nassau and Suffolk Counties, NY

CONTRACTOR:

BEGIN DATE: 01/01/94

END DATE: 01/01/96

OPER. DATE: 01/01/96

DESCRIPTION: Incorporate existing traffic signal systems into an area-wide

closed loop signal system. This project is the first phase and will

involve approx. 30 systems 1350 signals.

FACILITIES: Various arterials

STATUS: Vendor Negotiations

TOTAL BUDGET: < \$1,000,000

FUNDING SOURCE: State

CONTACT: Jim Frein - NYSDOT

TEL: (516) 360-6020 FAX:

#### **Operation of Inform System**

LOCATION:	Long Island, New York

CONTRACTOR: PBFI

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: Operate the INFORM (Information for Motorists) system to

provide computerized traffic management and information for motorists traveling the 35 mile corridor on Long Island. The system includes 2,400 detectors, 112 traffic controllers, 72 VMSs, 70 ramp metering controllers, 20 TV cameras and 22 CM

monitoring stations.

FACILITIES: Long Island Expressway, Northern State Parkway and Jericho

Turnpike

STATUS: Operational

TOTAL BUDGET: \$3,000,000

FUNDING SOURCE:

#### **Southern State Parkway Congested Corridor**

LOCATION:	New York
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Design and install new control center to replace existing INFORM control center. Design and install surveillance and control system. Design and install closed loop systems for signal control for many of the State arterial highways in the region.
FACILITIES:	Southern State Parkway
STATUS:	Completing preliminary engineering.
TOTAL BUDGET:	
FUNDING SOURCE:	\$34m ISTEA's congested corridors
CONTACT:	James Frein - NYSDOT Regional Traffic Engineer
	TEL: (516) 360-6020 FAX:
CONTACT:	Kevin Mahoney - FHWA, NY Division

TEL: (518) 472-4131

FAX: (518) 472-2428

#### **Traffic Flow Visualization and Control**

LOCATION: Long Island, New York

CONTRACTOR: US Air Force Rome Laboratory/Kaman Science

BEGIN DATE: 11/01/94

END DATE: 05/01/98

OPER. DATE: 05/01/97

DESCRIPTION: Traffic Flow Visualization and Control (TFVC) combines video

sensor technology and Artificial Intelligence to provide surveillance and sensing of real-time traffic flows. To date, a distributed network of five video sensors has been installed on the Long Island Expressway (I-495) with local video data processing feeding a central controller at NYSDOT's Traffic Operations Center in Hauppauge, Long Island. Within TFVC, CCTV, video processors, support electronics, artificial neuralnetworks, a central control system and visualization displays are

being integrated in a modular and adaptable ATMS.

FACILITIES: LIE plus others

STATUS: Underway, prototypes deployed, continued development.

TOTAL BUDGET: \$3,600,000

FUNDING SOURCE: FHWA, NYSDOT

CONTACT: Ed Roberts

TEL: (518) 457-1994 FAX: (518) 457-1780

CONTACT: Scott Shyne - USAF Rome Laboratory

TEL: (315) 330-4819 FAX: (315) 330-4206

#### **Traffic Operations Center**

LOCATION:	Westchester, Rockland, and Putna	m Counties, New York
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:	TOC in NYSDOT's White Plains off construction project related traffic radio stations, and employers.	O
FACILITIES:		
STATUS:	Operational	
TOTAL BUDGET:		
FUNDING SOURCE;	NHS, STP, NY State	
CONTACT:	Al Reilley - NYSDOT	
	TEL: (914) 747-1118	FAX:

#### **Upgrade and Extend INFORM**

LOCATION:	Long Island, New York	
LOCATION.	Luig Island, New Turk	

**CONTRACTOR** 

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Extend east to exit 64 (Rte. 112), west to Throgs Neck Bridge,

and north to Whitestone Bridge. Retrofit VMS's with light emitting diode technology. Upgrade central computers.

Investigate integration with various signal systems.

FACILITIES: Long Island Expressway (I-495)

STATUS: Under study.

TOTAL BUDGET: \$23,000,000

FUNDING SOURCE:

#### **Variable Message Signs**

LOCATION:	Westchester County, NY	
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:		
FACILITIES:	Taconic State Parkway, Sprai Parkway	in Brook Parkway, Saw Mill River
STATUS:	Design work proposed	
TOTAL BUDGET:		
FUNDING SOURCE:	State/Federal	
CONTACT:	R. Peters - NYSDOT Region	8
	TEL: (914) 431-5723	FAX:

#### VTIP/Cable TV

LOCATION:	Long Island, New York
200/11/01/	Long Iblana, I tow I on

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: VTIP is a computerized map of the INFORM corridor which

displays speeds by color code. A 24 hour/day news station on

Long Island will transmit VTIP on a real-time basis.

FACILITIES: Long Island Expressway, Northern State Parkway, Grand

Central Parkway, Jericho Turnpike

STATUS: Operational & continuing to expand

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Thomas C. Werner - NYSDOT, Director, Traffic Engineering and

Safety Division

TEL: (518) 457-6438 FAX:

#### Western Queens IVHS - Phase II (PIN X228.53)

LOCATION: NYC, Queens County, NY

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Proposed ATMS on the LIE (I-495) in Queens County. The

system will be capable of surveillance, full scale incident management, motorist information, route diversion, and traffic control, as well as being used to manage an exclusive bus lane

on I-495.

FACILITIES: Long Island Expressway (I-495)

STATUS: Planning underway

TOTAL BUDGET:

FUNDING SOURCE: Federal, State, NYC

CONTACT: Fred Lai - NYSDOT - Reg. 11

TEL: (718) 482-4750 FAX: (718) 482-4744

# New York State DOT and Westchester County Lower Hudson Valley IVHS Study

LOCATION: Dutchess, Orange, Putnam, Rockland, and Westchester Counties

CONTRACTOR: Howard Needles Tammen & Bergendof

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Study will use TRANSCOM regional IVHS Study as base to

create IVHS recommendations for implementation specific to

Lower Hudson Valley.

FACILITIES: All limited access facilities and arterials

STATUS: Pending contract award

TOTAL BUDGET:

FUNDING SOURCE: Fed. Disc. (proposed) Early Deploy.

CONTACT: Misbahuddin Mirza - NYSDOT

TEL: (914) 5756050 FAX:

#### New York State DOT, TRANSCOM, New York State Thruway Authority

#### **Incident Management Plans**

LOCATION. Westernester and rockland Countries, frew for	LOCATION:	Westchester	and Rockland	Counties,	New	Yorl
---	-----------	-------------	--------------	-----------	-----	------

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Eventual use of permanent and portable variable message signs,

HARS, broadcast radio, self monitoring television (or other

detection technology), and a control center.

FACILITIES: I-287, I-87, Cross Westchester Expwy, New York State Thruway

in Rockland County, Suffern Interchange

STATUS: Operational

TOTAL BUDGET:

**FUNDING SOURCE:** 

CONTACT: John Ashe - TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

### New York State DOT/New York State Thruway Authority

#### **Cross Westchester Expressway CCTV Expansion**

LOCATION:	Westchester	County.	New	York

**CONTRACTOR** 

BEGIN DATE:

**END DATE:** 

OPER. DATE:

DESCRIPTION: Extend CCTV coverage at Tappan Zee Bridge to the entire Cross

Westchester Expressway from the Tappan Zee Bridge along the Thruway to Interchange 8 then along the CWE to I-95. Being

done in segments as funding becomes available.

FACILITIES: Cross Westchester Expressway (I-287)

STATUS: Design underway, Construction scheduled

TOTAL BUDGET: \$752,000

FUNDING SOURCE: Federal, TRANSCOM and State

CONTACT: Keith Giles - NYSTA

TEL: (914) 631-6300 FAX:

## New York State Thruway Authority CCTV in New York Division

LOCATION: I-287 Corridor of New York State Thruway

CONTRACTOR Stack Electric

BEGIN DATE: 10/01/94

END DATE: 07/01/96

OPER. DATE:

DESCRIPTION: Five-camera closed circuit television system for use in traffic

surveillance and incident verification. Two cameras are mounted on the Tappan Zee Bridge and three cameras are mounted south along I-287. The system includes interconnection panels, fiber optic links, matrix switchers, monitors, and cameras. Fiber optics cabling is used for the connections of the cameras and monitors within the I-287 corridor. Monitors and camera control keyboards are located at various locations.

FACILITIES:

STATUS: Initial installation completed, second project expected completion

in July 1996.

TOTAL BUDGET: \$500,000

FUNDING SOURCE: Agency Budget and FHWA

CONTACT: Don Klugo - NYSTA

TEL: (518) 436-2912 FAX: (518) 436-3068

#### **New York State Thruway Authority**

#### E-ZPass

LOCATION: At toll plaza facilities throughout New York State Thruway.

CONTRACTOR: Mark IV & Lockheed

BEGIN DATE: 01/01/92

END DATE:

OPER. DATE: 08/02/93

DESCRIPTION: E-ZPass is an electronic toll collection system. Multi-agency

cooperative effort to implement a common read-write ETTM technology in the New York, New Jersey, and Pennsylvania areas. TRANSCOM is seeking to build on ETC installations to

enhance traffic management capabilities.

FACILITIES:

STATUS: Plans for late 1995 to convert existing 6 plazas, add 3 more

barrier plazas, & test a pilot ticket system application between exits 23 & 27 in Albany. Expansion to rest of Thruway in 1996.

TOTAL BUDGET: \$33,600,000

FUNDING SOURCE: Agency Budgets and FHWA

CONTACT: Barry Solomon - NYSTA

TEL: (518) 436-2756 FAX: (518) 436-3068

#### **New York State Thruway Authority**

#### **Electronic Information Centers**

LOCATION:

CONTRACTOR: None at this time

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Development of a kiosk type device which would present

travelers with a range of information as well as provide a mechanism to make decisions. Uses could include: providing hotel information in a region, and even an electronic means to make hotel reservations; advertising of tourist attractions in a region; providing traveler information on road conditions, including video feeds from CCTV marketing/advertising utility of such systems. Later focus is anticipated to incorporate traffic information, both static (i.e., construction, events) and real-time (i.e., congestion information and video). These kiosks could be located at travel plazas, toll plazas, employers' offices, etc.

FACILITIES:

STATUS: Vendors provided presentations and demonstrations during early

1995. A Request for Proposal has been issued for submission of

concept ideas.

TOTAL BUDGET:

FUNDING SOURCE: Agency Budget

CONTACT: Polly Gurnett - NYSTA

TEL: (518) 436-4227 FAX: (518) 436-3068

### **Fiber Optics Infrastructure**

LOCATION: New York State Thruway

CONTRACTOR: MFS

BEGIN DATE: 06/01/95

END DATE:

OPER. DATE:

DESCRIPTION: The Authority is undertaking a public-private partnership

arrangement in which it will provide its right-of-way along 641 miles of highways in New York State to a telecommunications company for the installation of a fiber optics network, in exchange for revenue sharing and for telecommunications

equipment/services being provided.

FACILITIES:

STATUS: Contract will be implemented immediately upon approval,

followed by an aggressive marketing and construction schedule.

TOTAL BUDGET:

FUNDING SOURCE: Public/Private Partnership

CONTACT: Mike Keogh - NYSTA

TEL: (518) 436-2762 FAX: (518) 436-3068

# New York State Thruway Authority Highway Advisory Radio

LOCATION: Buffalo, Syracuse, Albany, and Lower Hudson Valley

CONTRACTOR: ISS

BEGIN DATE:

END DATE: 12/01/95

OPER. DATE:

DESCRIPTION: Thirteen transmitter sites are in operation. The systems are

low-power lo-watt stations which are synchronized within a corridor to broadcast one common, continuous message. Recording stations are set up in each division, and also allow for dial-in access to change and/or record messages being broadcast. Divisions, TRANSCOM and Public Information from Headquarters are involved in managing the stations to varying

degrees in the Divisions.

FACILITIES:

STATUS: Transmitter was installed at Suffern. Albany antenna

upgraded. Frequency synchronizers are being built for Buffalo.

TOTAL BUDGET:

FUNDING SOURCE: Agency Budget

CONTACT: Dave Ardman - NYSTA

TEL: (518) 436-2984 FAX: (518) 436-3068

### **Highway Loop Stations**

LOCATION:	Various points along New York State Thruwa
-----------	--

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Inductive loops are being installed at select locations along the

Thruway as part of large-scale capital projects at those locations. The stations collect data locally on traffic volume, speeds, and

occupancy.

**FACILITIES:** 

STATUS: Ongoing program,

TOTAL BUDGET:

FUNDING SOURCE: Agency Budget

CONTACT: Pete Gustafson - NYSTA

TEL: (518) 436-4453 FAX: (518) 436-3068

### I-287 Traffic Surveillance and Management Study

LOCATION: I-287, I-87, Tappan Zee Bridge Corridor

CONTRACTOR: URS (prime consultant) SAIC (sub-consultant)

BEGIN DATE: 01/01/95

END DATE: 09/01/95

OPER. DATE:

DESCRIPTION: A study of the requirements for improvements to traffic

management on the I-287/I-87PTappan Zee Bridge corridor, with recommendations on actions before, during, and after planned capital programs in the corridor. The consultant is to submit a series of reports referred to as Technical Memoranda (TM) and a final report. The TMs are to cover: (1) Inventory, plans, and coordination; (2) Alternatives; (3) Analysis of alternatives with recommendations; (4) TOC needs; (5) Public Information; and, (6) Communications. All six areas will be consolidated in the

final report.

FACILITIES:

STATUS: Drafts of TM4 & TM5 submitted in 01/95. TM3 submitted 03/95.

TM6 due in 08/95. Final report due in 09/95.

TOTAL BUDGET: \$599,000

FUNDING SOURCE: Agency Budget

CONTACT: Tina Troisi - NYSTA

TEL: (518) 436-2913 FAX: (518) 436-3068

### **Mobile Data Computers**

LOCATION: Lower Hudson Valley of New York State Thruway

CONTRACTOR: IBM (Prime Contractor), Data Radio (Sub-contractor)

BEGIN DATE: 01/01/91

END DATE:

OPER. DATE:

DESCRIPTION: A pilot project to evaluate a digital data supplemental mode

added to the existing UHF voice radio communications system in State Police Troop T vehicles. IBM laptop computers have been added to 58 patrol vehicles in New York Division, along with transmitters which modulate data over the same UHF carriers which are currently used by the Authority's voice radio system. The units provide the capabilities to send/receive messages, create reports, and request/receive dispatches across the NYSPIN database system e.g., for license plate checks). The system also includes a Computer Aided Dispatch system with

forms, reports and records management.

**FACILITIES:** 

STATUS: Various testing took place during late 1994 and early 1995.

Contractor addressing various problems.

TOTAL BUDGET: \$860,000

FUNDING SOURCE: Agency Budget

CONTACT: Mary Grace Parker - NYSTA

TEL: (518) 436-2816 FAX: (518) 449-3198

### **Traffic Operations Center - Headquarters**

LOCATION: New York State Thruway Headquarters, Albany, NY

CONTRACTOR: JHK & Associates (initial consultant support in developing

specifications)

BEGIN DATE: 01/01/95

END DATE: 01/01/97

OPER. DATE: 01/01/96

DESCRIPTION: A state-of-the-art Traffic Operations Center is planned for the

Thruway's Headquarters facility. The TOC will be the focal point for communications (dispatching) with field activities, and will also handle all ITS-related surveillance and control activities (i.e., VMS, HAR, CCTV). The TOC will include large video screens for presenting images and information, as well as integrated workstations which utilize mapping systems for

graphical user interfaces.

**FACILITIES:** 

STATUS: System demonstrations, site visits to other states' TOC facilities,

specifications, workplan, budget and schedule planned for 1995.

TOTAL BUDGET: \$5,000.000

FUNDING SOURCE: Agency Budget and FHWA

CONTACT: Donald E. Hubicki - NYSTA

TEL: (518) 436-2756 FAX (518) 436-3068

### **Traffic Operations Center - Interim in NY Division**

LOCATION: Tarrytown Offices

CONTRACTOR: JHK & Associates (consulting)

**BEGIN DATE:** 

END DATE: 12/31/95

OPER. DATE:

DESCRIPTION: New York Division will consolidate its ITS-related control and

management equipment into a single operations center room at the Tarrytown offices. HAR, VMS, CCTV and TRANSMIT

systems will be among those relocated to this space.

**FACILITIES:** 

STATUS: Plans and specs completed, procurement of materials and

equipment is underway.

TOTAL BUDGET: \$90.000

FUNDING SOURCE: Agency Budget

CONTACT: Richard Newhouse - NYSTA

TEL: (914) 524-0252 FAX:

#### **TRANSMIT**

LOCATION: Spring Valley-Tappan Zee Bridge & Spring Valley - Hillsdale

Toll Plaza

CONTRACTOR: Farradyne Systems, Inc. (contractor), Daidone Electric

(equipment), NJIT (evaluation)

BEGIN DATE: 05/01/95

END DATE: 05/01/96

OPER. DATE:

DESCRIPTION: Utilizes vehicles equipped with E-ZPass tags as probes for the

purpose of traffic monitoring and incident detection. The Op Test has 22 overhead reader sites installed along the highway. These sites communicate to a central processing site at TRANSCOM offices via a combination of leased phone lines and spread spectrum radio. Data is collected, analyzed, and presented in graphical map form. A workstation has been

installed at Tarrytown offices to access the system.

**FACILITIES:** 

STATUS: Evaluation to be completed in May 1996.

TOTAL BUDGET: \$3,500,000

FUNDING SOURCE: FHWA

CONTACT: Richard Newhouse - NYSTA

TEL: (914) 524-0252 FAX:

### **Traveler Information Signs**

LOCATION:

CONTRACTOR: Hi Tech and SkyLine

BEGIN DATE: 01/01/94

END DATE:

OPER. DATE: 09/01/95

DESCRIPTION: Two prototype signs were installed in 1994 along the side of toll

booths in two entry lanes at Exit 23. Two additional prototype signs are planned to be installed in 1995 on the approaching face of toll booths in two exit lanes at Exit 23. The signs are connected through the toll system for communications to display various messages. This pilot program is intended to help evaluate the effectiveness of presenting travelers with

information while waiting in queues at toll plazas.

FACILITIES:

STATUS: Equipment being evaluated.

TOTAL BUDGET: \$8,000 each sign

FUNDING SOURCE: Agency Budget

CONTACT: Jules Madey - NYSTA

TEL: (518) 436-2756 FAX: (518) 436-3068

# New York State Thruway Authority VMS in Buffalo Division

LOCATION:	
CONTRACTOR:	Voltron
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Four red LED variable message signs have been installed since Dec. 1994. The signs are controlled via leased phone line communications to a PC-based controller system at the Buffalo Division office building.
FACILITIES:	
STATUS:	
TOTAL BUDGET:	\$631,000
FUNDING SOURCE:	FHWA

Pete Gustafson - NYSTA

CONTACT:

#### VMS in New York Division

LOCATION: Tappan Zee Bridge and MP 3.8 SB and at 233rd St.

CONTRACTOR: Power Line Constructors

**BEGIN DATE:** 

**END DATE:** 

OPER. DATE:

DESCRIPTION: Two fiber-enhanced amber LED variable message signs have

been in operation for several years in both directions approaching the Tappan Zee Bridge. Two other amber LED signs have been located at MP3.8 and at 233rd St. since 1994. Bids have been received for two additional signs and plans have been developed for eight more signs. All signs are controlled via leased phone line communications to a MOSYS PC-based

controller system.

**FACILITIES:** 

STATUS: Installed.

TOTAL BUDGET: \$575,000 for two new amber LED signs.

FUNDING SOURCE: Agency Budget

CONTACT: Richard Newhouse - NYSTA

TEL: (914) 524-0252 FAX:

### **Wireless Infrastructure**

LOCATION:	
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Similar to the fiber optics arrangement, the Authority is seeking to establish a public-private partnership with vendors involved in wireless communications to provide its tower space (existing or future) in exchange for revenue sharing and for an upgrade to the Authority's own two-way radio system for State Police and maintenance uses.
FACILITIES:	
STATUS:	The Telecommunications Working Group has begun discussion on this matter. Undertook a smaller scale project earlier in 1995.
TOTAL BUDGET:	
FUNDING SOURCE:	
CONTACT:	Mike Doyle - NYSTA

TEL: (518) 436-5301

FAX: (518) 436-3068

### **CVO Institutional Issues Study**

LOCATION:

CONTRACTOR:

JHK & Associates, American Trucking Association

**BEGIN DATE:** 

07/01/93

END DATE:

11/01/94

OPER. DATE:

**DESCRIPTION:** 

Phase I identified, analyzed, and made recommendations for improvement of regional enforcement practices and for overcoming barriers to implementation of IVHS CVO technologies.; in involved DE, DC, MD, NJ, NY, PA, VA, and WV. Phase II to begin pilot implementation to demonstrate coordinated enforcement applications.

**FACILITIES:** 

STATUS:

Phase I complete; Phase II underway as of 10/95.

TOTAL BUDGET:

\$320,000 (Phase I); under development for Phase II.

FUNDING SOURCE:

Federal ITS funding

**CONTACT:** 

Dennis Lebo - PennDOT

TEL: (717) 783-9776

FAX: (717) 787-5491

CONTACT:

Dennis McGee - Office Motor Carriers

TEL: (717) 782-4443

FAX: (717) 782-4852

# I-95 Intermodal Mobility Project (SR0095, Section EAP)

LOCATION: Pennsylvania

CONTRACTOR: Raytheon Infrastructure, LS Transit Systems, Chilton

Engineering, JHK & Associates, Buchart Horn, Computrari

**Systems** 

BEGIN DATE:

END DATE:

OPER. DATE: 01/01/98

DESCRIPTION: Application of advanced technology to 51-mile I-95 corridor in

Pennsylvania to alleviate congestion and to integrate mass transit and automobile travel. Includes reconstructirehab of entire I-95 infrastructure over 10-15 yrs, closely coordinate with I-95 Coalition. ITS applications planned for construction phase and ultimate phases. Initial 18 mile section proposed to include

HOV roadway.

FACILITIES: Entire length of I-95 within Pennsylvania

STATUS: Design underway; 1st mainline restoration let 1998 for initial 18

mile section.

TOTAL BUDGET:

FUNDING SOURCE: FHWA/Possibly FTA

CONTACT: Harvey S. Knauer , P.E. - I-95 Project Coordinator, PennDOT

TEL: (610) 964-6537 FAX: (610) 964-6668

CONTACT: Carmine Fiscina, P.E. - Area Engineer, FHWA

### Philadelphia Traffic and Incident Management System Feasibility Study

LOCATION: Philadelphia area

CONTRACTOR: JHK & Associates

BEGIN DATE: 05/01/92

END DATE: 12/01/92

OPER. DATE: 01/01/96

DESCRIPTION: Study recommends a long-term area-wide traffic and incident

management (TIMS) program in Philadelphia area, including loop detectors, ramp metering, CMS, CCTV, and operations

center covering 115 miles of Interstate

FACILITIES: I-95, I-476, I-676, I-76, I-276

STATUS: Study complete

TOTAL BUDGET:

FUNDING SOURCE: FHWA

CONTACT: Douglas W. May, P.E. - PennDOT

TEL: (610) 768-3053 FAX: (610) 768-3017

CONTACT: Carmine Fiscina, P.E. - FHWA

### **Satellite Communications Feasibility**

LOCATION: Philadelphia area

CONTRACTOR: Design: Urban Engineers using Raytheon and JHK as subs.

Construction: Mass. Electric Con. Company

BEGIN DATE: 04/21/95

END DATE: 03/28/98

OPER. DATE: 01/01/96

DESCRIPTION: Redundant satellite communications to I-95; four fixed

VSAT/CCTV stations and one mobile VSAT/CCTV station.

FACILITIES: I-95

STATUS: Design complete, under construction.

TOTAL BUDGET: \$2,056,000

FUNDING SOURCE: FHWA

CONTACT: Doug May , P.E. - Pennsylvania DOT

TEL: (610) 768-3053 FAX: (610) 768-3017

CONTACT: Carmine Fiscina, P.E. - Area Engineer, FHWA

# TIMS I-476 Early Action - Phase I (SR476, Section DCN)

LOCATION: Philadelphia area

CONTRACTOR: Boles, Smyth & Associates: Jack Smyth, P.E., (215) 561-2644

BEGIN DATE: 02/01/91

END DATE: 12/01/91

OPER. DATE: 01/01/92

DESCRIPTION: Completed loops, accident investigation sites, fire access, and

supplemental signs.

FACILITIES: I-476

STATUS: Operational

TOTAL BUDGET: \$2,000,000

FUNDING SOURCE: FHWA

CONTACT: Douglas W. May, P.E. - District Traffic Engineer, PennDOT

TEL: (610) 768-3053 FAX: (610) 768-3017

CONTACT: Carmine Fiscina, P.E. - Area Engineer, FHWA

# TIMS I-476 Early Action, Phase II (SR476, Section COM)

LOCATION: Philadelphia area

CONTRACTOR: Design: Urban Engineers Incorporated, Dunn Engineering

Associates Construction: Faschbeck and Moore, Inc.

BEGIN DATE: 02/22/95

END DATE: 05/03/98

OPER. DATE: 01/01/96

DESCRIPTION: Design of system to include 8 CCTV cameras, 16 ramp meters,

microwave image detection (MIDS), spread spectrum radio,

CODEC television.

FACILITIES: Blue Route (I-476)

STATUS: Under construction

TOTAL BUDGET: \$6,814,000

FUNDING SOURCE: FHWA

CONTACT: Tim O'Brien, P.E. - Liaison Engineer, PennDOT

TEL: (610) 964-6661 FAX: (610) 964-6668

CONTACT: Carmine Fiscina, P.E. - FHWA Area Engineer

### TIMS I-676 Early Action (SR0676, Section TIM)

LOCATION: Philadelphia area

CONTRACTOR: Frederic R. Harris

BEGIN DATE: 02/01/95

END DATE: 10/01/97

OPER. DATE: 10/01/99

DESCRIPTION: Design, construction, and operations of CCTV, VMSS, ramp

metering, and microwave image detection (MIDS)

FACILITIES: I-676

STATUS: Design underway

TOTAL BUDGET: \$1,950,000

FUNDING SOURCE: FHWA

CONTACT: Douglas W. May, P.E. - District Traffic Engineer, PennDOT

TEL: (610) 768-3053 FAX: (610) 768-3017

CONTACT: Carmine Fiscina, P.E. - Area Engineer, FHWA

# TIMS I-95 Early Action - Phase I (SRO095, Section EYE)

LOCATION: Philadelphia area

CONTRACTOR: T.H. Green

BEGIN DATE: 04/01/92

END DATE: 09/01/93

OPER. DATE: 09/01/93

DESCRIPTION: Design, construction, and operation of 12 CCTV cameras, 4

VMS's, communications (DS-3, T-l, & POTS), and control center

FACILITIES: I-95

STATUS: Operational

TOTAL BUDGET: \$4,749,000

FUNDING SOURCE: FHWA

CONTACT: Tim O'Brien, P.E. - Liaison Engineer, PennDOT

TEL: (610) 964-6611 FAX: (610) 964-6668

CONTACT: Carmine Fiscina, P.E. - Area Engineer, FHWA

# Pennsylvania DOT, University of the Arts, FHWA Advanced Driver Information System Design

LOCATION: Philadelphia, PA

CONTRACTOR: University of the Arts

BEGIN DATE: 06/01/93

END DATE: 09/01/97

OPER. DATE:

DESCRIPTION: Develop an info. system through which designers can identify,

obtain, and apply research findings and technical information during the design of info. and control features in vehicular environments. The work will coordinate with TIMS' CMS design

in Phil

FACILITIES: Mostly lab research - will include I-95, I-476, I-76 CMS in

research activities

STATUS: Study underway

TOTAL BUDGET: \$2,500,000

FUNDING SOURCE: ISTEA Demo project 1107(b)145

CONTACT: Dr. Charles Burnette - Project Director, University of the Arts

TEL: (215) 875-1059 FAX: (215) 875-1047

### **Communications Center**

LOCATION:	Highspire.	Pennsylvania

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: PTC owns and operates a Communications Center in

Harrisburg. The center operates 24 hrs/day, 7 days/wk, with a staff of 21. A State Police corporal is stationed there at all times. The Center uses a computer-aided dispatch system to manage

information.

FACILITIES: Pennsylvania Turnpike System

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Joe Hawkins - Director of Communications, PTC

TEL: (717) 986-9613 FAX (717) 986-9652

### **Communications System**

LOCATION: Pennsylvania

CONTRACTOR Maintenance contract currently with Syntonic, Inc.

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: PTC provides its own communication services using an analog

microwave system. Design is underway for a replacement digital microwave system. The PTC is currently negotiating with a private partner for possible installation of a fiber optic

communication line.

FACILITIES: Pennsylvania Turnpike System

STATUS: Planning underway; Design underway; Operational

TOTAL BUDGET: \$118,000,000 without fiber optics or maintenance

**FUNDING SOURCE:** 

CONTACT: Joseph Hawkins - Communications Director, PTC

TEL: (717) 986-9613 FAX: (717) 986-9689

## **Contracted and Authorized Services, First Responder**

LOCATION:	Pennsylvania	
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:	Currently, PTC has contracts for along the Turnpike. Local fire, t helicopter services are contra emergency responses for traveler	owing, ambulance and medical acted to provide coordinated
FACILITIES:	Entire Pennsylvania Turnpike S	ystem
STATUS:	Operational	
TOTAL BUDGET:		
FUNDING SOURCE:		
CONTACT:	Ron Frank - Operations Control	Supervisor, PTC
	TEL: (717) 986-9651	FAX: (717) 986-9689

## **Electronic Toll and Traffic Management**

LOCATION:	Pennsylvania
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	PTC is investigating ETTM as part of the E-ZPass interagency group of toll agencies from New York, New Jersey, and Pennsylvania. PTC has weigh-in-motion and automatic vehicle classification equipment installed at all toll facilities.
FACILITIES:	Pennsylvania Turnpike
STATUS:	Design underway
TOTAL BUDGET:	
FUNDING SOURCE:	

Mr. Sam Sadler - DED - Fare Collection

FAX: (717) 986-9646

TEL: (717) 939-9551 x2490

CONTACT:

### **Incident Detection Systems**

**CONTRACTOR** 

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Incident detection is provided through free cellular phone

services, CB radio monitoring, call boxes, cameras in tunnels, Pike Watch (a joint program with Yellow Freight, Inc.), verbal notification at toll plazas by patrons, and employee notification

via mobile radio.

FACILITIES: Entire Pennsylvania Turnpike System

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Joseph Hawkins - Director of Communications, PTC

TEL: (717) 986-9613 FAX: (717) 986-9689

### **Incident Management Team**

LOCATION:	Pennsylvania

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: The IM Team is made up of reps of the PTC's maintenance,

safety, communications, engineering, and legal departments, as well as contracted services coordinator and State Police. The team meets monthly to discuss incidents that occurred in the

previous month and pot. imp. to IM.

FACILITIES: I-76, I-276, PA 9, Toll 60, Toll 66, Toll 43 (PA Turnpike System)

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: John Boschi - DED - Maintenance, PTC

TEL: (717) 939-9551 ext. 3940 FAX: (717) 986-9676

### **IVHS Early Deployment Study**

LOCATION: Pennsylvania

CONTRACTOR: Fredric R. Harris, Inc.

BEGIN DATE: 02/01/95

END DATE: 01/01/96

OPER.DATE:

DESCRIPTION: PTC has received early deployment funds to develop a strategic

plan to improve traffic and goods movements in the greater Pittsburgh to the greater Philadelphia corridor. The User Service PAN will be submitted to FHWA in September 1995.

Project completion is anticipated in January 1996.

FACILITIES: I-76 Corridor from greater Pittsburgh to greater Philadelphia

STATUS: Study initiated in early 1995

TOTAL BUDGET: \$300,000

FUNDING SOURCE: FHWA Early Deployment

CONTACT: Mike Castellano

TEL: (717) 782-4517 FAX:

CONTACT: Tim Scanlon - Traffic Engineer, PTC

TEL: (717) 939-9551 FAX: (717) 986-9628

#### **Motorist Information Services**

LOCATION:	Pennsylvania
-----------	--------------

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Motorist information is provided through radio and telephone

toll free numbers, highway advisory radio (1 perm., 4 port.), and variable message signs (2 perm., 20+ port.). Portable accident ahead signs are used for information and management purposes. The PTC is investigating the feasibility of installing Highway

Advisory Radio systems to cover all interchanges.

FACILITIES: Entire Pennsylvania Turnpike System

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Joseph Hawkins - Communications Director, PTC

TEL: (717) 986-9613 FAX: (717) 986-9689

CONTACT: Mike Kennedy - Deputy Executive Director, PTC

TEL: (717) 939-9551 ext. 2920 FAX: (717) 986-9649

#### **Electronic Toll Collection - E-Z Pass**

LOCATION: (See Facilities below)

CONTRACTOR: None. Project in preliminary engineering stage.

BEGIN DATE: 06/01/90

END DATE: 12/01/98

OPER. DATE: 04/01/97

DESCRIPTION: Electronic toll collection system, including automatic vehicle

classification and image capture system.

FACILITIES: Bayonne Bridge, Goethals Bridge and Outerbridge Crossing,

Staten Island, NY, George Washington Bridge, Fort Lee, NJ; Lincoln Tunnel, Weehawkin, NJ; Holland Tunnel, Jersey City,

NJ.

STATUS: Preliminary engineering

TOTAL BUDGET: Budget is currently under review

FUNDING SOURCE: PANYNJ

CONTACT: David J. Gallagher - Asst. Director, Interstate Transportation

Department - PANYNJ

TEL: (201) 216-6191 FAX: (201) 216-6221

# **George Washington Bridge - Approaches in New Jersey - CCTV Installation**

LOCATION: Fort Lee, Bergen County, NJ

CONTRACTOR: None. Project being done in-house.

BEGIN DATE: 01/01/94

END DATE: 06/01/96

OPER. DATE: 06/01/96

DESCRIPTION: 2 Cameras to be installed: I-80/I-95 Interchange; I-80/I-95

approach to upper level

FACILITIES: I-80, I-95, George Washington Bridge

STATUS: Awaiting lease agreement

TOTAL BUDGET: \$20,000 - \$30,000

FUNDING SOURCE: PANYNJ

CONTACT: Frank Gallo - Manager, Bridge Projects, Interstate

Transportation Department, PANYNJ

TEL: (201) 216-6661 FAX: (201) 216-6305

### George Washington Bridge - Communications Upgrade

LOCATION: Fort Lee, Bergen County, NJ

CONTRACTOR: Not yet scheduled to be bid.

BEGIN DATE: 01/01/87

END DATE: 09/01/97

OPER. DATE: 09/01/97

DESCRIPTION: Complete renovation of 30 year old communications desk.

Includes upgrading of all architectural, mechanical and electrical

systems.

FACILITIES: George Washington Bridge

STATUS: In redesign

TOTAL BUDGET: \$750,000

FUNDING SOURCE: PANYNJ

CONTACT: Frank Gallo - Manager, Bridge Projects, Interstate

Transportation Dept. - PANYNJ

TEL: (201) 216-6661 FAX: (201) 216-6305

### George Washington Bridge - Drum Sign Replacement

LOCATION: Btwn Jones Rd. (Englewood, NJ) and Alexander Hamilton Blvd.,

(NYC)

CONTRACTOR: None. Project in planning stage.

BEGIN DATE: 11/01/93

END DATE: 12/01/99

OPER. DATE: 12/01/99

DESCRIPTION: Replace approximately 40 drum signs with VMS.

FACILITIES: All approaches to GWB

STATUS: Planning underway

TOTAL BUDGET: \$12,390,000

FUNDING SOURCE: PANYNJ

CONTACT: Stan Wiecek - Mgr, Capital Programs Coordination, Interstate

Transp. Dept. PANYNJ

TEL: (201) 216-6257 FAX: (201) 216-6305

### George Washington Bridge - Intelligent Vehicle Highway System - Phase I

LOCATION:

Fort Lee, NJ; New York, NY

CONTRACTOR:

Consultants for Study: Edwards & Kelcey

BEGIN DATE:

09/01/94

END DATE:

OPER. DATE:

09/01/95

**DESCRIPTION:** 

Study: Develop recommendations for a fully integrated advanced

traffic management system. Evaluation of technologies,

equipment and cost benefits.

FACILITIES:

George Washington Bridge

STATUS:

Study expected to be completed by 9/95.

TOTAL BUDGET:

\$350,000

FUNDING SOURCE:

**PANYNJ** 

CONTACT:

Lee Home - Project Manager, Regional Intermodal Planning -

**PANYNJ** 

TEL: (212) 435-4498

FAX: (212) 435-4539

### George Washington Bridge - Palisades Interstate Parkway Joint Roadway Improvement

LOCATION: Palisades Interstate Parkway approach to George Washington

Bridge

CONTRACTOR: Creamer Brothers Corp.

BEGIN DATE: 01/01/85

END DATE: 07/01/95

OPER. DATE: 07/01/95

DESCRIPTION: Install 1 VMS and 2 lane control signals on P.I.P. approach to

GWB. Sign will be fully programmable. Interim controls via laptop computer with eventual connection to communications

desk.

FACILITIES: Palisades Interstate Parkway approach to George Washington

Bridge

STATUS: Construction 90% complete

TOTAL BUDGET: \$1,000,000

FUNDING SOURCE: PANYNJ

CONTACT: Frank Gallo - Manager, Bridge Projects, Interstate

Transportation Dept. - PANYNJ

TEL: (201) 216-6661 FAX: (201) 216-6305

### George Washington Bridge - Replacement of Sign Structures in NY & NJ

LOCATION:

Fort Lee, NJ; New York, NY

CONTRACTOR:

E. Daskal Corp.

BEGIN DATE:

11/01/94

END DATE:

05/01/96

OPER. DATE:

05/01/96

DESCRIPTION:

Rehabilitation of 36 sign structures on the NY and NJ roadways and main span of the GWB including replacement of three sign

structures that are deteriorated beyond repair.

**FACILITIES:** 

George Washington Bridge

STATUS:

Under construction

TOTAL BUDGET:

\$1,475,000

FUNDING SOURCE:

**PANYNJ** 

CONTACT:

Frank Gallo - Manager, Bridge Projects, Interstate

Transportation Dept. - PANYNJ

TEL: (201) 216-6661

FAX: (201) 216-6305

# George Washington Bridge - Security Enhancement - Supervisory Control & Data Acquisition (SCADA)

LOCATION: Fort Lee, NJ; New York, NY

CONTRACTOR: Not yet bid

BEGIN DATE: 02/01/93

END DATE: 08/01/97

OPER. DATE: 08/01/97

DESCRIPTION: Replacement of the existing security system to advance the

safety of anchorage, towers and other essential elements. The project also includes fence sensors, motion detectors and

television surveillance.

FACILITIES: George Washington Bridge

STATUS: In design

TOTAL BUDGET: \$6,588,000

FUNDING SOURCE: PANYNJ

CONTACT: Dipak Mehta Mgr, Capital Programs & Bus. Dev., Interstate

Trans. Dept. - PANYNJ

TEL: (201) 216-6658 FAX: (201) 216-6305

# Port Authority of New York & New Jersey George Washington Bridge VMS

LOCATION: Fort Lee, NJ; New York City

CONTRACTOR: None. Will be in-house installation

BEGIN DATE: 06/01/93

END DATE: 12/01/96

OPER. DATE: 12/01/96

DESCRIPTION: Installation of 6 VMS (LED). Remotely controllable from P.C.

with modem to cellular telephone and modem at each sign.

FACILITIES: New Jersey: Center Ave; Lemoine Ave; prior to Palisades

Interstate Parkway Toll Plaza; New York City: Henry Hudson Pkwy; overpass between Amsterdam and Audubon Avenues.

STATUS: Re-engineering of support structures prior to installation

TOTAL BUDGET: \$124,000 (purchase cost of signs)

FUNDING SOURCE: PANYNJ

CONTACT: Bob Elliott - Tunnels Bridges & Terminals Program Coordinator

- PANYNJ

TEL: (201) 216-6614 FAX: (201) 216-6625

# **Goethals Bridge - Upgrade Communications Desk**

LOCATION: Staten Island, New York City

CONTRACTOR: Scheduled to be bid last quarter 1995

BEGIN DATE: 10/01/89

END DATE: 11/01/96

OPER. DATE: 11/01/96

DESCRIPTION: Upgraded desk will provide expanded CCTV system with

additional monitors. Will provide coverage for Outerbridge

Crossing, Bayonne Bridge, and Goethals Bridge.

FACILITIES: Bayonne Bridge, Goethals Bridge, Outerbridge Crossing

STATUS: Design nearing completion

TOTAL BUDGET: \$1,200,000

FUNDING SOURCE: PANYNJ

CONTACT: Edmond Chalom - Manager, Major Projects, Interstate

Transportation Dept. - PANYNJ

TEL: (201) 216-6302 FAX: (201) 216-6305

# Holland and Lincoln Tunnels - Tunnel Traffic Control System

LOCATION:

New York City

CONTRACTOR:

None. Still in planning stage.

**BEGIN DATE:** 

05/01/93

END DATE:

12/01/99

OPER. DATE:

12/01/99

DESCRIPTION:

Installation of a state-of-the-art system to monitor traffic, detect

stoppages, accumulate data and improve throughput.

**FACILITIES:** 

Holland Tunnel; Lincoln Tunnel

STATUS:

Conceptual planning

TOTAL BUDGET:

\$6,000,000

FUNDING SOURCE:

**PANYNJ** 

CONTACT:

John Doyle - Project Manager, Interstate Transportation Dept.

- PANYNJ

TEL: (201) 216-6543

FAX: (201) 216-6027

#### **Holland Tunnel - VMS**

LOCATION: Jersey City, NJ; New York City

CONTRACTOR: None. Will be in-house installation.

BEGIN DATE: 06/01/93

END DATE: 12/01/96

OPER. DATE: 12/01/96

DESCRIPTION: Installation of 4 VMS. Remotely controllable from P.C. with

modem to cellular telephone and modem at each sign.

FACILITIES: Holland Tunnel - one VMS at South Tube entrance; one at North

Tube entrance; two at Toll Plaza.

STATUS: Re-engineering of support structures prior to installation.

TOTAL BUDGET: \$41,000 (purchase cost of VMS)

FUNDING SOURCE: PANYNJ

CONTACT: Bob Elliott - Tunnels Bridges & Terminals Program Coordinator

- PANY&NJ

TEL: (201) 216-6614 FAX: (201) 216-6625

# JF Kennedy International Airport - Central Terminal Area (CTA) Traffic Signal System

LOCATION: JFK International Airport, Queens, NY

CONTRACTOR: Welsback Electric (Design Consultant: JHK & Associates)

BEGIN DATE: 06/01/91

END DATE: 01/01/2000

OPER. DATE: 05/01/93

DESCRIPTION: Modernization, replacement and coordination of 35 signalized

intersections within the JFK Airport Central Terminal Area

(CTA).

FACILITIES: Southern State Parkway, Van Wyck Expressway, Nassau

Expressway

STATUS: System became operational in 1993. System is undergoing

continuing modifications as roadways are modified under

redevelopment program.

TOTAL BUDGET: \$1,300,000

FUNDING SOURCE: PANYNJ

CONTACT: Ken Kellaher - Staff Services Engineer - PANYNJ

TEL: (212) 435-7071 FAX: (212) 435-7390

# JF Kennedy International Airport - Non-Central Terminal Area Freeway Management System

LOCATION: JFK International Airport, Queens, NY

CONTRACTOR: JHK & Associates - consultant for planning work

BEGIN DATE: 04/01/92

END DATE: 07/21/95

OPER. DATE:

DESCRIPTION: This project is in the early functional planning stage and would

include loop detectors, CCTV, and VMS to allow for the diversion of airport traffic to less congested access roads. System would interface with NYCDOT's Van Wyck Surveillance

System.

FACILITIES: Southern Parkway, Van Wyck Expressway, Nassau Expressway,

JFK Expressway

STATUS: In study and development stage.

TOTAL BUDGET: \$4,000,000 (estimated total project cost)

FUNDING SOURCE: PANYNJ

CONTACT: Mewburn H. Humphrey - Senior Airport Engineer - JFK Airport

Facilities Division, PANYNJ

TEL: (718) 244-3723 FAX: (718) 244-3670

CONTACT: Thomas H. Farley - Staff Services Engineer, PANYNJ

TEL: (212) 435-7427 FAX: (212) 435-7390

# **Lincoln Tunnel - Exclusive Bus Lane Signal Modification**

LOCATION:

Weehawken, Union City, NJ

CONTRACTOR:

L. K. Comstock & Co., Inc.

**BEGIN DATE:** 

07/01/92

END DATE:

12/01/95

OPER. DATE:

12/01/95

DESCRIPTION:

Replace overlane incandescent fixtures with fiber optic fixtures

maintainable from shoulder.

FACILITIES:

NJ Rt 495

STATUS:

Construction estimated to begin 7/95

TOTAL BUDGET:

\$3,320,000

**FUNDING SOURCE:** 

**CONTACT:** 

Joe Augusta - Project Engineer, Interstate Transportation Dept.

- PANYNJ

TEL: (201) 216-6664

FAX: (201) 216-6305

**CONTACT:** 

Nicole McFarlane - Project Manager, Interstate Transportation

Dept. - PANYNJ

TEL: (201) 216-6020

FAX: (201) 216-6305

# **Lincoln Tunnel - Rehabilitation of Supervisory Control System**

LOCATION: Lincoln Tunnel

CONTRACTOR: None. In preliminary design stage.

BEGIN DATE: 05/01/94

END DATE: 04/01/2000

OPER. DATE: 04/01/2000

DESCRIPTION: Installation of fiber optic network and a supervisory control

system for the monitoring and controlling of the tunnel traffic

lights of the north, center and south tubes.

FACILITIES: Lincoln Tunnel

STATUS: In preliminary design

TOTAL BUDGET: \$27,500,000

FUNDING SOURCE: PANYNJ

CONTACT: Ernest Hulse - Program Manager, Interstate Transportation

Project Mgmt Group

TEL: (201) 216-6018 FAX: (201) 216-6305

# **Lincoln Tunnel - Traffic Diversion Sign System**

LOCATION: Lincoln Tunnel

CONTRACTOR: Scheduled to be bid approximately 8/95

BEGIN DATE: 01/01/86

END DATE: 09/01/96

OPER. DATE: 09/01/96

DESCRIPTION: Install two fully variable matrix signs.

FACILITIES: Pulaski Skyway eastbound, outside Jersey City, NJ; Route 3

eastbound, Secaucus, NJ area

STATUS: Design essentially complete

TOTAL BUDGET: \$1,500,000

FUNDING SOURCE: \$1,400,000 PANYNJ; \$100,000 FHWA

CONTACT: Rolf Skoglund - Project Manager, Interstate Transportation -

**PANYNJ** 

TEL: (201) 216-6544 FAX: (201) 216-6544

# **Lincoln Tunnel - Upgrade Tunnel Video Cameras**

LOCATION: Weehawkin, NJ; New York, NY

CONTRACTOR: Farica Electric Contracting Corp.

BEGIN DATE: 07/01/94

END DATE: 01/01/96

OPER. DATE: 01/01/96

DESCRIPTION: Upgrade tunnel surveillance system by replacing existing

cameras with 68 new tunnel video cameras. Replace existing coaxial cable and telephone wire with new fiber optic cable. Also, update and expand control equipment in the NJ

Administration Building.

FACILITIES: Lincoln Tunnel

STATUS: Installation in progress

TOTAL BUDGET: \$2,517,999

FUNDING SOURCE: PANYNJ

CONTACT: Nicole McFarlane - Project Manager, Interstate Transportation

Department - PANYNJ

TEL: (201) 216-6020 FAX: (201) 216-6305

#### **Lincoln Tunnel - VMS**

LOCATION: Lincoln Tunnel (Weehawkin, NJ); New York City Streets

CONTRACTOR: None. Will be in-house installation.

BEGIN DATE: 06/01/93

END DATE: 12/01/96

OPER. DATE: 12/01/96

DESCRIPTION: Installation of 9 VMS at locations on and immediately adjacent

to facility. Remotely controllable from P.C. with modem to

cellular telephone and modem at each sign.

FACILITIES: Above Toll Plaza; North Tube-NY entrance; NY Expressway at

37 St; 40 St and 11 Ave; other Manhattan streets.

STATUS: Re-engineering of support structures prior to installation.

TOTAL BUDGET: \$186,000 (purchase cost of signs)

**FUNDING SOURCE:** 

CONTACT: Bob Elliott - Tunnels Bridges & Terminals Program Coordinator,

**PANYNJ** 

TEL: (201) 216-6614 FAX: (201) 216-6625

# Newark International Airport - Geographic Information System

LOCATION: Newark International Airport, Newark, New Jersey

CONTRACTOR: Software Consultant: ESRI, Inc.

BEGIN DATE: 06/01/93

END DATE: 08/01/95

OPER. DATE: 08/01/95

DESCRIPTION: Development of a GIS package to integrate traffic databases on

parking lot activity, vehicular traffic volumes, vehicular accident records, sign inventory, etc. The Arc/Cadd GIS package will be

used.

FACILITIES: New Jersey Turnpike, I-78, US Route 1, US Route 9

STATUS: Integrating GIS with existing traffic management systems, such

as highway advisory radio and change all message signs (CMS)

TOTAL BUDGET: \$100,000

FUNDING SOURCE: PANYNJ

CONTACT: David W. Caruth - Traffic Engineering Supervisor, PANYNJ

TEL: (212) 435-7108 FAX: (212) 435-8407

# **Port Authority Bus Terminal - Variable Matrix Signs**

LOCATION: 42 Street and Eighth Ave., New York, NY

CONTRACTOR: Barbaro Electric Co., Inc.

BEGIN DATE: 03/01/91

END DATE: 07/01/95

OPER. DATE: 07/01/95

DESCRIPTION: Purchase and install 12 VMS, which will be placed on the three

operating bus levels, as well as approaches to the terminal. The signs are to be connected via fiber optic cable to the operations

control center.

FACILITIES: Port Authority Bus Terminal

STATUS: Project is proceeding on schedule

TOTAL BUDGET: \$1,031,000

FUNDING SOURCE: PANYNJ

CONTACT: Stephen Fiorelli - Manager, Terminal & Tunnel Projects,

Interstate Trans. Dept. - PANYNJ

TEL: (201) 216-6662 FAX: (201) 216-6305

# **Port Authority Bus Terminal - Visual Paging System**

LOCATION: 42 Street and Eighth Ave., New York, NY

CONTRACTOR: Design Consultant: Apple Designs, Inc. Contract for installation

scheduled to be bid 3/96

BEGIN DATE: 12/01/94

END DATE: 12/01/96

OPER. DATE: 12/01/96

DESCRIPTION: Installation of visual paging system (16 VMS) at Bus Terminal

public areas in compliance with Americans with Disabilities Act.

FACILITIES: Port Authority Bus Terminal

STATUS: Nearing completion of Stage II design

TOTAL BUDGET: \$750,000

FUNDING SOURCE: PANYNJ

CONTACT: Edward Lopez - Project Mgr, Terminal & Tunnels Projects,

Interstate Transp. Dept.

TEL: (201) 216-6343 FAX: (201) 216-6305

# Port Authority of New York & New Jersey Staten Island Bridges - CCTV System

LOCATION: Staten Island, New York City

CONTRACTOR: In design phase

BEGIN DATE: 10/01/93

END DATE: 11/01/96

OPER. DATE: 11/01/96

DESCRIPTION: Add nine new roadway surveillance cameras to the existing five

at Bayonne Bridge, Goethals Bridge and Outerbridge Crossing to improve traffic incident management capacity at each bridge and increase centralized remote monitoring capability at the

Goethals Bridge communications desk.

FACILITIES: Bayonne and Goethals Bridges and Outerbridge Crossing

STATUS: In design phase

TOTAL BUDGET: \$1,900,000

FUNDING SOURCE: PANYNJ

CONTACT: Edmond Chalom - Manager, Major Projects, Interstate

Transportation Dept. - PANYNJ

TEL: (201) 216-6302 FAX: (201) 216-6305

# **Staten Island Bridges - VMS**

LOCATION: Staten Island, NY

CONTRACTOR: None. Will be in-house installation.

BEGIN DATE: 06/01/93

END DATE: 12/01/96

OPER. DATE: 12/01/96

DESCRIPTION: Installation of four VMS. Remotely controllable from P.C. with

modem to cellular telephone and modem at each sign.

FACILITIES: Bayonne Bridge - one VMS on bridge structure above

northbound land and one above southbound lane. Goethals Bridge - one VMS westbound toll canopy. Outerbridge Crossing - one VMS at Richmond Parkway and southbound 440 merge.

STATUS: Re-engineering of support structure prior to installation.

TOTAL BUDGET: \$124,000 (purchase cost of signs)

FUNDING SOURCE: PANYNJ

CONTACT: Bob Elliott - Tunnels Bridges & Terminals Program Coordinator,

PAN-Y-NJ

TEL: (201) 216-6614 FAX: (201) 216-6625

## Potomac-Rappahannock Transportation Commission, NVA Planning Dist and Virginia DOT

# **Advanced Ridesharing and Traveler Information System (ARTIS)**

LOCATION:

Prince William and Stafford Counties

**CONTRACTOR:** 

**BEGIN DATE:** 

01/01/94

END DATE:

07/01/96

OPER. DATE:

DESCRIPTION:

The purpose of this op test is to determine if an ITS-Based ARTIS can be a cost-effective way to reduce traffic congestion, gasoline consumption, air pollution, and mobility problems for residents in low-density suburban and rural areas.

**FACILITIES:** 

STATUS:

Op test approved 01/94 - underway

TOTAL BUDGET:

FUNDING SOURCE:

FHWA & non-Fed project participants

**CONTACT:** 

Leo Auger - Exec. Dir., Potomac Rappahannock Transportation

Commission (PRTC)

TEL: (703) 490-4018

FAX:

CONTACT:

Ron Boenau - Federal Transit Authority (FTA)

TEL: (202) 366-0195

FAX:

# **Private Fleet Management Institute (NPTC affiliated)**

# **Private Fleet Outreach/Advantage I-75**

LOCATION: I-75 from Miami, FL, to Detroit, MI, to Rte 401 to Ontario,

Canada

CONTRACTOR: Kentucky Transportation Center, University of Kentucky

BEGIN DATE: 11/01/93

END DATE: 07/01/96

OPER. DATE: 10/01/95

DESCRIPTION: Assure private fleet involvement and participation in all phases

of Advantage I-75 program.

FACILITIES: Weigh stations interconnected all along the corridor.

STATUS: Alpha test successfully completed. Corridor weigh stations

wired/inter- connected for two yr op test, w/4500 transponder

equipped vehicles.

TOTAL BUDGET: \$50,000

FUNDING SOURCE: FHWA, Kentucky Transportation Center

CONTACT: Don Hartman - Kentucky Transportation Center

TEL: (606) 257-4573 FAX: (606) 257-1815

CONTACT: Doug McKelvey - FHWA - Office of Motor Carriers

TEL: (202) 366-9246 FAX: (202) 366-7298

# Private Fleet Management Institute (PFMI), NPTC Affiliated

# **IVHS Cooperative Agreement (CVO)**

LOCATION:

Nationwide

CONTRACTOR:

Sole source

**BEGIN DATE:** 

04/01/94

END DATE:

04/01/96

OPER. DATE:

DESCRIPTION:

Define private trucking interests in commercial vehicle operations projects/programs and assure private fleet participation and perspectives in CVO project/program design

and implementation

FACILITIES:

All IVHS CVO projects/programs

STATUS:

On-going.

TOTAL BUDGET:

\$250,000

FUNDING SOURCE:

FHWA - Office of Motor Carriers

CONTACT:

Doug McKelvey - Office of Motor Carriers

TEL: (202) 366-9246

FAX: (202) 366-7298

#### **Rhode Island DOT**

# **Providence, RI Early Deployment Planning Study**

LOCATION: Providence Metropolitan Area

CONTRACTOR: To be determined

BEGIN DATE: 09/01/95

END DATE: 09/01/98

OPER. DATE: 09/01/96

DESCRIPTION: Project will create a plan which will direct the implementation

and operation of ITS in the State of RI based on the specific needs and resources of the State, through a Traffic Operations

Center (TOC).

FACILITIES: To be determined

STATUS: Study approved. State's Early Deployment capability to be

implemented in phases, between 1995 and 1998.

TOTAL BUDGET: \$3,400,000

FUNDING SOURCE: FHWA & State

CONTACT: Paul R. Annarummo - Managing Engineer, Rhode Island DOT

TEL: (401) 277-2694 FAX: (401) 277-2207

CONTACT: Jonathan McDade - FHWA Region 1

TEL: (518) 472-4253 FAX:

#### **Rhode Island DOT**

# **Statewide Traffic Congestion Management System**

LOCATION: Rhode Island

CONTRACTOR VHB

BEGIN DATE: 09/01/94

END DATE: 03/01/96

OPER. DATE:

DESCRIPTION: Study to develop statewide congestion management system

featuring incident management (detection, response, and a Central Traffic Operations and Communications Center), and development of congestion reduction measures consistent with

I-95 IVHS corridor program

FACILITIES: To be determined

STATUS: Study progressing

TOTAL BUDGET: \$804,610

FUNDING SOURCE: FHWA and State

CONTACT: Thomas Conboy - Traffic Management, Rhode Island DOT

TEL: (401) 277-2694 FAX: (401) 277-2207

CONTACT: Rick Backlund - Transportation Planner, FHWA, Rhode Island

TEL: (401) 528-4548 FAX:

## **CVS Samaritan Van Program**

LOCATION: Washington, D.C.

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 09/01/91

END DATE:

OPER. DATE: 09/01/91

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: Two fully equipped, professionally staffed Samaritan Emergency

Response Vehicles patrolling Rte 395 from I-495 to Pennsylvania Avenue & I-95 - Lorton, VA to I-495, also Rte I-495 between the Woodrow Wilson Bridge and Rte 66 during AM and PM peak

travel periods.

STATUS: Operational

TOTAL BUDGET: \$240,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# CVS Samaritan Van Program

LOCATION: Philadelphia, PA

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 08/01/89

END DATE:

OPER. DATE: 08/01/89

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: Two fully equipped, professionally staffed Samaritan Emergency

Response Vehicles patrolling I-95 between Woodhaven Rd. and the Airport, Rte 76 (Schullkyl Expway) between I-95 and Gladwyne Ave., Rte 1 from Rte 76 to Broad Street & 291/Platt

Bridge during AM and PM peak travel periods.

STATUS: Operational

TOTAL BUDGET: \$240,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# **CVS Samaritan Van Program**

LOCATION: Westchester County, NY

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 02/01/90

END DATE:

OPER. DATE: 02/01/90

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: One fully equipped, professionally staffed Samaritan Emergency

Response Vehicle patrolling I-287 between I-95 and the Tappan Zee Bridge during AM and PM peak travel periods in

cooperation with the New York Thruway.

STATUS: Operational

TOTAL BUDGET: \$122,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# **CVS Samaritan Van Program**

LOCATION: Long Island, NY - Nassau/Suffolk Line

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 02/01/95

END DATE:

OPER. DATE: 02/01/95

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: One fully equipped, professionally staffed Samaritan Emergency

Response Vehicle patrolling the Long Island Expressway between I-495 Exit 44 (Rte 135) and Exit 53 (Sagtikos State

Parkway) during AM and PM peak travel periods.

STATUS: Operational

TOTAL BUDGET: \$122,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# **CVS Samaritan Van Program**

LOCATION: Albany, NY

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 04/01/83

**END DATE:** 

OPER. DATE: 04/01/83

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: Two fully equipped, professionally staffed Samaritan Emergency

Response Vehicles patrolling Routes 90, 787, 87 and 7 during

AM and PM peak travel periods.

STATUS: Operational

TOTAL BUDGET: \$236,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

## **CVS Samaritan Van Program**

LOCATION: Providence, RI

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 02/01/78

END DATE:

OPER. DATE: 02/01/78

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: One fully equipped, professionally staffed Samaritan Emergency

Response Vehicle patrolling I-95 between Pawtucket and Warwick and I-195 from I-95 to the Massachusetts line during

AM and PM peak travel periods.

STATUS: Operational

TOTAL BUDGET: \$122,000/year

FUNDING SOURCE: CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# First Fidelity Samaritan Van Program

LOCATION: Stamford, CT

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 07/01/95

END DATE:

OPER. DATE: 07/01/95

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: One fully equipped, professionally staffed Samaritan Emergency

Response Vehicle patrolling I-95 from the New York line to Rte

7 Norwalk during AM and PM peak travel periods.

STATUS: Formulation Phase

TOTAL BUDGET: \$120,000/year

FUNDING SOURCE: First Fidelity Bancorporation

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

## MHD/Bank of Boston Samaritan Van Program

LOCATION: Worcester, MA

CONTRACTOR Samaritania, Inc.

BEGIN DATE: 02/01/78

END DATE:

OPER. DATE: 02/01/78

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

FACILITIES: Four fully equipped, professionally staffed Samaritan Emergency

Response Vehicles patrolling I-290, I-190, I-395, I-495 and Rte 2 within Worcester County during AM and PM peak travel

periods.

STATUS: Operational

TOTAL BUDGET: \$386,000/year

FUNDING SOURCE: Bank of Boston-Worcester & Massachusetts Highway

Department

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# MHD/CVS Samaritan Van Program

LOCATION: Boston, MA

CONTRACTOR: Samaritania, Inc.

BEGIN DATE: 02/01/79

**END DATE:** 

OPER. DATE: 02/01/79

DESCRIPTION: The Samaritan provides cost free assistance to motorists and

other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information,

FACILITIES: Twelve fully equipped, professionally staffed Samaritan

Emergency Response Vehicles and Four Samaritan Emergency Response Tow Vehicles complete a comprehensive motorist assistance patrol for all major routes in the Greater Boston area

during AM and PM peak travel periods.

STATUS: Operational

TOTAL BUDGET: \$1,516,000/year

FUNDING SOURCE: Massachusetts Highway Department & CVS Pharmacies

CONTACT: Ric Morgan O'Connor President/Samaritania, Inc.

# **MHD/CVS Samaritan Van Program**

LOCATION:

Springfield, MA

CONTRACTOR:

Samaritania, Inc.

**BEGIN DATE:** 

09/01/95

**END DATE:** 

OPER. DATE:

09/01/95

DESCRIPTION:

The Samaritan provides cost free assistance to motorists and other service personnel at a wide variety of transient incidents, such as disabled vehicles, accident scenes, lost motorists, sick or injured motorists, pedestrians and animals on roadway, dangerous debris, vehicle or brush fires, fuel leaks and other transient incidents. The priorities of the program are: the safety and well being of the people at the incident scene, the rapid clearing of vehicles, debris and equipment from the travel lanes

and the provision of recovery information.

**FACILITIES:** 

One fully equipped, professionally staffed Samaritan Emergency Response Vehicle patrolling I-91/391 in downtown Springfield

during AM and PM peak travel periods.

STATUS:

Formulation Phase

TOTAL BUDGET:

\$93,000/year

FUNDING SOURCE:

Massachusetts Highway Department & CVS Pharmacies

CONTACT:

Ric Morgan O'Connor President/Samaritania, Inc.

TEL: (508) 541-6224 ext. 202

FAX: (508) 541-8615

# **South Jersey Transportation Authority**

# **Emergency Phone Service - Test Bed Project**

LOCATION:	Southern New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Cellular Help Line to supplement existing call boxes on Atlantic City Expressway.
FACILITIES:	Atlantic City Expressway
STATUS:	Inactive
TOTAL BUDGET:	
FUNDING SOURCE:	

# **South Jersey Transportation Authority**

#### **ETTM**

LOCATION: New Jersey

CONTRACTOR: MFS Network Technologies

BEGIN DATE: 06/20/95

END DATE: 01/31/97

OPER. DATE: 01/31/97

DESCRIPTION: Part of E-ZPass.

FACILITIES: Atlantic City Expressway

STATUS: Design/construction being awarded

TOTAL BUDGET: \$7,496,502

FUNDING SOURCE: FHWA/SJTA (80/20)

CONTACT: Donald Mauer

TEL: (609) 561-6643 FAX: (609) 561-6849

# South Jersey Transportation Authority, New Jersey DOT, NJHA

# Atlantic City Expressway and Rt 30/40/322 Corridor Motorist Information

LOCATION:	Southern New Jersey
CONTRACTOR:	
BEGIN DATE:	
END DATE:	
OPER. DATE:	
DESCRIPTION:	Portable HAR and VMS, call in system to SJTA. Related to recreational TOC.
FACILITIES:	Atlantic City Expressway, Route 30, Route 40, Route 322, GS Parkway
STATUS:	Design proposed
TOTAL BUDGET:	\$7,000,000+
FUNDING SOURCE:	FHWA
CONTACT:	Donald Mauer

TEL: (609) 561-6643

FAX: (609) 561-6849

#### **TRANSCOM**

# CCTV at Interchange 163 of the Garden State Parkway

LOCATION: New Jersey

CONTRACTOR:

**BEGIN DATE:** 

END DATE:

OPER. DATE: 07/01/96

DESCRIPTION: Installation of 2 video cameras to monitor the vicinity of

Interchange 163 on the Garden State Parkway, including Route 17. Video feeds will go to the NJHA, TRANSCOM, the Bergen

County Police Department, and NJDOT.

FACILITIES: Garden State Parkway

STATUS: Design, FHWA approval to proceed with final design.

Installation expected early 1996.

TOTAL BUDGET: \$200,000

FUNDING SOURCE: FHWA

CONTACT: Jude Depko - Traffic Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

CONTACT: Tom Batz - Mgr., Technology Development, TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

## **CCTV** at Raritan River Crossings

LOCATION: Northern New Jersey

CONTRACTOR:

BEGIN DATE: 07/01/92

END DATE:

OPER. DATE: 07/01/92

DESCRIPTION: Compressed video feed from NJHA Executive Offices to

TRANSCOM demonstrating compressed video technology at

various transmission rates.

FACILITIES: Raritan River Crossings

STATUS: Operational

TOTAL BUDGET: \$50,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

CONTACT: Jude Depko - Traffic Engineer, NJHA

TEL: (908) 442-8600 FAX: (908) 442-1480

# **CCTV** at the Triborough Bridge

LOCATION: New York City

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: Installation of 3 video cameras to monitor Triborough Bridge

and approaches (ie, Bruckner Exp., FDR Drive). Video feeds will go to the TBTA, TRANSCOM, NYCDOT (40 Worth St),

NYCDOT (Long Island City).

FACILITIES: Triborough Bridge

STATUS: Design, FHWA approval to proceed with final design,

installation expected by summer of 1996.

TOTAL BUDGET:

FUNDING SOURCE: FHWA

CONTACT: Naomi Leisman - NYCDOT

TEL: (212) 360-2812 FAX:

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

### **Construction Coordination Program**

LOCATION: New York metro area

CONTRACTOR:

BEGIN DATE: 01/01/86

END DATE:

OPER. DATE:

DESCRIPTION: Maintains a long-run database of construction activities of

TRANSCOM members; reports via telefax on a weekly basis all major traffic and transit construction and traffic generating

events; mitigates inter-agency program conflicts.

**FACILITIES:** 

STATUS: Operational

TOTAL BUDGET: \$124,691

FUNDING SOURCE: 12 agencies

CONTACT: Sanjay Patel - Mgr.-Construction Coordination, TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

CONTACT: Keith Horn - Operations Planner

## **Geographic Information System**

LOCATION: New Jersey

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE: 01/01/95

DESCRIPTION: GIS to contain incident data, construction project data, HAR and

VMS inventories.

**FACILITIES:** 

STATUS: Installation completed

TOTAL BUDGET: \$200,000 (purchase and installation)

FUNDING SOURCE: FHWA

CONTACT: Bill Burke - Mgr., Info. and Comm. Systems, TRANSCOM

## **George Washington Bridge Highway Advisory Radio**

LOCATION: New York, New Jersey

CONTRACTOR:

BEGIN DATE:

**END DATE:** 

OPER. DATE:

DESCRIPTION: Proposed installation of HARS for George Washington Bridge to

provide motorist information on critical highway approaches within 1.5 miles of the Bridge. System would consist of two telephone operated transmitter and fixed message signs advising

of service.

FACILITIES: George Washington Bridge, Cross Bronx Expressway (I-95),

Major Deegan Expressway (I-287), Harlem Riv, Palisades

Interstate Parkway, Rt. 9W

STATUS: Design underway

TOTAL BUDGET: \$80,000

FUNDING SOURCE:

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# **Interagency Remote Video Network**

LOCATION: New York City metro area

**CONTRACTOR** 

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: System will provide TRANSCOM member agencies with video

feeds from other member agencies' facilities. TRANSCOM

intends to have system operational by the early 1996.

**FACILITIES:** 

STATUS: Inventory of existing & planned camera systems underway

TOTAL BUDGET: \$1,200,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# **Operations Information Center**

LOCATION:		
CONTRACTOR:		
BEGIN DATE:	01/01/86	
END DATE:		
OPER. DATE:		
DESCRIPTION:	Sends notifications of incident several hundred highway, police implements regional elements of eg VMS, HAR, in order to mititaround the clock.	and transit agencies and media f IM plans; marshalls resources
FACILITIES:		
STATUS:	Operational	
TOTAL BUDGET:		
FUNDING SOURCE:	12 agencies	
CONTACT:	Bernie Wagenblast - Mgr., Operations, TRANSCOM	
	TEL: (201) 963-4033	FAX: (201) 963-7488

### **Region-Wide IVHS Implementation Strategy**

LOCATION: New York Metropolitan area

CONTRACTOR: James H. Kell and Associates

BEGIN DATE: 06/01/93

END DATE: 06/10 /94

OPER. DATE:

DESCRIPTION: Develop a regional strategy for implementing IVHS technologies

and associated strategies throughout the TRANSCOM region.

Implement the final approved system architecture.

FACILITIES: Regional architecture approved by member agencies in March,

1995; implementation beginning.

STATUS: Initial alternative configurations report completed and workshop

held with TRANSCOM member agencies to discuss options

TOTAL BUDGET: \$2,105,000

FUNDING SOURCE: FHWA

CONTACT: Thomas Werner - Director of Traffic Engineering and Safety

Division, NYSDOT

TEL: (518) 457-6438 FAX: (518) 457-1780

CONTACT: Lou Neudorff - JHK

TEL: (212) 473-3310 FAX: (212) 473-3614

## Regional Variable Message Sign Project

LOCATION: New York, New Jersey, Connecticut

CONTRACTOR:

BEGIN DATE: 01/01/93

**END DATE:** 

OPER. DATE:

DESCRIPTION: Proposal to install variable message signs at strategic locations

throughout the New York metropolitan region.

FACILITIES: I-95 in NY/NJ/CT, NYSTWY, I-287 in NY/NJ; I-278 @ Staten

Island Expwy; I-495; GSP; Bruckner; others

STATUS: 2 VMS for ConnDOT installed, 18 other VMS in design

TOTAL BUDGET: \$2,000,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# Service Area Traveller's Interactive Network (SATIN)

LOCATION: New York, New Jersey, Connecticut

**CONTRACTOR:** 

BEGIN DATE: 07/01/94

END DATE:

OPER. DATE:

DESCRIPTION: TRANSCOM has funding for a project involving the

dissemination of real-time traffic and transit information to travelers through a network of interactive kiosks at service areas, truck stops, and transit centers in the New York-New

Jersey-Connecticut metropolitan areas.

FACILITIES:

STATUS: RFI being prepared.

TOTAL BUDGET: \$1,000,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

#### **TRANSMIT**

LOCATION: Spring Valley in Rockland County, Tappan Zee in Westchester

County, NY, and at Hillsdale Toll Plaza in NJ

CONTRACTOR: PBFI (contractor), Daidone Electric (equipment) and NJIT

(evaluation)

BEGIN DATE: 02/01/91

END DATE: 12/01/96

OPER. DATE:

DESCRIPTION: The TRANSMIT (TRANSCOM System for Managing Incident

and Traffic) system utilizes vehicles equipped with E-ZPass tags as probes for traffic monitoring and incident detection. The project has 22 overhead reader sites along the 20 mile long test bed. The information from these reader sites are transmitted to the central processing sites at TRANSCOM offices via leased phone lines and spread spectrum radio. The data is collected,

analyzed, and presented in graphical map form.

**FACILITIES:** 

STATUS: Evaluation will be completed in May 1996.

TOTAL BUDGET: \$3,500,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech Development - TRANSCOM

TEL: (201) 963-4033 FAX: (201) 963-7488

CONTACT: Phil Tarnoff - Farradyne Systems

TEL: (301) 816-1855 FAX: (301) 816-1884

# **Transportation Operations Planning**

LOCATION:	New York Metro area	
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:	This program has shifted from demanagement plans to providing intercoordination on a regional basis planning, development and impresponses to: major incidents, signification projects, and major special event many agencies assume a greater incident detection and notification interagency communications and eare considered as plans are development.	eragency communications and a TRANSCOM focuses on aplementation for regional ificant long term construction is with a regional impact. As responsibility for centralized on, TRANSCOM facilitates ensures all regional resources
FACILITIES:		
STATUS:	Operational	
TOTAL BUDGET:		
FUNDING SOURCE:	12 agencies	
CONTACT:	David Judd - Mgr Transportation	Operations Planning
	TEL: (201) 963-4033	FAX: (201) 963-7488

### TRANSCOM, New Jersey DOT

### **Route 4 & 17 CCTV/HAR**

LOCATION: New Jersey

CONTRACTOR:

**BEGIN DATE:** 

**END DATE:** 

OPER. DATE:

DESCRIPTION: Installation of two CCTV cameras and one HAR system,

operated by Bergen County Police Dept., maintained by NJDOT. Video fees go to Bergen County Police Dept., TRANSCOM,

NJDOT-Newark, NJDOT-Trenton.

FACILITIES: Route 4, Route 17

STATUS: Operational

TOTAL BUDGET: \$425.000

FUNDING SOURCE: FHWA

CONTACT: Paul Einreinhofer - Sergeant

TEL: (201) 599-6210 FAX: (201) 646-3344

CONTACT: Tom Batz - Mgr., Tech Development, TRANSCOM

# TRANSCOM, New Jersey Turnpike Authority CCTV at Interchange 16W

LOCATION: New Jersey Turnpike

**CONTRACTOR:** 

BEGIN DATE: 01/01/94

END DATE:

OPER. DATE:

DESCRIPTION: Proposal to install closed circuit cameras for traffic surveillance

at interchange 16W of the New Jersey Turnpike.

FACILITIES: New Jersey Turnpike

STATUS: In design.

TOTAL BUDGET: \$200,000

FUNDING SOURCE: FHWA

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# TRANSCOM, New Jersey Turnpike Authority New Jersey Turnpike VMS

LOCATION: New Jersey

CONTRACTOR:

BEGIN DATE: 05/27/93

END DATE:

OPER. DATE:

DESCRIPTION: Design and installation of 6 variable message signs at various

sites along the New Jersey Turnpike.

FACILITIES: New Jersey Turnpike

STATUS: Design underway

TOTAL BUDGET: \$1,500,000

FUNDING SOURCE: FHWA, NJTA

CONTACT: Robert Dale - Director of Operations, NJTA

TEL: (908) 247-0900 ext. 5401 FAX: (908) 937-5926

CONTACT: Tom Batz - Mgr., Tech. Development, TR.ANSCOM

# TRANSCOM, New York State Thruway Authority CCTV Installation at or near the Tappan Zee Bridge

LOCATION: New York

**CONTRACTOR:** 

**BEGIN DATE:** 

END DATE:

OPER. DATE: 07/01/95

DESCRIPTION: Installation of 5 video cameras to monitor the Tappan Zee

Bridge and portions of I-87/287. Video feeds will go to the

NYSTA and TRANSCOM.

FACILITIES:

STATUS: Installed

TOTAL BUDGET: \$200,000

FUNDING SOURCE: FHWA

CONTACT: John Baniak - Director of Operations, NYSTA

TEL: (518) 436-2830 FAX: (518) 449-3198

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# TRANSCOM, New York State Thruway Authority CCTV on I-87

LOCATION: Westchester County, New York

CONTRACTOR:

**BEGIN DATE:** 

**END DATE:** 

OPER. DATE:

DESCRIPTION: Installation of video cameras at various locations to monitor

various points on the I-87. Video feeds will go to TRANSCOM,

NYSTA.

FACILITIES: I-87, New York

STATUS: Design underway

TOTAL BUDGET: \$400,000

FUNDING SOURCE: FHWA

CONTACT: John Baniak - Director of Operations, NYSTA

TEL: (518) 436-2830 FAX: (518) 449-3198

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

### TRANSCOM, NJ-HA, NJ-DOT, FHWA

### **Alternate Bus Routing, Int 129**

LOCATION: New Jersey

CONTRACTOR: Hughes Ground Systems

BEGIN DATE:

END DATE:

OPER.DATE: 01/01/96

DESCRIPTION: Would provide alternate bus routing information regarding the

best available routes from the Raritan River on the Garden State Parkway (Interchanges 127 & 129) to New Jersey

Turnpike's Interchange 11.

FACILITIES: Garden State Parkway, New Jersey Turnpike

STATUS: Design has begun. Installation expected by early 1996.

TOTAL BUDGET: \$1,047,784

FUNDING SOURCE: FHWA, NJHA, Hughes

CONTACT: Charlie McManus - NJHA

TEL: (908)442-8600 FAX:

CONTACT: Tom Batz - Mgr., Tech. Development, TRANSCOM

# **Triborough Bridge and Tunnel Authority**

### **ETTM**

LOCATION:

CONTRACTOR: Mark IV, Amtech, Lockheed

BEGIN DATE:

END DATE: 06/01/96

OPER. DATE: 08/01/95

DESCRIPTION: Part of E-ZPass.

FACILITIES: All

STATUS: On schedule for 8/95 implementation.

TOTAL BUDGET: \$14,500,000

FUNDING SOURCE: Tolls

CONTACT: Phil Leshinsky

TEL: (212) 468-2340 FAX: (212) 474-8910

# Trucking Research Institute (TRI) with PFMI

### Regulatory Applications of ITS/CVO

LOCATION:

Nationwide

CONTRACTOR:

The ATA Foundation, Inc., 660 Roosevelt Ave., Pawtucket, RI,

02860. Ph: (401) 722-7800; Fax: (401) 722-0109

**BEGIN DATE:** 

10/01/93

END DATE:

06/01/96

OPER. DATE:

DESCRIPTION:

Examine the potential benefits/costs of the proposed FHWA's ITS/CVO user services program in relation to safety and other

commercial vehicle regulatory processes (Congressional

mandated study)

**FACILITIES:** 

STATUS:

Analysis completed 10/95; outreach from 10/95 - 06/96.

TOTAL BUDGET:

\$375,000

**FUNDING SOURCE:** 

FHWA-Office of Motor Carriers

CONTACT:

Jeff Loftus

TEL: (202) 366-4516

FAX: (202) 366-7908

# An Investigation of Operational Procedures for HAR Systems

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 07/01/94

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: The purpose of this research effort is to enhance the HAR

operational guidelines currently in use by VDOT. To accomplish this, the study team is investigating HAR equipment, personnel considerations, signing, message development, and motorist

opinions of HAR.

FACILITIES:

STATUS: Ongoing

TOTAL BUDGET: \$31,500

FUNDING SOURCE: State

CONTACT: Catherine McGhee - Research Scientist, Virginia Transportation

Research Council

TEL: (804) 293-1973 FAX: (804) 293-1990

CONTACT: Brian L. Smith - Senior Research Scientist, Virginia

**Transportation Research Council** 

TEL: (804) 293-1930 FAX: (804) 293-1990

### Automatic Data Collection on Transit Users Via Radio Frequency Identification

LOCATION:	Charlottesville, Virginia

**CONTRACTOR:** 

BEGIN DATE: 09/01/95

END DATE:

OPER. DATE:

DESCRIPTION: This project will examine the feasibility of implementing an

automatic data collection information system for improved transit system operation based upon radio frequency identification (RF/ID) of transit users. The system involves incorporating RF/ID technology into smart card bus passes to improve the methods of transit user data collection. Passengers carrying the cards can then be uniquely identified to collect real-time information concerning fares, demographics, arrivals, departures, and transit stops. Transit operators can use the information to improve route planning, scheduling, fare

collection, capacity, and demand analysis.

**FACILITIES:** 

STATUS: This project is scheduled to begin in the Fall of 1995.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Manuel D. Rossetti - University of Virginia, School of

**Engineering and Applied Science** 

TEL: (804) 9244270 FAX: (804) 982-3096

CONTACT: Mike Demetsky - Faculty Research Scientist, Virginia

Transportation Research Council

TEL: (804) 293-1942 FAX: (804) 293-1990

### Development of a Pilot Short Course: Effective Use of Portable Variable Message Signs

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 03/01/95

END DATE: 12/01/95

OPER. DATE:

DESCRIPTION: This effort includes the development and teaching of a pilot VMS

short course. The course will consist of notes, case studies, training video, and a software interface. The material for the course will draw heavily from the VMS guidelines developed by the author. Finally, an important part of the project will be to

refine the course based on feedback from attendees.

**FACILITIES:** 

STATUS: Ongoing (Pilot course will be taught in June and July)

TOTAL BUDGET: \$20,000

FUNDING SOURCE: FHWA and State

CONTACT: John Miller

TEL: (804) 293-1999 FAX: (804) 293-1990

# Effectiveness of VMSs in Controlling Vehicle Speeds in Work Zones: Phase II

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 02/01/95

END DATE: 06/01/96

OPER. DATE:

DESCRIPTION: Phase I of this study showed that a VMS with radar is more

effective than standard signs in altering drivers' behavior in work zones. This Phase II study will investigate the effect of duration of exposure to VMS with radar and the effect of work

zone length on drivers' behavior.

FACILITIES:

STATUS: Ongoing

TOTAL BUDGET: \$105,500

FUNDING SOURCE: FHWA and State

CONTACT: Nicholas J. Garber

TEL: (804) 293-1908 FAX: (804) 293-1990

# **Evaluation and Enhancement of the ITS Planning Process**

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 07/01/94

END DATE: 10/01/95

OPER. DATE:

DESCRIPTION: The purpose of this research project is to evaluate and improve

the federal ITS Planning and Project Deployment Process. This process has been widely used to conduct early deployment planning studies throughout the country. The project team is focusing on the performance of the process on the COMPARE

early deployment project in Hampton Roads, Virginia.

FACILITIES:

STATUS: Ongoing

TOTAL BUDGET: \$86,000

FUNDING SOURCE: FHWA

CONTACT: Brian L. Smith Senior Research Scientist, Virginia

Transportation Research Council

TEL: (804) 293-1930 FAX: (804) 293-1990

# **Extension of Northern Virginia Traffic Management System**

LOCATION: Fairfax and Prince William Counties

CONTRACTOR: ALCATEL Contracting

BEGIN DATE: 03/01/95

END DATE:

OPER. DATE: 07/01/97

DESCRIPTION: Extension of existing freeway control system is currently under

construction. It will add approximately 20 miles on I-66 and 20 miles on I-95. It will include CCTV, VMS, and loops. Also, the existing 20 miles is planned to be upgraded to fiber optic

communications within this contract.

FACILITIES: I-66 and I-95

STATUS: Construction underway

TOTAL BUDGET: \$27,000,000

FUNDING SOURCE: FHWA and State

CONTACT: Kenneth Wester - Assistant District Engineer, Operations,

**VDOT** 

TEL: (703) 934-7317 FAX: (703) 934-5626

CONTACT: Charles Hall - Assistant State Traffic Engineer, VDOT

# **Extension of Suffolk District Traffic Management System**

LOCATION: Hampton Roads Region, Virginia

CONTRACTOR: URS Consultants, Inc.

**BEGIN DATE:** 

END DATE: 10/01/96

OPER. DATE:

DESCRIPTION: Extension of the nearly completed freeway control system is

currently under design.

FACILITIES: I-64, Rte 44, I-564, I-264, I-664

STATUS: Under design

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Charles Hall - Assistant State Traffic Engineer, VDOT

#### **FASTOLL**

LOCATION: Northern Virginia

CONTRACTOR: Syntonic

BEGIN DATE: 03/01/94

END DATE:

OPER. DATE: 01/01/96

DESCRIPTION: ETTM on the Dulles Toll Road. Tolls will be deducted from

prepaid accounts. It is intended that the design of FASTOLL be

adaptable for tolling applications throughout Virginia.

FACILITIES: Dulles Toll Road

STATUS: Under construction

TOTAL BUDGET: \$11,800,000

FUNDING SOURCE: Toll revenues

CONTACT: Charles Hall - Assistant State Traffic Engineer, Virginia DOT

### **GIS Routing Applications**

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 12/01/95

END DATE: 04/01/97

OPER. DATE:

DESCRIPTION: Virginia Connections, the strategic plan for transportation,

states the Commonwealth will develop comprehensive and accurate transportation network mapping through GIS applications to support real-time routing analysis and other ITS technologies. This 2 phase research effort will determine how a GIS can be used for this purpose. The 1st phase will identify and examine all possible VDOT applications of GIS routing and will include hazardous material routing, incident response planning, and congestion mitigation strategies. Phase 2 of the study will demonstrate one of the applications identified in the first phase using data from the Albemarka County area.

first phase using data from the Albemarle County area.

FACILITIES: VTRC GIS Laboratory

STATUS: Programmed Study

TOTAL BUDGET: \$40.000

FUNDING SOURCE: FHWA and State

CONTACT: Brian L. Smith Senior Research Scientist, Virginia

Transportation Research Council

TEL: (804) 293-1930 FAX: (804) 293-1990

## **Hampton Roads Early Deployment Study - COMPARE**

LOCATION: Hampton Roads Area, Virginia

CONTRACTOR: Northeast Consultants

BEGIN DATE: 06/01/94

END DATE: 08/01/95

OPER. DATE:

DESCRIPTION: A planning effort for IVHS in Hampton Roads, including the

development of a comprehensive concept plan for implementation of technologies; design of an inter-agency

communication system; and development of an ATIS.

FACILITIES:

STATUS: Complete

TOTAL BUDGET: \$500,000

FUNDING SOURCE: FHWA (\$486,000) and State

CONTACT: Charles Hall - Assistant State Traffic Engineer, Virginia DOT

TEL: (804) 786-6777 FAX: (804) 225-4978

CONTACT: Matt Miller - FHWA, Virginia Division

TEL: (804) 281-5108 FAX: (804) 281-5101

### **Hampton Roads Traffic Information Hotline**

LOCATION: Hampton Roads Region, Virginia

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE: 01/15/93

DESCRIPTION: VDOT is participating in INFOLINE, a telephone information

service operated by a local newspaper, to provide current traffic

information on major crossings in the region.

FACILITIES: Bridge-Tunnels: Hampton Roads, Monitor-Merrimac Memorial;

Tunnels: Downtown, Midtown; Bridges: Coleman, James River.

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: State

CONTACT: James E. Harrison - Resident Engineer, Tidewater Tunnel

Facilities, Virginia, DOT

TEL: (804) 727-4810 FAX: (804) 727-4851

### **Highway Surveillance Television Broadcast**

LOCATION: Northern Virginia

**CONTRACTOR:** 

BEGIN DATE: 08/01/92

END DATE:

OPER. DATE:

DESCRIPTION: Several television stations broadcast video from the CCTVs of

the Northern Virginia TMS as part of area traffic reports. System may be expanded to provide video feeds to information

kiosks at activity centers.

FACILITIES: I-395, I-95, I-66, Woodrow Wilson Bridge

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: TV station provided necessary equip

CONTACT: Jimmy Chu - Traffic Management System Manager, Virginia

DOT

TEL: (703) 521-5695 FAX: (703) 521-5455

CONTACT: Charles Hall - Assistant State Traffic Engineer, Virginia DOT

### I-66/I-95/I-395 Traffic Management System

LOCATION: Northern Virginia

CONTRACTOR:

BEGIN DATE: 01/01/85

END DATE:

OPER. DATE: 01/01/85

DESCRIPTION: Incident detection, HOV lane operation, and congestion

management managed at TMS center in Arlington. 550 loop detectors at 1/2 mile intervals, 48 CCTV's, 100 VMS's, and 26

ramp meters.

FACILITIES: 10 mi. of I-66, 11.5 mi. of I-395, 10 mi. of Capital Beltway

(I-95/495), Woodrow Wilson Bridge.

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: FHWA and State

CONTACT: Jimmy Chu - Traffic Management System Manager, Virginia

DOT

TEL: (703) 521-5695 FAX: (703) 521-5455

### **Integrated Traffic Management**

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 10/01/95

END DATE: 11/01/97

**OPER. DATE:** 

DESCRIPTION: Research to determine the most effective means of integrating

various traffic management systems. This effort will include identifying the appropriate hardware for integrating signal systems with large scale traffic management efforts as well as determining an overall scheme for integrating the separate

systems throughout the state.

**FACILITIES:** 

STATUS: Programmed Study

TOTAL BUDGET: \$45,000

FUNDING SOURCE: FHWA and State

CONTACT: Catherine McGhee - Research Scientist, Virginia Transportation

Research Council

TEL: (804) 293-1973 FAX: (804) 293-1990

### **Northern Virginia Early Deployment Study**

LOCATION: Northern Virginia Region

CONTRACTOR: DeLeuw, Cather & Company of Virginia

BEGIN DATE: 0510 l/95

END DATE: 0510 l/96

OPER. DATE:

DESCRIPTION: Purpose is to prepare the Northern Virginia region for the

successful deployment of ITS. It will produce two important plans: an ITS strategic deployment plan and an ATMS implementation plan. A suggested architecture for the integration of existing and future ATMS initiatives in the Northern Virginia region is a significant goal for this study.

**FACILITIES:** 

STATUS: Underway

TOTAL BUDGET: \$500,000

FUNDING SOURCE: FHWA and State

CONTACT: Kenneth Wester - Assistant District Engineer, Operations,

**VDOT** 

TEL: (703) 934-7317 FAX: (703) 934-5626

CONTACT: J. R. Robinson - Director, ITS Programs, VDOT

### **Northern Virginia Traffic Operations Center**

LOCATION: Fairfax, Virginia

CONTRACTOR:

BEGIN DATE: 07/01/94

END DATE:

OPER. DATE:

DESCRIPTION: The traffic operations center (TOC) serves as the clearinghouse

for traffic information in the Northern Virginia District. Coordination of snow removal, incidents, construction and maintenance activities, and other highway operations is done through this center. Direct communication is maintained with state police, local police, local fire departments, VDOT Safety Service Patrols, maintenance crews, the National Weather Service, public transportation agencies, the media, and others. This center is also responsible for programming HAR and plans are to integrate the TOC with the signal system and the traffic

management system.

**FACILITIES:** 

STATUS: Ongoing

TOTAL BUDGET:

FUNDING SOURCE: State

CONTACT: Ken Wester - Assistant District Engineer, Operations, VDOT

TEL: (703) 934-7317 FAX: (703) 934-5626

CONTACT: Ron Miner TOC Manager, VDOT

TEL: (703) 359-1142 FAX: (703) 934-0769

### **Northern Virginia Traffic Signal System**

LOCATION: Fairfax, Loudon and Prince William Counties

CONTRACTOR: ALCATEL Contracting

BEGIN DATE: 12/01/93

END DATE: 07/01/96

OPER. DATE:

DESCRIPTION: Installation of a centrally controlled signal system which will

operate 700 signals with expansion capabilities to at least 2,000. VDOT is considering strategies for integrating the system with

regional ATMS.

FACILITIES: All signals in the three counties

STATUS: Under construction

TOTAL BUDGET: \$12,000,000

FUNDING SOURCE: FHWA, State, oil overcharge funds

CONTACT: Kenneth Wester - Assistant District Engineer, Operations,

Virginia DOT

TEL: (703) 934-7317 FAX: (703) 934-5626

CONTACT: Charles Hall - Assistant State Traffic Engineer, Virginia DOT

TEL: (804) 786-6777 FAX: (804) 225-4978

### Operation and Maintenance of the Suffolk District Traffic Management System

LOCATION: Hampton Roads Region, Virginia

CONTRACTOR: URS Consultants, Inc.

**BEGIN DATE:** 

END DATE:

OPER. DATE:

DESCRIPTION: The operation and maintenance of the Suffolk District Traffic

Management System will be conducted by the consultant under

immediate supervision of VDOT staff.

FACILITIES: I-64, Rte 44

STATUS: Contractor is awaiting notice to proceed

TOTAL BUDGET: \$12,800,000

FUNDING SOURCE: State Maintenance

CONTACT: Stephany Hanshaw - Traffic Management System Manager,

VDOT

TEL: (804) 424-9907 FAX: (804) 424-9911

CONTACT: Charles Hall - Assistant State Traffic Engineer, VDOT

TEL: (804) 786-6777 FAX: (804) 225-4978

### **Richmond Early Deployment Study**

LOCATION: Richmond Metropolitan Region

CONTRACTOR: Frederic R. Harris

BEGIN DATE: 10/01/95

END DATE: 10/01/96

OPER. DATE:

DESCRIPTION: To prepare the region for the successful, near-term deployment

of ITS. This study will also provide an opportunity to examine the provision of inter-regional ITS user services in Virginia.

FACILITIES:

STATUS: Underway

TOTAL BUDGET: \$500,000

FUNDING SOURCE: FHWA and State

CONTACT: J. R. Robinson - Director, ITS Programs, VDOT

TEL: (804) 786-6677 FAX: (804) 225-4978

CONTACT: Matt Miller - FHWA, Virginia Division

TEL: (804) 281-5108 FAX: (804) 281-5101

### Rural Transit Traveler Information System (RTTIS) Operational Test

LOCATION: Blacksburg, Virginia

**CONTRACTOR:** 

BEGIN DATE: 09/01/95

END DATE: 03/01/97

OPER. DATE:

DESCRIPTION: Making transit usage a positive experience for its users is the

key to increasing ridership. This project will show the rider exactly how long until the arrival of the next bus by use of personal computer or telephone. Blacksburg Transit will test the new traveler information system employing Automatic Vehicle Location & Monitoring (AWAVM) technology. This test can be seen as a scale model to larger metropolitan systems. The goals are to: (1) Equip 30 buses with AVM equipment to monitor its position from central dispatch; and (2) Maintain a central dispatch that will calculate arrival times to various bus stops, and then distribute the information to travelers through

various media.

**FACILITIES:** 

STATUS: This 18 month project is expected to begin in late Summer 1995.

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Bob James - Senior Research Associate, Center for

Transportation Research

TEL: (540) 231-7740 FAX: (540) 231-5214

### Safety and Transportation Management on the National Highway System

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 10/01/95

END DATE: 08/01/96

OPER. DATE:

DESCRIPTION: On Virginia's portion of the national highway system (NHS)

there exists traffic management systems of various complexities. Given the state's experience, this research effort will determine the relationship between different levels of traffic management and the safety and operational efficiency of NHS facilities. This effort will result in a deliverable which (1) quantifies the ITS benefits experienced in Virginia, and (2) provides specific

recommendations for ITS deployment on the NHS.

FACILITIES:

STATUS: Programmed Study

TOTAL BUDGET: \$30,000

FUNDING SOURCE: FHWA and State

CONTACT: Brian L. Smith Senior Research Scientist, Virginia

Transportation Research Council

TEL: (804) 293-1930 FAX: (804) 293-1990

# Simulation Analysis of Route Diversion Strategies for Freeway Incident Management

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 04/01/93

END DATE: 06/01/94

OPER. DATE:

DESCRIPTION: Research project to establish a methodology for analyzing

diversion strategies using CORSIM, a microscopic simulation model developed by the FHWA capable of simultaneously analyzing freeway and arterial roadways. The results of the study show that the model is a valuable tool in analyzing diversion strategies; the critical freeway volume at which diversion becomes advantageous can be determined, as can bottleneck locations on the alternate routes. Signal timing adjustments can be tested and fine-tuned to achieve the ideal

maximum flow along the diversion route.

**FACILITIES:** 

STATUS: Completed study; final report available

TOTAL BUDGET: \$66,000

FUNDING SOURCE: FHWA and State

CONTACT: Catherine McGhee - Research Scientist, Virginia Transportation

Research Council

TEL: (804) 293-1973 FAX: (804) 293-1990

### **Statewide Emergency Operation Center**

LOCATION:	<b>VDOT Central</b>	Office.	Richmond.	Virginia

CONTRACTOR:

BEGIN DATE: 10/01/94

END DATE:

OPER. DATE: 10/01/94

DESCRIPTION: The Emergency Operations Center (EOC) coordinates highway

emergencies for the entire state. Originally, the center was established to coordinate activities during winter weather events. Now duties of the center have expanded to include answering citizen calls on the Highway Helpline and serve as a clearinghouse for construction, emergency, and major incident information. Center staff are aided by an Emergency Information System (EIS) which was developed by EIS

International.

**FACILITIES:** 

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE: State

CONTACT: Steve Mondul - Emergency Operations Center Manager, VDOT

TEL: (804) 786-2848 FAX: (804) 225-4979

CONTACT: 24 Hour Watch Officer

TEL: 1-800-367-ROAD FAX: (804) 225-4979

### **Suffolk District Traffic Management System**

LOCATION: Hampton Roads Region, Virginia

CONTRACTOR: URS (prime); Frederic R. Harris and Langley & McDonald (subs)

BEGIN DATE: 08/01/93

END DATE:

OPER. DATE: 02/01/96

DESCRIPTION: Loop detectors, CCTVs, VMSs for traffic surveillance, control,

and management on the 8-mile reversible bus and HOV roadway in the median of I-64, the concurrent flow HOV lanes on I-64, 4 miles of VA-44, and eventually the entire regional freeway

system.

FACILITIES: I-64, VA-44

STATUS: Installation underway

TOTAL BUDGET: \$12,000,000

FUNDING SOURCE: Federal and State construction fund

CONTACT: Stephany Hanshaw - Traffic Management System Manager,

Virginia DOT

TEL: (804) 424-9907 FAX: (804) 424-9911

CONTACT: Charles Hall - Assistant State Traffic Engineer, Virginia DOT

TEL: (804) 786-6777 FAX: (804) 225-4978

### **Suffolk District Tunnel Traffic Management Systems**

LOCATION:	Hampton Roads Region, Virgi	nia

CONTRACTOR:

BEGIN DATE:

END DATE:

**OPER. DATE:** 

DESCRIPTION: CCTV's, loop detectors, and VMS's for incident detection and

traffic management in the Downtown Tunnel (I-264), the Hampton Roads Bridge-Tunnel (I-641, and the Monitor-Merrimac Memorial Bridge-Tunnel (I-664). The latter two also utilize HAR.

FACILITIES: Hampton Rds Bridge-Tunnel- I-64, Downtown Tunnel- I-264,

Monitor-Merrimac Mem Bridge-Tunnel- I-664; collectively 17

miles.

STATUS: Operational

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: James E. Harrison - Resident Engineer, Tidewater Tunnel

Facilities, Virginia DOT

TEL: (804) 727-4810 FAX: (804) 727-4851

### **Traffic Control for High Occupancy Vehicle Facilities**

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 06/01/95

END DATE: 07/01/96

OPER. DATE:

DESCRIPTION: This research project focuses on HOV facilities in Virginia and

the traffic control strategies used on these facilities. The objectives of the study are (1) to determine the most effective types of traffic control for HOV facilities in Virginia, (2) to determine the reasons for non-compliance with HOV regulations, and (3) to develop a set of guidelines to aid traffic engineers in Virginia in planning and implementing HOV traffic control

strategies.

**FACILITIES:** 

STATUS: Programmed Study

TOTAL BUDGET: \$36,000

FUNDING SOURCE: FHWA and State

CONTACT: Catherine McGhee Research Scientist, Virginia Transportation

Research Council

TEL: (804) 293-1973 FAX: (804) 293-1990

### **Traffic Flow Forecasting for Intelligent Transportation Systems (ITS) Application**

LOCATION:

CONTRACTOR: Virginia Transportation Research Council

BEGIN DATE: 01/01/93

END DATE: 06/01/95

OPER. DATE:

DESCRIPTION: The purpose of this research effort is to investigate the

feasibility of developing a model which can accurately forecast future freeway traffic flow based on real-time detector data. Furthermore, a software architecture will be developed which defines the functional components necessary for improved traffic

management.

FACILITIES:

STATUS: Ongoing

TOTAL BUDGET: \$75,000

FUNDING SOURCE: FHWA and State

CONTACT: Brian L. Smith Senior Research Scientist, Virginia

**Transportation Research Council** 

TEL: (804) 293-1930 FAX: (804) 293-1990

### **Truck Speed Detection/Warning System**

LOCATION: Virginia

CONTRACTOR: Bellomo-McGee, Inc. (BMI)

BEGIN DATE: 10/01/93

END DATE: 12/01/96

OPER. DATE:

DESCRIPTION: Installation of an experimental, prototype automatic truck

warning system on three ramps of the I-495 Capital Beltway. The system will alert truck drivers when they are in danger of

a rollover approaching the ramp.

FACILITIES: Capital Beltway (I-495)

STATUS: Operational on 2 ramps in VA and 1 in MD

TOTAL BUDGET: \$400,000

FUNDING SOURCE: FHWA (100%)

CONTACT: Bill Harrell - Traffic Engineering, Northern Virginia, VDOT

TEL: (703) 934-0524 FAX: (703) 934-5625

CONTACT: Howie Bissell - FHWA R&D

TEL: (703) 285-2428 FAX:

# Washington Metropolitan "Umbrella'\* Early Deployment Study

LOCATION: Washington Metropolitan Region

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: A study to identify and assess potential regional surface

transportation priorities in the national capital area that can be addressed by the application of ITS technologies. This study will also examine the institutional and technical issues required to

implement ITS on a regional basis.

FACILITIES:

STATUS: Consultant selected, negotiations underway

TOTAL BUDGET:

FUNDING SOURCE: FHWA, VDOT, Maryland State Highway Administration

CONTACT: J. R. Robinson - Director, ITS Programs, VDOT

TEL: (804) 786-6677 FAX: (804) 225-4978

### **Virginia DOT and Fairfax County Police**

### **Airborne Video System**

LOCATION: Northern Virginia

**CONTRACTOR:** 

BEGIN DATE: 07/01/93

END DATE: 01/01/95

OPER. DATE: 04/01/94

DESCRIPTION: The airborne video system began as an IVHS Operational Test.

The system uses a video camera mounted to a Fairfax County Police helicopter to provide a mobile video platform for use in traffic management. The system will supplement fixed surveillance CCTVs with real-time information concerning traffic incidents. System continues to be upgraded and expanded. An antenna was added for Prince William County Police and an additional camera will be purchased by VDOT to increase

availability.

**FACILITIES:** 

STATUS: An Evaluation Report, dated 1/95, is available from VDOT

TOTAL BUDGET:

FUNDING SOURCE:

CONTACT: Capt. Bob Fitzpatrick - Fairfax County Police

TEL: (703) 280-0550 FAX: (703) 280-0648

CONTACT: Ron Miner - Traffic Operations Manager, VDOT

TEL: (703) 359-1142 FAX: (703) 934-0769

### Virginia DOT, Fairfax County Police Department

### **I-66 Joint Operations Center**

LOCATION:	Fairfax County

CONTRACTOR:

BEGIN DATE: 03/01/94

END DATE:

OPER. DATE:

DESCRIPTION: State Police, Fairfax County Police, Fairfax County Fire &

Rescue, and VDOT staff Fairfax County (Police) Traffic Information Center during weekday peak periods to coordinate incident response and traffic management as part of the I-66

Reconstruction Management Plan.

FACILITIES:

STATUS:

TOTAL BUDGET:

FUNDING SOURCE: Federal and State

CONTACT: Kenneth Wester - Assistant District Engineer - Operations,

Virginia DOT

TEL: (703) 934-7317 FAX: (703) 934-5626

CONTACT: Captain Bob Fitzpatrick - Fairfax County Police Department

TEL: (703) 280-0550 FAX: (703) 280-0648

# Virginia DOT, FHWA, MdSHA, Bell Atlantic Mobile, Wash. Metro Council of Governments, National Park Service

# **Cellular Application to IVHS Tracking and Location** (CAPITAL)

LOCATION: Washington Metropolitan Area

CONTRACTOR: Engineering Research Associates, Inc., Farradyne Systems, Inc.,

Bell Atlantic Mobile Systems

BEGIN DATE: 08/01/93

END DATE:

OPER. DATE:

DESCRIPTION: This op test will evaluate the use of the Bell Atlantic cellular

telephone infrastructure with passive statistical cellular and cellular geolocation technologies to estimate traffic congestion

info and ID incidents.

**FACILITIES:** 

STATUS: Op test complete, evaluation nearing completion

TOTAL BUDGET: \$7,169,420

FUNDING SOURCE: FHWA & Private Partners

CONTACT: Bob Ewald - Program Manager, Engineering Research

Associates, Inc.

TEL: (703) 734-8858 FAX:

CONTACT: Charles Hall - Assistant State Traffic Engineer, VDOT

TEL: (804) 786-6777 FAX: (804) 225-4978

### Virginia DOT, Virginia Tech, FHWA

### **Expert System for Multi-Agency Incident Response**

LOCATION: Northern Virginia

CONTRACTOR: Virginia Tech

BEGIN DATE: 08/01/93

END DATE: 09/01/95

OPER. DATE:

DESCRIPTION: Will develop an expert system for coordinating multi-agency

response to multiple highway incidents. The system will prompt and assist control center personnel to make decisions about diversion routes, signal retiming, and integrated freeway/arterial

control.

FACILITIES: All freeways and arterials

STATUS: Study underway

TOTAL BUDGET:

FUNDING SOURCE: FHWA - Office of Technology Appl.

CONTACT: Kaan Ozbay - Research Assoc., Center for Transp. Research, VA

Tech

TEL: (703) 231-7877 FAX: (703) 231-5214

CONTACT: David Helman - FHWA

TEL: (202) 366-8042 FAX: (202) 366-7909

### Virginia DOT with Virginia Polytechnic Institute and State Univ.

### The University Road Connection - a "Smart Road"

LOCATION: Blacksburg/Roanoke, Virginia

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: A a-mile, two-lane highway facility to serve as a test-bed for

IVHS technology. The first IVHS facility built from the ground

up in the U.S.

**FACILITIES:** 

STATUS: Preliminary design

TOTAL BUDGET: \$32,000,000

FUNDING SOURCE:

CONTACT: Ray Pethtel Interim Director, Center for Transp. Research, VA

Tech

TEL: (703) 231-7740 FAX: (703) 231-5214

CONTACT: J. R. Robinson - Director, ITS Programs, VDOT

TEL: (804) 786-6677 FAX: (804) 225-4978

### Aircraft Mounted Traffic Surveillance Video Camera

Westchester County, NY LOCATION: **CONTRACTOR: BEGIN DATE:** END DATE: OPER. DATE: **DESCRIPTION:** All facilities in county FACILITIES: Design work proposed STATUS: TOTAL BUDGET: FUNDING SOURCE: **CMAQ** John Hsu - Westchester County CONTACT: FAX: (914) 285-2558 TEL: (914) 285-2556

### **CCTV Bronx River Parkway**

LOCATION:	Westchester County	
CONTRACTOR:		
BEGIN DATE:		
END DATE:		
OPER. DATE:		
DESCRIPTION:		
FACILITIES:	Bronx River Parkway, Sprain Bro	ok Parkway to NYC line
STATUS:	Design work proposed	
TOTAL BUDGET:		
FUNDING SOURCE:	CMAQ	
CONTACT:	John Hsu - Westchester County	
	TEL: (914) 285-2556	FAX:

#### **Communications Center**

LOCATION:

Westchester County, New York

CONTRACTOR:

Metro Traffic, Inc.

**BEGIN DATE:** 

END DATE:

OPER. DATE:

11/01/92

DESCRIPTION:

Private, for-profit company gathers and disseminates traffic information to/from Westchester Co. vehicles, transit buses, utility company vehicles, REACT vehicles, police, NYSDOT TOC, aircraft, etc. Provides information to radio and TV stations as well as corporate offices through voice mail system.

FACILITIES:

All transportation facilities

STATUS:

Operational

TOTAL BUDGET:

\$100,000

FUNDING SOURCE:

CONTACT:

John Hsu - Westchester County

TEL: (914) 285-2556

FAX:

### **Traffic Operations and Surveillance Center**

LOCATION: Westchester County, New York

CONTRACTOR:

BEGIN DATE:

END DATE:

OPER. DATE:

DESCRIPTION: TOC coordinates traffic plans for county, local, and private

sector projects.

FACILITIES: All county and local highways

STATUS: Operational; ongoing program run in conjunction with NYS

DÔT.

TOTAL BUDGET:

FUNDING SOURCE: NHS, STP, State

CONTACT: John Hsu - Westchester County

TEL: (919) 285-2556 FAX:

### White Plains (NY), City of

### **Computerized Traffic Signal Systems**

LOCATION:

White Plains, Westchester County, New York

**CONTRACTOR** 

JHK & Associates, Inc. (for 1991-1993 upgrade)

**BEGIN DATE:** 

01/01/91

**END DATE:** 

12/01/93

OPER. DATE:

05/01/82, upgraded system in 10/92

DESCRIPTION:

Central computer control of 100 traffic signals in CBD and along portions of Westchester Avenue, Tarrytown Road, Central

Avenue and North Broadway.

**FACILITIES:** 

STATUS:

Operational

TOTAL BUDGET:

\$360,000 (\$190,000 annual operating & planning; \$170,000

capital)

FUNDING SOURCE:

Local; City of White Plains. System was originally built in late

1970's with heavy Federal and State funding.

**CONTACT:** 

Thomas Soyk - Deputy Commissioner, Traffic Engr. Dept., White

**Plains** 

TEL: (914) 422-1316

FAX: (914) 422-1422

