








Project Name: Wyvern Farm	Project No. 44086	Co-ords: - Level: -	Date 23/04/2013
Location: Stanway, Essex	Dimensions: 2.30m Depth 2.50m		Scale 1:25
Client: Persimmon Homes Ltd	0.60m 		Logged By KO

Samples & In Situ Testing			Depth (m)	Legend	Stratum Description
Depth (m)	Type	Results (kNm2)			
			0.40		Brown, dry, gravelly sandy TOPSOIL. Gravel is fine to coarse flint.
			0.80		Soft to firm orange, gravelly, very sandy CLAY. Gravel is fine to coarse flint.
1.00	D		1.00		Orange, very clayey, gravelly medium to coarse SAND with frequent pockets of firm grey clay. Gravel is fine to coarse flint.
1.50	D				
2.20	D		2.00		
			2.50		Trialpit Complete at 2.50 m
			3.00		
			4.00		

Remarks: Soakaway test undertaken.

Groundwater: Not encountered.

Sample Type/Test Key:  
 IVN ( ) Hand Vane (kN/m<sup>2</sup>)  
 W Water Sample  
 D Disturbed Sample  
 B Bulk Sample  
 ▽ Ground Water Level

Penetration Tests:  
 Np = Perth Penetrometer

