

Behind the Barricade

Plan of the Week

VOLUME 1, ISSUE 34 FEB 29 - MAR 06, 2008

DEFINITIONS:

(Dust) - This activity could possibly generate dust.

(IAQ) - This activity could possibly be a source of Indoor Air Quality concerns.

(Noise) - This activity could generate noise.

If any of the above conditions becomes an irritant, please call 208.7560 immediately.

What is SMACNA?

SMACNA is an acronym for the Sheet Metal and Air Conditioning Contractor's National Association. NIOSH has requested that construction complies with these guidelines. It is important to note that no industry standard exists for the percentile of compliance. GSA conducts a daily checks of the construction area to ensure the contractor is in compliance with these guidelines.

**GSA CONTRACTOR'S
COMPLIANCE WITH
SMACNA GUIDELINES.**

**RESULTS
FOR THE PERIOD
02-22-08 to 02-28-08**

92%

Green

Modernization Activities Wing 4

Stairs 40/43/42

- Install closers
- Paint stairs

Stairs 41

- Prep for painting

1st Floor

- Close- in east side shafts/ soffits
- Plaster ceiling repair
- Wall close in inspection
- Ready for paint, install closer then try to close down
- Walls are being pointer up. This stairs will lag.
- Work completed, waiting on permit.. This week ?

2nd Floor

- Shaft and soffit close inspections
- Plaster ceiling repair
- Painting doors east side
- Paint walls east side
- 2 east carpet install
- 2 east/west restroom c. tile

3rd Floor

- 3 east restroom toilet partition/ accessories.
- West side ready for carpet
- West side plaster patch, paint walls
- 3 west restroom c. tile

4th Floor

- Restrms. Install correct access., pre-clean, pre-punch
- Plaster patch, paint walls
- Remove barrier walls east/west

- Architectural Pre-punch

5th Floor

- Architectural pre punch
- Plaster patch, paint walls
- Restrms. install correct access., pre-clean, pre-punch
- Remove barrier walls east/west

M-Level

- Pre-punch N/S/E/W areas
- Prep to paint floor

6th Floor

- Remove barrier walls on east side
- Architectural pre punch/FCU close-ins reinspection
- Restrms. install correct access., pre-clean, pre-punch

7th Floor

- Architectural /FCU Close-ins Reinspection
- ♦ Restrms. Install correct access., pre-clean, pre-punch

Wing 5

- ♦ Acoustic plaster@Elev. Lobbies

Penthouse

- Installed sprinkler

WING 5

Acoustic plaster elevator lobbies

Egress Work(18th/19th street)

- ♦ West concrete demo complete. Waterproofing, concrete
- ♦ East egress mobilization, dirt removal, slab demo
- ♦ Vestibule CMU wall/door