Uncontrolled Movement and Collision on the **Angels Flight Railway** Los Angeles, California **February 1, 2001**







Issues

- Safety oversight
- Design of the reconstructed system
- Braking system design and maintenance
- Maintenance and operating procedures



Notification

Launch



Parties to the Investigation

- California Public Utilities Commission
- City of Los Angeles Community Redevelopment Agency
- Angels Flight Railway Foundation



Staff

- Dave Watson
- Ted Turpin
- Jim Ritter
- Alan Kushner
- Joseph Kolly
- Jim Wildey
- Rick Downs
- Meg Athey

IIC and Report Writer

Group Chair

Technical Advisor

Technical Advisor

Technical Advisor

Laboratory

Funicular Advisor

Editor




Investigative Areas

- Splines sheared within gearbox
- Emergency brakes were nonfunctional
- Cars not equipped with back-up stopping system
- State regulator and railway owner allowed passenger operation with known safety concerns



Funicular Railway





Reconstruction

• Owner Redevelopment Agency

Project Advisor/ Parsons
Specifications Designer

Construction Manager Harris

General Contractor Pueblo

Builder Yantrak



Operation

- Reopened February 1996
- Maintenance and inspection



Funicular Design Standards - 1991

- No California funicular standards
- Multiple general engineering standards
- No ANSI funicular standards
- Some ANSI guidance
- Colorado funicular standards











National Transportation Safety Board









Gearbox Overheating

- Overheating developed early on
- Unscheduled stops between terminals
- Oil cooler installed after 15 months



Oil Testing and Analysis

- Required every 6 months or 18,000 cycles
- Actual testing 1997 1999
- 1999 test results
- Postaccident test results



Emergency Brakes Nonfunctional

- Failed to apply during accident
- Inoperative solenoid
- Inoperative as designed
- Non-failsafe as implemented



Brake Testing

- Independent testing requirement
- Testing performed



Safety Stopping Device

- Track brakes
- Safety cable



End Gates





Emergency Walkway





Evacuation





Re-opening Issues

- No track brakes or a 2nd safety cable
- No end gates
- No emergency walkway



Acceptance

- Parsons Brinckerhoff Quade and Douglas
- Pueblo Contracting
- Harris Engineering
- Community Redevelopment Agency
- California Public Utilities Commission

