Before the Federal Communications Commission Washington, D.C. 20554

In the Matter of)
Improving Public Safety Communications in the 800 MHz Band) WT Docket No. 02-55
Requests for Interim Waiver of the June 26, 2008 Rebanding Deadline – Wave 3 Public Safety Regions)))

ORDER

Adopted: June 17, 2008 Released: June 17, 2008

By the Associate Chief, Public Safety and Homeland Security Bureau:

I. INTRODUCTION

1. In this order, by delegated authority, we act on multiple requests by 800 MHz public safety licensees in Wave 3¹ for interim waiver of the June 26, 2008 deadline to allow the completion of rebanding planning, negotiation of Frequency Reconfiguration Agreements (FRAs), and the submission of final proposed rebanding schedules to the Commission.² We grant these interim requests to the extent set forth below, conditioned on each licensee, if necessary, filing a supplemental waiver request by the date specified for the licensee in Appendix A of this order that includes a proposed implementation timetable.³

II. BACKGROUND

2. In the *800 MHz Report and Order* and subsequent orders in this proceeding, the Commission ordered the rebanding of the 800 MHz band to resolve interference between commercial and public safety systems in the band.⁴ These orders mandate that 800 MHz licensees in non-border areas

¹ Wave 3 includes the following NPSPAC Regions: Region 1 (Alabama), Region 9 (Florida), Region 10 (Georgia), Region 18 (Louisiana), Region 23 (Mississippi), Region 31 (North Carolina), Region 37 (South Carolina), Region 47 (Puerto Rico) and Region 48 (US Virgin Islands). A list of all NPSPAC regions and their corresponding geographic areas can be found at http://www.fcc.gov/Bureaus/Wireless/Orders/1998/fcc98191.txt. We will address waiver requests from Region 47 separately. We note that no NPSPAC licensee in Region 48 filed an interim waiver request.

² Waiver requests by Wave 3 licensees who have completed FRA negotiations and submitted proposed rebanding schedules will be addressed in a separate order. We also hold in abeyance the interim request of High Point, North Carolina, pending resolution of a related cost dispute involving High Point that is currently pending before the Bureau. We also hold in abeyance the waiver request of Calhoun County, Alabama with respect to its tone alert system, which we will address separately.

³ On May 1, 2008, Sprint Nextel Corporation (Sprint) filed a request for waiver to remain temporarily on Channel 1-120 channels that are designated for assignment to NPSPAC licensees that receive waivers of the June 26, 2008 deadline. Request for Waiver by Sprint Nextel Corporation, filed May 1, 2008. We will address Sprint's waiver request separately.

⁴ See Improving Public Safety Communications in the 800 MHz Band, WT Docket 02-55, Report and Order, Fifth Report and Order, Fourth Memorandum Opinion and Order, and Order, 19 FCC Rcd 14969 (2004) (800 MHz Report and Order); Supplemental Order and Order on Reconsideration, 19 FCC Rcd 25120 (2004) (800 MHz

must complete their rebanding by June 26, 2008.⁵ However, the Commission has also established a waiver process for licensees that are unable to complete rebanding by the deadline, and has delegated authority to the Public Safety and Homeland Security Bureau (PSHSB) to act on such waiver requests.⁶

3. On January 17, 2008, the Commission released a *Public Notice* that established procedures and provided guidance for submission of requests to waive the deadline.⁷ The Commission recommended that licensees seeking waivers provide the Commission with a proposed timetable for completion of rebanding. However, the Commission also recognized that some licensees might be unable to propose a timetable because they had not yet negotiated their FRAs with Sprint. The Commission stated that such licensees should file interim waiver requests stating "when the licensee anticipates having an FRA and filing a final waiver request that will include a proposed timetable." The Commission set April 15, 2008 as the deadline for licensees in Wave 3 to submit either an interim or a final request.

III. DISCUSSION

- 4. The Commission has stated that requests for waiver of the June 26, 2008 deadline "will be subject to a high level of scrutiny. Licensees will be expected to demonstrate that they have worked diligently and in good faith to complete rebanding expeditiously, and that the amount of additional time requested is no more than is reasonably necessary to complete the rebanding process." We have reviewed each of the Wave 3 interim waiver requests in accordance with this standard.
- 5. We first address the licensees in Wave 3 that seek interim waivers to complete planning, negotiate their FRAs, and provide the Commission with their proposed timetables on or before July 18, 2008. After review of these requests, we find that each of these licensees has demonstrated a sufficient level of diligence and good faith warranting grant of the requested interim waiver. Moreover, we find that the limited amount of time that each licensee seeks is no more than is reasonably necessary to complete the planning and negotiation process and submit a comprehensive waiver request with a proposed timetable. We therefore grant these interim requests, conditioned on each licensee filing a supplemental waiver request by the interim date specified in Appendix A that includes a proposed

Supplemental Order); Memorandum Opinion and Order, 20 FCC Rcd 16015 (2005); Second Memorandum Opinion and Order, 22 FCC Rcd 10467 (2007); Third Memorandum Opinion and Order, 22 FCC Rcd 17209 (2007) (800 MHz 3rd MO&O). The 800 MHz 3rd MO&O was recently affirmed by the U.S. Court of Appeals. Sprint Nextel Corporation v. FCC, 524 F.3d 253 (D.C. Cir. 2008).

⁵ 800 MHz Report and Order, 19 FCC Rcd at 15130, ¶ 347. "Non-border" licensees are Wave 1-3 licensees and those Wave 4 licensees that have received rebanding frequency assignments from the 800 MHz Transition Administrator (TA). Licensees that have not received frequency assignments from the TA due to their proximity to the U.S. - Canada or U.S. - Mexico border are not subject to the June 26, 2008 deadline. The Bureau has established a separate rebanding timeline for the Canadian border region, Improving Public Safety Communications in the 800 MHz Band, Second Report and Order, WT Docket 02-55, 23 FCC Rcd 7605 (PSHSB 2008), and will establish a rebanding timeline for the Mexican border region at a later date.

⁶ 800 MHz 3rd MO&O, 22 FCC Rcd at 17223 ¶ 48.

⁷ Federal Communications Commission Provides Guidance for Submission of Requests for Waiver of June 26, 2008 Deadline for Completion of 800 MHz Rebanding, *Public Notice*, 23 FCC Rcd 664 (2008) (*Waiver Guidance Notice*).

⁸ *Id.* at 666.

⁹ *Id.* at 665.

¹⁰ FCC Announces Supplemental Procedures and Provides Guidance for Completion of 800 MHz Rebanding, *Public Notice*, 22 FCC Rcd 17227, 17232 (2007).

¹¹ See Appendix A.

implementation timetable as set out in the *Waiver Guidance Notice*.¹² The timetable should include proposed milestone dates for completion of (1) retuning, reflashing, and/or replacement of subscriber equipment (subscriber equipment deployment); (2) retuning of base stations to the licensee's new channel assignments and commencement of system operations on the new channels (system "cutover"); and (3) additional post-cutover system modifications (*e.g.*, disposal or return of temporary or legacy equipment, removal of pre-rebanding channels from subscriber units).¹³ Upon filing of a timely supplemental waiver request that meets these criteria, the interim relief granted by this order will extend until the Bureau acts on the request.

- 6. Some licensees have requested interim waiver dates that are now past, but have not subsequently filed a proposed timetable or any other supplemental filings. We require those licensees to file a supplemental waiver request to the Bureau with a proposed timetable meeting the *Waiver Guidance Notice* criteria within 30 days of the release of this order.
- 7. We apply a higher level of scrutiny to those licensees in Wave 3 that failed to specify interim dates or requested dates beyond July 18, 2008 to complete their planning, FRA negotiations, and submit a waiver request to the Commission with a proposed timetable. We recognize that there are a variety of factors that may justify longer planning and negotiation periods for these licensees, including system size and complexity, coordination of planning issues with other licensees, and prior delays in the

¹² See Waiver Guidance Notice, 23 FCC Rcd at 665-666. We recommend that licensees use the template form developed by the TA to submit their supplemental waiver requests and supporting timetable information. The template is available at www.800ta.org/content/documents/rebanding deadline extension process.asp.

¹³ In some cases, licensees will continue to operate and support operations on the five nationwide mutual aid channels in the old NPSPAC band after they have completed their own system cutovers to the new NPSPAC band, and will maintain the old mutual aid channels until rebanding by all NPSPAC licensees in the region is complete. In such cases, we clarify that a licensee submitting a proposed timetable should specify dates relating to the rebanding of the licensee's own system (e.g., the licensee's own system cutover date), but is not required to specify a date for the rebanding of the five mutual aid channels.

¹⁴ See Appendix A. These licensees are: Calhoun County, Alabama (conventional system); Hartselle, Alabama; Morgan County, Alabama (Region 1); Coral Springs, Florida; Hialeah, Florida; Martin, Florida; Ocala, Florida; Osceola, Florida; Palm Beach County, Florida; Pensacola, Florida; Plantation, Florida (Region 9); Bulloch County, Georgia; Fulton, Georgia; LaGrange County, Georgia; Metropolitan Atlanta Rapid Transit Authority, Georgia (Region 10); Baton Rouge, Louisiana; Caddo Parish, Louisiana; Jefferson Parish, Louisiana; Lake Charles, Louisiana; Opelousas, Louisiana (Region 18); Jackson, Mississippi; Lee County, Mississippi; Rankin, Mississippi (Region 23); Cary, North Carolina; Fayetteville, North Carolina; Johnston County, North Carolina; Kernersville County, North Carolina; Lenoir County; North Carolina; Mecklenburg County, North Carolina; Mint Hill, North Carolina; Mooresville, North Carolina; New Hanover County, North Carolina; Pineville, North Carolina; Salisbury, North Carolina; Tarboro, North Carolina; Thomasville, North Carolina (Region 31); Beaufort, South Carolina; Florence, South Carolina; and Myrtle Beach, South Carolina, and York County, South Carolina (Region 37).

¹⁵ See Appendix A. These licensees are: State of Alabama; Mobile, Alabama; Mobile County, Alabama; Washington County, Alabama (Region 1); Boynton Beach, Florida; Charlotte County, Florida; Coral Gables, Florida; Fort Lauderdale, Florida; Greater Orlando Public Safety Cooperative, Florida; Jacksonville, Florida; Maitland, Florida; Manatee, Florida; Miami Shores, Florida; Miami-Dade County, Florida; Miramar, Florida; Monroe County, Florida; Orange County, Florida; Polk County, Florida; Reedy Creek Improvement District, Florida; Seminole County, Florida; Tallahassee, Florida; Winter Park, Florida (Region 9); Atlanta Police Dept., Georgia; Augusta-Richmond County, Georgia; Athens-Clarke, Georgia; Henry County, Georgia (Region 10); New Orleans Police Dept., Louisiana; Rapides Parish, Louisiana; Saint Bernard Parish Sheriff's Office, Louisiana; St. Charles Parish, Louisiana; St. James Parish, Louisiana; St. John the Baptist Parish, Louisiana (Region 18); Harrison County, Mississippi; Mississippi State University (Region 23); Durham, North Carolina; Forsyth County, North Carolina; Greensboro, North Carolina; Guildford County, North Carolina; Hickory, North Carolina; New Bern, North Carolina Highway Patrol; Rocky Mount, North Carolina; Wake County, North Carolina; Winston Salem, North Carolina (Region 31); Marion County, South Carolina; State of South Carolina; and Spartanburg County, South Carolina (Region 37).

rebanding process outside the licensee's control. However, while we understand that the planning and FRA negotiation process can be complex and time-consuming, it is also important to the continued progress of rebanding in Wave 3 that these licensees expedite their efforts to develop proposed timetables for rebanding their systems. We also believe that by July 18, 2008, all of these licensees should be sufficiently far along with their planning to be able to provide projected milestone dates for completion of the major steps in the rebanding process.

8. We therefore grant interim relief to each of these licensees, conditioned on the licensee submitting a supplemental waiver request by July 18, 2008 that includes a proposed rebanding timetable as set out in the *Waiver Guidance Notice*. As discussed above, the timetable should include proposed milestone dates for completion of subscriber equipment deployment, system cutover, and post-cutover system modifications. The timetable should also include the amount of additional time that the licensee estimates is reasonably required to complete planning and negotiate its FRA. Upon filing of a timely waiver request that meets these criteria, the interim relief granted by this order will extend until the Bureau acts on the request.

IV. ORDERING CLAUSE

9. Accordingly, pursuant to the authority of Sections 0.191 and 0.392 of the Commission's rules, 47 C.F.R. §§ 0.191, 0.392; Section 4(i) of the Communications Act of 1934, as amended, 47 U.S.C. § 154(i), and Section 1.925 of the Commission's rules, 47 C.F.R. § 1.925, IT IS ORDERED that the requests for interim waiver of the June 26, 2008 deadline submitted by the licensees listed in Appendix A of this order are GRANTED to the extent described herein.

FEDERAL COMMUNICATIONS COMMISSION

David L. Furth Associate Bureau Chief Public Safety and Homeland Security Bureau

.

¹⁶ See Waiver Guidance Notice, 23 FCC Rcd at 665-666. Licensees may amend their waiver requests after July 18, 2008 to revise their proposed milestone dates should such revision be warranted based on subsequent developments (e.g., scheduling information resulting from a subsequently negotiated FRA or a subsequent TA-sponsored Implementation Planning Session).

¹⁷ See \P 5, supra.

APPENDIX A

Region 1 (Alabama)

Licensee	Call Sign/Lead Call Sign	Date Interim Waiver Request Filed	Interim Extension Date Requested	Interim Extension Date Granted
State of Alabama, – Dept. of Public Safety	WPBE569	April 15, 2008 (amended requests dated May 1, 2008 and May 16, 2008)	September 1, 2008	July 18, 2008
Birmingham, AL	WQEA798	April 15, 2008	June 26, 2008	June 26, 2008
Calhoun County, AL (conventional system) ¹⁸	WPME714	April 9, 2008	May 15, 2008	30 days from release of this Order
Gadsden, AL ¹⁹	WPGX740	April 15, 2008 (amended request dated May 2, 2008)	July 15, 2008	July 15, 2008
Hartselle, AL ²⁰	WPYD883	April 15, 2008	June 16, 2008	30 days from release of this Order
Jefferson County, AL	WQEA798	April 15, 2008	June 26, 2008	June 26, 2008
Mobile, AL ²¹	WNRE868	April 15, 2008 (amended request dated May 2, 2008)	August 31, 2008	July 18, 2008
Mobile County, AL	WNUX634	April 15, 2008 (amended requests dated April 16, 2008 and May 16, 2008)	September 1, 2008	July 18, 2008
Montgomery, Metro Communications Cooperative District, AL	KNNM675	April 15, 2008 (amended request dated July 13, 2008)	July 30, 2008	July 18, 2008
Morgan County, AL	WPUW998	April 15, 2008	June 16, 2008	30 days from release of this

 18 Calhoun County has also filed a waiver request with respect to its tone alert system, which we will address separately.

¹⁹ Gadsden separately requested an extension of time to complete planning by May 15, 2008. We dismiss this request as moot.

²⁰ Hartselle separately requested an extension of time to complete planning by April 15, 2008. We dismiss this request as moot.

²¹ Mobile separately requested an extension of time to complete planning by July 2, 2008. We dismiss this request without prejudice.

				Order
Washington	WQFA454	April 15, 2008	July 15, 2008	July 15, 2008
County, AL ²²		(amended request		
		dated May 1,		
		2008)		

Region 9 (Florida)

Licensee	Call Sign/Lead Call Sign	Date Interim Waiver Request Filed	Interim Extension Date Requested	Interim Extension Date Granted
Boynton Beach, FL	WNCE606	April 15, 2008	October 15, 2008	July 18, 2008
Charlotte County, FL	WPMJ856	June 9, 2008	September 30, 2008	July 18, 2008
Coral Gables, FL	WPCJ404	April 14, 2008	July 31, 2008	July 18, 2008
Coral Springs, FL	WPGN656	April 15, 2008	June 1, 2008	30 days from release of this order
State of Florida	WPXM822	April 10, 2008	July 16, 2008	July 16, 2008
Fort Lauderdale, FL	WPDU560	April 17, 2008	April 1, 2009	July 18, 2008
Greater Orlando Public Safety Cooperative	WPGT579	April 15, 2008	September 16, 2008	July 18, 2008
Hialeah, FL	WPCT375	May 15, 2008	June 10, 2008	30 days from release of this Order
Jacksonville, FL	WNFP698	April 15, 2008	July 31, 2008	July 18, 2008
Lee County, FL,	WNMD426	April 15, 2008	June 30, 2008	June 30, 2008
Maitland, FL	WPPF736	April 15, 2008 (amended request dated May 27, 2008)	September 30, 2008	July 18, 2008
Manatee County, FL	WNKA279	April 15, 2008	June 30, 2009	July 18, 2008
Martin County, FL	WPXP545	April 15, 2008	May 31, 2008	30 days from release of this order
Miami Shores, FL	WPGD548	April 15, 2008	August 1, 2008	July 18, 2008
Miami Dade County, FL	WPGD547	April 15, 2008 (amended request dated April 25, 2008)	August 1, 2008	July 18, 2008

_

²² Washington County separately requested an extension of time to complete planning by May 15, 2008. We dismiss this request as moot.

Miramar, FL	KNJH368	April 15, 2008	February 28, 2009	July 18, 2008
Monroe County, FL	WQBK905	April 15, 2008	July 31, 2008	July 18, 2008
Ocala, FL	WPFX943	March 14, 2008 (amended request dated May 16, 2008)	May 19, 2008	30 days from release of this Order
Orange County, FL	WQEC250	April 15, 2008	September 30, 2008	July 18, 2008
Osceola County, FL	WNXZ689	April 15, 2008	June 7, 2008	30 days from release of this order
Palm Beach, County, - Board of County Commissioners	WPKN352	April 9, 2008	June 3, 2008	30 days from release of this order
Pensacola, FL	WPUB901	April 11, 2008	June 13, 2008	30 days from release of this Order
Pinellas County, FL	WPWU779	April 15, 2008	June 30, 2008	June 30, 2008
Plantation, FL	KNGK462	April 15, 2008	May 15, 2008	30 days from release of this Order
Polk County, FL	WPKY256	April 15, 2008	October 15, 2008	July 18, 2008
Reedy Creek Improvement District, FL	WPTU288	April 15, 2008 (amended request dated June 6, 2008)	August 20, 2008	July 18, 2008
Seminole County, FL	WNFW605	April 15, 2008 (amended requests dated May 13, 2008, May 20, 2008, May 30, 2008, and June 16, 2008)	August 30, 2008	July 18, 2008
Tallahassee, FL	WPBH782	April 15, 2008 (amended requests dated May 24, 2008 and June 4, 2008)	August 26, 2008	July 18, 2008
Volusia County, FL	WPQC890	April 15, 2008	June 27, 2008	June 27, 2008
Winter Park, FL	WPDU261	April 15, 2008 (amended request dated May 27, 2008)	September 30, 2008	July 18, 2008

Region 10 (Georgia)

Licensee	Call Sign/Lead Call Sign	Date Interim Waiver Request Filed	Interim Extension Date Requested	Interim Extension Date Granted
Atlanta, Police Department, GA	KNNH557	April 14, 2008	30 days after TA approves FRA	July 18, 2008
Augusta- Richmond County, GA	WPIR959	April 15, 2008	60 days following GA's completion of planning	July 18, 2008
Bulloch County, GA	WPKV316	April 15, 2008 (amended request dated May 7, 2008)	May 5, 2008	30 days from release of this Order
Athens-Clarke County, GA	WPEZ656	April 15, 2008 (amended requests dated May 19, 2008 and June 2, 2008)	July 31, 2008	July 18, 2008
Fulton County, GA	WNBN447	April 9, 2008	May 15, 2008	30 days from release of this Order
Henry County, GA	WPQC993	April 15, 2008 (amended requests dated May 19, 2008 and June 9, 2008)	August 15, 2008	July 18, 2008
LaGrange County, GA	WPDB840	April 10, 2008	May 18, 2008	30 days from release of this Order
Lowndes County, GA	WPYU757	April 14, 2008 (amended request dated May 30, 2008)	August 1, 2008	July 18, 2008
Metropolitan Atlanta Rapid Transit Authority, GA	WQBZ553	April 8, 2008	May 30, 2008	30 days from release of this Order
Savannah, GA ²³	WNYR748	April 14, 2008	July 7, 2008	July 7, 2008

Region 18 (Louisiana)

Licensee	Call Sign/Lead Call Sign		Interim Extension Date	Interim Extension Date
		Filed	Requested	Granted
Baton Rouge, LA	WPHH989	April 15, 2008	May 15, 2008	30 days from

²³ Savannah separately requested an extension to complete planning by June 6, 2008, which it later amended to August 4, 2008. We dismiss this request as moot.

				release of this
				Order
Caddo Parish Communications	WPSL571	April 10, 2008	May 31, 2008	30 days from release of this
District No. 1, LA Jefferson Parish,	KNNH513	April 15, 2008	June 16, 2008	Order 30 days from
LA	KININISIS	(amended request dated June 13, 2008)	Julie 10, 2006	release of this Order
Jefferson Parish Sheriffs Office, LA ²⁴	WPGP268	April 11, 2008 (amended request dated June 5, 2008)	July 1, 2008	July 1, 2008
Lafayette Parish Communications District, LA ²⁵	WNCD918	April 15, 2008	July 7, 2008	July 7, 2008
Lake Charles, LA	WNLR822	April 14, 2008 (amended request dated June 13, 2008)	June 13, 2008	30 days from release of this Order
New Orleans, Police Dept., LA	WPDT285	April 9, 2008	November 1, 2008	July 18, 2008
New Orleans Port LA	WPHY866	April 15, 2008	June 30, 2008	June 30, 2008
Opelousas, LA ²⁶	WPLQ937	April 15, 2008 (amended request dated June 13, 2008)	June 23, 2008	30 days from release of this Order
Pointe Coupee, Parish Sheriff, LA	WPYM798	April 15, 2008	July 11, 2008	July 11, 2008
Rapides Parish, LA	WNKE392	April 11, 2008	September 1, 2008	July 18, 2008
Saint Bernard Parish Sheriff's Office, LA	WQDG494	April 11, 2008	June 1, 2009	July 18, 2008
St. Charles Parish, LA	WPQB911	April 11, 2008 (amended request dated June 13, 2008)	August 31, 2008	July 18, 2008
St. James Parish, LA	WNBU763	April 11, 2008 (amended request dated June 13, 2008)	August 31, 2008	July 18, 2008

²⁴ Jefferson Parish Sheriffs Office (JSPO) filed a separate final waiver request to complete rebanding by September 30, 2009. Because that request does not supersede the instant interim waiver request, we will hold JPSO's final request in abeyance pending its submission of a proposed timetable.

²⁵ Lafayette Parish separately requested an extension to complete planning by July 12, 2008. We dismiss this request without prejudice.

²⁶ Opelousas separately requested an extension to complete planning by June 30, 2008. We dismiss this request without prejudice.

St. John the	WPLS666	April 11, 2008	August 31, 2008	July 18, 2008
Baptist Parish, LA		(amended request		
		dated June 13,		
		2008)		
West Baton Rouge	WQEH947	April 15, 2008	June 20, 2008	June 20, 2008
Parish, LA				

Region 23 (Mississippi)

Licensee	Call Sign/Lead Call Sign	Date Interim Waiver Request Filed	Interim Extension Date Requested	Interim Extension Date Granted
Harrison County, MS	WPUF811	April 15, 2008 (amended request dated June 10, 2008)	August 31, 2008	July 18, 2008
Jackson, MS ²⁷	WPGC422	April 14, 2008	June 13, 2008	30 days from release of this Order
Lee County, MS	WPQZ453	April 15, 2008	May 9, 2008	30 days from release of this Order
State of Mississippi - Mississippi State University	WPDU295	April 15, 2008 (amended request dated June 10, 2008)	September 15, 2008	July 18, 2008
Rankin, MS	WPHY524	May 22, 2008	June 13, 2008	30 days from release of this Order
Vicksburg, and Warren County, MS	KNNH519	March 28, 2008	June 30, 2008	June 30, 2008

Region 31 (North Carolina)

moot.

Licensee Call Sign/Lead **Date Interim** Interim Interim Call Sign **Waiver Request Extension Date Extension Date** Filed Granted Requested Cary, NC April 15, 2008 30 days from WNWY367 May 30, 2008 release of this Order Durham, NC WPEM246 April 15, 2008 August 20, 2008 July 18, 2008 (amended request dated June 6, 2008) April 15, 2008 Fayetteville, NC WPFQ241 June 1, 2008 30 days from the release of this

10

²⁷ Jackson separately requested an extension to complete planning by April 14, 2008. We dismiss this request as

				order
Forsyth County, NC	WPUG757	April 14, 2008	August 1, 2008	July 18, 2008
Greensboro, NC	WPKE469	April 14, 2008	November 1, 2008	July 18, 2008
Guilford County, NC	WPKE469	April 14, 2008	November 1, 2008	July 18, 2008
Hickory, NC	WPBP600	April 9, 2008 (amended request dated May 29, 2008)	August 22, 2008	July 18, 2008
Johnston County, NC	WPUN604	April 15, 2008	May 30, 2008	30 days from release of this Order
Kernersville County, NC	WPQF382	April 7, 2008	June 15, 2008	30 days from release of this Order
Lenoir County, NC	WPBE627	April 9, 2008	June 6, 2008	30 days from release of this order
Mecklenburg County, NC	WNGU623	April 14, 2008 (amended request dated May 7, 2008)	April 23, 2008	30 days from release of this Order
Mint Hill, NC	WQCX284	April 7, 2008	May 15, 2008	30 days from release of this Order
Mooresville, NC	WPYJ821	April 10, 2008	June 1, 2008	30 days from release of this Order
New Bern, NC	WNNB505	April 9, 2008	September 30, 2008	July 18, 2008
New Hanover County, NC	WPHZ633	April 15, 2008	June 15, 2008	30 days from release of this Order
State of North Carolina Highway Patrol ²⁸	WPMU592	April 15, 2008	July 15, 2009	July 18, 2008
Pineville, NC	WPYP433	April 7, 2008	May 15, 2008	30 days from release of this Order
Pitt County, NC	WPGH941	April 9, 2008 (amended request dated May 9, 2008)	June 30, 2008	June 30, 2008
Raleigh-Durham Airport Authority, NC	WPCP222	April 15, 2008	July 5, 2008	July 5, 2008
Rocky Mount, NC	KNIH425	April 9, 2008	August 15, 2008	July 18, 2008

_

²⁸ North Carolina State Highway Patrol separately requested an extension of time to complete planning by December 30, 2008. We dismiss this request without prejudice.

		(amended request dated May 27, 2008)		
Salisbury, NC	WNRI511	April 15, 2008	May 23, 2008	30 days from release of this Order
Tarboro, NC	WNWT212	April 10, 2008	June 1, 2008	30 days from release of this order
Thomasville, NC	WPJS587	April 7, 2008	June 1, 2008	30 days from release of this order
Wake County, NC ²⁹	WPYR985	April 15, 2008	July 15, 2009	July 18, 2008
Winston-Salem, NC	WPUG757	April 14, 2008	August 1, 2008	July 18, 2008

Region 37 (South Carolina)

Licensee	Call Sign/Lead	Date Interim	Interim	Interim
	Call Sign	Waiver Request Filed	Extension Date Requested	Extension Date Granted
Beaufort County, SC	WNRA431	April 10, 2008 (amended request dated June 13, 2008)	July 1, 2008	30 days from release of this Order
Florence County, SC	WNZI910	April 12, 2008	May 15, 2008	30 days from release of this Order
Horry County, SC	WNQK719	April 14, 2008	June 20, 2008	June 20, 2008
Marion County, SC	WPMK722	April 14, 2008	August 15, 2008	July 18, 2008
Myrtle Beach, SC	WPUE658	April 14, 2008	May 15, 2008	30 days from release of this Order
State of South Carolina	KNNG864	April 10, 2008	January 31, 2009	July 18, 2008
Spartanburg County, SC	WPLZ536	April 15, 2008	August 15, 2008	July 18, 2008
Sumter, SC	WPPU514	April 13, 2008	June 20, 2008	June 20, 2008
York County, SC ³⁰	WQEF441	April 15, 2008	June 13, 2008	30 days from release of this Order

³⁰ York County separately requested an extension to complete planning by June 6, 2008. We dismiss this request as moot.

²⁹ Wake County separately requested an extension to complete planning by December 30, 2008. We dismiss this request without prejudice.